


Capital Project Detail Data

Fiscal Year 2021 Adopted Capital Commitment Plan



Brooklyn



The City of New York
Bill de Blasio, Mayor

Mayor's Office of Management and Budget
Jacques Jiha, Ph.D., Director

November 2020

Project Id	Community Boards	Description	Page
Aging, Department for the (AG)			
Department For The Aging (125)			
AGREDHOOK	200	PB: -Red Hook Senior Center -- Funding for senior center	130
Business Services, Department of			
<u>Economic Development, Office of (ED)</u>			
Police Department (056)			
NDF-PENN	200	NDF - 127 Pennsylvania Ave Community Center	74
Dept Of Small Business Services (801)			
BAMNSITEA	202	BAM Cultural District - North Site Condemnation	143
BAMPARK	202	BAM Park Renovation	144
BAMSTRTS	200 202	BAM Cultural District Streetscapes	145
BAT4LAN	207	BAT Pier 4: Ferry Landing Rehabilitation	146
BATANCHOR	200	BAT Anchor Tenant Strategy	147
BATBEYOND	200	BAT New Needs	148
BATIMPRO	200	BAT Improvements	149
BATLOGIST	200	Brooklyn Army Terminal Logistics Center	150
BATPLUGIN	200	BAT Plug-In Industrial Strategy	151
BCTBERTH	200	Brooklyn Cruise Terminal - New Berth and Landside Redevelop	152
BCTPIER11	200	Brooklyn Cruise Terminal Pier 11	153
BKBRESP	200	Brooklyn Bridge Esplanade	154
BKCRUISE	206	Brooklyn Cruise Terminal Substructure Rehab	155
BKCTPIER	200	Brooklyn Cruise Terminal Pier 12 Substructure Rehab	156
BKMMMIMP	200	Brooklyn Wholesale Meat Markets Building Improvement	157
BNY5THST	200	BNYDC 5th Street Reconstruction	158
BNY910SBB	200	BNYDC Berths 9, 10 and Small Boat Basin Structural Work	159
BNYB131RM	200	BNYDC Building 131 Asbestos and Mold Remediation - 1st Floor	160
BNYB280RF	200	BNYDC Building 280 Roof	161
BNYB3SUBD	200	BNYDC Building 3 Subdivision	162
BNYB74DEM	200	BNYDC Demolition of Building 74 and Parking Lot	163
BNYBD132	200	BNYDC Building 132 Roof Rehabilitation	164
BNYBDELEV	200	BNYDC Elevator Reconstruction and Replacement	165
BNYBLD292	200	BNYDC Building 292 Roof Replacement	166
BNYBLDG50	200	BNYDC Building 50 Roof Rehabilitation	167
BNYDCSUBF	200	BNYDC Con Edison Substation F Upgrade	168
BNYDCWELD	200	BNYDC Welding Lab	169
BNYELEV22	200	BNYDC Building 22 Elevator Modernization	170
BNYFNCLIN	200	BNYDC Fence Line Restructuring	171
BNYHARBOR	200	BNYDC PS 331 NY Harbor School Trailer Installation	172
BNYHITN	200	BNYDC HITN Eco-Rooftop Production Studio	173
BNYINF-BD	202	BNYDC Infrastructure Building Rehab	174
BNYINFRAW	200	BNYDC Infrastructure - Water Projects	175
BNYINF-ST	200	BNYDC Infrastructure Steam	176
BNYINF-WF	200	BNYDC Infrastructure Waterfront	177
BNYLIGHT	200	BNYDC Lighting Replacement	178
BNYLL11	200	BNYDC Local Law 11 Compliance - Buildings 3 and 5	179
BNYMACRO	200	BNYDC Macro Sea	180
BNYMWBEEI	200	BNYDC MWBE Equity Incubator	181

Project Id	Community Boards	Description	Page
BNYROOF77	200	BNYDC - Building 77 Roof	182
BNYRPZBFL	200	BNYDC Installation of RPZ Backflow Devices	183
BNYSPKFIR	200	BNYDC Sprinkler and Fire Alarm System Upgrades	184
BNYTIFUND	200	BNYDC Tenant Improvement Fund	185
BNYUBFARM	200	BNYDC Urban Farm Incubator	186
BNYUPSTM	200	BNYDC Above Ground Steam Main	187
BUSHTCAFE	200	Bush Terminal Cafe Building Improvements	189
BUSHTPARK	200	Bush Terminal Park	190
BUSHUNTAC	200	Bush Terminal Made in NY Unit A and C	191
BUSHUNTBD	200	BUSH MINY--UNIT B & D	192
BUSHUTIL	200	Bush Terminal Site and Utility Improvements	193
CANTONBLK	200	Canton Court Bulkhead Replacement	194
CNEDST	203	CNED - Bedford Stuyvesant	195
COLUMBST	200	Columbia Street Platform Rehabilitation	196
CONEYPLAZ	213	Coney Island Steeplechase Plaza	197
CONEYSIGN	200	Coney Island Signs	198
CONEYWEST	200	Coney Island West	199
CWFSHOMEPI	200	New York City Ferry - Homeport	200
DTBKFLATM	202	Downtown Brooklyn Redevelopment - Flatbush Myrtle Street	202
DTBKLYNDV	202	Downtown Brooklyn Redevelopment	203
DTBKLYNFM	203	Downtown Brooklyn Redevelopment - Fulton Mall	204
DTBKWSPK	202	Downtown Brooklyn - Willoughby Square Park	205
EASTNYINC	200	East New York Incubator Improvements	206
ERFERRY	201	East River Ferry Route	207
FLATNOST	200 203 208 209	Flatbush - Nostrand Avenue Streetscapes	208
FLATREV		Flatbush Revitalization	209
FREIGHTSP	200	Freight NYC - Rail Transload	210
GRAFNYC	200	Graffiti Free Customized Cargo Truck Purchase	213
GREENPNT	201	Greenpoint Waterfront Esplanade	215
HBPDP200KA	213	PED BRIDGE - WEST 8 ST (BIN 2269260)	216
METBIDWAY	202	FA - Metrotech BID Wayfinding	218
MILLREHAB	200	Mill Basin - Waterfront Rehabilitation	219
MOOREROOF	200	Moore Street Market Roof Rehabilitation	220
MOOREST	201	Moore Street Market	221
MYRTLEBK	200 202 203 204	Myrtle Ave Acquisition	222
NDF-BROAD	200	NDF - ENY IBZ Infrastructure - Broadband	223
NDF-CCIMP	200	NDF - Commercial Corridor Improvements	224
NDF-IBMOD	200	NDF - ENY Industrial Building Modernization and Activation	225
NEWKIRK	214	FA - Newkirk Plaza Reconstruction	226
NOSTRAND	209	FA - Nostrand Avenue Merchants Assoc. (Flatbush Gateway)	227
NWBURGFL	201	North Williamsburg Ferry Landing	228
NYCFHP2	200	NYC Ferry Homeport 2	229
P-213CNTR	200	Seaside Park and Community Arts Center Acquisitions	230
PIER69TH	210	Pier Substructure Rehabilitation - 69th St. Pier	236
PV264CINE	299	BAM - BAM South Site Theaters	239
REDHOOK	206 200	Red Hook Library	246
SAND2605	200	CIH: DESIGN & CONSTRUCTION MANAGEMENT FOR HOSPITAL CAMPUS	250
SANDB3416	200	BNYDC - PW 3416 - Berth 6 Concrete Slab	251
SANDB3820	200	BNYDC - PW 3820 - Substations - Buildings 127, 275, 293	252
SANDB4225	200	BNYDC - PW 4225 Dry-Dock /Caisson Gate #5,#6, Pump Well #156	253
SANDB4270	200	BNYDC - PW 4270 - BNYDC SITE-WIDE CONDUIT - PAAP	254

Project Id	Community Boards	Description	Page
SANDB4271	200	BNYDC - PW 4271 - Substations No. 292 and No. 542	255
SANDB4273	200	BNYDC - PW 4273 - Steam Generating Back-Up Plant - Bldg #41A	256
SANDB4274	200	BNYDC - PW 4274 - Dry Dock 1	257
SANDB4275	200	BNYDC - PW 4275 - SUB STATION G BUILDING 386	258
SANDB4307	200	BNYDC - PW 4307 Substation B	259
SANDB4388	200	BNYDC - PW 4388 - Boiler Replacement	260
SANDB4582	200	BNYDC - PW 4582 - BERTH 9,9A	261
SANDB4583	200	BNYDC - PW 4583 - BERTH 10 & 10A	262
SANDBCT	206 207	EDC - Hurricane Sandy - BCT Repairs	263
SANDBNYAM	200	BNYDC Hurricane Sandy Asset Management Repairs	264
SANDBNYEC	200	BNYDC Hurricane Sandy Electrical Repairs	265
SANDBNYWF	200	BNYDC Hurricane Sandy Waterfront Repair	266
SANDG3BAT	200	FEMA 428 Projects - Group 3 - Brooklyn Army Terminal BAT	268
SANDG3BSH	200	FEMA 428 Projects - Group 3 - BUSH Terminal	269
SANDRBCT	200	FA Resiliency - BCT	270
SBMT39P	207	South Brooklyn Marine Terminal 39th Street Pier Rehab	272
SBMTAUTO	207	SBMT - Axis	273
SBMTFRT	200	Freight - SBMT 33rd Street Pier	274
SNSTFRGH2	200	Sunset Park Areawide Infrastructure Improvements	275
SPUDBARGE	207	69th Street Pier Reconstruction - Spud Barge	276
STRAND2	202	Strand Theater Rehab	277
SUNSETPAR	207	Sunset Park Waterfront Redevelopment	278
SUNSETWIF	200	Sunset Park 5th Avenue Wired - Sunset Park BID Free WiFi	279
TIMP-BRCS	200	Tenant Improvement Fund-Brooklyn Roasting Coffee Shop	280
WLBKWSMM	200	BROOKLYN WHOLESALE MEAT MARKET	282
WLERBRG	200	EAST RIVER SEAWALL-BROOKLYN BRIDGE ESPLANADE	283
WLPHER6	200	BUSH TERMINAL PIER 6 RECONSTRUCTION	284
WLPHER7	200	BUSH TERMINAL PIER 7 DEMOLITION	285
Dept Of Parks And Recreation (846)			
BKPARK	202	BROOKLYN BRIDGE PARK - PHASE I BG-38150-101M	540
NDF-CLNKY	200	NDF - Callahan-Kelly Park (B219-117M)	544
Dept Of Design & Construction (850)			
NDF-ATLBB	200	NDF - Atlantic Avenue Broadband Conduit (HWD10105)	1017
NDF-IBZ	200	NDF - ENY IBZ Improvements	1018
SANDRDHK	200	Red Hook HMGP	1045
Children's Services (CS)			
Admin For Children'S Services (068)			
JJZROSSLB	216	THE CROSSROADS JUVENILE CENTER - LIBRARY RENOVATION	101
Health And Hospitals Corp (819)			
GABIHHC	200	GROUP ATTACHMENT BASED INTERVENTION	416
Dept Of Design & Construction (850)			
CJCREN	200	FACILITY RENOVATIONS AT CROSSROADS JC	877
Dept Of Citywide Admin Servs (856)			
BKLYNMTC	202	Consolidation of four Bklyn DCP offices into one at 12 MTC	1071

Project Id	Community Boards	Description	Page
City University of New York (HN)			
City University (042)			
BY001-021	200	Quad Rehab Project	24
BY003-021	200	Ingersoll Lecture Hall Upgrades	25
BY024-012	200	Haitian Studies Institute Initial Outfitting	26
BY025-012	200	Haitian Studies Institute Initial Outfitting	27
BY026-013	214	Renovation of Ingersoll Extension	28
BY031-017	200	Electrical Upgrades	29
BY032-018	200	ADA Upgrades for the Brooklyn College Student Center	30
BY033-019	200	Ingersoll Lecture Halls	31
BY034-019	200	Restoration of Main Quad	32
BY036-020	200	Main Quad Restoration	33
BY037-020	200	Ingersoll Lecture Halls Upgrade	34
CA034KG13	200	Gas Booster Pump Upgrade	35
CA234KG13	200	Library Roof Replacement	36
KG001-021	200	Library Building	37
KG028-011	200	Performing Arts Center Renovations	38
KG030-012	200	Critical Maintenance A/P/U Buildings	39
KG031-013	200	Renovation of Pool Facilities	40
KG033-017	200	Roof Replacements	41
KG043-018	200	Campus Roadway Improvements	42
KG044-020	200	Marina Rehabilitation	43
KG045-020	200	Performing Arts Center Upgrades	44
KG201-006	200	Additional Roof Replacement	45
KG203-006	200	Gymnasium	46
ME001-021	200	Athletic Center	47
ME018-005	200	LIBRARY EXPANSION	48
ME027-011	200	Carroll Street Building Upgrade	49
ME031-013	200	Virtual Desktop Infrastructure	50
ME037-016	200	College Prep School Classroom Improvements	51
ME038-016	200	Child Development Center Upgrades	52
ME039-017	200	Student Lounge Upgrades	53
ME040-018		Differently-Abled Lab	54
ME041-018	200	Art and Historic Space Renovation	55
ME042-019	200	Founder's Auditorium Renovation & Upgrades	56
ME043-020	200	Open Computer and Lab Digital Interactive Learning Spaces	57
ME044-020	200	Athletic Center	58
NY008-010	202	Student Lounge/Eating/Study Space Build-out	59
NY010-011	202	Library And Student Facilities Upgrade	60
NY012-011	200	Initial Outfitting of the Biological Science Labs	61
NY013-012	200	Network Upgrades	62
NY014-013	202	Upgrade of Hospitality and Culinary Arts Facilities	63
NY018-014	200	Dental Hygiene Facilities Upgrade	64
NY019-015	200	Fabrication Laboratory	65
NY020-015	200	Academic Learning Center Renovations	66
NY021-016	200	Academic Learning Center Renovations and Equipment	67
NY023-017	200	Science Lab Renovations	68
NY024-018	200	Exterior Space Improvements	69
NY025-018	200	Pearl Street Building Renovation	70
NY028-020	200	Pearl Building Renovations	71

Project Id	Community Boards	Description	Page
SAND-KG02	200	HVAC Repair/Replacement - Sandy Related	72
SAND-KG03	200	Marina Reconstruction	73

Citywide Administrative Services, Department of

Courts (CO)

Dept Of Design & Construction (850)

CO272ELC2	202	45 MONROE PL - ELECTRICAL / FA UPGRADE	878
CO272ELV2	202	45 MONROE PL. - ELEVATOR	879
CO278EXT2	201	360 ADAMS ST. - EXTERIOR	880
CO278FA3	202	360 ADAMS STREET - FIRE ALARM SYSTEM & SPRINKLER UPGRADE	881
CO281LL11	202	120 SCHERMERHORN ST - FACADE REPAIRS LOCAL LAW 11	882
CO281TOIL	202	120 SCHERMERHORN ST.- CODE COMPLIANT TOILET UPGRADE	883

Dept Of Citywide Admin Servs (856)

CO264BKCV	201	210 JORALEMON ST. OCA RELOCATION	1072
CO272BLR	201	45 MONROE PL - BOILER PLANT UPGRADE	1073
CO272CHIL	201	45 MONROE PL CHILLER REPLACEMENT	1074
CO272DW2	201	45 MONROE PL- DRIVEWAY PLACEMENT	1075
CO278ADA1	201	360 ADAMS ST - ADA IMPROVEMENTS	1076
CO278ELV	202	360 ADAMS ST.- ELEVATOR MODERNIZATION	1077
CO278RF	201	360 ADAMS STREET - ROOF	1078
CO278TOIL	202	360 ADAMS ST. - CODE COMPLIANT TOILET UPGRADE	1079

Equipment and Miscellaneous (PU)

Fire Department (057)

ACEFDN701	201	FDNY - LED LIGHTING UPGRADE AT 14 FDNY FACILITIES	92
ACEFDN703	201	FDNY - DESIGN & INSTALLATION OF 37 KW SOLAR SYSTEM AT EC332	93
ACEFDN801	201	FDNY - Solar Photo-voltaic system at EMS 58	94

Dept Of Homeless Services (071)

SOLARDHS3	201	Solar PV system - Flatlands Residence	124
-----------	-----	---------------------------------------	-----

Dept Of Small Business Services (801)

BUSHDEVSP	200	Bush Terminal Development Site Preparation	188
HWKFHAWF	200	Hamilton Ave - DOT Asphalt Plant (Waterfront)	217
RS-CIC	200	Raise Shoreline - Coney Island Creek	247

Housing Preservation And Devel (806)

HAM20HCAM	216	PHASE 2 CAMERAS AT LANGSTON HUGES HOUSES	342
-----------	-----	--	-----

Health And Hospitals Corp (819)

ACEHHC407	205	Cumberland : Boiler Plant Replacement	413
-----------	-----	---------------------------------------	-----

Department Of Sanitation (827)

S216-403A	200	Hamilton Avenue MTS Bulkhead	479
-----------	-----	------------------------------	-----

Department Of Transportation (841)

ACEDOT601	201	DOT - Hamilton Administrative Building	485
ACEDOT802	201	DOT - Parking Garage LED Lighting Upgrade	486

Dept Of Design & Construction (850)

Project Id	Community Boards	Description	Page
E12-0023	201	DCLA: Brooklyn Museum, and Brooklyn Central Libr- EE Upgrade	889
E12-0043	201	NYPD 84th Precinct - EE Upgrade	890
E14-0001	200	NYPD-FDNY - 67 PCT AND EC248 ENERGY UPGRADE	891
E17-0006	201	DSNY - BROOKLYN NORTH 1 DISTRICT &4 DISTRICT GARAGE	892
EO26-0013	201	DCLA -New York Aquarium Campus: Aquatic Animal Health Center	893
EO26-0014	201	DCLA - New York Aquarium Campus: Aqua Theater Pump Room	894
SOLARDOS1	201	Brooklyn 17/18 HVAC AND ROOF REPLACEMENT	1066

Dept Of Citywide Admin Servs (856)

ACEBPL901	201	BPL - AHU Replacement at New Brower Park Branch	1067
ACEDEP901	201	DEP - Gravity Belt Thickener (GBT) at Newtown Creek WRRF	1068
ACEDOE607	204	DOE - LIGHTING UPGRADES	1069
ACEDOE702	201	DOE - VACANCY SENSORS	1070
EO9-00030	208	NYPD - 09-064; 69th Precinct; 9720 Foster Avenue	1080
EO26-0020	201	NYPD - 71st Precinct	1081
EO26-0057	201	NYPD - 62nd Precinct	1082
EO26-0058	201	NYPD - 63rd Precinct	1083
EO26-0059	201	NYPD - 66th Precinct	1084
EO26-0060	201	NYPD - 70th Precinct	1085
EO26-0061	201	NYPD - 88th Precinct	1086
EO26-0062	201	NYPD - 94th Precinct	1087
EO26-0073	201	NYPD - 77TH PRECINCT ANNEX	1088
EO26-0074	201	NYPD - HARBOR UNIT CHARLIE	1089
EO26-0077	201	NYPD - 75TH PRECINCT	1090
EO26-0079	201	HHC/DHS - AUBURN FAMILY RESIDENCE (CUMBERLAND DIAGNOSTIC)	1091
EO26-0082	201	DHS - FANNIE BARNES (URBAN TRANSITIONAL HOUSING)	1092
EO26-0083	201	DHS - PARK SLOPE ARMORY SHELTER	1093
EO26-0084	201	DHS - ROSE McCARTHY FAMILY RESIDENCE CAMPUS (1)	1094
EO26-0085	201	DHS - ROSE McCARTHY FAMILY RESIDENCE CAMPUS (2)	1095
EO26-0086	201	HRA - BUSHWICK JOB CENTER (FLSUHING) (LEASED IN)	1096
EO26-0088	201	DPR - McCARREN PARK RECREATION CENTER	1097
EO26-0096	201	BPL - RED HOOK	1098
SCACIP05	201	K061 - SYSTEM REPLACEMENT	1120
SOLARGR20		NYPA - Capital 02 Rooftop Solar PV	1121

Public Buildings (PW)**Dept Of Small Business Services (801)**

PWKNTN	201	Northside Town Hall	243
PWKNTH2		Northside Town Hall - Renovations to Historic Firehouse	244

Dept Of Design & Construction (850)

PW322X7	202	345 ADAMS ST. - LL 11 CYCLE 7 FACADE REPAIRS	1028
PW77DCA	201	245 MESEROLE ST. - DCA TEST STATION REHABILITATION	1029
PW77DCA2	201	245 MESEROLE ST. - DCA STORM SEWER REHAB	1030
PW77GOWAN	206	GOWANUS CANAL 1 ST TURNING BASIN	1031
PW77OEMS2	201	165 CADMAN PLAZA - CATWALK 3RD FLOOR	1032
PWD308JCI	213	JCC OF GREATER CONEY ISLAND	1033
PWKBEFORD		BEDFORD ATLANTIC ARMORY - NENOVATIONS BEDFORD ATLANTIC ARMOR	1034

Dept Of Citywide Admin Servs (856)

PW291EV	201	209 JORALEMON ST. - ELEVATOR UPGRADE	1100
---------	-----	--------------------------------------	------

Project Id	Community Boards	Description	Page
PW322PLAN	202	345 ADAMS RESTACKING PLAN	1101
PW325ELC3	201	210 JORALEMON ST. ELECTRICAL UPGRADE AND EMERGENCY GENERATOR	1102
PW325STA3	200 202	210 JORALEMON STREET STABILIZATION	1103
PW326DCPK	201	DCP - 16 COURT ST RENOVATION	1104
PW326LAW7	201	LAW - 167 41ST - LAW DEPT CONSOLIDATION	1105
PW326OEM3	202	OEM Expansion of Leased Space 930 Flushing Avenue	1106
PW326RAK	201	LAW DEPT - RAISE THE AGE - BROOKLYN	1107
PW340BOE	202	BOE - 345 ADAMS ST.- BATHROOMS RENOVATION	1108
PW340KEXP	201	BOE - 5112 2nd AVE, BROOKLYN EXPANSION	1109
PW77BHCAM	201	209 JORALEMON STREET - CCTV	1110
PW77ZK07	200	BROOKLYN COMMUNITY BOARD 7- 4201 4TH AVENUE	1111
PWD007HPD	201	HPD - CONSTRUCTION AND RENOVATION OF NORTHSIDE TOWN HALL	1112
PWD30BENC		BENJAMIN BANNEKER ACADEMY FOR COMMUNITY DEVELOPMENT	1113
PWD78BLL	201	360 ADAMS STREET- BROOKLYN SUPREME COURT LAW LIBRARY	1114
PWD78SSCT	201	360 ADAMS ST.- HVAC STATE SUPREME COURT	1115
PWK2LEED	202	Brooklyn Borough Hall - LEED- Funding for LEED	1116
PWK2MEDIA	202	209 JORALEMON ST.- BKLYN BORO HALL MEDIA ROOM	1117
WD77STAR	214	STAR ENGINEERING LAB	1122

Real Property (RE)**Dept Of Small Business Services (801)**

RE25HC	201	RECONSTRUCT BULKHEAD 1ST AVE AND 52ND ST, BKLYN	245
--------	-----	---	-----

Dept Of Citywide Admin Servs (856)

RE25LL	201	LOTTS LANE REPAIRING	1118
RE25QR	201	QUENTIN ROAD BROOKLYN STREET RECONSTRUCTION	1119

Correction, Department of (C)**Dept Of Design & Construction (850)**

BBJ-K		Borough Based Jails New Brooklyn Detention Facility	856
-------	--	---	-----

Cultural Affairs, Department of (PV)**Department Of Cultural Affairs (126)**

PV230-SEA	213	WCS - New York Aquarium - Sea Cliffs Exhibit	131
PV235AFAR		BMA - Brooklyn Museum - African Art Gallery Renovations	132
PV235EDUC		BMA - Brooklyn Museum - Education Space	133
PV236AUDI	209	BBG - Auditorium Renovations	134
PV236BCSG	208 209	BBG - Brooklyn Botanic Garden - Sustainable Gardening Center	135
PV236ROSE		BBG -Brooklyn Botanic Garden - Accessibility Improvements	136
PV262HVAC		BCM - Brooklyn Children's Museum - HVAC	137
PV262PRNG	208	BCM - FHWA Parking Lot - 906 Prospect Place	138
PV264-PJS		BAM - Peter J. Sharp Infrastructure Improvements Escalator	139
PV264ROSE		BAM - Rose Renovation	140
PV467BKLN		DCA - Brooklyn Fund	141
PV467SWBB	202	Spaceworks Brooklyn Bridge Park	142

Dept Of Small Business Services (801)

PV230-SHA	213	FA - WCS - New York Aquarium	238
PV264HART	200	Brooklyn Academy of Music (BAM)	240
PV467SOST	202	DBCD South Site Cultural Condo Fitout	241

Project Id	Community Boards	Description	Page
PV467STFO	202	651 Arts South Site Studios Fitout	242
SANDYNYA	213	WCS - New York Aquarium Sandy Renovation	271
WCSNONPW	200	WCS - NYA Sandy Renovation Non FEMA Eligible	281

Dept Of Design & Construction (850)

PV235BDEV	209	BMA - Brooklyn Museum - Building Envelope Renovation	1024
PV236SGD2		BBG - Brooklyn Botanic Garden - South Garden Dev. Phase 2	1025
PV262-AUD	208	Brooklyn Children's Museum Auditorium	1026
PV262-RTW	208	BCM - Brooklyn Children's Museum Retaining Wall	1027

Environmental Protection, Department of**Equipment (EP)****Dept Environmental Protection (826)**

WFF-DPR	200	WATER EFICIENCY UPGRADES AT PROSPECT PARK, BROOKLYN	465
---------	-----	---	-----

Dept Of Design & Construction (850)

EP6-KENT2	201 202	356 FLUSING, BUILDING REPAIR/UPGRADE	895
REMPIV	218	Remsen Yard Reconstruction Phase IV	1035

Sewers (SE)**Dept Environmental Protection (826)**

EC-SEKS22	200	Reconstruction of Existing Sewers, South Brooklyn	435
SEK002385	210	Rehab of Combined brick sewer via guniting 92st & 4 Ave, BK	461
SEK002390	206	Guniting of Outfall Sewers on Wolcott St BKLYN	462
SEK20075	200	NEW STORM SEWER IN INDIA ST.	463

Dept Of Design & Construction (850)

BED-805	205	New Storm & San Swrs & WM-Gateway Estates, Phase E (HD-161E)	868
BED-830	202	Rplmnt WM Park Ave btw Classon Ave & Ryerson (HWD007K03)	874
CONISPH01	213	SAN & STRM SWR, WM1, WM6 IN CONEY ISL AREA, PH 1	884
CONISPH04	213	SAN & STRM SWR, WM1, IN CONEY ISL AREA, PH 4	885
CONISPH2B	213	SAN & STRM SWR, WM1, WM6 IN CONEY ISL AREA, PH 2B	886
CONISPH3A	213	Storm and Sanitary Sewer, Trunk and Distribution Water Main	887
SE-851	218	HLSS , STRM, SAN & COMB SWERS & WM IN FRESH CREEK BASIN AREA	1046
SE-853	218 205	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin, Ph 2A	1047
SE-855	218 205	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin, Ph 2B	1048
SE-856	205	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin ,Ph 3A	1049
SE-857	205 218	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin ,Ph 3B	1050
SE-858	201	HLSS Installation, Combined Sewer Replmnt (HWK1048A)	1051
SEK002351	204	Rehab of Comb swrs & w/m in Wycoff Av bet Cooper & Flushing Av	1052
SEK002354	205	SAN SWRS-GATEWAY ESTATES - PHASE D (HD-161D/SEK20057)	1053
SEK002376	209	COMB SWR REPLCMNT & WM WORK IN PRESIDENT ST	1054
SEK002377	218	Santy sewer & WM replmnt in E 72nd St btwn Ave L & Royce Pl	1055
SEK002380	206	Combined relief sewer & WM replac. at 7ST B/T 3 & 4 AV, BKL	1056
SEK002383	208	Combined SE installation & WM replacement in Dean Street	1057
SEK002384	205 216	Combined SE rplcmt & dist WM install on Van Sinderen Ave BK	1058
SEK002386	208	Replace combined sewer & WM work, Park Pl & Underhill Ave, BK	1059
SEK20056	205	STORM SEWERS-GATEWAY ESTATES - PHASE C (HD-161C)	1060
SEK20065	206	High level storm sewer Gowanus Canal Area	1061
SEK20067	206	High level storm sewer Gowanus Canal Area. Phase 2.	1062

Project Id	Community Boards	Description	Page
SEK20070	211	Guniting & exterior repair of the 25th Ave outfall sewer	1063
SEKBS8	200	Reconstruction of Existing Sewers, South Brooklyn	1065

Water Mains, Sources and Treatment (WM)**Dept Environmental Protection (826)**

BED-828	211	Dist WM work in 86th St between Bay 20th & 28th St, BKLYN	426
BED-833	218	Rel. & Inst. WMs on Flatland Ave btwn Ralph Ave & E 76 St BKL	427

Dept Of Design & Construction (850)

BED-768B	200	WATER MAIN CONNECTIONS TO SHAFT 23B - PHASE II (HWK700B)	857
BED-776	205 216	WM REPLMT EAST NEW YORK AVE B/T HOWARD AV & PACIFIC ST, ETC	858
BED-777	201	WM REPLMT IN LEONARD STRET B/T DRIGGS AV AND MAUJER ST	859
BED-780	207	RECON OF WM & SWR IN 5 AVE B/T 65 ST & 34 ST	860
BED-782A	202	Reconstuction of water main & combined sewer, Tillary st. PH2	861
BED-784	218	RECON OF WM I& STORM SWR IN BERGEN AVE AREA	862
BED-785B	205	Recon WM, Comb & San Swrs in Atlantic Ave, Ph 2 (HWD10105A)	863
BED-794	202 206	DUMBO/Vinegar Hill Area Reconstruction & Plaza.	864
BED798	206 208	72" Replacement in Flatbush Avenue between Sterling Pl & 8th	865
BED-802	206 207	WM Replacement Hamilton Ave Gowanus Connector, BK HWK1048D	866
BED-803	205	WM Replacment in Schenck Ave b/t Flatlands & Jamaica Ave, Bk	867
BED-806	201	Water Main work in Brooklyn Waterfront Greenway	869
BED-807	201	WM work in Brooklyn Waterfront Greenway. SAND1048	870
BED-809	215	Replacement of Water Mains in Avenue S	871
BED-810	201	Water Main work in Brooklyn Waterfront Gateway	872
BED-819	215	WM replacement in Oriental Blvd	873
BEDA-001	200	Accelerated Distribution WM replcmnt & sewer rehab- BKLYN	875
BEDA-003	200	Accelerated Distribution WM replcmnt & sewer rehab- BKLYN	876
SEK20076	200	Replace deficient combined sewers and WM in East 80 St	1064

Water Pollution Control (WP)**Dept Of Small Business Services (801)**

DEO-OWLS	200	Owls Head Pier Emergency Dredging	201
GK26W5-05	200	DSGN & CONS OF ROW GI IN 26W-005	211
GKNC15-02	200	GI - Green Infrastructure in Newtown Creek Drainage Area	212
GREEN	200	Green Infrastructure 26W	214

Dept Environmental Protection (826)

26-STAB13	218 205 216	26th Ward - Emergency Generators	418
26-STAB20	218 205 216	26th Ward Primary Settling Tank & Solid Handling	419
26W-144-L	200	INSTALLATION OF (13) NEW CENTRIFUGES @ 26TH WARD WPCP	420
26W-147-L	200	LIGHTING UPGRADE AT THE 26TH WARD WPCP	421
26W-148-L	200	TRC - CONS OF DISINFECTION FACILITIES AT 26TH WARD WPCP	422
26W-149	200	RECONSTRUCT TIDE GATES/EFFLUENT CHAMBERS @ SPRING CREEK	423
26W-156-L	200	REPLACE WASTE ACTIVATED SLUDGE PIPING AT 26TH WARD WPCP	424
26W-21	200	HIGH LEVEL MAIN SEWAGE PUMP IMPROVEMENTS AT 26TH WARD WPCP	425
CI-113-L	200	RECONSTRUCT (4) ENGINE GENERATOR CONTROL SYSTEM	428
CI-119-L	200	RECONSTRUCTION OF GATES & MSP MOTORS & CONTROLS @ C.I.	429
CI-140-L	200	INSTALL ODOR CONTROL PANELS FOR AERATION SCRUBBER SYSTEM	430
CS-GC-SFS	299	CONSTRUCTION OF GOWANUS CSO RETENTION FAC SUPERFUND SITE	431
CSO-GC	299	FLUSHING TUNNEL REACTIVATION & GOWANUS CANAL FORCE MAIN	432
CSO-GC-SP	200	CONSTRUCTION OF GOWANUS CANAL PILOT SPONGE PARK	433

Capital Construction Project Detail Data

Project Id	Community Boards	Description	Page
CS-PA-ECR	218	ECOLOGICAL RESTORATION	434
GI-RH-GR	200	GI - GREEN ROOF INSTALLATION AT RED HOOK HOUSES IN BKLYN	436
GK-PD-A	200	GI - INSTALL GI AT NYPD PCTS 75, 77 & 115 PARKING LOTS	437
GK-PD-B	200	GI - INSTALL GI AT NYPD PCTS 73, 79 & 81 PARKING LOTS	438
GK-PD-C	200	GI - INSTALL GI AT NYPD 83 PRECINCT PARKING LOTS	439
GK-PD-D	200	GI - INSTALL GI AT NYPD PCTS 43, 71,107 & FLUSHING ARMORY	440
NC-159	200	TRC - NEWTOWN CREEK DECLORINATION FACILITY	441
NC-163	200	CONSTRUCTION OF PERIMETER FENCE AT NEWTOWN CREEK WPCP	442
NC-176-L	200	RECONSTRUCTION OF CCTV SYSTEM @ THE NEWTOWN CREEK WWTP	443
NC-50	200	NEWTOWN CREEK WPCP SLUDGE LOADING DOCKS	444
NC-52	200	CONSTRUCTION OF WHALE CREEK FLOATING DOCK AT NEWTOWN CREEK	445
NC-ASB-TB	200	NEWTOWN CREEK GRAVITY THICKENER BLDG ASBESTOS ABATEMENT	446
NC-GATEGP	200	CONSTRUCTION OF NEWTOWN CREEK GATEWAY TO GREENPOINT PROJECT	447
OH-112-L	200	REPLACE MAIN SEWAGE PUMPS & PIPING AT OWLS HEAD WPCP	448
OH-88-L	200	RECONSTRUCTION OF FINAL TANKS AT OWLS HEAD WPCP	449
OH-91-L	200	RECONSTRUCTION OF SEA WALL AND DOCK @ OWLS HEAD WWTP	450
PS-281	200	PROSPECT EXPRESSWAY	451
PS-316	200	RECONSTRUCTION OF AVENUE U PUMPING STATION BROOKLYN	452
PS-318	200	RECONSTRUCTION OF PAERDEGAT PUMPING STATION, BROOKLYN, N.Y.	453
PS-79	200	RECONSTRUCT AVE "V" PUMPING STATION	454
RH-80-L	200	TRC - DISINFECTION SYSTEM REHABILITATION AT RED HOOK WPCP	455
RH-83	200	REPLACE MAIN SEWAGE PUMPS AT RED HOOK WPCP	456
RH-91-L	200	INSTALL ACCESS CONTROL & DIGITAL VIDEO SURVEILLANCE SYS @ RH	457
SAND26W	200	STORM MITIGATION WORK ATTHE 26TH WARD WPCP	458
SANDCI	200	STORM MITIGATION WORK ATTHE CONEY ISLAND WPCP	459
SANDOH	200	STORM MITIGATION WORK ATTHE OWLS HEAD WPCP (HMP)	460
SF-BNR-CI	200	STEP FEED BNR AT CONEY ISLAND & ROCKAWAY WPCPs	464
Dept Of Parks And Recreation (846)			
GKBKGI-01	200	GI - DSGN & CONS OF PARKLAND RETROFITS IN BROOKLYN	541
GKBKGI-02	200	GI - CONS OF BROOKLYN PARKLAND RETROFITS FY20RP	542
Dept Of Design & Construction (850)			
GCNC77-PA	200	GI - PERMEABLE ASPHALT PAVEMENT PILOT & GI IN CSO AREA NC-77	897
GKOH15-01	200	GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 1	898
GKOH15-02	200	GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 2	899
GKOH15-03	200	GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 3	900
GKOH15-04	200	GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 4	901
GNCB14-2A	200	GI-CONSTRUCTION OF GI NIN NCB-014, PHASE II	902
NC-61	200	NEWTOWN CREEK NATURE WALK PHASE 2	1015
NC-61A	200	NEWTON CREEK NATURE WALK - PHSE 3	1016
Fire Department (F)			
Fire Department (057)			
F175MC218	204	Multi-Component Renovations - EC218	95
F175MC224	202	FLOOR, KITCHEN L-OHD - EC224	96
FD175E249	209	ROOF REPLACEMENT - EC249	97
FD175W245	213	WINDOW REPLACEMENT - EC245	98
FD175W248	217	WINDOW REPLACEMENT - EC248	99
FD175W330	211	Window Replacement - EC330	100

Project Id	Community Boards	Description	Page
Dept Of Design & Construction (850)			
F175RES2	200	NEW FIREHOUSE - RESCUE 2	896
Health and Mental Hygiene, Department of (HL)			
Department Of Health And Mental Hygiene (816)			
HL82BRNHC		Brownsville Health Center Renovation of interior space	359
HL82BUSHC		Bushwick Health Center exterior renovation/interior upgrades	360
HL82CROWH		CROWN HEIGHTS EXPRESS CLINIC	361
HL82WLSHC		Williamsburg Health Center Interior Renovation	362
Dept Of Design & Construction (850)			
HL82BRKLN		Brooklyn Animal Care Center Upgrade	923
HL82BUSHX		BUSHWICK HEALTH CENTER - EXTERIOR RENOVATION	924
Health and Hospitals Corporation (HO)			
Dept Of Small Business Services (801)			
SAND2601C	213	CIH: RELOCATE OUTPATIENT RADIOLOGIC IMAGING SERVICES	248
SAND2603C	213	CIH: RENOVATE VACANT SPACE ON FIRST FL MAIN HOSPITAL BLG.	249
Health And Hospitals Corp (819)			
22200601	205	ENY: CAPITAL IMPROVEMENTS	363
22200801	205	EAST NEW YORK: RENOVATE THIRD FLOOR CLINICAL AREAS	364
22201610	216	RENOVATE BROWNSVILLE CHILD HEALTH CLINIC	365
22201611	208	RENOVATE CROWN HEIGHTS CHILD HEALTH CLINIC	366
22201901		ENY: MODERNIZE 2 PASSENGER ELEVATORS	367
22202001		ENY WATER SYSTEM STRUCTURAL RESTORATION	368
23201601		DSSM: ROOF REPLACEMENT	369
23201901		DSSM: MODERNIZE 3 PASSENGER ELEVATORS	370
23202001		DSSM: FRONT LOBBY RENOVATIONS	371
23202101		MC KINNEY: FIRE ALARM	372
26201101	213	GOTHAM: CONSTRUCT VANDERBILT AVENUE HEALTH CENTER AT S.I.	373
26201402	213	CIH: ADD DEHUMIDICATION & ADD'L COOLING CAPACITY TO THE ORs	374
26201902		CIH: UPGRADE FIRE ALARM SYSTEM	375
26202001		CIH: Modernize 9 Elevators in Main Building	376
26202101		ROOF REPLACEMENT MAIN BUILDING	377
27201201	202	CUMBERLAND: RENOVATE CHEMICAL DEPENDENCY DEPARTMENT	378
27201301	202	CUMBERLAND: RENOVATE PEDIATRIC PRACTICE DEPARTMENT	379
27201515	202	CUMBERLAND: RENOVATE WOMEN'S HEALTH SVCS DEPT.	380
27201610	203	RENOVATE BEDFORD HEALTH CLINIC	381
27201702	202	CUMBERLAND: CONSTRUCT NEW DENTAL FACILITY	382
27201803		CUMBERLAND: FACADE REHABILITATION BUILDING B & C	383
29201301	209	KCHC: UPGRADE FIRE ALARM SYSTEM IN "ABC" & "T" BLDGS	384
29201501	203	BED-STUY REHAB CTR: FIRE ALARM SYSTEM REPLACEMENT	385
29201610	209	KCHC: LOCAL LAW -11 COMPLIANCE - BLDG T	386
29201611	209	KCHC: LOCAL LAW 11 COMPLIANCE - BLDG ABC	387
29201612	209	KCHC: BLDG "P" FACADE REMEDIATION - LOCAL LAW 11 COMPLIANCE	388
29201614	209	KCHC: BOILER REPLACEMENT	389
29201802		KCHC: REPLACEMENT OF C6 HEMODIALYSIS WATER TREATMENT SYSTEM	390
29201803		KINGS, ABC BUILDING ELECTRICAL FEEDER REPLACEMENT	391
29202001		KIN: REHABILITATE STEAM TUNNEL UNDER WINTHROP STREET	392

Project Id	Community Boards	Description	Page
29202002		KINGS BUILDING D ELEVATOR MODERNIZATION	393
29202101		RESTORATION OF WEST SMOKE STACK	394
29202102		KINGS: WELLNESS CENTER	395
29202103		KIN: P BUILDING MORGUE	396
29202104		KIN: Bldg D Electrical	397
29202105		KIN: Bldg S Water Balancing	398
48200803	203	WOODHULL: OB UNIT EXPANSION	399
48201402		WOODHULL: ESTABLISH CPEP	400
48201506	203	WOODHULL: ESTABLISH BURN UNIT	401
48201516	203	WOODHULL: RENOVATE WOMEN'S HEALTH PAVILION	402
48201602		WOODHULL: LOCAL LAW 11 COMPLIANCE	403
48201610	204	RENOVATE BUSHWICK COMMUNICARE	404
48201901		WOODHULL: CPEP RENOVATION	405
48201902		WOODHULL: EMERGENCY DEPARTMENT RENOVATION	406
48201903		WOODHULL: RETAIL PHARMACY RENOVATION	407
48202001		WOODHULL: CREATE 14 EXAM ROOMS FOR ADULT MEDICINE CLINIC	408
48202002		WOODHULL: Modernize Elevators	409
48202003		WOODHULL: Dinex Buildout and Installation	410
48202101		WOODHULL: SURVEILLANCE MODERNIZATION	411
48202102		WOO: Electrical Upgrades	412
ACEHHC607		KCHC: LIGHTING UPGRADES - PHASE 2	414
CIH1	200	CIH: MODERNIZE GENERAL CARE INPATIENT/AMB CARE FACILITIES	415
SAND2607		CIH: REPLACEMENT OF BASEMENT LIGHTING IN THE MAIN BLDG.	417

Dept Of Design & Construction (850)

CV19COEBU		Centers of Excellence: Bushwick	888
-----------	--	---------------------------------	-----

Homeless Services, Department of (HH)**Dept Of Homeless Services (071)**

HH112AUBR		AUBURN ADULT RESIDENCE - BATHROOM UPGRADE	102
HH112HWCR		HELP WOMEN'S CENTER ROOF	103
HH112LFR	205	LINDEN MEN'S SHELTER - ELEVATOR REPLACEMENT	104
HH112LINT		85 LEXINGTON AVE BATHROOM RECONSTRUCTION	105
HH112LMEP		LINDEN BOILER RECONSTRUCTION	106
HH112PAFL	203	PAMOJA HOUSE FLOOR	107
HH112PJP	203	PAMOJA HOUSE INSTALLATION OF BLACK FLOW PREVENTER	108
HH112PJRR	203	PAMOJA HOUSE - ROOF REPLACEMENT	109
HH112PREK	206	RENOVATION AND IMPROVEMENTS TO THE PARK SLOPE ARMORY	110
HH112PSR1	206	PARK SLOPE - ROOF REPLACEMENT	111
HH115BFRR		Bushwick Family Roof Replacement	112
HH115BINT		BUSHWICK FAMILY FACADE RECONSTRUCTION	113
HH115FLRF	218	FLATLANDS ROOF REPLACEMENT	115
HH115MMEP		WAYSIDE MACDONOUGH BOILER RECONS	116
HH115RMCX		ROSE MCCARTHY - WINDOW REPLACEMENT AND EXTERIOR RECONSTRUCT	117
HH115SAEU	216	FANNIE BARNES EXTERIOR UPGRADE	118
HH115SEXT		STOCKHOLM FAMILY CENTER - ROOF AND FACADE RECONSTRUCTION	119
HH115STEP		STOCKHOLM FAMILY CENTER -BOILER RECONSTRUCTION	120
HHCN001		BROOKLYN NEIGHBORHOOD IMPROVEMENT DIST.-BEDFORD AVE. RENOVAT	121
HHCN002	208	RENOVATION OF BEDFORD ATLANTIC ARMORY INTO RECREATIONAL CTR.	122
HHCN003	209	BEDFORD ATLANTIC ARMORY ATHLETIC CENTER	123

Project Id	Community Boards	Description	Page
Dept Of Design & Construction (850)			
HH112AAFS		ATLANTIC ARMORY FIRE SAFETY	908
HH112BVFA		BROWNSVILLE WOMEN FIRE SAFETY	909
HH112FBFS		FANNIE BARNES FIRE SAFETY	910
HH112HWFS		HELP WOMEN'S CENTER FIRE SAFETY	911
HH112LXEP		85 LEXINGTON AVE BOILER RECONSTRUCTION	912
HH112PJBO		PAMOJA - BOILER	913
HH112PJFC		PAMOJA HOUSE - FACADE REHABILITATION/RESTORATION	914
HH112PJPL		PAMOJA HOUSE - PLUMBING UPGRADE	915
HH112PJRC		PAMOJA HOUSE FIRE SAFETY	916
HH115BMEP		BUSHWICK FAMILY BOILER RECONSTRUCTION	917
HH115DSFA		DEAN STREET FIRE SAFETY	918
HH115LFAU		LINDEN FIRE ALARM UPGRADE	919
HH115SFFA		Stockholm at 99-103 Stockholm St, 11221 - Fire Alarm Upgrade	920
HH115SRFA		ROSE MCCARTHY - FIRE ALARM SYSTEM UPGRADE	921

Housing Preservation and Development

Housing Authority (HA)

Housing Preservation And Devel (806)

HAM06BOBK	205	BOULEVARD BRICKWORK	286
HAM10WYCR	206	WYCKOFF GARDENS COMMUNITY ROOM	287
HAM12MCPL	203	MARCY HOUSES DAY CARE CENTER PLAYGROUND	288
HAM12UPDO	205	UNITY PLAZA COMMUNITY CENTER UPGRADE	289
HAM12WYCC	206	WYCKOFF GARDENS COMMUNITY CENTER UPGRADE	290
HAM13SURF	203	SUMNER HOUSES ROOF REPLACEMENT	291
HAM14KBEB	208	KINGSBOROUGH AND EXTENSION ENERGY IMPROVEMENTS	292
HAM15COBC	213	CONEY ISLAND HOUSES I (SITE 4 & 5) BASKETBALL COURT RENO	293
HAM15GGR	206	GOWANUS HOUSES BASKETBALL COURT AND PLAY AREA	294
HAM15ODPA	213	O'DWYER GARDENS PLAYGROUND UPGRADES	295
HAM16BES9	201	BERRY STREET SOUTH 9TH STREET HOUSES SECURITY UPGRADES	296
HAM16HPBR	204	HOPE GARDENS INSTALLATION OF BOILERS AND RELATED EQUIPMENT	297
HAM16ITGR	201	INDEPENDENCE TOWERS GROUNDS IMPROVEMENTS	298
HAM16NHGR	215	NOSTRAND HOUSES PLAYGROUND RENOVATION	299
HAM16SURF	200	SURF GARDENS DEVELOPMENT - PLAYGROUND RENOVATION	300
HAM17BVTV	218	BAYVIEW HOUSES SECURITY CAMERAS	301
HAM17INSS	201	INDEPENDENCE TOWERS COMMUNITY CENTER SOUND STUDIO	302
HAM17NSTV	215	NOSTRAND HOUSES SECURITY CAMERAS	303
HAM18ATBC	202	ATLANTIC TERMINAL BASKETBALL COURT RENOVATION	304
HAM18BPBC	201	BORINQUEN PLAZA I BASKETBALL COURT UPGRADE	305
HAM18BREV	200	Brevoort Resident Association - Coliseum Repairs and CCTVs	306
HAM18BSVB	200	BROWNSVILLE AND SARATOGA VILLAGE BOILER REPAIR	307
HAM18CHBW	200	CYPRESS HILLS BOILER WORK	308
HAM18HGCC	204	HOPE GARDENS COMMUNITY CENTER--MODERNIZE GYM.	309
HAM18HYEL	201	HYLAN ELEVATORS	310
HAM18IGIR	202	INGERSOLL GARDENS INSTALLATION OF IRRIGATION	311
HAM18INBC	202	INGERSOLL HOUSES BASKETBALL COURT RENOVATIONS	312
HAM18ITPG	201	RENOVATION OF PLAYGROUND AT INDEPENDENCE TOWERS	313
HAM18OHPG	216	OCEAN HILL PLAYGROUND	314
HAM18PKTV	200	PINK CCTV	315

Capital Construction Project Detail Data

Project Id	Community Boards	Description	Page
HAM18SUBC	203	RENOVATION OF A BASKETBALL COURT AT SUMNER HOUSES	316
HAM18WBCC	201	PLAYGROUND UPGRADES AT WILLIAMSBURG DAY CARE CENTER	317
HAM18WHIT	200	NYCHA WHITMAN/WILLOUGHBY SENIOR CENTER HVAC UPGRADE	318
HAM18WIPG	201	WILLIAMSBURG HOUSES PLAYGROUND UPGRADE	319
HAM18WKCC	206	WYCKOFF GARDENS COMMUNITY CENTER RENOVATION	320
HAM18WKLG	206	WYCKOFF GARDENS LIGHTING	321
HAM18WSEC	202	WHITMAN BASKETBALL COURT AND SECURITY UPGRADES	322
HAM18WSWT	200	WOODSON WATER TANK	323
HAM19ALPL	208	ALBANY HOUSES PLAYGROUND	324
HAM19BVPU	218	BAYVIEW HOUSES PLAYGROUND UPGRADE	325
HAM19CSVE	216	SARATOGA VILLAGE ELEVATORS	326
HAM19FHSE	202	FARRAGUT HOUSES SECURITY LIGHTING	327
HAM19HHTV	200	HOWARD HOUSES CCTV	328
HAM19SBPU	215	SHEEPSHEAD BAY HOUSES PLAYGROUND UPGRADE	329
HAM19TCPU	203	TOMPKINS HOUSES CHILDRENS PARK UPGRADE	330
HAM19WPLF	201	WILLIAMS PLAZA LIGHTING AND FENCING IMPROVEMENTS	331
HAM20ALPU	208	PLAYGROUND RENOVATION- ALBANY HOUSES	332
HAM20BCCG	216	BUSHWICK HOUSES UPGRADE COMMUNITY CENTER GYM	333
HAM20BCCS	201	RECORDING STUDIO- BUSHWICK HOUSES COMMUNITY CENTER	334
HAM20BHPU	203	BREVOORT UPGRADES TO PLAYGROUND	335
HAM20BVBG	216	BROWNSVILLE BOXING GYM	336
HAM20BVCC	216	BROWNSVILLE COMMUNITY CENTER	337
HAM20BVPL	208	BAYVIEW HOUSES PLAYGROUND UPGRADE	338
HAM20CPPU	201	COOPER PARK PLAY GROUND UPGRADE	339
HAM20GCBR	218	GLENWOOD COMMUNITY CENTER RENOVATE BATHROOM	340
HAM20GHLC	206	LED LIGHTING AND CAMERAS GOWANUS HOUSES	341
HAM20KRWJ	200	KINGSBOROUGH DEVELOPMENT RESTORATION OF WALLS OF JERICHO	343
HAM20MGSC	216	SECURITY CAMERAS MARCUS GARVEY	344
HAM20SHEL	215	SHEEPSHEAD HOUSES-EXTERIOR LIGHTING UPGRADE	345
HAM20TCCU	200	TOMPKINS - UPGRADE THE SPACE IN THE COMMUNITY CENTER	346
HAM20THRR	203	TOMPKINS HOUSES ROOF REPLACEMENT	347
HAM20VDCC	216	VAN DYKE 1 HOUSES COMPUTERS FOR NEW DAY CARE CENTER	348
HAM20WHPU	201	WILLIAMSBURG - PLAYGROUND UPGRADE	349
HAM20WRCS	206	WYCKOFF GARDENS - RENOVATION OF COMMUNITY SPACE	350
HAM21BHPR	218	NEW PLAYGROUND-REFURBISH AT BAYVIEW HOUSES	351
HAM21CIHC	213	CONEY ISLAND HANDBALL COURT	352
HAM21GHCC	218	INSTALL AWNING AT GLENWOOD HOUSES	353
HAM21NHBB	215	RESURFACE AND CREATE BASKETBALL COURT AT NOSTRAND HOUSES	354
HAM21SHCC	215	SHEEPSHEAD HOUSES-COMMUNITY CENTER	355
HAM21SVCU	216	CAMERA UPGRADES AT SARATOGA VILLAGE	356
HAM21UPCC	205	BATHROOM RENOVATION AT UNITY PLAZA COMMUNITY CENTER	357
HAM24VDGR	216	VAN DYKE I, II GAS RISERS #10	358

Dept Of Design & Construction (850)

HAM14GOCC	206	GOWANUS COMMUNITY CENTER RENOVATIONS	903
HAM17GHSE	213	MARLBOROUGH HOUSES BSCAH GREENHOUSE	904
HAM17MRCC	203	MARCY HOUSES - RENOVATE 492 MARCY AVE INTO A COMM CENTER	905

Housing Preservation and Development (HD)**Dept Of Design & Construction (850)**

HD-161C	205	GATEWAY ESTATE - PHASE C (SEK20056)	906
---------	-----	-------------------------------------	-----

Project Id	Community Boards	Description	Page
HD-161D	205	GATEWAY ESTATE - PHASE D (SEK002354/SEK20057)	907
HIFHPD	205	Housing Infrastructure Fund for HPD Projects	922

Human Resources Administration (HR)**Dept Of Homeless Services (071)**

HH115FBME	216	FANNIE BARNES BOILER RECONSTRUCTION	114
-----------	-----	-------------------------------------	-----

Human Resources Administration (096)

HR25BRCS		Brownsville Community Center	125
HR25ENY	200	East New York Office, 2440 Fulton Street, Brooklyn	126
HR25FOSF2	214	Initial Outfitting of 102-50 Foster Avenue (Warehouse Space)	127
HR25FOST2	214	Construction at 102-50 Foster Ave to accomodate warehouses	128
HRCNBDST	203	Bedford Stuyvesant MSC Boiler Replacement, 1958 Fulton St	129

Libraries**Brooklyn Public (LB)****Brooklyn Public Library (038)**

LB20DUMBO	201	ADAMS STREET LIBRARY FIT OUT	1
LBC17DRBR	210	DYKER INTERIOR RENOVATION	2
LBC18CTRF	214	CORTEYOU ROOF	3
LBC18FHSG	210	FT HAMILTON ROOF	4
LBC18GSMR	215	GRAVESEND MEETING ROOM	5
LBC18KBFS	215	KINGS BAY FIRE SAFETY	6
LBC18KBHC	215	KINGS BAY BOILER	7
LBC19CHEL	202	Clinton Hill Wiring Upgrade	8
LBC20CTOP	214	CORTEYOU OUTDOOR PLAZA	9
LBC20MPMR	210	MCKINLEY PARK MEETING ROOM	10
LBC20SAAD	216	STONE AVENUE ADA ACCESSIBILITY	11
LBC20SCBM	205	SPRING CREEK BMS	12
LBC21MNRF	203	MACOM ROOF REPLACEMENT	13
LBCENPH2	201	CENTRAL RENOVATION - PHASE 2	14
LBEM05SWR	201	SYSTEM-WIDE FUNDING	15
LBK16HLRF	211	Highlawn - Roof Replacement	16
LBK16SCRF	205	SPRING CREEK ROOF REPLACEMENT	17
LBM18NLOH	205	NEW LOTS BRANCH OVERHAUL	18
LBM19BPLB	208	Brower Park Library Fit Out	19
LBM19CAOH	218	CANARSIE BRANCH OVERHAUL	20
LBP18BHBR	202	BROOKLYN HEIGHTS BRANCH FIT OUT	21
LBP18LDIN	201	LEONARD INFRASTRUCTURE UPGRADE	22
LBP18PCAD	206	PACIFIC ADA COMPLIANCE	23

Dept Of Design & Construction (850)

LB-104KEN	212	KENSINGTON - Replacement Facility	974
LBC10CDHC	217	CLARENDON HVAC Replacement	975
LBC12STHC	216	SARATOGA BOILER AND HVAC REPLACEMENT	976
LBC13BPRF	210	BOROUGH PARK INTERIOR AND EXTERIOR REHABILITATION	977
LBC14CYHC	205	CYPRESS HILLS HVAC REPLACEMENT	978
LBC14LDRF	201	LEONARD ROOF REPLACEMENT	979
LBC15BWHC	201	Bushwick Heating & Cooling	980
LBC15FLRF	218	Flatlands Envelope Rehabilitation	981

Project Id	Community Boards	Description	Page
LBC16MD2F	214	MIDWOOD 2ND FLOOR RENOVATIONS	982
LBC16MPHC	212	MAPLETON HVAC REPLACEMENT	983
LBC17CDOP	217	CLARENDON OUTDOOR PLAZA	984
LBC17MPGD	212	MAPLETON GARDEN RENOVATION	985
LBC17MRAD	203	MARCY AUDITORIUM REHABILITATION	986
LBC17PCFS	206	PACIFIC LIFE & FIRE SAFETY	987
LBCA06SPK	201	SUNSET PARK - Partial Interior Renovation	988
LBCA07FBH	214	FLATBUSH - Roof and Boiler Replacement	989
LBK13EFBR		EAST FLATBUSH - BRANCH RENOVATION	990
LBK15BDHC	203	BEDFORD HEATING & COOLING REPLACEMENT	991
LBK15BRRF	210	BAY RIDGE ENVELOPE REHAB	992
LBK15WTHC	207	WINDSOR TERRACE HEATING & COOLING REPLACEMENT	993
LBK16CIBR	213	Coney Island - 2nd Floor Renovation	994
LBK16STRF	216	SARATOGA ENVELOPE REHABILITATION	995
LBKA05RUG	217	Rugby - Branch Renovation	996
LBM08WBRF	201	WILLIAMSBURG - Roof Replacment	997
LBM13CGHC	206	CARROLL GARDENS HVAC REPLACEMENT	998
LBM13FLHC	218	FLATLANDS BOILER , HVAC, BMS, FIRE SAFETY REPLACEMENT	999
LBM13LDHC	201	LEONARD HVAC REPLACEMENT	1000
LBM14BWRF	201	BUSHWICK ROOF REPLACEMENT	1001
LBM14WTRF	207	WINDSOR TERRACE ROOF REPLACEMENT	1002
LBM14WWRF	202	WALT WHITMAN ROOF REPLACEMENT	1003
LBM15GBRF	215	GERRITSEN BEACH ENVELOPE REHAB	1004
LBM15MPRF	212	Mapleton Envelope Rehabilitation	1005
LBM15RDHC	212	Ryder Heating & Cooling	1006
LBM15RDRF	212	Ryder Envelope Rehabilitation	1007
LBM16GSFC	215	GRAVESEND FACADE REHAB	1008
LBM17ARBR	205	ARLINGTON BRANCH RENOVATION	1009
LBM17NUOH	211	NEW UTRECHT BRANCH OVERHAUL	1010
LBM18BVOH	216	BROWNSVILLE BRANCH OVERHAUL	1011
LBM18EPOH	209	EASTERN PARKWAY BRANCH OVERHAUL	1012
LBP18WIBR	204	WASHINGTON IRVING BRANCH RENOVATION	1013
LBP18WWBR	202	WALT WHITMAN BRANCH RENOVATION	1014

Parks and Recreation, Department of (P)

Dept Of Small Business Services (801)

P-2GPWB07	201	GPWB - Box Street and Newtown Barge Parks	231
P-2GPWB08	201	GPWB - 65 Commercial St Soccer Pk-MTA Reloc. & Park Develop.	232
P-2GPWB24	200 201	GPWB- Bayside Demolition	233
P-2GPWBOX	201	GPWB - Box Street Park	234
P-2GPWNB	201	GPWB - Newtown Barge Park	235
PROSPPLC	206 207 208 209	Prospect Park Lakeside Center	237

Dept Of Parks And Recreation (846)

NDF-CLNE	205	NDF- East New York - City Line Park	543
NDF-HLDN3	200	NDF - Highland Park Eastern Playground R/C Q020-119M	545
NDF-HLDN4	200	NDF - Highland Park Comfort Station R/C Q020-219M	546
NDF-HLDN5	200	NDF - Highland Park Pedestrian Improvements Q020-118M	547
NDF-HLND	205	Neighborhood Dev. Fund - East NY - Highland Park Q020-216M	548
P-200CRSL	200 206 207 208	PPA- Recon. Carousel (B073-218M)	549
P-200FITS	200	PPA- Prospect Park Fitness Playground/Equipment (B068-119M)	550

Project Id	Community Boards	Description	Page
P-200HPPP	200	PPA - Harmony Playground Improvements B073-119M	551
P-200LFHH	200 206 207 208	2PPA- Restor. Lefferts Historic House	552
P-200LMBF	200	PPA Long Meadow Ballfields restoration 34 acre ballfield	553
P-200LONG	206 207 208 209	2PPA - LONG MEADOW BALLFIELDS RENOV, B073-214M	554
P-200PPBF	200	PROSP. PK. BASEBALL FIELDS-LONG MEADOWS (B073-211M)	555
P-200PPBL	200 206 207 208	2PPA- Long Meadow Ballfields 4-5 (B073-215M)	556
P-200PPCS	206 207 208 209	2Prospect Park: Reconstruction of Comfort Station	557
P-200PPFB	206 207 209 209	2PPA - Flatbush Avenue Park Perimeter B073-315M	558
P-200PPMB	200	PPA-Building Reconstruction (B073-319M)	559
P-200PPMO	206 207 208 209	2PPA- New M&O Facility & Compound in Prospect Park B073-415M	560
P-200PPNM	200 206 207 214	2Prospect Park Nethermead - Repave Walking Path	561
P-200PPOC	200	PROSPECT PARK ALLIANCE: RESTORATION TO OCEAN AVE PERIMETER	562
P-200PPOP	200	PPA - Prospect Park Oriental Pavilion B073-416M	563
P-200PPPH	206 207 208 209	2PPA- PROSPECT PARK PICNIC HOUSE RENOVATION B073-419M	564
P-200SCMP	200	PPA- Parkside Ave. Streetscape Chisholm Monument	565
P-200STFP	200	PPA - Parade Ground replace turf field 9 (B068-118M)	566
P-200TNCR	200	PPA- Prospect Park Tennis Center	567
P-200WCST	200 207	PPA-WELLHOUSE COMFORT STATION RENOVATION - (B073-209M)	568
P-200ZO10	209	Prospect Park Zoo - Renovation of Discovery Trail	569
P-200ZO17	200	PPZ- Building "D" Dome Restoration	570
P-200ZO18	200	PPZ- Off exhibit primate holding expansion	571
P-200ZO19	200	PPZ- Central plaza stairs,benches reconstruction	572
P-201D17B	201	F.H. STERNBERG PARK BALLFIELDS RECONSTRUCTION, B055-104M	573
P-201EYCK	200	TEN EYCK PLAZA - RENOVATION OF THE PLAZA B386-119M	574
P-201FROS	201	Frost Street Playground - Basketball Court Reconstruction	575
P-201GROV	201	Grove St. Community Garden - Upgrade Play Equipment	576
P-201MCBH	200 201	McCarren -RC Bathhouse B058-117M	577
P-201MCC2	200	McCarren Park - Brooklyn	578
P-201MCGK	200 201	McGolrick Park - Sidewalk Replacement	579
P-201MDLT	201	Middleton Playground - Phase 1 Renovations	580
P-201MPFA	201	Metropolitan Rec. Center: Fire Alarm Reconstruction	581
P-201MRCY	200	Marcy Green Park-Reconstruction of Rec. Facilities BG-120M	582
P-201REIN	201 200	RIDGEWOOD BUSHW.- BEAVER NOLL PARK BG38500-113M	583
P-201STRN	200 201	Sternberg Park Upgrades B055-117M	584
P-201TRNS	201	Transmitter Park - Shoreline Rehabilitation	585
P-201WILL	200	William Sheridan - Brooklyn- B124-119M	586
P-202018A	202	Brooklyn Bridge Park	587
P-202BRDG	200	Bridge Park- Adult Fitness, Multi Purpose Play (B223J-118M)	588
P-202C974	202	FORT GREENE PK PRISONSH MARTYRS MONU&BR EAGL B32-103MA,203MA	589
P-202CAD2	200	Cadman Plaza Park - Brooklyn (B113A-119M)	590
P-202CADM	200	CADMAN PLAZA (RC L/S SURROUND BKLN WAR MEM. BLDG ACCESS)	591
P-202CBP1	202	Commodore Barry Park - Continue Park Phase Renovations	592
P-202CHAP	202 200	CHAPIN PLAYGROUND -RECON. SPRINKLER BG-311M	593
P-202CUGP	202	Cuyler Gore Park Renovations	594
P-202D17B	202	MCLAUGHLIN PARK BALLFIELD,WDG POOL AREA,BSKTBL&HNDB,B61-105M	595
P-202FTGN	202 200	Fort Grene Park - entrance & pass (B032-110M)	596
P-202FTGP	200 202	PWOB-FT. GREENE PK- PATHS,ENTRANCE RC & DRAINAGE B032-116M)	597
P-202GRPL	202	Greene Playground - Reconstruction of Playground	598
P-202WASH	200	Washington Hall Playground basketball courts, Brooklyn	599
P-202WPDR	200	Washington Park Dog Run B111-118M	600
P-203CHRL	200	Charlie's Place Reconstruction	601

Project Id	Community Boards	Description	Page
P-203D17E	203	Von King cultural arts center - phase 3 B088-111MA	602
P-203FULT	203 200	FULTON PARK - RESTORATION OF COMFORT STATION B038-116M	603
P-203HPUP		Harmony Park - Upgrades and Beautification	604
P-203LFGP	203	Lafayette Gardens Playground Reconstruction	605
P-203SRTG	200 203	Saratoga Park - Playground Reconstruction (B079-119M)	606
P-204GRCK	200	Green Central Knoll - Comfort Station B395-115M	607
P-204HECK	200	Heckscher Playground (B139-115M)	608
P-204HOPE	200 204	Hope Ballfields (B429-116M)	609
P-204RUDD	200 204	Rudd Play. - Con. Skate Park & Bask. ball cts (B131-117M)	610
P-205CYPS	200	Cypress Park - Renovation of Cypress Park B103-116M	611
P-205GRPG	200	Grace Playground Park Renovation Phase I B078-119M	612
P-205HLND	205	Highland Park Basketball Courts R/C Q020-116MA	613
P-205HPSB	200	Highland Park Stone Bridge Q020-418M	614
P-205LIN1	200	Linden Park:Phase 4-Playground,Spray Shower & Basketball crt	615
P-205LIN2	205	Linden Park: Phase 5 Area Renovation	616
P-205LION	200	Lion's Pride Playground - B107-119M	617
P-205PPMT	205	Public Place - Monument Reconstruction	618
P-205SBRO	205 200	Sperandeo Brothers playground B163-110M	619
P-205SHNK	205 200	Schenk Playground - B261	620
P-206ENIS	200	Ennis Playground - B095-116M	621
P-206GDAM	200	Restoration of Grand Army Plaza Arch, Bailey Ftn, &SRND AREA	622
P-206GDAS	200	Grand Army Plaza - Site Restoration B040-120M	623
P-206ICKE	200	HAROLD ICKES PLGRD PH 1	624
P-206MARY	200 206	St. Mary's Plgd. Play Equip. Recon. Safety Surf. B118-115M	625
P-206PENN	206	William Penn Playground - Renovate P.S. 321	626
P-206REDH	206 200	RC - PATHS AND BBQ AREA IN COFFEY PARK B077-112M	627
P-206RH02	200	Red Hook - Oversight 9	628
P-206RHBF	200	Red Hook - Ball field 9/Soccer 2 (B126-117M)	629
P-206RHBS	200	Red Hook Track 1/Soccer 3 & Ballfields 1-4 (B126-118M)	630
P-206RHCF	206	Red Hook - Community Farm Upgrades	631
P-206RHO1	200	Red Hook- EPA Oversight 5-8	632
P-206RHRC	200	Red Hook Recreation Center Reconstruction	633
P-206RHSF	200	Red Hook - Soccer 1 & 6	634
P-206SMRY	200 206	St. Mary's Playground (B118-116M)	635
P-207BTFY	200 207	Butterfly Garden - B255G	636
P-207OPML	200	Ocean Parkway Malls - RC B065-119M	637
P-207RAIN	200 207	Rainbow Playground - Playground Update B265	638
P-207SNST	207 200	Sunset Park - Benches -B087-116M	639
P-207SPHD	200	HANDBALL COURT RENOVATIONS AT SUNSET PARK (B087-119M)	640
P-207SPOS	207	Sunset Park - Open Stage Creation	641
P-207SSAF	207 200	Sunset Park - Adult Fitness	642
P-207SSPK	200 207	Sunset Park - Renovation - B087-117MA	643
P-208BROW	200	Brower Park - Reconstruction of basketball courts -B012-117M	644
P-208HVAC	208	ST. JOHNS HVAC UPGRADE-B245-114M	645
P-208K11A	208	ST. MARK'S AVE. STREETBED PARK RECONSTR; BG-38050-199	646
P-208K11E	208 200	St. John's Recreation Center - comfort station (B245-111M)	647
P-208LIN2	200	Lincoln Terrace Park - Brooklyn (B054-119M)	648
P-208LTCS	208	Lincoln Terrace- Comfort Station B054-115M	649
P-208SJFA	208	ST. John's Rec. Center: Fire Alarm Reconstruction	650
P-208STFE	200	ST. JOHNS REC CENTER - OUTDOOR FITNESS EQUIPMENT (B245-118M)	651
P-208STUD	208 200	CPI PH 1- Stroud Playground (B350-115M)	652

Capital Construction Project Detail Data

Project Id	Community Boards	Description	Page
P-209D017	209	PARKSIDE (P.S. 92) PLAYGROUND (B267-109M)	653
P-209WNGE	200 209	Wingate Park - Basketball Courts	654
P-210245A	210	OWL'S HEAD PK - GREENWAY CONNECTOR B066-108M	655
P-210C040	210	MCKINLEY PARK PATHS&LDSCPE B060-101M (FORMER B060-196)	656
P-210D17T	210 200	SHORE ROAD PATHWAY BICYCLE PATH	657
P-210DBSF	210 200	Dyker Beach Park- Soccer Field B028-116M	658
P-210DOG	210	Shore Park - Shore Park Dog Run	659
P-210FTHM	200 210	Ft. Hamilton Courts - RC of Bsktball & Tennis Cts -B192A	660
P-210JCAR	210	John J. Carty Tennis Courts B210-116M	661
P-210JJCP	210	JJ Carty Park - Renovation of Playground	662
P-210OWLH	210	Owl's Head Park - Reconstruction of Basketball Courts	663
P-210RUPP	210	Russell Pedersen Playground Reconstruction	664
P-210SHCP	200	Shore Road Park - Path Reconstruction (B082-220M)	665
P-210SHOR	200 210	SHORE ROAD PK - PERIMETER SIDEWALKS (B082A-110M)	666
P-210SHRD	210	Shore Road Pk- Rehab C/S -Field House B082-116M	667
P-210SHRE	200 210	Shore Road park- Install. fence erosion contrl. B082	668
P-210SHRS	200	Shore Park & Parkway - Bike Path Surface Repair BG-715MA	669
P-210VINP	210	Shore Park & Parkway Vinland Playground Recon. B082-320M	670
P-211245E	211	SETH LOW PLAYGROUND B100-106M	671
P-211BBCH	200	BATH BEACH PARK - PH2 and PH3 (B164-119M)	672
P-211BNHT	211 200	Bensonhurst Park - B007-118M	673
P-212ALBE	200 212	Albemarle Playground - Resurface Soccer Field (B297-119M)	674
P-212C17F	212	Gravesend Park (B042-109M)	675
P-212CLDM	200	Colonel David Marcus playground - CS B128-115M	676
P-212D017	213	FRIENDS FIELD PARK RECONSTR PRTN INCL PLGD B372-104M	677
P-212D17N	212 200	OCEAN PARKWAY MALLS -MALL RENOVATIONS B065-112M	678
P-212DOME	212 200	Dome Playground - phase I (B151-112M)	679
P-212FRFD	200 212	Friends Field - B372-116M	680
P-212GRVD	212 200	Gravesend Pk - RC parkhouse B042-112M	681
P-213ALAE	200	Asser Levy Park - Adult Exercise Equipment (B080-118M)	682
P-213ALVY	200 213	Asser Levy Park - B080	683
P-213BABI	200	BABI YAR Triangle - Reconstruction	684
P-213BOIL	213 200	ABE STARK BOILERS AND CHILLERS (B169-111M)	685
P-213K11B	213	CONEY ISLAMD BWA;LK MISC RC W37-CORBIN B169-100MA	686
P-213SCRN	213 200	Scarangella Park C/S CONS B106-117M	687
P-213SNPK	200	Scarangella Park - Reconstruction of Playground B106A-120M	688
P-213SURF	200	SURF PLAYGROUND - PLAYGROUND RENOVATION (B315-118M)	689
P-213WEST	213	West Playground CS B252-115M	690
P-214ANDP	214	Andries Playground - Phase 1 & 2 Reconstruction	691
P-214KOLB	214 200	KOLBERT PLAYGROUND - RC (B150-115M)	692
P-214KPKP	200	Kolbert Park RC Perimeter B150	693
P-214LTFN	200 214	Lt. Federico Navaez Tot Lot- RC B397-117M	694
P-214PARK	200	CD #44- New Park /Playground	695
P-214RIDE	214 200	PPA - GALLOPNYC- RIDING RING IN PROSP. PK	696
P-214UMMA	200	Umma Park & Plg Reconstruction	697
P-215BBPG	215 200	BILL BROWN PLAYGROUND FLDHSE CMFT ST. FY'10 B109-112M	698
P-215HCPL	200	HOMECREST PLAYGROUND: RECONSTRUCT PLAYGROUND (B166B-118M)	699
P-215KELL	200	Kelly Park Playground - Recon. of Playground (B051-120M)	700
P-215KLCS	200	KELLY PARK COMFORT STATION	701
P-215KLLY	200 215	Kelly Playground - Renovate	702
P-215MBGD	215 200	MANHATTAN BCH. COMM. GARDEN & DOG RUN (B251-117M)	703

Project Id	Community Boards	Description	Page
P-215MBP2	200	Manhattan Beach Park - Ctr Promenade & Beach Entryway Recons	704
P-215MBTC	215	Manhattan Beach Park:Tennis Courts New Drainage/Resurfacing	705
P-215MCDD	200 215	McDonald Playground - RC Play Equipment Area B244-118M	706
P-215MELL	200	MELLET PLAYGROUND- RECONSTRUCT PLAYGROUND (B197-118M)	707
P-215MHAT	215	Manhattan Beach Park B251-115M	708
P-215MHBP	200	Manhattan Beach promenade (B251-217M)	709
P-215PB15	215 200	EMMONS AVENUE SIDEWALKS & SHEEPSHEAD PIER RCNSTR NYSMMGRANTS	710
P-215PIER	200	SHEEPSHEAD BAY PIERS B393-118M	711
P-216BHIP	200	BETSY HEAD - IMAGINATION PLGD CS B008	712
P-216CHES	216	Chester Park - Playground Renovation Phase 1	713
P-216OCAN	200	Ocean Hill Playground - Brooklyn	714
P-216OSBN	200 216	Osborn Playground - Park Renovation (B343-119M)	715
P-216OSPL	216	Osborn Playground - Phase 2 Reconstruction	716
P-216PS25	200	PS 125 Playground - Brooklyn	717
P-217AQBO	200	Paerdegat Aquatic Center Boiler Reconstruction	718
P-217C17F	217	HARRY MAZE MEMORIAL PARK RECONSTR PLGD AREA, B285-103M	719
P-217C17H	217	WYCKOFF HOUSE PARK RECONSTR, B376-102MA1 & B376-104M OMBP	720
P-217D017	217	WYCKOFF HOUSE PARK CULT. EDUC. COMPLX B376-113M	721
P-217HMCS	217	Harry Maze Playground - Comfort Station Reconstruction	722
P-217NOST	217 200	Nostrand Playground - B250-117M	723
P-217PAER	217 200	PAERDEGAT PK- RECON. BSKT BALL, SIDEWALKS, LIGHTS, B218-112M	724
P-217PDGT	200	PAERDEGAT ATHLETIC CLUB - HVAC WORK	725
P-217TILD	200	TILDEN PLAYGROUND-SHIRLEY CHISHOLM COMM CTR B234	726
P-217WYKF	200	WYCKOFF FARMHOUSE - ROOF RESTORATION B376-111M	727
P-218BILD	218	Bildersee Playground (B335-116M)	728
P-218BPLG	200	Bildersee plgd-new plgd and ph2	729
P-218CCMF	218 200	CANARSIE PARK PHASE V- COMFORT STATION B018-214M	730
P-218D17L	218	LINDOWER (ALEX LINDOWER) PARK PLAYGROUND PH 1 B329-109M	731
P-218D17S	218 200	DR. JOHN'S PLAYGROUND- MARINE PK (B057-114M)	732
P-218GERT	200 218	Marine Park - Gerritsen Ave. Ped. Path PH 2 (B057-117M)	733
P-218GLEN	218 200	Glenwood Playground - recon. multi-purpose area B236-114M	734
P-218GOLF	218 200	BK Golf Alliance - Marine Pk. Golf Course - B057-119M	735
P-218JCOB	200 218	Jacob Joffe Playground - B324	736
P-218JFEE	200	Jacob Joffe Playground- Park Renovations	737
P-218LOTT	200 218	HENDRICK I. LOTT HOUSE -INTERIOR RESTORATION	738
P-218MPOV	215 218	Marine Park:Bicycle/Pedestrian ovals,Resurface Asphalt Track	739
P-218MPPG	218 215	Marine Park Playground - Reconstruction of Playground 278	740
P-218PWMP	200 218	Power-Memorial- Seating Area (B219-120M)	741
P-218SUNN	200 218	Sunners Playground - Renovate Playground (B206-119M)	742
P-2ANCH01	200 216	ANCHOR PARK- Betsy Head (B008-)	743
P-2ANCH02	200	Betsy Head Park Comfort Station Reconstruction (B008-218M)	744
P-2ANCH03	200	Betsy Head Park Syn. Turf, Field, Track, Sport Crts Ft Ctr	745
P-2ANCH04	200 216	ANCHOR PARK- Betsy Head Multi-Purpose Play Area Reconst.	746
P-2BELTPA	200	Belt Pkwy Lndscp Restoration & Tree Planting Ph2 B166-113M	747
P-2BELTPC	299	FY14 Belt Parkway Street Trees	748
P-2BELTPD	200	CON - BIKE PATH THRU CANARSIE PARK WEST	749
P-2BELTPE	200	Mill Basin Bridge Trees	750
P-2BKPAV1	200	Brooklyn Multisite Pavement Reconstruction	751
P-2BKPLG1	200	Brooklyn MPPA SOGR Reconstruction	752
P-2BQGRN	200	BQ GREEN	753
P-2BRIGHM	215 218 200	Brigham Park - plgd & passive area B057-212M/512M	754

Project Id	Community Boards	Description	Page
P-2BSKBL1	200	Brooklyn Basketball Courts Reconstruction (SoGR) BG-320M	755
P-2BWCC04	200 203 218	BKLYN MULTISITE CMFT STA.- TILDEN & BANNEKER BG-111M	756
P-2BWK11I	200	RQMT CNTR BKLYN BP FY00 PLEQ SFTYSRF PAV FNC GNLSW BG-300M	757
P-2BWK11J	200 207 212 213	BROOKLYN RQMT FY03/4 INCL OCEAN PKWY MALLS BENCHES BG-504M	758
P-2CIBBOL	200	Coney Island Boardwalk - Cons Security Measures B169-120M	759
P-2CIGNWY	200 213	CONEY ISLAND GREENWAY PROPOSED SAFETEA GRANT	760
P-2CIWALK	200	CONEY ISLAND BWALK - RC OF VARIOUS SEGMENT B169-220M	761
P-2CONYGS	200	CONEY ISLAND COASTAL RESIL. GREENSTREETS BG-515MA	762
P-2COOPCS	200	Cooper Park-Reconstruction of Comfort Station	763
P-2CPIBN2	200	CPI PH1- J. Owens, Stockton & Stroud C/S RC BG-815M	764
P-2CPIBPG	200	CPI PH2 - Bartlett Playground	765
P-2CPIEPP	200 201	CPI PH2 - R/C Epiphany Playground (B405 -116M)	766
P-2CPIJOP	203 200	CPI Ph1- RC of Jesse Owens Play. B269-116M	767
P-2CPILAG	200 201	CPI ph2. - LaGuardia Playground Ph 2. (B167-217M)	768
P-2CPILFT	200 213	CPI PH2 - Lafayette Playground Reconstruction (B106B-116M)	769
P-2CPILGD	200 201	CPI PH2 - LaGuardia Playground (B167-117M)	770
P-2CPILJP	200 211	CPI PH2 - RC- Lt. Joseph Petrosino Park (B099-)	771
P-2CPINEW	200 216	CPI Ph2.- Newport Comfort Station (B339-117M)	772
P-2CPINPL	200 216	CPI-PH2. Newport playground (B339-216M)	773
P-2CPIPEN	200	CPI PHASE 2 - RC Penn Triangle and Playground B223NC-118M	774
P-2CPISBF	200 216	CPI Ph1- RC Saratoga Ballfields (B387-116M)	775
P-2CPIBTP	200 204	CPI Ph1 - Thomas Boyland Park	776
P-2CPIITEN	200 201	CPI Ph1.- Ten Eyck Play. (B311-116M)	777
P-2CPIWKS	200 203	CPI PH2- Weeksville Playground	778
P-2GATE10	200	Gateway Estates-Multi-purpose ballfield B548-118M	779
P-2GATEW2	200 205	Gateway Estates - Constru. Plgd & comft. stat. B541-115M	780
P-2GATEW6	200 205	Gateway Estates -Cleveland Pk playground (B547- 114M)	781
P-2GPWB25	200	GPWB-Bushwick Inlet Park- Motiva Parcel Remediation	782
P-2GPWBKT	200	GPWB- 50 Kent Development	783
P-2GTGRDN	200	RPZ installation at various sites in Brooklyn BG-618M	784
P-2HWRDPL	200	POOL	785
P-2LINDTF	200	Linden Park Synthetic Turf Field and Track (B214-117M)	786
P-2LITCHF	200	Litchfield Villa - Renovations	787
P-2MRNPRK	200	MARINE PARK PLAYGROUND	788
P-2OWLHD1	200	OWLS HEAD PARK - PLAYGROUND RECONSTRUCTION	789
P-2PDBRC2	200	Brownsville Rec Ctr RC B270-214M	790
P-2PDSSRC	200	Sunset Pk Rec Ctr RC B087-115M	791
P-2PEDPLZ	200	Public Place -Pedestrian Plaza-Eldert & liberty	792
P-2PEPWIN	200	Prospect Park Parade Ground PEP HQ window replace	793
P-2PGRD11	200	MULTISITE- PAVEMTS, TENNIS CTS, BB CTS, FENCING (BG-711M)	794
P-2PKTR21	200	FY21-Park Trees - Brooklyn	795
P-2PLAY13	209 216 200 205	MULTISITE- OCEAN HILL PLGD, WINGATE, MLK SPRAY SHWER BG-114M	796
P-2PLG14D	200	RECON. CHARLES PINNTRIANGLE - PAVE. CURBS FENCING BG-613M	797
P-2PNYC01	201	PlaNYC - McCarren Pk Pool & Bathhouse RC - B058-108M/408M	798
P-2PNYC05	213	PlaNYC - Calvert Vaux CS/M&O bldg (B125-112M)	799
P-2PNYCB3	200	PlaNYC-FY09 Playgrounds BG-2309M	800
P-2POWPRK	200	POWELL PARK PLAYGROUND	801
P-2PPANEP	200	Northeast Paths - Prospect Park Alliance	802
P-2PPESIT	200	PROSPECT PARK EXPRESSWAY SITTING AREA RC	803
P-2PWBFTH	200	PWOB- Fort Greene (B032-117M)	804
P-2PWBPFB	200	PWOB- PP Flatbush Avenue (B073-117M)	805

Project Id	Community Boards	Description	Page
P-2REGION	200	REQUIREMENTS - LARGE PKS -BKLYN BG-799R	806
P-2RHBALL	200 206	Red Hook ball fields B126-116M	807
P-2SEAGTE	213 200	SEAGATE SHORELINE REMEDIATION	808
P-2SNSTRW	200	Commodore Barry Park C.S	809
P-2SNTGNS	200	Senerity Gardens	810
P-2STFBSH	200	Synthetic Turf Field Reconstruction at Bushwick Inlet Pk, BK	811
P-2STFHM		Hamilton-Metz Field Synthetic Turf Field Reconstruction	812
P-2STFLEF	200	Synthetic Turf Field Recon at Quaker Parrot Pk, BK	813
P-2STFMH	200	Maria Hernandez Park - Synthetic Turf Field (B016-118M)	814
P-2SUCSGN	200	Success Garden - Park Renovation	815
P-2TRE14A	200 201 202 203	FY14 Street Tree Planting, Brooklyn CB's 1 - 6 & 8 - BG-813M	816
P-2TRE15B	200	FY 15 Street Tree Planting - Bkln CB 6,7,10,12, BG-315M	817
P-2TRE18A	200	FY18 Street Tree Brooklyn1,2,3,4,16, BG-	818
P-2TRE18B	200	FY18 Street Tree Brooklyn1,5,14,18	819
P-2TRE18C	200	FY18 Street Tree Brooklyn6,7,9,12	820
P-2TRE20A	200	FY20 Street Tree Brooklyn1,2,3,4,, BG-319M	821
P-2TRE20C	200	FY20 Street Tree Brooklyn 6,7,10,12 BG-719M	822
P-2TRE20E	200	FY20 Street Tree Brooklyn 11,13 BG-419M	823
P-2TRE21A	200	FY21 Street Tree Brooklyn13,4,,5,16 BG-	824
P-2TRE21B	200	FY21 Street Tree Brooklyn2,6,7,10 BG-	825
P-2TRE21C	200	FY21 Street Tree Brooklyn11,13,15 BG-	826
P-2TRE21D	200	FY21 Street Tree Brooklyn12,14 BG-	827
P-2TREL21	200	FY21 Street Trees BK CB's9,17,18 (3Y)	828
P-2TRS19A	200	BrooklynTree-Damaged Sidewalk R/C CB 7,10-13,15,18	829
P-2TRSD19	200	BrooklynTree-Damaged Sidewalk R/C	830
P-2WPKBGH	205	NYCHA Kingsborough Houses Open Space Construction	831
P-2WPS228	200	I.S. 228 Playground Reconstruction (BG-39100-117M)	832
P-6CADMAR	200	Recon Marlboro & Cadman Plaza CS	833
P-6PNYR01	200	PlaNYC-Reforestation:Bklyn-N.Conduit/Atlantic/Sutter BG-608M	834
P-6WPEBCS	200	Recon War Mem bldg & Elenor Roosevelt CS	835
SANDY2-03	200	SANDY-Emergency Clean up & Safe Up - Shore Pkway B166-313M	836
SANDY2-12	200	SANDY - Brooklyn Plgd requirements (Type 2) BG-1113M	837
SANDY2-13	200 206 207 208	SANDY - PNP Prospect Park Alliance	838
SANDY2-14	200 213	SANDY- Abe Stark boilers and chillers (B169-111M)	839
SANDY2-15	200 213	SANDY-Nautilus Playground (Type 3)	840
SANDY2-16	200	SANDY-Sheepshead Bay Piers Type 3	841
SANDY2-17	200	SRU-TYPE 3-MCGUIRE FIELDS SCOREBOARDS	842
SANDY2-21	200	SANDY - Tree removals -Brooklyn CB 7-18 BG-614M	843
SANDY2-25	200	Abe Stark - Non-Boiler Repair	844
SANDY2-26	200	Prospect Pk - Lily Pond & Pool Viewing Platform Repair	845
SANDY2-27	200	Cl Beach & Boardwalk - West 25 ST Maint Office Boiler	846
SANDY2-28	200	Red Hook Recreation Center	847
SANDY2-30	200	Hudson River Yacht Club	848
SANDY2-31	200	Diamond Point Yacht Club	849
SANDY2-32	200	Paerdegat Squadron Yacht Club	850
SANDY2-33	200	Sandy - Midget Squadron Yacht Club	851
SANDY2-34	200	Paerdegat Athletic Center HVAC recon. B406-114M	852
SANDY2-35	200	Paerdegat Athletic Center - Remaining Scope	853
SANDY2-36	200	SANDY-BK	854
SANDY2-37	200	SANDY-John Malone Community Center	855

Project Id	Community Boards	Description	Page
P-213CNTR	213	Asser Levy Park Reconstruction	1019
P-2CIB1HQ	200	Coney Island Beach Operations HQ at West 25th Street	1020
SANDBRIGH	200	SANDY - NEW BRIGHTON COMFORT STATION RECONSTRUCTION	1039

Police Department (PO)**Police Department (056)**

PO7911FR	200	11 FRONT STR RENOVATION	75
PO79BMAHS	200 213	FIRING RANGE RECONSTRUCTION AT CONEY ISLAND	76
PO79BMAKG	200	FBF AVIATION AND DRIVER TRAINING UNIT ROOF REHABILITATION	77
PO79BMAKJ	200	REHABILITATION OF 67TH PCT ELEVATOR	78
PO79BMAKQ	200	66TH PCT RENOVATION	79
PO79BMAKR	200	88TH PCT ROOF REPLACEMENT	80
PO79BMAKS	200	81ST PCT ROOF REPLACEMENT	81
PO79BMAKT	200	60TH PCT ROOF REPLACEMENT	82
PO79BMAKW	200	245 GLENMORE ROOF REPLACEMENT	83
PO79TD32	200	TRANSIT DISTRICT 32 ROOF RENOVATION	84
PODMTRPE	200	Mounted Unit facility betterment	85
PO-KVEST	200	PEOPLE'S PRECINCTS VESTIBULE REDESIGN	86
SANDCD13	200	PROPERTY CLERK ELECTRICAL CONDUIT	87
SANDCD3	200	POLICE SERVICE AREA 1 (PSA1)	88
SANDCD4	200	FLOYD BENNETT FIELD ELECTRICAL	89
SANDCD5	200	TRANSIT DISTRICT 34 ELECTRICAL	90
SANDWARE	200	23RD STR WAREHOUSE RECONSTRUCTION	91

Dept Of Small Business Services (801)

SANDCD9	200	HARBOR CHARLIE	267
---------	-----	----------------	-----

Dept Of Design & Construction (850)

PO79-77AX	200 208	77TH PRECINCT ANNEX RENOVATION	1021
PO79-77FA	200 208	77TH PRECINCT FIRE ALARM SYSTEM	1022
PO79SHOPR	200	SERVICE SHOP #6 ROOF RENOVATION	1023
SANDELEC4	213	60TH PRECINCT ELECTRICAL SYSTEM REPLACEMENT(SANDY)	1040
SANDELEC7	200	AVIATION ELECTRICAL (SANDY)	1041
SANDELEC8	200 206	ERIE BASIN TOW POUND ELECTRICAL (SANDY)	1042

Dept Of Citywide Admin Servs (856)

PO79540K	200	RELOCATION FROM 540 KINGSLAND AVE	1099
----------	-----	-----------------------------------	------

Sanitation, Department of (S)**Department Of Sanitation (827)**

S136-264Y	200	Brooklyn Cioffe Borough Shop Roof Replacement	466
S136-332K	215	Brooklyn Knapp St Facility Improvements	467
S136-374W	211	Brooklyn 11 Boiler Replacement	468
S136-380D	214 218	Brooklyn 14 Garage HVAC System Rehabilitation	469
S136-383G	200	BROOKLYN CIOFFE SHOP HVAC REPLACEMENT	470
S136-427	205 216	Brooklyn 16 922 Georgia Ave Garage Rehabilitation	471
S136-433	200	Brooklyn 10 Pier /53rd St Rehab	472
S136-451	201	Brooklyn Greenpoint Warehouse Pump Replacement	473
S136-464B	208	Brooklyn 8 Garage Roof and HVAC Replacement	474
S136-464F	205 216	Brooklyn 16 923 Georgia Ave Roof Replacement	475
S186-224	203	Brooklyn 3 Garage New Construction	476

Project Id	Community Boards	Description	Page
S195-227K	207 210	BROOKLYN 7/10 SALT SHED REPLACEMENT	477
S195-228J	211	Brooklyn Navy Yard Salt Storage Facility Rehabilitation	478
S216-403C	200	Hamilton Avenue MTS Rehab	480
SANDBK11C	200	Hurricane Sandy Brooklyn 11 Conduit Replacement	481
SANDBK4FA	201	Hurricane Sandy Brooklyn 1/4 Fire Alarm Replacement	482
SANDGPTWH	200	Hurricane Sandy GRNPT Warehouse R/R & Haz Mitigation	483
SANDGPWHC	200	Hurricane Sandy GRNPT Warehouse Conduit Replacement	484

Dept Of Design & Construction (850)

S136-383N	217 218	Brooklyn 17/18 HVAC and Roof Replacement	1036
S136-436	206	Brooklyn 6 Garage Rehabilitation	1037

Transportation, Department of**Bridges, Highway (HB)****Department Of Transportation (841)**

HBK1023	218	MILL BASIN BR / BELT PARKWAY #2-23147-9/TN	490
HBK1201	202 203 208 216	ATLANTIC AVENUE/LIRR ATLANTIC AVENUE 2-243569	491
HBK1205	207 210	RECON OF 5TH AVE BRIDGE OVER LIRR AND SEA BEACH, BR 2-243580	492
HBK1213	206	RECON UNION ST BRIDGE OVER GOWANUS CANAL, BROOKLYN 2-24027-0	493
HBK244120	200	HILL DR (TERRACE BR) OVER PROSPECT PARK LAKE BIN:2244120	494
HBK244120	200	HILL DR (TERRACE BR) OVER PROSPECT PARK LAKE BIN 2244120	494
HBK4470	200	SEELY STREET OVER PROSPECT AVENUE BIN: 2244470	495
HBK530	209 214	PARKSIDE AVE AND OCEAN AVE RR BR #2-24302-0	496
HBKA23036	200	UNION ST OVER 278I BQE BIN 2230360	497
HBKA23038	200	KANE ST/ 278I (BQE) BIN# 2230380	498
HBKA23140	200	BSHP over Sheepshead Bay Road BIN 2231409	499
HBKA23141	200	BSHP over Ocean Ave BIN 2231419	500
HBKA23142	200	BSHP OVER BEDFORD AVE BIN 2231429	501
HBKA23143	200	Belt Shore Pkwy over Nostrand Ave 2231439	502
HBKA23308	200	E 14TH ST PED BRIDGE BIN:2233080	503
HBKA24310	200	Beverly Road over BMT Subway, Brighton BIN 2243100	504
HBKA24382	200	21st Ave RR BR & 64th St #2-24382-1/TN35190	505
HBPK17K	210	17TH AVENUE PEDESTRIAN BRIDGE OVER BELT PARKWAY 2231300	506
HBPK27K	213	27TH AVENUE PEDESTRIAN BRIDGE OVER BELT PARKWAY	507

Highways (HW)**Department Of Transportation (841)**

HW349LUM	299	IN-HOUSE RESURFACING LUMP SUM - ASPHALT	508
HWCSCH98	200	East 98th Street School Safety Improvements	509
HWD10109	200	JORALEMON STREET IMPROVEMENTS	510
HWD10110	200	Strickland Avenue - Reconstruction	511
HWD10111	200	Intersection Safety Improvements Ocean Parkway & Ave Z	512
HWD10113	200	Street Reconstruction in Community Board 14	513
HWD10115	200	Safety Improvements Broadway Corridor	514
HWD10119	200	PS 92 SIDE WALK EXTENSION	515
HWK00502	200	8th Avenue Sunset Park Chinatown Archway	516
HWK00503	200	BQ Green	517
HWK00504	200 202	Atlantic Avenue - Purchase of WalkNYC Signs	518
HWK00512	200	Little Red Riding Hood Pre-K Sidewalk Extension	519
HWK00514		Brooklyn Greenway:Atlantic Avenue Connector	520

Project Id	Community Boards	Description	Page
HWK1669B	200	4th Ave Safety Improvements - Phase B	521
HWK1673	200	South Brooklyn Pedestrian and Bicycle Safety Improvements	522
HWK1674	200	Flatbush Avenue Downtown Brooklyn Safety Improvements	523
HWKF029Z	218	FLATLANDS YARD AND STRUCTURES REHABILITATION	524
HWKF2514	200	25 14th St Fleet Services Shop Rehabilitation	525
HWP19KTA	200	Complex Pedestrian Ramps - Landmark Installation	526
HWS2021K1	200	PRIOR NOTICE SIDEWALK - BROOKLYN	527
HWS2021K2	200	PRIOR NOTICE SIDEWALK - BROOKLYN	528
SANDBULK1	200	Reconstruction of Bay & Corbin Bulkheads - Hurricane Sandy	529
Dept Of Design & Construction (850)			
HWD005K01	202	FULTON ST IMPROVEMENTS AT GREEN AV, HANSEN PL & GATES AV	925
HWD007K03	202 203 204	Park Avenue Ped Safety Improvement at the Crossover,BED-830	926
HWD10105	202 203 205 216	Ped Safety Upgrades on Atlantic Ave (BED-785A, NDF-ATLAV)	927
HWD10105A	200	Ped Safety Upgrades on Atlantic Ave - Phase 2 (BED-785B)	928
HWK002377	200	East 72nd Street Reconstruction Brooklyn	929
HWK100SBC	200	South Brooklyn Crosstown SBS	931
HWK1048C	200	KENT AVE	932
HWK1048D	207	BK Waterfront Greenway:Sunset Pk Gowanus Connect BED-802	933
HWK1048E	200	Brooklyn Waterfront Greenway - Commercial Street/Ash Street	934
HWK1048G	200	OWL'S HEAD-BROOKLYN GREENWAY (SEK002378)	935
HWK1148	205	JEWEL STREET AREA	936
HWK1170	202	Willoughby Street Plaza Reconstruction PINX550.59	937
HWK1182	200	Belt Parkway Guardrails	938
HWK1669A	200	4th Ave Safety Improvements - Phase A	939
HWK1672	200	WASHINGTON AVENUE SAFETY IMPROVEMENTS	940
HWK2048	200	Jamaica Bay Greenway - Paerdegat Ave.North Connector BED-883	941
HWK614D	218	RECONSTRUCTION OF BERGEN AVENUE AREA, BKLYN /BED-784	942
HWK639W	202	RECON: TILLARY STREET	943
HWK639WA	200	RECON: TILLARY STREET PHASE 2	944
HWK700B	206	Reconstruction of Columbia Street Area Phase II (BED-768B)	945
HWK797W	205	Schenck Avenue	946
HWK876	204	RECONSTRUCTION OF WYCKOFF AVENUE, BROOKLYN	947
HWK900	200	Brownsville Pedestrian Safety Improvements	948
HWKDTBK	200	Park Avenue - Ingersoll Safety Improvements	949
HWKF488R	200	Hamilton Asphalt Plant Roof Replacement	950
HWKPK005	202	DUMBO D.M.A. - VINEGAR HILL AREA	951
HWP19KC1	200	Citywide Complex Pedestrian Ramps - Brooklyn	952
HWP19KC2	200	Citywide Complex Pedestrian Ramps - Brooklyn	953
HWP19KC3	200	Citywide Complex Pedestrian Ramps - Brooklyn	954
HWP2020KC	200	Non-Standard Ped Ramp Installs - Brooklyn	955
HWPEDSF4	299	Multi-Site Pedestrian Safety	956
HWPEDSF4A	200	Multi-Site Pedestrian Safety - Phase 4A	957
HWPEDSF5	200	Multi-Site Pedestrian Safety Phase 5	958
HWPLZ017K	200	Osborn Street Plaza	959
HWPR19K1	200	Pedestrian Ramp Rehabilitation - Brooklyn	960
HWPR19K2	200	Pedestrian Ramp Rehabilitation - Brooklyn	961
HWPR19KC	200	Complex Upgrades Ped Ramp - Brooklyn	962
HWPR20K1	200	Pedestrian Ramps Rehabilitation - Brooklyn	963
HWPR20K2	200	Pedestrian Ramp Rehabilitation - Brooklyn	964
HWPR20K3	200	Pedestrian Ramp Rehabilitation - Brooklyn	965
HWPR20KC	200	Non-Standard Upgrades Ped Ramp - Brooklyn	966

Project Id	Community Boards	Description	Page
HWPR21K1	200	Rehabilitation of Standard Ped Ramps - Brooklyn	967
HWS2009K	200	PRIOR NOTICE SIDEWALKS - BROOKLYN(SIM)	968
HWS2020K1	200	Prior Notice Sidewalks- Brooklyn	969
HWS2020K2	200	Prior Notice Sidewalks- Brooklyn	970
HWSRT200E	200	Safe Routes to Transit: 86th Street	971
HWTRK1	200	Trench Restoration - Brooklyn	972
HWTRK883	200	Trench Restoration -- Bay Parkway, Brooklyn, SE-883	973
SAND1048	200	BWG - Sunset Park North	1038
SANDHW19	200	Reconstruction of Downtown Brooklyn - Hurricane Sandy	1043
SANDR03	200	Jamaica Bay Greenway - Canarsie Pier Connector	1044

Traffic (TF)**Department Of Transportation (841)**

BEDSTLIG	200	DOT BEDFORD HISTORIC LIGHT RESTORATION	487
BKBRDGCAM	200	Brooklyn Bridge Surveillance Cameras	488
BKBRDGITS	200	Brooklyn Bridge Approaches-DOT ITS	489
TF18-2017	200 214	AVENUE M MUNICIPAL PARKING FIELD	530
TF50311	200	Rpl St lg pl Bedford Ave fm Campus Rd to Foster Ave-XMA165.3	531
TF50313	200	Instl lg on Cortelyou Rd&Newkirk XMA193.30 & A835	532
TF50315	200	Historic St lg poles on Mermaid Avenue bet W21St &W29th St,	533
TF50317	200	Upgrade of poles & lg on McDonald Ave, bet Ave R&KingH	534
TFD503K23	200 202	BROOKLYN HEIGHTS HISTORIC LIGHTING	535
TFD503K26	200	FLATBUSH AVE. ST. PURCHASE AND INSTALLATION OF LAMP POST	536
TFK50313	200 201	Historic Lighting on Broadway btw Roebling and Bedford	537
TFKVANDMD		VANDERBILT AVE MERCHANTS DISTRICT/PHNDC: ELEGANT STREET LIG	538
TFLGAVEU	200	St Lg on Ave U from Ocean Pkwy to McDonald Ave XMA206.30A	539

Dept Of Design & Construction (850)

HWK100BUS	200 208 209 217	Utica Ave Bus Priority	930
-----------	-----------------	------------------------	-----

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LB20DUMBO
Project Description: ADAMS STREET LIBRARY FIT OUT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0101 LB-0108 LB-0104

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,000	\$0	\$0	\$0	\$0	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Dec 2019	Jan 2021	Dec 2021
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEW BRANCH FIT OUT

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC17DRBR
Project Description: DYKER INTERIOR RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: LB-D104 LB-K001

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$100	\$807	\$750	\$0	\$1,657
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

DYKER INTERIOR RENOVATION

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC18CTRF
Project Description: CORTELYOU ROOF

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,266	\$0	\$0	\$1,266
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jun 2020	Jun 2022	May 2023
CONSTRUCTION	Jun 2020	Dec 2020	Jun 2023	Nov 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CORTELYOU ROOF

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC18FHSG
Project Description: FT HAMILTON ROOF

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$18	\$138	\$0	\$0	\$0	\$156
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jun 2020	Jun 2022	May 2023
CONSTRUCTION	Jun 2020	Dec 2020	Jun 2023	Nov 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FT HAMILTON ROOF

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC18GSMR
Project Description: GRAVESEND MEETING ROOM

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$30	\$242	\$0	\$0	\$0	\$272
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jun 2020	Jun 2022	Jun 2023
CONSTRUCTION	Jun 2020	Dec 2020	Jun 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GRAVESEND MEETING ROOM

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC18KBFS
Project Description: KINGS BAY FIRE SAFETY

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$25	\$202	\$0	\$0	\$227
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jun 2020	Jun 2022	Jun 2023
CONSTRUCTION	Jun 2020	Dec 2020	Jun 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

KINGSBAY FIRE SAFETY

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC18KBHC
Project Description: KINGS BAY BOILER

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$75	\$606	\$0	\$0	\$681
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jun 2020	Jul 2021	Jun 2022
CONSTRUCTION	Jun 2020	Dec 2020	Jul 2022	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

KINGSBAY BOILER

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC19CHEL
Project Description: Clinton Hill Wiring Upgrade

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$150	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Jun 2021	Sep 2023	Jun 2025
CONSTRUCTION	Jul 2021	Jul 2022	Jul 2025	Jul 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CLINTON HILL WIRING UPGRADE.

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC20CTOP
Project Description: CORTELYOU OUTDOOR PLAZA

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$350	\$0	\$0	\$350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2022	Jun 2023
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CORTELYOU OUTDOOR PLAZA

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC20MPMR
Project Description: MCKINLEY PARK MEETING ROOM

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$250

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$250	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2022	Jun 2023
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MCKINLEY PARK MEETING ROOM

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC20SAAD
Project Description: STONE AVENUE ADA ACCESSIBILITY

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$400	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

STONE AVENUE ADA ACCESSIBILITY

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC20SCBM
Project Description: SPRING CREEK BMS

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$150	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

SPRING CREEK BMS

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBC21MNRF
Project Description: MACOM ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$150	\$1,191	\$0	\$0	\$1,341
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

LIBRARY ROOF RENOVATION.

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBCENPH2
Project Description: CENTRAL RENOVATION - PHASE 2

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$26,345

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$26,345	\$0	\$26,345
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2024	Jun 2025
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2025	Dec 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CENTRAL RENOVATION - PHASE 2

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBEM05SWR
Project Description: SYSTEM-WIDE FUNDING

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$43,121

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$6,265	\$0	\$4,326	\$3,306	\$13,897	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Sep 2020	Sep 2024	Sep 2025
CONSTRUCTION	Sep 2020	Jul 2022	Sep 2025	Jul 2027

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATIONS /REHABILITATION/ACQUISTION/INITAL OUTFITTING - SYSTEM WIDECAPITAL INITIATIVES
 BROOKLYN PUBLIC LIBRARY

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBK16HLRF
Project Description: Highlawn - Roof Replacement

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: LB-K001 LB-D104 LB-0101

Original Budget: \$988

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$86	\$818	\$0	\$0	\$0	\$904
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Sep 2020	Sep 2021	Sep 2022
CONSTRUCTION	Sep 2020	Mar 2021	Sep 2022	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HIGHLAWN - ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBK16SCRF
Project Description: SPRING CREEK ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: LB-D104 LB-K001

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$385	\$85	\$300	\$770
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Sep 2020	Sep 2019	Sep 2020
CONSTRUCTION	Sep 2020	Jul 2022	Sep 2020	Jul 2022

Explanation for Delay:

Project Location:

Scope Summary:

SPRING CREEK ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBM18NLOH
Project Description: NEW LOTS BRANCH OVERHAUL

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$28,405

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$28,405	\$0	\$0	\$0	\$28,405
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Dec 2020	Jan 2020	Dec 2020
CONSTRUCTION	Dec 2020	Jun 2023	Dec 2020	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

NEW LOTS OVERHAUL

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBM19BPLB
Project Description: Brower Park Library Fit Out

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: LB-0107 LB-D107 LB-K107

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,200	\$0	\$0	\$0	\$0	\$0	\$5,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Jun 2021	Sep 2019	Jun 2021
CONSTRUCTION	Jul 2021	Dec 2021	Jul 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

BROWER PARK LIBRARY FIT OUT

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBM19CAOH
Project Description: CANARSIE BRANCH OVERHAUL

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$20,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$5,000	\$0	\$15,000	\$0	\$20,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION	Jul 2021	Jul 2023	Jul 2021	Jul 2023

Explanation for Delay:

Project Location:

Scope Summary:

CANARSIE BRANCH OVERHAUL

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBP18BHBR
Project Description: BROOKLYN HEIGHTS BRANCH FIT OUT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: LB-0101 LB-0108 LB-0104

Original Budget: \$11,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$16,350	\$0	\$0	\$0	\$0	\$0	\$16,350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION	Jul 2021	Jun 2021	Jul 2021	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN HEIGHTS BRANCH FIT OUT

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBP18LDIN
Project Description: LEONARD INFRASTRUCTURE UPGRADE

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0101

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$3,000	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jul 2024	Jun 2025
CONSTRUCTION	Jul 2021	Jun 2024	Jul 2025	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

LEONARD INFRASTRUCTURE UPGRADE

(\$ in 000's)

Managing Agency: 038 : BROOKLYN PUBLIC LIBRARY
Project Id: LBP18PCAD
Project Description: PACIFIC ADA COMPLIANCE

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: LB-0101 LB-D104

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$3,725	\$0	\$0	\$3,725
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jun 2021	Jun 2024	Jun 2025
CONSTRUCTION	Jul 2021	Jul 2022	Jun 2025	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PACIFIC ADA COMPLIANCE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY001-021
Project Description: Quad Rehab Project

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

QUAD REHAB PROJECT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY003-021
Project Description: Ingersoll Lecture Hall Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$821	\$1,179	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN COLLEGE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY024-012
Project Description: Haitian Studies Institute Initial Outfitting

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$100	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Aug 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Aug 2012	Dec 2012	Aug 2012	Dec 2012
FINAL DESIGN	Dec 2012	Jun 2013	Dec 2012	Jun 2013
BID AWARD AND REGISTER CONTRCT	Jun 2013	Sep 2013	Jun 2013	Sep 2013
CONSTRUCTION TO 25%	Sep 2013	Jan 2014	Sep 2013	Jan 2014
CONSTRUCTION TO 50%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 75%	May 2014	Sep 2014	May 2014	Sep 2014
ORIGINAL EQUIP & FURNISHING	Sep 2014	Dec 2014	Sep 2014	Dec 2014
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Mar 2015	Feb 2015	Mar 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

TECHNOLOGY AND CAPITAL IMPROVEMENT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY025-012
Project Description: Haitian Studies Institute Initial Outfitting

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$100	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Aug 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Aug 2012	Dec 2012	Aug 2012	Dec 2012
FINAL DESIGN	Dec 2012	Jun 2013	Dec 2012	Jun 2013
BID AWARD AND REGISTER CONTRCT	Jun 2013	Sep 2013	Jun 2013	Sep 2013
CONSTRUCTION TO 25%	Sep 2013	Jan 2014	Sep 2013	Jan 2014
CONSTRUCTION TO 50%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 75%	May 2014	Sep 2014	May 2014	Sep 2014
ORIGINAL EQUIP & FURNISHING	Sep 2014	Dec 2014	Sep 2014	Dec 2014
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Mar 2015	Feb 2015	Mar 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

TECHNOLOGY AND CAPITAL IMPROVEMENT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY026-013
Project Description: Renovation of Ingersoll Extension

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,797	\$0	\$0	\$0	\$459	\$0	\$0	\$6,256
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jun 2013	Aug 2013
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Aug 2013	Dec 2013
FINAL DESIGN	Dec 2013	Jun 2014	Dec 2013	Jun 2014
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jun 2014	Sep 2014
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Sep 2014	Jan 2015
CONSTRUCTION TO 50%	Jan 2015	May 2015	Jan 2015	May 2015
CONSTRUCTION TO 75%	May 2015	Sep 2015	May 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Sep 2015	Dec 2015
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Dec 2015	Feb 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Feb 2016	Mar 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RENOVATION OF INGERSOLL EXTENSION

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY031-017
Project Description: Electrical Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$500	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Aug 2017	Jul 2021	Oct 2021
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Oct 2021	Jan 2022
FINAL DESIGN	Dec 2017	Jun 2018	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2019	May 2019	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2019	Sep 2019	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Mar 2024	May 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ELECTRICAL UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY032-018
Project Description: ADA Upgrades for the Brooklyn College Student Center

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,500	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jul 2021	Oct 2021
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Oct 2021	Jan 2022
FINAL DESIGN	Dec 2018	Jun 2019	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2020	May 2020	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2020	Sep 2020	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Mar 2024	May 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ADA UPGRADES FOR THE BROOKLYN COLLEGE STUDENT CENTER

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY033-019
Project Description: Ingersoll Lecture Halls

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,000	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jul 2021	Oct 2021
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Oct 2021	Jan 2022
FINAL DESIGN	Dec 2019	Jun 2020	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2021	May 2021	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2021	Sep 2021	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INGERSALL LECTURE HALLS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY034-019
Project Description: Restoration of Main Quad

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$724

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$724	\$0	\$0	\$724
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Sep 2021	Jan 2022
FINAL DESIGN	Dec 2019	Jun 2020	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2021	May 2021	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2021	Sep 2021	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RESTORATION OF MAIN QUAD

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY036-020
Project Description: Main Quad Restoration

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-K300 HN-D300

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,500	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2021	Oct 2021	Jul 2021	Oct 2021
PRELIMINARY DESIGN	Oct 2021	Jan 2022	Oct 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MAIN QUAD RESTORATION

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: BY037-020
Project Description: Ingersoll Lecture Halls Upgrade

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,000	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2021	Sep 2021	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

INGERSOLL LECTURE HALLS UPGRADE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: CA034KG13
Project Description: Gas Booster Pump Upgrade

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D005

Original Budget: \$127

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$28	\$0	\$0	\$99	\$0	\$0	\$0	\$127
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

GAS BOOSTER PUMP UPGRADE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: CA234KG13
Project Description: Library Roof Replacement

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$550

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$675	\$13,132	\$379	\$0	\$0	\$0	\$0	\$14,186
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

LIBRARY ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG001-021
Project Description: Library Building

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D004

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,000	\$0	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

KINGSBOROUGH COMMUNITY COLLEGE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG028-011
Project Description: Performing Arts Center Renovations

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206 HN-D002 HN-K250

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$644	\$0	\$0	\$1,000	\$3,000	\$2,463	\$0	\$7,107
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Aug 2011	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2011	Dec 2011	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2011	Jun 2012	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2012	Sep 2012	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2012	Jan 2013	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2013	May 2013	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2013	Sep 2013	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2013	Dec 2013	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2013	Feb 2014	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2014	Mar 2014	Mar 2023	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PERFORMING ARTS CENTER RENOVATIONS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG030-012
Project Description: Critical Maintenance A/P/U Buildings

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D002 HN-D004

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,811	\$0	\$1,100	\$0	\$0	\$0	\$0	\$4,911
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Aug 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Aug 2012	Dec 2012	Aug 2012	Dec 2012
FINAL DESIGN	Dec 2012	Jun 2013	Dec 2012	Jun 2013
BID AWARD AND REGISTER CONTRCT	Jun 2013	Sep 2013	Jun 2013	Sep 2013
CONSTRUCTION TO 25%	Sep 2013	Jan 2014	Sep 2013	Jan 2014
CONSTRUCTION TO 50%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 75%	May 2014	Sep 2014	May 2014	Sep 2014
ORIGINAL EQUIP & FURNISHING	Sep 2014	Dec 2014	Sep 2014	Dec 2014
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Mar 2015	Feb 2015	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CRITICAL MAINTENANCE A/P/U BUILDINGS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG031-013
Project Description: Renovation of Pool Facilities

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206 HN-K250 HN-D002

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$405	\$0	\$500	\$0	\$1,595	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2013	Jun 2014	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2015	May 2015	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2015	Sep 2015	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RENOVATION OF POOL FACILITIES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG033-017
Project Description: Roof Replacements

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D002

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Aug 2017	Jul 2019	Sep 2019
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Sep 2019	Jan 2020
FINAL DESIGN	Dec 2017	Jun 2018	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Jan 2019	May 2019	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	May 2019	Sep 2019	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ROOF REPLACEMENTS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG043-018
Project Description: Campus Roadway Improvements

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D004

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$750	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Sep 2021	Jan 2022
FINAL DESIGN	Dec 2018	Jun 2019	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2020	May 2020	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2020	Sep 2020	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Mar 2024	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CAMPUS ROADWAYS UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG044-020
Project Description: Marina Rehabilitation

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D002

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$2,000	\$0	\$0	\$0	\$2,000	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

Scope Summary:

MARINA REHABILITATION

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG045-020
Project Description: Performing Arts Center Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D002

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,000	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2023	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PERFORMING ARTS CENTER UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG201-006
Project Description: Additional Roof Replacement

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,132	\$0	\$203	\$0	\$0	\$0	\$0	\$2,335
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2009	Aug 2009	May 2009	Aug 2009
PRELIMINARY DESIGN	Aug 2009	Dec 2009	Aug 2009	Dec 2009
FINAL DESIGN	Dec 2009	Jun 2010	Dec 2009	Jun 2010
BID AWARD AND REGISTER CONTRCT	Jun 2010	Sep 2010	Jun 2010	Sep 2010
CONSTRUCTION TO 25%	Sep 2010	Jan 2011	Sep 2010	Jan 2011
CONSTRUCTION TO 50%	Jan 2011	May 2011	Jan 2011	May 2011
CONSTRUCTION TO 75%	May 2011	Sep 2011	May 2011	Sep 2011
ORIGINAL EQUIP & FURNISHING	Sep 2011	Dec 2011	Sep 2011	Dec 2011
SUBSTANTIAL COMPLETION	Dec 2011	Feb 2012	Dec 2011	Feb 2012
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2012	Mar 2012	Feb 2012	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONTINUATION OF ROOF REPLACEMENT AT VARIOUS BUILDINGS.

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: KG203-006
Project Description: Gymnasium

Ten-Year Plan Category: ATHLETIC FIELDS, GYMNASIUMS AND EQUIPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$3,030

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$225	\$0	\$302	\$0	\$0	\$0	\$0	\$527
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2007	May 2007	Mar 2007	May 2007
PRELIMINARY DESIGN	May 2007	Sep 2007	May 2007	Sep 2007
FINAL DESIGN	Sep 2007	Mar 2008	Sep 2007	Mar 2008
BID AWARD AND REGISTER CONTRCT	Mar 2008	Jun 2008	Mar 2008	Jun 2008
CONSTRUCTION TO 25%	Jun 2008	Oct 2008	Jun 2008	Oct 2008
CONSTRUCTION TO 50%	Oct 2008	Feb 2009	Oct 2008	Feb 2009
CONSTRUCTION TO 75%	Feb 2009	Jun 2009	Feb 2009	Jun 2009
ORIGINAL EQUIP & FURNISHING	Jun 2009	Sep 2009	Jun 2009	Sep 2009
SUBSTANTIAL COMPLETION	Sep 2009	Nov 2009	Sep 2009	Nov 2009
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2009	Dec 2009	Nov 2009	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

THIS PROJECT WILL BRING CHILLED WATER EXTENSION PIPING FROM EXISTING UNDERGROUND UTILITIES TO THE HEALTH AND PHYSICAL EDUCATION BUILDING. IT WILL PROVIDE ALL COILS, PUMPS, AIR HANDLERS, ETC. TO CREATE A NEW CENTRALLY CONTROLLED AIR CONDITIONING SYSTEM.

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME001-021
Project Description: Athletic Center

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,000	\$0	\$0	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

MEDGAR EVERS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME018-005
Project Description: LIBRARY EXPANSION

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$5,230

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,651	\$0	\$0	\$75	\$0	\$0	\$0	\$9,726
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2010	May 2010	May 2010	May 2010
PRELIMINARY DESIGN	May 2010	May 2010	May 2010	May 2010
FINAL DESIGN	May 2010	May 2010	May 2010	May 2010
BID AWARD AND REGISTER CONTRCT	May 2010	May 2010	May 2010	May 2010
CONSTRUCTION TO 25%	Jun 2015	Jun 2015	Jun 2015	Jun 2015
CONSTRUCTION TO 50%	Jun 2015	Jun 2015	Jun 2015	Jun 2015
CONSTRUCTION TO 75%	Jun 2015	Jun 2015	Jun 2015	Jun 2015
ORIGINAL EQUIP & FURNISHING	Jun 2015	Jun 2015	Jun 2015	Jun 2015
SUBSTANTIAL COMPLETION	Jun 2015	Jun 2015	Jun 2015	Jun 2015
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2015	Jul 2015	Jun 2015	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEW

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME027-011
Project Description: Carroll Street Building Upgrade

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$5,000	\$0	\$0	\$219	\$0	\$0	\$0	\$5,219	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Aug 2011	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2011	Dec 2011	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2011	Jun 2012	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2012	Sep 2012	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2012	Jan 2013	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2013	May 2013	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2013	Sep 2013	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2013	Dec 2013	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2013	Feb 2014	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2014	Mar 2014	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ADDITIONAL FUNDING FOR UPGRADE OF BUILDING

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME031-013
Project Description: Virtual Desktop Infrastructure

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,353	\$0	\$47	\$0	\$0	\$0	\$0	\$1,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jun 2013	Aug 2013
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Aug 2013	Dec 2013
FINAL DESIGN	Dec 2013	Jun 2014	Dec 2013	Jun 2014
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jun 2014	Sep 2014
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Sep 2014	Jan 2015
CONSTRUCTION TO 50%	Jan 2015	May 2015	Jan 2015	May 2015
CONSTRUCTION TO 75%	May 2015	Sep 2015	May 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Sep 2015	Dec 2015
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Dec 2015	Feb 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Feb 2016	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

VIRTUAL DESKTOP INFRASTRUCTURE #3

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME037-016
Project Description: College Prep School Classroom Improvements

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$65

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$65	\$0	\$0	\$0	\$65
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COLLEGE PREP SCHOOL CLASSROOM IMPROVEMENTS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME038-016
Project Description: Child Development Center Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,500	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CHILD DEVELOPMENT CENTER UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME039-017
Project Description: Student Lounge Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,500	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Aug 2017	Jul 2019	Sep 2019
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Sep 2019	Jan 2020
FINAL DESIGN	Dec 2017	Jun 2018	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Jan 2019	May 2019	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	May 2019	Sep 2019	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STUDENT LOUNGE UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME040-018
Project Description: Differently-Abled Lab

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HN-K300 HN-D300

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,550	\$0	\$0	\$0	\$0	\$1,550
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DIFERENTLY-ABLED LAB

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME041-018
Project Description: Art and Historic Space Renovation

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$1,500	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jul 2022	Sep 2022
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Sep 2022	Jan 2023
FINAL DESIGN	Dec 2018	Jun 2019	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Jan 2020	May 2020	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	May 2020	Sep 2020	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Mar 2025	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ART AND HISTORIC SPACE RENOVATION

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME042-019
Project Description: Founder's Auditorium Renovation & Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,250

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$2,250	\$0	\$0	\$0	\$2,250	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jul 2022	Sep 2022
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2022	Jan 2023
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2025	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FOUNDER'S AUDITORIUM RENOVATION & UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME043-020
Project Description: Open Computer and Lab Digital Interactive Learning Spaces

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2021	Sep 2021	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

OPEN COMPUTER AND LAB DIGITAL INTERACTIVE LEARNING SPACES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ME044-020
Project Description: Athletic Center

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300 HN-K300

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,000	\$0	\$0	\$0	\$0	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Dec 2020
FINAL DESIGN	Jan 2021	Jul 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Feb 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ATHLETIC CENTER

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY008-010
Project Description: Student Lounge/Eating/Study Space Build-out

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$734

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$734	\$0	\$734
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2010	Aug 2010	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2010	Dec 2010	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2010	Jun 2011	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2011	Sep 2011	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2011	Jan 2012	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2012	May 2012	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2012	Sep 2012	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2012	Dec 2012	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2012	Feb 2013	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2013	Mar 2013	Mar 2023	Apr 2027

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

STUDENT LOUNGE/EATING/STUDY SPACE BUILD-OUT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY010-011
Project Description: Library And Student Facilities Upgrade

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$750	\$0	\$0	\$0	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Aug 2011	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2011	Dec 2011	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2011	Jun 2012	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2012	Sep 2012	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2012	Jan 2013	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2013	May 2013	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2013	Sep 2013	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2013	Dec 2013	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2013	Feb 2014	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2014	Mar 2014	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

LIBRARY AND STUDENT FACILITIES UPGRADE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY012-011
Project Description: Initial Outfitting of the Biological Science Labs

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$217

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$109	\$0	\$0	\$0	\$91	\$0	\$0	\$200	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INITIAL OUTFITTING OF THE BIOLOGICAL SCIENCE LABS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY013-012
Project Description: Network Upgrades

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,472	\$0	\$247	\$28	\$0	\$0	\$0	\$1,747
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Aug 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Aug 2012	Dec 2012	Aug 2012	Dec 2012
FINAL DESIGN	Dec 2012	Jun 2013	Dec 2012	Jun 2013
BID AWARD AND REGISTER CONTRCT	Jun 2013	Sep 2013	Jun 2013	Sep 2013
CONSTRUCTION TO 25%	Sep 2013	Jan 2014	Sep 2013	Jan 2014
CONSTRUCTION TO 50%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 75%	May 2014	Sep 2014	May 2014	Sep 2014
ORIGINAL EQUIP & FURNISHING	Sep 2014	Dec 2014	Sep 2014	Dec 2014
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Mar 2015	Feb 2015	Dec 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NETWORK UPGRADES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY014-013
Project Description: Upgrade of Hospitality and Culinary Arts Facilities

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$750	\$0	\$0	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Sep 2021	Jan 2022
FINAL DESIGN	Dec 2013	Jun 2014	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2015	May 2015	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2015	Sep 2015	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

UPGRADE OF HOSPITALITY AND CULINARY ARTS FACILITIES

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY018-014
Project Description: Dental Hygiene Facilities Upgrade

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$400	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Aug 2014	Jul 2021	Sep 2021
PRELIMINARY DESIGN	Aug 2014	Dec 2014	Sep 2021	Jan 2022
FINAL DESIGN	Dec 2014	Jun 2015	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jun 2015	Sep 2015	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Sep 2015	Jan 2016	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Jan 2016	May 2016	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	May 2016	Sep 2016	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Sep 2016	Dec 2016	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Dec 2016	Feb 2017	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2017	Mar 2017	Mar 2024	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DENTAL HYGIENE FACILITIES UPGRADE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY019-015
Project Description: Fabrication Laboratory

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-K300

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$400	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2015	May 2015	Jul 2020	Sep 2020
PRELIMINARY DESIGN	May 2015	Sep 2015	Sep 2020	Jan 2021
FINAL DESIGN	Sep 2015	Mar 2016	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Mar 2023	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FABRICATION LABORATORY

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY020-015
Project Description: Academic Learning Center Renovations

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$400	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Dec 2014	Oct 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Oct 2015	Jan 2016
CONSTRUCTION TO 25%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 50%	May 2016	Sep 2016	May 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ACADEMIC LEARNING CENTER RENOVATIONS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY021-016
Project Description: Academic Learning Center Renovations and Equipment

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$1,290

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,290	\$0	\$0	\$1,290
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ACADEMIC LEARNING CENTER RENOVATIONS & EQUIPMENT

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY023-017
Project Description: Science Lab Renovations

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,500	\$0	\$0	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Aug 2017	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2017	Jun 2018	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2019	May 2019	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2019	Sep 2019	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SCIENCE LAB RENOVATIONS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY024-018
Project Description: Exterior Space Improvements

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$500

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$500	\$0	\$0	\$0	\$0	\$500	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Sep 2020	Jan 2021
FINAL DESIGN	Dec 2018	Jun 2019	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Jan 2020	May 2020	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	May 2020	Sep 2020	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

UPGRADE EXTERIOR SPACES AT NEW YORK CITY TECH

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY025-018
Project Description: Pearl Street Building Renovation

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300 HN-D004 HN-0300 HN-K002 HN-K300

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,761	\$950	\$555	\$0	\$0	\$0	\$0	\$3,266
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jul 2018	Sep 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Sep 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Oct 2021	Apr 2022
CONSTRUCTION TO 50%	Jan 2020	May 2020	Apr 2022	Jul 2022
CONSTRUCTION TO 75%	May 2020	Sep 2020	Jul 2022	Nov 2022
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PEARL STREET BUILDING RENOVATION

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: NY028-020
Project Description: Pearl Building Renovations

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-D300

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,500	\$0	\$0	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Sep 2020	Jul 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2023	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PEARL BUILDING RENOVATIONS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: SAND-KG02
Project Description: HVAC Repair/Replacement - Sandy Related

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-0206

Original Budget: \$285

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$28	\$0	\$0	\$486	\$0	\$0	\$0	\$514	
Non-City	\$256	\$0	\$0	\$0	\$0	\$0	\$0	\$256	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Aug 2014	Jun 2014	Aug 2014
PRELIMINARY DESIGN	Aug 2014	Dec 2014	Aug 2014	Dec 2014
FINAL DESIGN	Dec 2014	Jun 2015	Dec 2014	Jun 2015
BID AWARD AND REGISTER CONTRCT	Jun 2015	Sep 2015	Jun 2015	Sep 2015
CONSTRUCTION TO 25%	Sep 2015	Jan 2016	Sep 2015	Jan 2016
CONSTRUCTION TO 50%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 75%	May 2016	Sep 2016	May 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Dec 2016	Sep 2016	Dec 2016
SUBSTANTIAL COMPLETION	Dec 2016	Feb 2017	Dec 2016	Feb 2017
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2017	Mar 2017	Feb 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HVAC REPAIR/REPLACEMENT - SANDY RELATED

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: SAND-KG03
Project Description: Marina Reconstruction

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HN-K250 HN-0206

Original Budget: \$2,592

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$43	\$0	\$2,500	\$1,270	\$0	\$0	\$0	\$3,813
Non-City	\$383	\$0	\$4,139	\$0	\$0	\$0	\$0	\$4,522

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2015	May 2015	Jun 2014	Aug 2014
PRELIMINARY DESIGN	May 2015	Sep 2015	Sep 2014	Aug 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	May 2019
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	May 2019	Jul 2019
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jul 2019	Nov 2019
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Nov 2019	Mar 2020
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Mar 2020	Jul 2020
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jul 2020	Oct 2020
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Oct 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Feb 2021	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MARINA RECONSTRUCTION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: NDF-PENN
Project Description: NDF - 127 Pennsylvania Ave Community Center

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$4,909

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,019	\$1,680	\$0	\$0	\$0	\$0	\$0	\$10,699
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2017	Jul 2017	Apr 2017	Jul 2017
PRELIMINARY DESIGN	Jul 2017	Nov 2017	Jul 2017	Nov 2017
FINAL DESIGN	Nov 2017	May 2018	Nov 2017	May 2018
BID AWARD AND REGISTER CONTRCT	May 2018	Aug 2018	May 2018	Aug 2018
CONSTRUCTION TO 25%	Aug 2018	Dec 2018	Aug 2018	Dec 2018
CONSTRUCTION TO 50%	Dec 2018	Apr 2019	Dec 2018	Apr 2019
CONSTRUCTION TO 75%	Apr 2019	Aug 2019	Apr 2019	Aug 2021
ORIGINAL EQUIP & FURNISHING	Aug 2019	Nov 2019	Aug 2021	Nov 2021
SUBSTANTIAL COMPLETION	Nov 2019	Jan 2020	Nov 2021	Jan 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Feb 2020	Jan 2022	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

NYPD - 127 PENNSYLVANIA AVENUE COMMUNICATIONS CENTER

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO7911FR
Project Description: 11 FRONT STR RENOVATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$3,747

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,857	\$193	\$0	\$0	\$0	\$0	\$0	\$6,050
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2017	Aug 2017	May 2017	Aug 2017
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Aug 2017	Dec 2017
FINAL DESIGN	Dec 2017	Apr 2018	Dec 2017	Apr 2018
BID AWARD AND REGISTER CONTRCT	Apr 2018	Oct 2018	Apr 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Mar 2021
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Mar 2021	Jun 2021
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jun 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Aug 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

11 FRONT STR RENOVATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAHS
Project Description: FIRING RANGE RECONSTRUCTION AT CONEY ISLAND

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$2,591

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$443	\$2,147	\$0	\$0	\$0	\$0	\$0	\$2,590
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Sep 2014	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2014	Jan 2015	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2015	Jul 2015	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2015	Oct 2015	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2015	Feb 2016	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2016	Jun 2016	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2016	Oct 2016	Jun 2018	Oct 2020
ORIGINAL EQUIP & FURNISHING	Oct 2016	Jan 2017	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2017	Mar 2017	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Apr 2017	Mar 2021	Apr 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2556 MCDONALD AV, BRROKLYN NY

Scope Summary:

RANGE RECONSTRUCTION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKG
Project Description: FBF AVIATION AND DRIVER TRAINING UNIT ROOF REHABILITATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$2,756

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$350	\$1,500	\$906	\$0	\$0	\$0	\$2,756
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Jun 2020	Jan 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021
	Sep 2021	Mar 2022	Sep 2021	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

SCOPE DESCRIPTION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKJ
Project Description: REHABILITATION OF 67TH PCT ELEVATOR

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,500	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jan 2021	Jul 2020	Jan 2021
BID AWARD AND REGISTER CONTRCT	Jan 2021	Apr 2021	Jan 2021	Apr 2021
CONSTRUCTION	Apr 2021	Apr 2022	Apr 2021	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2022	Oct 2022	Apr 2022	Oct 2022

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKQ
Project Description: 66TH PCT RENOVATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$581	\$0	\$0	\$0	\$0	\$681
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	May 2021	Jan 2021	May 2021
BID AWARD AND REGISTER CONTRCT	May 2021	Nov 2021	May 2021	Nov 2021
CONSTRUCTION TO 25%	Nov 2021	Mar 2022	Nov 2021	Mar 2022
CONSTRUCTION TO 50%	Mar 2022	Jul 2022	Mar 2022	Jul 2022
CONSTRUCTION TO 75%	Jul 2022	Nov 2022	Jul 2022	Nov 2022
ORIGINAL EQUIP & FURNISHING	Nov 2022	Feb 2023	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2023	Apr 2023	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2023	May 2023	Apr 2023	May 2023

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKR
Project Description: 88TH PCT ROOF REPLACEMENT

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$600	\$0	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2020	Mar 2021	Dec 2020	Mar 2021
PRELIMINARY DESIGN	Mar 2021	Jul 2021	Mar 2021	Jul 2021
FINAL DESIGN	Jul 2021	Nov 2021	Jul 2021	Nov 2021
BID AWARD AND REGISTER CONTRCT	Nov 2021	May 2022	Nov 2021	May 2022
CONSTRUCTION TO 25%	May 2022	Aug 2022	May 2022	Aug 2022
CONSTRUCTION TO 50%	Sep 2022	Dec 2022	Sep 2022	Dec 2022
CONSTRUCTION TO 75%	Dec 2022	Apr 2023	Dec 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jul 2023	Apr 2023	Jul 2023
SUBSTANTIAL COMPLETION	Jul 2023	Sep 2023	Jul 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Oct 2023	Sep 2023	Oct 2023

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKS
Project Description: 81ST PCT ROOF REPLACEMENT

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$600	\$0	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2020	Mar 2021	Dec 2020	Mar 2021
PRELIMINARY DESIGN	Mar 2021	Jul 2021	Mar 2021	Jul 2021
FINAL DESIGN	Jul 2021	Nov 2021	Jul 2021	Nov 2021
BID AWARD AND REGISTER CONTRCT	Nov 2021	May 2022	Nov 2021	May 2022
CONSTRUCTION TO 25%	May 2022	Aug 2022	May 2022	Aug 2022
CONSTRUCTION TO 50%	Sep 2022	Dec 2022	Sep 2022	Dec 2022
CONSTRUCTION TO 75%	Dec 2022	Apr 2023	Dec 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jul 2023	Apr 2023	Jul 2023
SUBSTANTIAL COMPLETION	Jul 2023	Sep 2023	Jul 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Oct 2023	Sep 2023	Oct 2023

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKT
Project Description: 60TH PCT ROOF REPLACEMENT

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$200	\$0	\$400	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2020	Mar 2021	Dec 2020	Mar 2021
PRELIMINARY DESIGN	Mar 2021	Jul 2021	Mar 2021	Jul 2021
FINAL DESIGN	Jul 2021	Nov 2021	Jul 2021	Nov 2021
BID AWARD AND REGISTER CONTRCT	Nov 2021	May 2022	Nov 2021	May 2022
CONSTRUCTION TO 25%	May 2022	Aug 2022	May 2022	Aug 2022
CONSTRUCTION TO 50%	Sep 2022	Dec 2022	Sep 2022	Dec 2022
CONSTRUCTION TO 75%	Dec 2022	Apr 2023	Dec 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jul 2023	Apr 2023	Jul 2023
SUBSTANTIAL COMPLETION	Jul 2023	Sep 2023	Jul 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Oct 2023	Sep 2023	Oct 2023

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79BMAKW
Project Description: 245 GLENMORE ROOF REPLACEMENT

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2020	Mar 2021	Dec 2020	Mar 2021
PRELIMINARY DESIGN	Mar 2021	Jul 2021	Mar 2021	Jul 2021
FINAL DESIGN	Jul 2021	Nov 2021	Jul 2021	Nov 2021
BID AWARD AND REGISTER CONTRCT	Nov 2021	May 2022	Nov 2021	May 2022
CONSTRUCTION TO 25%	May 2022	Aug 2022	May 2022	Aug 2022
CONSTRUCTION TO 50%	Sep 2022	Dec 2022	Sep 2022	Dec 2022
CONSTRUCTION TO 75%	Dec 2022	Apr 2023	Dec 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jul 2023	Apr 2023	Jul 2023
SUBSTANTIAL COMPLETION	Jul 2023	Sep 2023	Jul 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Oct 2023	Sep 2023	Oct 2023

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79TD32
Project Description: TRANSIT DISTRICT 32 ROOF RENOVATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$480

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$539	\$325	\$0	\$0	\$0	\$0	\$0	\$864
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2019	May 2019
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2019	Sep 2019
FINAL DESIGN	Sep 2015	Jan 2016	Sep 2019	Jan 2020
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jul 2016	Jan 2020	Jul 2020
CONSTRUCTION TO 25%	Jul 2016	Oct 2016	Jul 2020	Oct 2020
CONSTRUCTION TO 50%	Nov 2016	Feb 2017	Nov 2020	Feb 2021
CONSTRUCTION TO 75%	Mar 2017	Jun 2017	Mar 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2021	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

960 CAROLL STREET, BROOKLYN

Scope Summary:

ROOF RENOVATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PODMTRPE
Project Description: Mounted Unit facility betterment

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-D079 PO-0079

Original Budget: \$104

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$123	\$0	\$0	\$0	\$0	\$0	\$123
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Mar 2022	Sep 2021	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

ESTIMATE

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO-KVEST
Project Description: PEOPLE'S PRECINCTS VESTIBULE REDESIGN

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-K079

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$228	\$772	\$0	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jun 2018	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Mar 2020	Sep 2019	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: SANDCD13
Project Description: PROPERTY CLERK ELECTRICAL CONDUIT

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$9,704

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$971	\$0	\$0	\$0	\$0	\$0	\$971
Non-City	\$0	\$8,733	\$0	\$0	\$0	\$0	\$0	\$8,733

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	May 2017	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	May 2017	Nov 2017	May 2017	Nov 2017
CONSTRUCTION TO 25%	Nov 2017	Mar 2018	Nov 2017	Mar 2018
CONSTRUCTION TO 50%	Mar 2018	Jul 2018	Mar 2018	Jul 2018
CONSTRUCTION TO 75%	Jul 2018	Nov 2018	Jul 2018	Nov 2021
ORIGINAL EQUIP & FURNISHING	Nov 2018	Feb 2019	Nov 2021	Feb 2022
SUBSTANTIAL COMPLETION	Feb 2019	Apr 2019	Feb 2022	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	May 2019	Apr 2022	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

ERIE BASIN PROPERTY CLERK

Scope Summary:

PROPERTY CLERK

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: SANDCD3
Project Description: POLICE SERVICE AREA 1 (PSA1)

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$322

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6	\$27	\$0	\$0	\$0	\$0	\$0	\$33
Non-City	\$55	\$234	\$0	\$0	\$0	\$0	\$0	\$289

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2016	Dec 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Dec 2016	Apr 2017	Sep 2016	Jan 2017
FINAL DESIGN	Apr 2017	Aug 2017	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	Aug 2017	Feb 2018	May 2017	Nov 2017
CONSTRUCTION TO 25%	Feb 2018	Jun 2018	Nov 2017	Mar 2018
CONSTRUCTION TO 50%	Jun 2018	Sep 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 75%	Sep 2018	Jan 2019	Jun 2018	Oct 2021
ORIGINAL EQUIP & FURNISHING	Jan 2019	Apr 2019	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Apr 2019	Jun 2019	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jul 2019	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

2860 WEST 23RD STREET BROOKLYN

Scope Summary:

ELECTRICAL REHABILITATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: SANDCD4
Project Description: FLOYD BENNETT FIELD ELECTRICAL

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$575

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$58	\$0	\$0	\$0	\$0	\$0	\$58
Non-City	\$0	\$517	\$0	\$0	\$0	\$0	\$0	\$517

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	May 2017	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	May 2017	Nov 2017	May 2017	Nov 2017
CONSTRUCTION TO 25%	Nov 2017	Mar 2018	Nov 2017	Mar 2018
CONSTRUCTION TO 50%	Mar 2018	Jul 2018	Mar 2018	Jul 2018
CONSTRUCTION TO 75%	Jul 2018	Nov 2018	Jul 2018	Nov 2021
ORIGINAL EQUIP & FURNISHING	Nov 2018	Feb 2019	Nov 2021	Feb 2022
SUBSTANTIAL COMPLETION	Feb 2019	Apr 2019	Feb 2022	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	May 2019	Apr 2022	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ELECTRICAL REHABILITATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: SANDCD5
Project Description: TRANSIT DISTRICT 34 ELECTRICAL

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$1,058

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7	\$99	\$0	\$0	\$0	\$0	\$0	\$106
Non-City	\$67	\$885	\$0	\$0	\$0	\$0	\$0	\$952

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2016	Dec 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Dec 2016	Apr 2017	Sep 2016	Jan 2017
FINAL DESIGN	Apr 2017	Aug 2017	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	Aug 2017	Feb 2018	May 2017	Nov 2017
CONSTRUCTION TO 25%	Feb 2018	Jun 2018	Nov 2017	Mar 2018
CONSTRUCTION TO 50%	Jun 2018	Sep 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 75%	Sep 2018	Jan 2019	Jun 2018	Oct 2021
ORIGINAL EQUIP & FURNISHING	Jan 2019	Apr 2019	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Apr 2019	Jun 2019	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jul 2019	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ELECTRICAL REHABILITATION

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: SANDWARE
Project Description: 23RD STR WAREHOUSE RECONSTRUCTION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$8,434

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$872	\$0	\$0	\$0	\$0	\$0	\$872
Non-City	\$0	\$7,835	\$0	\$0	\$0	\$0	\$0	\$7,835

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2017	Aug 2017	May 2017	Aug 2017
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Aug 2017	Dec 2017
FINAL DESIGN	Dec 2017	Apr 2018	Dec 2017	Apr 2018
BID AWARD AND REGISTER CONTRCT	Apr 2018	Oct 2018	Apr 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Apr 2020

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: ACEFDN701
Project Description: FDNY - LED LIGHTING UPGRADE AT 14 FDNY FACILITIES

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$1,084

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$427	\$656	\$0	\$0	\$0	\$0	\$0	\$1,083
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2018	May 2018	Feb 2018	May 2018
PRELIMINARY DESIGN	May 2018	Aug 2018	May 2018	Aug 2018
FINAL DESIGN	Aug 2018	Feb 2019	Aug 2018	Feb 2019
BID AWARD AND REGISTER CONTRCT	Feb 2019	May 2019	Feb 2019	May 2019
CONSTRUCTION TO 25%	May 2019	Sep 2019	May 2019	Sep 2019
CONSTRUCTION TO 50%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 75%	Jan 2020	May 2020	Jan 2020	May 2020
ORIGINAL EQUIP & FURNISHING	May 2020	Aug 2020	May 2020	Aug 2020
SUBSTANTIAL COMPLETION	Aug 2020	Oct 2020	Aug 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Nov 2020	Oct 2020	Nov 2020

Explanation for Delay:

Project Location:

Scope Summary:

FDNY - LED LIGHTING UPGRADE AT 14 FDNY FACILITIES

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: ACEFDN703
Project Description: FDNY - DESIGN & INSTALLATION OF 37 KW SOLAR SYSTEM AT EC332

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$235

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$44	\$518	\$0	\$0	\$0	\$0	\$0	\$562
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2017	Jan 2018	Oct 2017	Jan 2018
PRELIMINARY DESIGN	Jan 2018	May 2018	Jan 2018	May 2018
FINAL DESIGN	May 2018	Nov 2018	May 2018	Nov 2018
BID AWARD AND REGISTER CONTRCT	Nov 2018	Feb 2019	Nov 2018	Feb 2019
CONSTRUCTION TO 25%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 50%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 75%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
ORIGINAL EQUIP & FURNISHING	Feb 2020	May 2020	Feb 2020	May 2020
SUBSTANTIAL COMPLETION	May 2020	Jun 2020	May 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

FDNY - DESIGN & INSTALLATION OF 37 KW SOLAR PHOTOVOLTAIC SYSTEM AT EC3332

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: ACEFDN801
Project Description: FDNY - Solar Photo-voltaic system at EMS 58

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$257

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$37	\$0	\$221	\$0	\$0	\$0	\$0	\$258
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PRELIMINARY DESIGN	Nov 2018	Mar 2019	Nov 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Dec 2019	Sep 2019	Dec 2019
CONSTRUCTION TO 25%	Dec 2019	Apr 2020	Dec 2019	Apr 2020
CONSTRUCTION TO 50%	Apr 2020	Aug 2020	Apr 2020	Aug 2020
CONSTRUCTION TO 75%	Aug 2020	Dec 2020	Aug 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Dec 2020	Mar 2021	Dec 2020	Mar 2021
SUBSTANTIAL COMPLETION	Mar 2021	May 2021	Mar 2021	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	May 2021	Jun 2021	May 2021	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

SOLAR PHOTO-VOLTAIC SYSTEM AT EMS 58

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175MC218
Project Description: Multi-Component Renovations - EC218

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: F-0175

Original Budget: \$5,598

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$676	\$0	\$5,250	\$0	\$0	\$0	\$0	\$5,926
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2018	Jan 2019	Mar 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jan 2019	Oct 2019	Jun 2020	Mar 2021
CONSTRUCTION	Oct 2019	Nov 2020	Mar 2021	Apr 2022
ORIGINAL EQUIP & FURNISHING	Nov 2020	Dec 2020	Apr 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Jun 2022	Jul 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Apr 2021	Jul 2022	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

MULTI-COMPONENT RENOVATIONS - EC218

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175MC224
Project Description: FLOOR, KITCHEN L-OHD - EC224

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: F-0175

Original Budget: \$2,282

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$8,123	\$2,822	\$0	\$0	\$0	\$0	\$0	\$10,945
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2013	Feb 2014	Dec 2015	Jun 2016
CONSTRUCTION	Feb 2014	Feb 2015	Jun 2016	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	May 2015	Jun 2017	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FLOOR, KITCHEN L-OHD - EC224

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175E249
Project Description: ROOF REPLACEMENT - EC249

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: F-D175

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$50	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2018	Mar 2019	Apr 2019	Sep 2019
CONSTRUCTION	Mar 2019	Mar 2020	Oct 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Jun 2020	Sep 2020	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175W245
Project Description: WINDOW REPLACEMENT - EC245

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: F-D175

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$261	\$488	\$0	\$0	\$0	\$0	\$0	\$749
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Mar 2018	Feb 2019	Mar 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	May 2019	Mar 2019	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

WINDOW REPLACEMENT - EC245

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175W248
Project Description: WINDOW REPLACEMENT - EC248

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: F-D175

Original Budget: \$375

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$161	\$214	\$0	\$0	\$0	\$0	\$0	\$375
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Feb 2018	Jan 2019	Feb 2018	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2019	May 2019	Sep 2022	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

WINDOW REPLACEMENT - EC248

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175W330
Project Description: Window Replacement - EC330

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: F-D175 F-0175

Original Budget: \$582

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$249	\$478	\$0	\$0	\$0	\$0	\$0	\$727
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
CONSTRUCTION	Jul 2019	Jul 2020	Jul 2019	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Oct 2020	Jul 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

WINDOW REPLACEMENT - EC330

(\$ in 000's)

Managing Agency: 068 : ADMIN FOR CHILDREN'S SERVICES
Project Id: JJZROSSLB
Project Description: THE CROSSROADS JUVENILE CENTER - LIBRARY RENOVATION

Ten-Year Plan Category: SOCIAL SERVICE BUILDINGS

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: CS-K001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$144	\$100	\$0	\$0	\$0	\$0	\$0	\$244
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2013	Mar 2014	Jul 2018	Dec 2018
BID AWARD AND REGISTER CONTRCT	Mar 2014	Jun 2014	Jan 2019	Feb 2019
CONSTRUCTION	Jun 2014	Jun 2015	Mar 2019	May 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2015	Jun 2015	Jun 2019	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RENOVATION OF LIBRARY ROOM AND EQUIPMENT PURCHASE

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112AUBR
Project Description: AUBURN ADULT RESIDENCE - BATHROOM UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$5,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,766	\$120	\$0	\$0	\$0	\$0	\$0	\$8,886
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2014	Jun 2014	Mar 2015	Nov 2015
PRELIMINARY DESIGN	Jun 2014	Oct 2014	Nov 2015	May 2016
FINAL DESIGN	Oct 2014	Apr 2015	May 2016	Feb 2021
BID AWARD AND REGISTER CONTRCT	Apr 2015	Jul 2015	May 2016	Feb 2021
CONSTRUCTION TO 25%	Jul 2015	Nov 2015	May 2016	Feb 2021
CONSTRUCTION TO 50%	Nov 2015	Mar 2016	May 2016	Feb 2021
CONSTRUCTION TO 75%	Mar 2016	Jul 2016	May 2016	Feb 2021
ORIGINAL EQUIP & FURNISHING	Jul 2016	Oct 2016	May 2016	Feb 2021
SUBSTANTIAL COMPLETION	Oct 2016	Dec 2016	May 2016	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2016	Jan 2017	May 2016	Feb 2021
DEVELOP SCOPE	Jan 2017	Apr 2017	May 2016	Feb 2021
PRELIMINARY DESIGN	Apr 2017	Aug 2017	May 2016	Feb 2021
FINAL DESIGN	Aug 2017	Dec 2017	May 2016	Feb 2021
BID AWARD AND REGISTER CONTRCT	Dec 2017	Jun 2018	May 2016	Feb 2021
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	May 2016	Feb 2021
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	May 2016	Feb 2021
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	May 2016	Feb 2021
ORIGINAL EQUIP & FURNISHING	Jun 2019	Aug 2019	May 2016	Feb 2021
SUBSTANTIAL COMPLETION	Aug 2019	Oct 2019	May 2016	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Nov 2019	May 2016	Feb 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

AUBURN ADULT RESIDENCE - ALL ARCHITECTURAL , MECHANICAL AND PLUMBING WORK REQUIRED TO IMPROVE THE DETERIORATED CONDITIONS IN MULTIPLE BATHROOMS THROUGHOUT THE FACILITY

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112HWCR
Project Description: HELP WOMEN'S CENTER ROOF

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$780

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$60	\$0	\$720	\$0	\$0	\$0	\$0	\$780
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

HELP WOMEN'S CENTER ROOF

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112LFR
Project Description: LINDEN MEN'S SHELTER - ELEVATOR REPLACEMENT

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$530

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$80	\$80	\$450	\$0	\$0	\$0	\$0	\$610
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Sep 2019	Jan 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Mar 2020	Sep 2019	Mar 2020
CONSTRUCTION	Mar 2020	Dec 2024	Mar 2020	Dec 2024

Explanation for Delay:

Project Location:

Scope Summary:

LINDEN MEN'S SHELTER - ELEVATOR REPLACEMENT

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112LINT
Project Description: 85 LEXINGTON AVE BATHROOM RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$504

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$42	\$0	\$462	\$0	\$0	\$504
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

BATHROOM RECONSTRUCTION

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112LMPEP
Project Description: LINDEN BOILER RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$1,650	\$0	\$0	\$0	\$1,950
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Sep 2020	Jan 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Dec 2025	Mar 2021	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

BOILER RECONSTRUCTION

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112PAFL
Project Description: PAMOJA HOUSE FLOOR

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,475

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$125	\$0	\$0	\$1,350	\$0	\$0	\$0	\$1,475
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCT DORM FLOORS

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112PJBP
Project Description: PAMOJA HOUSE INSTALLATION OF BLACK FLOW PREVENTER

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$175	\$0	\$0	\$0	\$146	\$0	\$0	\$321
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Oct 2013	Jul 2021	Dec 2021
PRELIMINARY DESIGN	Oct 2013	Feb 2014	Dec 2021	Jun 2022
FINAL DESIGN	Feb 2014	Jun 2014	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2014	Dec 2014	Dec 2021	Jun 2022
CONSTRUCTION TO 25%	Dec 2014	Apr 2015	Dec 2021	Jun 2022
CONSTRUCTION TO 50%	Apr 2015	Aug 2015	Dec 2021	Jun 2022
CONSTRUCTION TO 75%	Aug 2015	Dec 2015	Dec 2021	Jun 2022
ORIGINAL EQUIP & FURNISHING	Dec 2015	Mar 2016	Dec 2021	Jun 2022
SUBSTANTIAL COMPLETION	Mar 2016	Apr 2016	Dec 2021	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2016	May 2016	Dec 2021	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PAMOJA HOUSE-INSTALLATION OF BACK FLOW PREVENTER TO AVOID CONTAMINATION DUE TO BACK FLOW

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112PJRR
Project Description: PAMOJA HOUSE - ROOF REPLACEMENT

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,999

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,032	\$0	\$0	\$3,207	\$2,550	\$0	\$0	\$8,789
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2013	Nov 2013	Jun 2017	Mar 2018
PRELIMINARY DESIGN	Nov 2013	Mar 2014	Mar 2018	Sep 2018
FINAL DESIGN	Mar 2014	Jul 2014	Sep 2018	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jul 2014	Jan 2015	Sep 2018	Jun 2023
CONSTRUCTION TO 25%	Jan 2015	May 2015	Sep 2018	Jun 2023
CONSTRUCTION TO 50%	May 2015	Sep 2015	Sep 2018	Jun 2023
CONSTRUCTION TO 75%	Sep 2015	Jan 2016	Sep 2018	Jun 2023
ORIGINAL EQUIP & FURNISHING	Jan 2016	Apr 2016	Sep 2018	Jun 2023
SUBSTANTIAL COMPLETION	Apr 2016	May 2016	Sep 2018	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2016	Jun 2016	Sep 2018	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PAMOJA HOUSE - ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112PREK
Project Description: RENOVATION AND IMPROVEMENTS TO THE PARK SLOPE ARMORY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HH-D025

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,500	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Jan 2015	Jan 2019	Mar 2019
PRELIMINARY DESIGN	Jan 2015	May 2015	Apr 2019	Jul 2019
FINAL DESIGN	May 2015	Sep 2015	Jul 2019	Nov 2019
BID AWARD AND REGISTER CONTRCT	Sep 2015	Mar 2016	Nov 2019	May 2020
CONSTRUCTION TO 25%	Mar 2016	Jul 2016	May 2020	Sep 2020
CONSTRUCTION TO 50%	Jul 2016	Nov 2016	Sep 2020	Jan 2021
CONSTRUCTION TO 75%	Nov 2016	Mar 2017	Jan 2021	May 2021
ORIGINAL EQUIP & FURNISHING	Mar 2017	Jun 2017	May 2021	Aug 2021
SUBSTANTIAL COMPLETION	Jun 2017	Aug 2017	Aug 2021	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2017	Sep 2017	Oct 2021	Nov 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PARK SLOPE ARMORY-REHABILITATION OF ROOMS FOR PRE-K PROGRAM

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH112PSR1
Project Description: PARK SLOPE - ROOF REPLACEMENT

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$5,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,719	\$450	\$0	\$0	\$0	\$0	\$0	\$4,169
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2016	Nov 2016	Feb 2016	Nov 2016
BID AWARD AND REGISTER CONTRCT	Nov 2016	May 2017	Nov 2016	May 2017
CONSTRUCTION	May 2017	Feb 2022	May 2017	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

PARK SLOPE - ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES Project Id: HH115BFRR Project Description: Bushwick Family Roof Replacement

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$2,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$400	\$0	\$2,400	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Sep 2020	Jan 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Dec 2025	Mar 2021	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115BINT
Project Description: BUSHWICK FAMILY FACADE RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,920

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$160	\$0	\$1,760	\$0	\$1,920
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCT FACADE

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115FBME
Project Description: FANNIE BARNES BOILER RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,008

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$924	\$0	\$0	\$0	\$0	\$0	\$924
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2021	Feb 2022	May 2021	Feb 2022
BID AWARD AND REGISTER CONTRCT	Feb 2022	Aug 2022	Feb 2022	Aug 2022
CONSTRUCTION	Aug 2022	May 2027	Aug 2022	May 2027

Explanation for Delay:

Project Location:

Scope Summary:

RECON BOILER

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115FLRF
Project Description: FLATLANDS ROOF REPLACEMENT

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$1,950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$150	\$0	\$1,800	\$0	\$0	\$0	\$0	\$1,950
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Sep 2020	Jan 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Dec 2025	Mar 2021	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT AT FLATLANDS FAMILY RESIDENCE

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115MMEP
Project Description: WAYSIDE MACDONOUGH BOILER RECONS

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25	\$275	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Sep 2019	Jan 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Mar 2020	Sep 2019	Mar 2020
CONSTRUCTION	Mar 2020	Dec 2024	Mar 2020	Dec 2024

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCT BOILER

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115RMCX
Project Description: ROSE MCCARTHY - WINDOW REPLACEMENT AND EXTERIOR RECONSTRUCT

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$115	\$0	\$0	\$483	\$0	\$0	\$0	\$598
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2018	Jan 2018	Jan 2018	Sep 2018
DESIGN START	Jan 2018	Jul 2018	Sep 2018	Mar 2019
DESIGN COMPLETION	Jul 2018	Jan 2019	Mar 2019	Dec 2023
CONSTRUCTION START	Jan 2019	Jul 2019	Mar 2019	Dec 2023
CONSTRUCTION COMPLETION	Jul 2019	Dec 2020	Mar 2019	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ROSE MCCARTHY - WINDOW REPLACEMENT AND EXTERIOR RECONSTRUCTION

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115SAEU
Project Description: FANNIE BARNES EXTERIOR UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$3,900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$300	\$0	\$0	\$1,600	\$2,000	\$0	\$0	\$3,900
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

FANNIE BARNES EXTERIOR UPGRADE

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115SEXT
Project Description: STOCKHOLM FAMILY CENTER - ROOF AND FACADE RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,008

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$84	\$0	\$924	\$0	\$0	\$1,008
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

ROOF AND FACADE

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115STEP
Project Description: STOCKHOLM FAMILY CENTER -BOILER RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$1,152

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$96	\$0	\$1,056	\$0	\$0	\$0	\$0	\$1,152
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Mar 2020	Jul 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Sep 2020	Mar 2020	Sep 2020
CONSTRUCTION	Sep 2020	Jun 2025	Sep 2020	Jun 2025

Explanation for Delay:

Project Location:

Scope Summary:

BOILER RECON

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HHCN001
Project Description: BROOKLYN NEIGHBORHOOD IMPROVEMENT DIST.-BEDFORD AVE. RENOVAT

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-D025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$384	\$0	\$0	\$0	\$0	\$384
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2014	Apr 2014	Aug 2019	Nov 2019
PRELIMINARY DESIGN	Apr 2014	Jul 2014	Nov 2019	Mar 2020
FINAL DESIGN	Jul 2014	Nov 2014	Mar 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Nov 2014	May 2015	Jul 2020	Jan 2021
CONSTRUCTION TO 25%	May 2015	Sep 2015	Jan 2021	May 2021
CONSTRUCTION TO 50%	Sep 2015	Jan 2016	May 2021	Sep 2021
CONSTRUCTION TO 75%	Jan 2016	May 2016	Sep 2021	Jan 2022
ORIGINAL EQUIP & FURNISHING	May 2016	Aug 2016	Jan 2022	Apr 2022
SUBSTANTIAL COMPLETION	Aug 2016	Oct 2016	Apr 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Nov 2016	Jun 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BROOKLYN NEIGHBORHOOD IMPROVEMENT DIST.-BEDFORD AVE. RENOVATION

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HHCN002
Project Description: RENOVATION OF BEDFORD ATLANTIC ARMORY INTO RECREATIONAL CTR.

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HH-D025

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$3,000	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2017	Apr 2017	Jan 2019	Apr 2021
PRELIMINARY DESIGN	Apr 2017	Aug 2017	Jan 2017	Apr 2017
FINAL DESIGN	Aug 2017	Dec 2017	Apr 2017	Apr 2017
BID AWARD AND REGISTER CONTRCT	Dec 2017	Jun 2018	Apr 2017	Apr 2017
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Apr 2017	Apr 2017
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Apr 2017	Apr 2017
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Apr 2017	Apr 2027
ORIGINAL EQUIP & FURNISHING	Jun 2019	Aug 2019	Apr 2027	Apr 2027
SUBSTANTIAL COMPLETION	Aug 2019	Oct 2019	Apr 2027	Apr 2027
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Nov 2019	Apr 2027	May 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RENOVATION OF BEDFORD ATLANTIC ARMORY INTO RECREATIONAL CTR.

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HHCN003
Project Description: BEDFORD ATLANTIC ARMORY ATHLETIC CENTER

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HH-D112

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$250	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2017	Apr 2017	Jan 2022	Apr 2024
PRELIMINARY DESIGN	Apr 2017	Aug 2017	Apr 2024	Apr 2024
FINAL DESIGN	Aug 2017	Dec 2017	Apr 2024	Apr 2024
BID AWARD AND REGISTER CONTRCT	Dec 2017	Jun 2018	Apr 2024	Apr 2024
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Apr 2024	Apr 2024
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Apr 2024	Apr 2024
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Apr 2024	Apr 2024
ORIGINAL EQUIP & FURNISHING	Jun 2019	Aug 2019	Apr 2024	Apr 2024
SUBSTANTIAL COMPLETION	Aug 2019	Oct 2019	Apr 2024	Apr 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Nov 2019	Apr 2024	May 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BEDFORD ATHLETIC ARMORY ATHLETIC CENTER

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: SOLARDHS3
Project Description: Solar PV system - Flatlands Residence

Ten-Year Plan Category: MISCELLANEOUS ENERGY EFFICIENCY AND SUSTAINABILITY

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$339

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$309	\$0	\$0	\$0	\$0	\$309
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

SOLAR PV SYSTEM - FLATLANDS RESIDENCE LOCATED AT 108-75 AVENUE D, BROOKLYN

(\$ in 000's)

Managing Agency: 096 : HUMAN RESOURCES ADMINISTRATION
Project Id: HR25BRCS
Project Description: Brownsville Community Center

Ten-Year Plan Category: SOCIAL SERVICES BUILDINGS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HR-0025

Original Budget: \$22,167

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$0	\$22,165	\$22,165	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

Scope Summary:

BROWNSVILLE COMMUNITY CENTER

(\$ in 000's)

Managing Agency: 096 : HUMAN RESOURCES ADMINISTRATION
Project Id: HR25ENY
Project Description: East New York Office, 2440 Fulton Street, Brooklyn

Ten-Year Plan Category: SOCIAL SERVICES BUILDINGS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HR-0025

Original Budget: \$52,924

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$5,284	\$16,444	\$13,160	\$0	\$34,888
Non-City	\$0	\$0	\$0	\$2,732	\$8,502	\$6,804	\$0	\$18,038

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2022	Dec 2022	Jul 2022	Dec 2022
CONSTRUCTION	Dec 2022	Jun 2023	Dec 2022	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONSTRUCTION AT 2440 FULTON STREET, BROOKLYN.

(\$ in 000's)

Managing Agency: 096 : HUMAN RESOURCES ADMINISTRATION
Project Id: HR25FOSF2
Project Description: Initial Outfitting of 102-50 Foster Avenue (Warehouse Space)

Ten-Year Plan Category: SOCIAL SERVICES BUILDINGS

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: HR-0025

Original Budget: \$501

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$256	\$0	\$0	\$0	\$0	\$256
Non-City	\$0	\$0	\$245	\$0	\$0	\$0	\$0	\$245

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Dec 2020	Jul 2020	Dec 2020
CONSTRUCTION	Dec 2020	Jun 2021	Dec 2020	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 096 : HUMAN RESOURCES ADMINISTRATION
Project Id: HR25FOST2
Project Description: Construction at 102-50 Foster Ave to accomodate warehouses

Ten-Year Plan Category: SOCIAL SERVICES BUILDINGS

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: HR-0025

Original Budget: \$7,539

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$1,571	\$2,752	\$0	\$0	\$0	\$4,323
Non-City	\$0	\$0	\$1,170	\$2,049	\$0	\$0	\$0	\$3,219

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2019	Mar 2020	Oct 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2020	Mar 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 096 : HUMAN RESOURCES ADMINISTRATION
Project Id: HRCNBDST
Project Description: Bedford Stuyvesant MSC Boiler Replacement, 1958 Fulton St

Ten-Year Plan Category: SOCIAL SERVICES BUILDINGS

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HR-D002

Original Budget: \$1,070

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$1,070	\$0	\$0	\$1,070
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Nov 2010	Feb 2011	Jul 2020	Dec 2020
CONSTRUCTION	Feb 2011	Aug 2011	Dec 2020	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

1958 FULTON ST//1001 HERKIMER ST BK 11233-3104

Scope Summary:

EXTERIOR RENOVATIONS

(\$ in 000's)

Managing Agency: 125 : DEPARTMENT FOR THE AGING
Project Id: AGREDHOOK
Project Description: PB: -Red Hook Senior Center -- Funding for senior center

Ten-Year Plan Category: DEPARTMENT FOR THE AGING BUILDING RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: AG-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,260	\$0	\$0	\$0	\$0	\$1,260
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

PB: -RED HOOK SENIOR CENTER -- FUNDING FOR SENIOR CENTER

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV230-SEA
Project Description: WCS - New York Aquarium - Sea Cliffs Exhibit

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: PV-0230 PV-K230 PV-D230 PV-D467

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$9,686	\$0	\$0	\$9,686
Non-City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2015	Nov 2015	Sep 2022	Oct 2023
BID AWARD AND REGISTER CONTRCT	Nov 2015	Feb 2016	Sep 2015	Dec 2015
CONSTRUCTION TO 50%	Feb 2016	Jun 2016	Dec 2015	Apr 2016
CONSTRUCTION TO 75%	Jun 2016	Aug 2016	Apr 2016	Jun 2016
SUBSTANTIAL COMPLETION	Aug 2016	Oct 2016	Jun 2016	Aug 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Nov 2016	Aug 2016	Sep 2016

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

NY AQUARIUM SEA CLIFF EXHIBIT

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV235AFAR
Project Description: BMA - Brooklyn Museum - African Art Gallery Renovations

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-0235 PV-D235

Original Budget: \$3,711

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$7,911	\$0	\$0	\$7,911
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Sep 2023	Jun 2023	Sep 2023
BID AWARD AND REGISTER CONTRCT	Sep 2023	Dec 2023	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Dec 2023	Apr 2024	Jan 2024	Jul 2024
CONSTRUCTION TO 75%	Apr 2024	Jun 2024	Jul 2024	Oct 2024
SUBSTANTIAL COMPLETION	Jun 2024	Aug 2024	Oct 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2024	Sep 2024	Feb 2025	Jun 2025
DEVELOP SCOPE	Sep 2024	Dec 2024	Jun 2025	Oct 2025
PRELIMINARY DESIGN	Dec 2024	Apr 2025	Oct 2025	Jan 2026
FINAL DESIGN	Apr 2025	Oct 2025	Jan 2026	Mar 2026
BID AWARD AND REGISTER CONTRCT	Oct 2025	Jan 2026	Mar 2026	Apr 2026
CONSTRUCTION TO 25%	Jan 2026	May 2026	Mar 2026	Apr 2026
CONSTRUCTION TO 50%	May 2026	Sep 2026	Mar 2026	Apr 2026
CONSTRUCTION TO 75%	Sep 2026	Jan 2027	Mar 2026	Apr 2026
ORIGINAL EQUIP & FURNISHING	Jan 2027	Apr 2027	Mar 2026	Apr 2026
SUBSTANTIAL COMPLETION	Apr 2027	Jun 2027	Mar 2026	Apr 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2027	Jul 2027	Mar 2026	Apr 2026

Explanation for Delay:

Project Location:

200 EASTERN PARKWAY, BROOKLYN, NY

Scope Summary:

AFRICAN ART GALLERY IN BROOKLYN MUSEUM.

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV235EDUC
Project Description: BMA - Brooklyn Museum - Education Space

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-K235 PV-0235 PV-D235

Original Budget: \$3,040

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$6,025	\$0	\$0	\$6,025
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2014	Feb 2015	Jul 2023	Jul 2024
PRELIMINARY DESIGN	Feb 2015	Jun 2015	Jul 2024	Oct 2024
FINAL DESIGN	Jun 2015	Dec 2015	Oct 2024	Apr 2025
BID AWARD AND REGISTER CONTRCT	Dec 2015	Mar 2016	Apr 2025	Jul 2025
CONSTRUCTION TO 25%	Mar 2016	Jul 2016	Jul 2025	Nov 2025
CONSTRUCTION TO 50%	Jul 2016	Nov 2016	Nov 2025	Mar 2026
CONSTRUCTION TO 75%	Nov 2016	Mar 2017	Mar 2026	Jul 2026
ORIGINAL EQUIP & FURNISHING	Mar 2017	Jun 2017	Jul 2026	Oct 2026
SUBSTANTIAL COMPLETION	Jun 2017	Jul 2017	Oct 2026	Dec 2026
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2017	Aug 2017	Dec 2026	Jan 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DESIGN AND CONSTRUCTION OF EDUCATION SPACE IN BROOKLYN MUSEUM'S HALL

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV236AUDI
Project Description: BBG - Auditorium Renovations

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: PV-D236 PV-K236 PV-0236

Original Budget: \$1,878

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,000	\$3,439	\$0	\$5,439
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2010	Feb 2011	Jun 2023	Sep 2023
PRELIMINARY DESIGN	Mar 2011	Jun 2011	Sep 2023	Jan 2024
FINAL DESIGN	Jun 2011	Dec 2011	Jan 2024	Jul 2024
BID AWARD AND REGISTER CONTRCT	Dec 2011	Mar 2012	Jul 2024	Oct 2024
CONSTRUCTION TO 25%	Mar 2012	Jul 2012	Oct 2024	Feb 2025
CONSTRUCTION TO 50%	Jul 2012	Nov 2012	Feb 2025	Jun 2025
CONSTRUCTION TO 75%	Nov 2012	Mar 2013	Jun 2025	Oct 2025
ORIGINAL EQUIP & FURNISHING	Mar 2013	Jun 2013	Oct 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jun 2013	Aug 2013	Jan 2026	Mar 2026
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2013	Sep 2013	Mar 2026	Apr 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

1000 WASHINGTON AVENUE, BROOKLYN NY

Scope Summary:

BBG AUDITORIUM RENOVATION: UPGRADES TO THE 280-SEAT PUBLIC THEATER.

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV236BCSG
Project Description: BBG - Brooklyn Botanic Garden - Sustainable Gardening Center

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 208 209

Borough: BROOKLYN

Budget Lines: PV-D236 PV-K236

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$2,183	\$0	\$3,100	\$5,283	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Sep 2016	Sep 2017	Jun 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2017	Sep 2018	Sep 2023	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2017	Sep 2018	Sep 2024	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN BOTANIC GARDEN: BROOKLYN CENTER FOR SUSTAINABLE GARDENING

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV236ROSE
Project Description: BBG -Brooklyn Botanic Garden - Accessibility Improvements

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-D236

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,000	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2024	Sep 2024
BID AWARD AND REGISTER CONTRCT	Sep 2021	Dec 2021	Sep 2024	Dec 2024
CONSTRUCTION TO 50%	Dec 2021	Apr 2022	Dec 2024	Apr 2025
CONSTRUCTION TO 75%	Apr 2022	Jun 2022	Apr 2025	Jun 2025
SUBSTANTIAL COMPLETION	Jun 2022	Aug 2022	Jun 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2022	Sep 2022	Aug 2025	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

1000 WASHINGTON, BROOKLYN

Scope Summary:

SITE WIDE AND BUILDING WIDE AADA IMPROVEMENTS.

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV262HVAC
Project Description: BCM - Brooklyn Children's Museum - HVAC

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-D262 PV-K262

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,000	\$1,000	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN CHILDREN'S MUSEUM - HVAC

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV262PRNG
Project Description: BCM - FHWA Parking Lot - 906 Prospect Place

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: PV-D262 PV-0262

Original Budget: \$6,590

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$189	\$3,200	\$0	\$3,389
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Jun 2023	Sep 2023
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Sep 2023	Jan 2024
FINAL DESIGN	Jan 2013	Jul 2013	Jan 2024	Jul 2024
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Jul 2024	Oct 2024
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Oct 2024	Feb 2025
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Feb 2025	Jun 2025
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Jun 2025	Oct 2025
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	Oct 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	Jan 2026	Mar 2026
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Mar 2026	Apr 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

MUSEUM, 145 BROOKLYN AVENUE, BROOKLYN. PENDING SITE ACQUISITION AND DEVELOPMENT OF 906 PROSPECT PLACE.

Scope Summary:

DEVELOPMENT OF PARKING LOT; PRE-PLANNING STUDIES, DESIGN AND CONSTRUCTION.

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV264-PJS
Project Description: BAM - Peter J. Sharp Infrastructure Improvements Escalator

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-D264

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$525	\$0	\$0	\$525
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

BAM INFRASTRUCURE IMPROVEMENTS AT PJS INCLUDING ESCALATOR

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV264ROSE
Project Description: BAM - Rose Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-K264 PV-D264

Original Budget: \$7,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$4,500	\$0	\$0	\$0	\$0	\$4,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

BAM - ROSE RENOVATION

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV467BKLN
Project Description: DCA - Brooklyn Fund

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-0467

Original Budget: \$2,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$2,200	\$2,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2024	Oct 2024	Jul 2024	Oct 2024
PRELIMINARY DESIGN	Oct 2024	Feb 2025	Oct 2024	Feb 2025
FINAL DESIGN	Feb 2025	Aug 2025	Feb 2025	Aug 2025
BID AWARD AND REGISTER CONTRCT	Aug 2025	Nov 2025	Aug 2025	Nov 2025
CONSTRUCTION TO 25%	Nov 2025	Mar 2026	Nov 2025	Mar 2026
CONSTRUCTION TO 50%	Mar 2026	Jul 2026	Mar 2026	Jul 2026
CONSTRUCTION TO 75%	Jul 2026	Nov 2026	Jul 2026	Nov 2026
ORIGINAL EQUIP & FURNISHING	Nov 2026	Feb 2027	Nov 2026	Feb 2027
SUBSTANTIAL COMPLETION	Feb 2027	Apr 2027	Feb 2027	Apr 2027
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2027	May 2027	Apr 2027	May 2027

Explanation for Delay:

Project Location:

Scope Summary:

DCA FUNDS TO SUPPORT NON-PROFIT CULTURAL ORGANIZATIONS IN BROOKLYN

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV467SWBB
Project Description: Spaceworks Brooklyn Bridge Park

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PV-0467

Original Budget: \$6,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$3,000	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2017	Mar 2018	Jun 2024	Sep 2024
PRELIMINARY DESIGN	Mar 2018	Jul 2018	Sep 2024	Jan 2025
FINAL DESIGN	Jul 2018	Jan 2019	Jan 2025	Jul 2025
BID AWARD AND REGISTER CONTRCT	Jan 2019	Apr 2019	Jul 2025	Oct 2025
CONSTRUCTION TO 25%	Apr 2019	Aug 2019	Oct 2025	Feb 2026
CONSTRUCTION TO 50%	Aug 2019	Dec 2019	Feb 2026	Jun 2026
CONSTRUCTION TO 75%	Dec 2019	Apr 2020	Jun 2026	Oct 2026
ORIGINAL EQUIP & FURNISHING	Apr 2020	Jul 2020	Oct 2026	Jan 2027
SUBSTANTIAL COMPLETION	Jul 2020	Aug 2020	Jan 2027	Mar 2027
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Sep 2020	Mar 2027	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

334 FURMAN STREET, BROOKLYN, NY

Scope Summary:

RECONSTRUCTION OF TWO FLOORS AT 334 FURMAN STREET IN BROOKLYN BRIDGE PARK FOR ARTIST STUDIOS AND REHEARSAL SPACE.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BAMNSITEA
Project Description: BAM Cultural District - North Site Condemnation

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$5,128

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,199	\$0	\$0	\$0	\$0	\$187	\$0	\$2,386
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2010	Jan 2012	Jan 2010	Jan 2014
BID AWARD AND REGISTER CONTRCT	Jan 2012	Jan 2012	Jan 2014	Jan 2014
CONSTRUCTION	Jan 2012	Jan 2014	Jan 2014	Jan 2016
ORIGINAL EQUIP & FURNISHING	Jan 2014	Jan 2014	Jan 2016	Jan 2016
SUBSTANTIAL COMPLETION	Jan 2014	Jan 2014	Jan 2016	Jan 2016
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2014	Jan 2014	Jan 2016	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAM LDC - CONDEMNATION OF LIQUOR STORE ON NORTH SITE AND ASSOCIATED COSTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BAMPARK
Project Description: BAM Park Renovation

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-D075 ED-0384 ED-D380 ED-K075

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,400	\$0	\$0	\$0	\$0	\$0	\$1,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Mar 2019	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2015	Sep 2015	Apr 2019	May 2019
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Jun 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAM PARK RENOVATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BAMSTRTS
Project Description: BAM Cultural District Streetscapes

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200 202

Borough: BROOKLYN

Budget Lines: ED-K075 ED-D380

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,442	\$203	\$0	\$0	\$118	\$0	\$0	\$1,763
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Dec 2007	Jun 2024
BID AWARD AND REGISTER CONTRCT	Jan 2005	Feb 2005	Jun 2024	Jun 2024
CONSTRUCTION	Feb 2005	Jun 2008	Jun 2024	Jun 2024
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Jun 2024	Jun 2024
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Jun 2024	Jun 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Jun 2024	Jun 2024
DESIGN	Jul 2008	Jul 2008	Jun 2024	Jun 2024
BID AWARD AND REGISTER CONTRCT	Jul 2008	Aug 2008	Jun 2024	Jun 2024
CONSTRUCTION	Aug 2008	Sep 2008	Jun 2024	Jun 2024
ORIGINAL EQUIP & FURNISHING	Sep 2008	Sep 2008	Jun 2024	Jun 2024
SUBSTANTIAL COMPLETION	Sep 2008	Oct 2008	Jun 2024	Jun 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2008	Oct 2008	Jun 2024	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DESIGN AND CONSTRUCTION OF BAM STREETSCAPE AND PUBLIC SPACE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BAT4LAN
Project Description: BAT Pier 4: Ferry Landing Rehabilitation

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: ED-0409 ED-0404 ED-0373 ED-0075 ED-0401

Original Budget: \$500

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$3,137	\$3,398	\$2,800	\$2,800	\$0	\$0	\$2,403	\$14,538	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2006	Aug 2006	Aug 2006	Sep 2012
BID AWARD AND REGISTER CONTRCT	Aug 2006	Sep 2006	Sep 2012	Sep 2012
CONSTRUCTION	Sep 2006	Oct 2006	May 2007	Jun 2017
ORIGINAL EQUIP & FURNISHING	Oct 2006	Oct 2006	Jul 2017	Jun 2017
SUBSTANTIAL COMPLETION	Oct 2006	Nov 2006	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2006	Nov 2006	Jul 2017	Jul 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FERRY LANDING REHABILITATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BATANCHOR
Project Description: BAT Anchor Tenant Strategy

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0373

Original Budget: \$36,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$15,405	\$15,405
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Mar 2020	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Apr 2020	Apr 2020
CONSTRUCTION	Aug 2018	Sep 2018	Apr 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Jun 2020	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAT ANCHOR TENANT STRATEGY - 100K JOBS PLAN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BATBEYOND
Project Description: BAT New Needs

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075 ED-0373 ED-K075

Original Budget: \$100,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$117,433	\$6,076	\$5,778	\$597	\$0	\$0	\$0	\$129,884
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2014	Jan 2015	Dec 2017	Jan 2018
BID AWARD AND REGISTER CONTRCT	Jan 2015	Jan 2015	Jan 2018	Jan 2018
CONSTRUCTION	Jan 2015	Mar 2015	Jan 2018	Mar 2018
ORIGINAL EQUIP & FURNISHING	Mar 2015	Mar 2015	Mar 2018	Mar 2018
SUBSTANTIAL COMPLETION	Mar 2015	Mar 2015	Mar 2018	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Mar 2018	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAT NEW NEEDS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BATIMPRO
Project Description: BAT Improvements

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0373

Original Budget: \$3,152

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$12,601	\$386	\$0	\$0	\$0	\$0	\$0	\$12,987
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2007	Jul 2007	Jun 2009	Jul 2009
BID AWARD AND REGISTER CONTRCT	Jul 2007	Aug 2007	Jul 2009	Aug 2009
CONSTRUCTION	Aug 2007	Jun 2008	Aug 2009	Jun 2010
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Jul 2010	Jun 2010
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Jul 2010	Jun 2010
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Jul 2010	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAT IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BATLOGIST
Project Description: Brooklyn Army Terminal Logistics Center

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0373

Original Budget: \$50,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$30,000	\$30,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Mar 2018	Apr 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Apr 2018	Apr 2018
CONSTRUCTION	Aug 2018	Sep 2018	Apr 2018	May 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Jun 2018	Jun 2018
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Jun 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Jun 2018	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAT LOGISTICS CENTER

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BATPLUGIN
Project Description: BAT Plug-In Industrial Strategy

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0373

Original Budget: \$13,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$13,000	\$0	\$13,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Mar 2020	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Apr 2020	Apr 2020
CONSTRUCTION	Aug 2018	Sep 2018	Apr 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Jun 2020	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAT PLUG-IN INDUSTRIAL STRATEGY - 100K JOBS PLAN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BCTBERTH
Project Description: Brooklyn Cruise Terminal - New Berth and Landside Redevelop

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K409

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$500	\$0	\$500	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN CRUISE TERMINAL: NEW BERTH AND LANDSIDE REDEVELOPMENT.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BCTPIER11
Project Description: Brooklyn Cruise Terminal Pier 11

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-D075 ED-0409

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$938	\$347	\$0	\$0	\$0	\$738	\$1,322	\$3,345
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jun 2018	Jan 2016	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jun 2018	Jul 2018	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2021	Jul 2018	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jul 2021	Jun 2021	Jul 2021	Jun 2021
SUBSTANTIAL COMPLETION	Jul 2021	Jun 2021	Jul 2021	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN CRUISE TERMINAL PIER 11

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BKBRESP
Project Description: Brooklyn Bridge Esplanade

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075 ED-0409 ED-M075 ED-D075

Original Budget: \$20,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$372	\$3,244	\$3,244	\$0	\$0	\$1,000	\$7,860
Non-City	\$0	\$13,056	\$0	\$0	\$0	\$0	\$0	\$13,056

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jul 2019	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2019	Sep 2019	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2019	Sep 2019	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Oct 2021	Sep 2019	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Oct 2021	Oct 2021	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN BRIDGE ESPLANADE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BKCRUISE
Project Description: Brooklyn Cruise Terminal Substructure Rehab

Ten-Year Plan Category: PORT DEVELOPMENT

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: ED-K409 ED-0409

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$2,700	\$836	\$3,536
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2008	Jan 2009	Jan 2008	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jan 2009	Jan 2009	Jul 2023	Jun 2023
CONSTRUCTION	Jan 2009	Jan 2011	Jul 2023	Jun 2023
ORIGINAL EQUIP & FURNISHING	Jan 2011	Jan 2011	Jul 2023	Jun 2023
SUBSTANTIAL COMPLETION	Jan 2011	Jan 2011	Jul 2023	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2011	Jan 2011	Jul 2023	Jun 2028
DESIGN	Jan 2011	Jan 2011	Jul 2023	Jun 2028
BID AWARD AND REGISTER CONTRCT	Jan 2011	Feb 2011	Jul 2023	Jun 2028
CONSTRUCTION	Feb 2011	Mar 2011	Jul 2023	Jun 2028
ORIGINAL EQUIP & FURNISHING	Mar 2011	Mar 2011	Jul 2023	Jun 2028
SUBSTANTIAL COMPLETION	Mar 2011	Apr 2011	Jul 2023	Jun 2028
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2011	Apr 2011	Jul 2023	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN CRUISE TERMINAL SUBSTRUCTRE REHAB

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BKCTPIER
Project Description: Brooklyn Cruise Terminal Pier 12 Substructure Rehab

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$872	\$6,091	\$5,600	\$5,600	\$0	\$0	\$0	\$18,163
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Jul 2017	Aug 2017
CONSTRUCTION	Aug 2017	Sep 2017	Aug 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Sep 2017	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Oct 2017	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN CRUISE TERMINAL PIER 12 SUBSTRUCTURE REHAB

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BKWMMIMP
Project Description: Brooklyn Wholesale Meat Markets Building Improvement

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$2,194

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,025	\$0	\$0	\$0	\$0	\$169	\$0	\$2,194
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2018	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN WHOLESALE MEAT MARKETS BUILDING IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNY5THST
Project Description: BNYDC 5th Street Reconstruction

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,233

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$933	\$0	\$0	\$0	\$0	\$1,233
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Feb 2019	Jan 2019	Feb 2020
CONSTRUCTION	Feb 2019	Apr 2019	Jan 2019	Feb 2020
CONSTRUCTION	Apr 2019	Jun 2019	Feb 2020	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jun 2019	Feb 2020	Apr 2020
SUBSTANTIAL COMPLETION	Jun 2019	Jun 2019	Apr 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jun 2019	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC 5TH STREET RECONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNY910SBB
Project Description: BNYDC Berths 9, 10 and Small Boat Basin Structural Work

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$46,047

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,577	\$823	\$17,418	\$5,000	\$17,229	\$4,000	\$0	\$46,047
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2019	Oct 2020	Jun 2019	Oct 2020
CONSTRUCTION	May 2020	Feb 2023	Jun 2019	Oct 2020
SUBSTANTIAL COMPLETION	Nov 2022	Mar 2024	May 2020	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Mar 2024	May 2020	Feb 2023
SUBSTANTIAL COMPLETION	Mar 2024	Mar 2024	Nov 2022	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Mar 2024	Mar 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF THE STRUCTURAL FOUNDATIONS OF BERTHS 9, 10 AND THE SMALL BOAT BASIN, LOCATED AT THE BROOKLYN NAVY YARD,

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYB131RM
Project Description: BNYDC Building 131 Asbestos and Mold Remediation - 1st Floor

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,600	\$0	\$0	\$0	\$0	\$0	\$1,600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2019	Jan 2020	Dec 2019	Jan 2020
CONSTRUCTION	Jan 2020	May 2020	Dec 2019	Jan 2020
SUBSTANTIAL COMPLETION	May 2020	Jul 2020	Jan 2020	May 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jan 2020	May 2020
SUBSTANTIAL COMPLETION	Jul 2020	Jul 2020	May 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

REMEDICATION OF MOLD AND ASBESTOS CONDITIONS ON THE 1ST FLOOR OF BUILDING 131 AT THE BROOKLYN NAVY YARD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYB280RF
Project Description: BNYDC Building 280 Roof

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,500	\$0	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Mar 2020	Jan 2020	Mar 2020
CONSTRUCTION	Mar 2020	Jul 2020	Jan 2020	Mar 2020
SUBSTANTIAL COMPLETION	Jul 2020	Sep 2020	Mar 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2020	Mar 2020	Jul 2020
SUBSTANTIAL COMPLETION	Sep 2020	Sep 2020	Jul 2020	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2020	Sep 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

FULL REPLACEMENT OF THE ROOF AT BUILDING 280, LOCATED IN THE BROOKLYNNAVY YARD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYB3SUBD
Project Description: BNYDC Building 3 Subdivision

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,476

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,476	\$0	\$0	\$0	\$0	\$0	\$3,476
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Mar 2020	Jan 2020	Mar 2020
CONSTRUCTION	Mar 2020	Jul 2020	Jan 2020	Mar 2020
SUBSTANTIAL COMPLETION	Jul 2020	Sep 2020	Mar 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2020	Mar 2020	Jul 2020
SUBSTANTIAL COMPLETION	Sep 2020	Sep 2020	Jul 2020	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2020	Sep 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

SUBDIVISION OF THE 7TH AND 9TH FLOORS OF BUILDING 3, LOCATED AT THE BROOKLYN NAVY YARD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYB74DEM
Project Description: BNYDC Demolition of Building 74 and Parking Lot

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$3,000	\$0	\$0	\$0	\$0	\$3,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2020	Jul 2020	Jun 2020	Jul 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jun 2020	Jul 2020
SUBSTANTIAL COMPLETION	Jul 2021	Aug 2021	Jul 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Aug 2021	Jul 2020	Jun 2021
SUBSTANTIAL COMPLETION	Aug 2021	Aug 2021	Jul 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Aug 2021	Aug 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

DEMOLITION OF BUILDING 74 AT THE BROOKLYN NAVY YARD AND CONSTRUCTION OF A NEW PARKING LOT IN ITS FOOTPRINT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYBD132
Project Description: BNYDC Building 132 Roof Rehabilitation

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,055

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$46	\$1,009	\$0	\$0	\$0	\$0	\$0	\$1,055
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2018	Aug 2019	Dec 2018	Aug 2019
CONSTRUCTION	Aug 2019	Dec 2020	Dec 2018	Aug 2019
SUBSTANTIAL COMPLETION	Dec 2020	Jul 2021	Aug 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Aug 2019	Dec 2020
SUBSTANTIAL COMPLETION	Jul 2021	Jul 2021	Dec 2020	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

BNYDC BUILDING 132

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYBDELEV
Project Description: BNYDC Elevator Reconstruction and Replacement

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319 ED-K319

Original Budget: \$16,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$310	\$1,250	\$6,192	\$3,472	\$0	\$0	\$0	\$11,224
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jun 2019	Jan 2020
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jan 2020	Apr 2020
CONSTRUCTION	Aug 2016	Sep 2016	Apr 2020	Mar 2022
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Mar 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Jun 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN NAVY YARD-WIDE REPAIRS AND RECONSTRUCTION OF BUILDING ELEVATORS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYBLD292
Project Description: BNYDC Building 292 Roof Replacement

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,499

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,443	\$56	\$0	\$0	\$0	\$0	\$0	\$1,499
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2018	Sep 2018	Aug 2018	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Sep 2019	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Oct 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DESIGN AND RECONSTRUCTION OF ROOFING SSSYTEM FOR BUILDING 292 IN BROOKLYN NAVY YARD.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYBLDG50
Project Description: BNYDC Building 50 Roof Rehabilitation

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,055

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$49	\$1,652	\$0	\$0	\$0	\$0	\$0	\$1,701
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2018	Aug 2019	Dec 2018	Aug 2019
CONSTRUCTION	Aug 2019	Dec 2020	Dec 2018	Aug 2019
SUBSTANTIAL COMPLETION	Dec 2020	Jul 2021	Aug 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Aug 2019	Dec 2020
SUBSTANTIAL COMPLETION	Jul 2021	Jul 2021	Dec 2020	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

BNYDC BUILDING 50 ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYDCSUBF
Project Description: BNYDC Con Edison Substation F Upgrade

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$4,232

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$622	\$1,510	\$2,300	\$4,050	\$0	\$0	\$0	\$8,482
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Mar 2018	Jan 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jan 2019	Apr 2019
CONSTRUCTION	Aug 2018	Sep 2018	Apr 2019	Jul 2021
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Jul 2021	Jan 2022
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Jan 2022	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	May 2022	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

POWER SUBSTATION UPGRADE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYDCWELD
Project Description: BNYDC Welding Lab

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K319 ED-D319

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,000	\$0	\$0	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2019	Nov 2019	Oct 2019	Nov 2019
CONSTRUCTION	Nov 2019	Mar 2020	Oct 2019	Nov 2019
CONSTRUCTION	Mar 2020	May 2020	Nov 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	May 2020	May 2020	Nov 2019	Mar 2020
SUBSTANTIAL COMPLETION	May 2020	May 2020	Mar 2020	May 2020
PUNCHLIST COMPLETE, JOB CLOSED	May 2020	May 2020	May 2020	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DESIGN AND CONSTRUCTION OF A WELDING LAB AT THE BROOKLYN NAVY YARD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYELEV22
Project Description: BNYDC Building 22 Elevator Modernization

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$276

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$193	\$83	\$0	\$0	\$0	\$0	\$0	\$276
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2018	Sep 2018	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Sep 2018	Oct 2019
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Oct 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Dec 2019	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC BUILDING 22 ELEVATOR MODERNIZATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYFNCLIN
Project Description: BNYDC Fence Line Restructuring

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-D319 ED-K319 ED-0319

Original Budget: \$1,926

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$426	\$2,750	\$2,800	\$1,250	\$0	\$0	\$0	\$7,226
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2018	Sep 2018	Aug 2018	Mar 2020
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Mar 2020	Apr 2020
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Apr 2020	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Apr 2020	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNY FENCE LINE RESTRUCTURING - VARIOUS LOCATIONS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYHARBOR
Project Description: BNYDC PS 331 NY Harbor School Trailer Installation

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K319

Original Budget: \$242

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$242	\$0	\$0	\$0	\$0	\$242
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2021	Aug 2021
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Aug 2021	Aug 2021
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Oct 2021	Oct 2021
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Oct 2021	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NY HARBOR SCHOOL TRAILER INSTALLATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYHITN
Project Description: BNYDC HITN Eco-Rooftop Production Studio

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K319

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,500	\$0	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jan 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jan 2020	Feb 2020
CONSTRUCTION	Aug 2018	Sep 2018	Feb 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	May 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Jun 2020	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC HISPANIC INFORMATION AND TELECOMMUNICATION NETWORK ECO ROOFTOP PRODUCTION STUDIO

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYINF-BD
Project Description: BNYDC Infrastructure Building Rehab

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$4,207

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$2,366	\$1,954	\$10,232	\$63,315	\$60,405	\$80,809	\$63,920	\$283,001	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2010	Jul 2010	Jul 2010	Jun 2011
BID AWARD AND REGISTER CONTRCT	Jul 2010	Aug 2010	Jul 2011	Jan 2012
CONSTRUCTION	Aug 2010	Sep 2010	Jul 2010	Jan 2012
ORIGINAL EQUIP & FURNISHING	Sep 2010	Sep 2010	Jan 2012	Jan 2012
SUBSTANTIAL COMPLETION	Sep 2010	Oct 2010	Dec 2010	Jun 2012
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2010	Oct 2010	Jul 2012	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC INFRASTRUCTURE BUILDING REHAB

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYINFRAW
Project Description: BNYDC Infrastructure - Water Projects

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$32,950

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$32,389	\$2,500	\$2,500	\$2,497	\$0	\$0	\$0	\$39,886
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Dec 2012	Jan 2013
BID AWARD AND REGISTER CONTRCT	Jan 2005	Feb 2005	Jan 2013	Jan 2013
CONSTRUCTION	Feb 2005	Jun 2008	Jan 2013	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Jun 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WEST 125TH STREET/MANHATTANVILLE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYINF-ST
Project Description: BNYDC Infrastructure Steam

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$19,169

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,676	\$3,106	\$2,300	\$5,200	\$1,200	\$0	\$14,482
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC INFRASTRUCTURE STEAM

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYINF-WF
Project Description: BNYDC Infrastructure Waterfront

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$29,790

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$16,807	\$1,290	\$66	\$3,309	\$1,057	\$8,500	\$33,714	\$64,743
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2010	Aug 2010	Aug 2010	Aug 2010
BID AWARD AND REGISTER CONTRCT	Aug 2010	Sep 2010	Aug 2010	Sep 2010
CONSTRUCTION	Sep 2010	Oct 2010	Sep 2010	Jun 2029
ORIGINAL EQUIP & FURNISHING	Oct 2010	Oct 2010	Jun 2029	Jun 2029
SUBSTANTIAL COMPLETION	Oct 2010	Nov 2010	Jun 2029	Jun 2029
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2010	Nov 2010	Jun 2029	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNYDC INFRASTRUCTURE WATERFRONT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYLIGHT
Project Description: BNYDC Lighting Replacement

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,000	\$2,000	\$2,000	\$0	\$0	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2020	Dec 2020	Jun 2020	Dec 2020
CONSTRUCTION	Jan 2021	Mar 2022	Jun 2020	Dec 2020
SUBSTANTIAL COMPLETION	Mar 2022	May 2022	Jan 2021	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	Jun 2022	Jan 2021	Mar 2022
SUBSTANTIAL COMPLETION	May 2022	Jun 2022	Mar 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	Jun 2022	May 2022	Jun 2022

Explanation for Delay:

Project Location:

Scope Summary:

BNYDC LIGHTING REPLACEMENT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYLL11
Project Description: BNYDC Local Law 11 Compliance - Buildings 3 and 5

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$6,390

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,400	\$3,990	\$0	\$0	\$0	\$0	\$6,390
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Apr 2019	Nov 2019	Mar 2020
CONSTRUCTION	Apr 2019	Aug 2019	Nov 2019	Mar 2020
SUBSTANTIAL COMPLETION	Aug 2019	Oct 2019	Mar 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Oct 2019	Mar 2020	Jun 2021
SUBSTANTIAL COMPLETION	Oct 2019	Oct 2019	Jun 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Oct 2019	Aug 2021	Aug 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

LOCAL LAW 11 COMPLIANCE - BUILDINGS 3 AND 5

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYMACRO
Project Description: BNYDC Macro Sea

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-D319

Original Budget: \$7,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,920	\$0	\$0	\$80	\$0	\$0	\$0	\$7,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2016	Sep 2016	Apr 2019	May 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Jun 2019	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MACRO SEA DESIGN AND FABRICATION CENTER, A TENANT OF THE GREEN MANUFACTURING CENTER AT THE BROOKLYN NAVY YARD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYMWBEI
Project Description: BNYDC MWBE Equity Incubator

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-D319

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,000	\$0	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jul 2020	Jul 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Sep 2020	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Oct 2020	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Jun 2021	Oct 2020	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

BNYDC MWBE EQUITY INCUBATOR DESIGN AND CONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYROOF77
Project Description: BNYDC - Building 77 Roof

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-D319

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$500	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Aug 2019	Jul 2022	Aug 2022
CONSTRUCTION	Aug 2019	Dec 2019	Jul 2022	Aug 2022
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Aug 2022	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Feb 2020	Aug 2022	Dec 2022
SUBSTANTIAL COMPLETION	Feb 2020	Feb 2020	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Feb 2020	Feb 2023	Feb 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUILDING 77 ROOF

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYRPZBFL
Project Description: BNYDC Installation of RPZ Backflow Devices

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,703

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$276	\$3,427	\$0	\$0	\$0	\$0	\$0	\$3,703
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Apr 2018
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Apr 2018	Apr 2018
CONSTRUCTION	Aug 2016	Sep 2016	Apr 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Jun 2018	Jun 2018
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Jun 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Jun 2018	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NYCDEP REQUIRES EACH PERIMETER SERVICE CONNECTIONS RETROFITED WITH BACKFLOW PREVENTION DEVICES IN THE FORM OF REDUCED PRESSURE ZONE DEVICES. RPZ DEVICES PREVENT CONTAMINATES PRODUCED BY BUSINESSES OR BUILDINGS FROM FLOWING BACK INTO THE PUBLIC WATER SUPPLY.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYSPKFIR
Project Description: BNYDC Sprinkler and Fire Alarm System Upgrades

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$8,318

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$250	\$3,000	\$12,592	\$0	\$0	\$0	\$0	\$15,842
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2019	Sep 2019
CONSTRUCTION	Aug 2018	Sep 2018	Sep 2019	Apr 2023
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Apr 2023	May 2023
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	May 2023	May 2023
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	May 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

BNYDC SPRINKLER AND FIRE ALARM SYSTEM UPGRADE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYTIFUND
Project Description: BNYDC Tenant Improvement Fund

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$6,179

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$1,250	\$1,250	\$750	\$500	\$0	\$4,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2019	Jun 2020
CONSTRUCTION	Aug 2018	Sep 2018	Jun 2020	Apr 2025
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Apr 2025	May 2025
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	May 2025	May 2025
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	May 2025	May 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BNY TENANT IMPROVEMENT FUND

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYUBFARM
Project Description: BNYDC Urban Farm Incubator

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K319

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$500	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2020	Oct 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Nov 2020	Jan 2021
CONSTRUCTION	Aug 2018	Sep 2018	Feb 2021	Feb 2022
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Feb 2022	Feb 2022
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Feb 2022	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Feb 2022	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ROOFTOP FARMING FOR PUBLIC CONSUMPTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BNYUPSTM
Project Description: BNYDC Above Ground Steam Main

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,313

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$170	\$1,580	\$0	\$0	\$0	\$0	\$0	\$1,750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Mar 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2019	Oct 2019
CONSTRUCTION	Aug 2018	Sep 2018	Oct 2019	May 2022
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	May 2022	May 2022
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	May 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	May 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ABOVE GROUND STEAM MAIN RELOCATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHDEVSP
Project Description: Bush Terminal Development Site Preparation

Ten-Year Plan Category: MISCELLANEOUS ENERGY EFFICIENCY AND SUSTAINABILITY

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075 ED-0373

Original Budget: \$10,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,000	\$10,000	\$0	\$0	\$0	\$0	\$15,000
Non-City	\$8,792	\$4,419	\$0	\$0	\$4,280	\$0	\$0	\$17,491

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jun 2018	Jan 2016	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jun 2018	Jul 2018	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2021	Jul 2018	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jul 2021	Jun 2021	Jul 2021	Jun 2021
SUBSTANTIAL COMPLETION	Jul 2021	Jun 2021	Jul 2021	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

BUSHDEVSP

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHTCAFE
Project Description: Bush Terminal Cafe Building Improvements

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$317	\$0	\$0	\$0	\$0	\$1,073	\$1,610	\$3,000	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2019	May 2019
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2019	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSH TERMINAL CAFÛ BUILDING IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHTPARK
Project Description: Bush Terminal Park

Ten-Year Plan Category: COMMUNITY DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0410 P-D017

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,850	\$151	\$0	\$0	\$0	\$0	\$0	\$2,001
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jun 2018	Jan 2016	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jun 2018	Jul 2018	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2021	Jul 2018	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jul 2021	Jun 2021	Jul 2021	Jun 2021
SUBSTANTIAL COMPLETION	Jul 2021	Jun 2021	Jul 2021	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

BUSH TERMINAL PARK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHUNTAC
Project Description: Bush Terminal Made in NY Unit A and C

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0410 ED-0075

Original Budget: \$53,501

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$10,706	\$27,408	\$61,478	\$61,413	\$0	\$0	\$0	\$161,005
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2020	Apr 2020
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONSTRUCTION AND RENOVATION OF UNIT A AT BUSH TERMINAL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHUNTBD
Project Description: BUSH MINY--UNIT B & D

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$50,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$7,587	\$2,000	\$0	\$0	\$0	\$0	\$50,413	\$60,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jul 2019	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2019	Sep 2019	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2019	Sep 2019	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Oct 2021	Sep 2019	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Oct 2021	Oct 2021	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSH MINY--BUILDING B/D

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: BUSHUTIL
Project Description: Bush Terminal Site and Utility Improvements

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0410 ED-0075

Original Budget: \$39,301

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$19,942	\$12,899	\$20,643	\$3,840	\$0	\$0	\$0	\$57,324
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2020	Apr 2020
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSH TERMINAL UTILITY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CANTONBLK
Project Description: Canton Court Bulkhead Replacement

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: RE-0025

Original Budget: \$4,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,542	\$0	\$0	\$0	\$1,000	\$1,459	\$0	\$5,001
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CANTON COURT BULKHEAD REPLACEMENT BROOKLYN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CNEDST
Project Description: CNED - Bedford Stuyvesant

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: ED-K384

Original Budget: \$7,882

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7,760	\$0	\$0	\$0	\$0	\$0	\$172	\$7,932
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jul 2000	Jul 2000
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Jul 2000	Aug 2000
CONSTRUCTION	Aug 2000	Jun 2008	Aug 2000	Sep 2022
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Sep 2022	Sep 2022
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Sep 2022	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Oct 2022	Oct 2029
DEVELOP SCOPE	Jul 2008	Oct 2008	Oct 2022	Oct 2029
PRELIMINARY DESIGN	Oct 2008	Jan 2009	Oct 2022	Oct 2029
FINAL DESIGN	Feb 2009	Jul 2009	Oct 2022	Oct 2029
BID AWARD AND REGISTER CONTRCT	Jul 2009	Oct 2009	Oct 2022	Oct 2029
CONSTRUCTION TO 25%	Oct 2009	Feb 2010	Oct 2022	Oct 2029
CONSTRUCTION TO 50%	Feb 2010	Jun 2010	Oct 2022	Oct 2029
CONSTRUCTION TO 75%	Jun 2010	Oct 2010	Oct 2022	Oct 2029
ORIGINAL EQUIP & FURNISHING	Oct 2010	Jan 2011	Oct 2022	Oct 2029
SUBSTANTIAL COMPLETION	Jan 2011	Mar 2011	Oct 2022	Oct 2029
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Apr 2011	Oct 2022	Oct 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CNED BEDFORD STUYVESANT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: COLUMBST
Project Description: Columbia Street Platform Rehabilitation

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: RE-0025

Original Budget: \$1,375

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,802	\$0	\$198	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2020	Apr 2020
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	May 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COLUMBIA STREET PLATFORM REHABILITATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CONEYPLAZ
Project Description: Coney Island Steeplechase Plaza

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: ED-0404

Original Budget: \$34,582

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$29,718	\$89	\$0	\$0	\$0	\$0	\$0	\$29,807
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2008	Jan 2009	Jul 2007	Oct 2007
BID AWARD AND REGISTER CONTRCT	Jan 2009	Jan 2009	Oct 2007	Oct 2007
CONSTRUCTION	Jan 2009	Jan 2011	Oct 2007	Oct 2007
ORIGINAL EQUIP & FURNISHING	Jan 2011	Jan 2011	Oct 2007	Oct 2007
SUBSTANTIAL COMPLETION	Jan 2011	Jan 2011	Oct 2007	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2011	Jan 2011	Jul 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CONEY ISLAND STEEPLECHASE PLAZA

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CONEYSIGN
Project Description: Coney Island Signs

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$400	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jul 2019	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2019	Sep 2019	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2019	Sep 2019	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Oct 2024	Sep 2019	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Oct 2024	Oct 2024	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ACQUISITION, SITE DEVELOPMENT, CONSTRUCTION & RECONSTRUCTION, CITYWIDE -- CONEY ISLAND SIGNS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CONEYWEST
Project Description: Coney Island West

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075 SE-0200K SE-0002K WM-0006 WM-0001

Original Budget: \$181,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$119,357	\$8,194	\$0	\$0	\$4,506	\$81,338	\$0	\$213,395
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2018	Apr 2018	Apr 2015	Dec 2022
BID AWARD AND REGISTER CONTRCT	Apr 2018	Apr 2018	Jan 2023	Dec 2022
CONSTRUCTION	Apr 2018	May 2018	Jan 2023	Dec 2022
ORIGINAL EQUIP & FURNISHING	Jun 2018	Jun 2018	Jan 2023	Dec 2022
SUBSTANTIAL COMPLETION	Jun 2018	Jun 2018	Jan 2023	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2018	Jun 2018	Jan 2023	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONEY ISLAND WEST

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CWFSHOMEPE
Project Description: New York City Ferry - Homeport

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$41,033

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$47,478	\$2,785	\$0	\$0	\$0	\$0	\$0	\$50,263
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2020	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HOMEPORT PIER AT THE BROOKLYN NAVY YARD FOR CITYWIDE FERRY SERVICE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: DEO-OWLS
Project Description: Owls Head Pier Emergency Dredging

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$2,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,349	\$0	\$0	\$0	\$0	\$0	\$851	\$2,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

OWLS HEAD PIER EMERGENCY DREDGING

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: DTBKFLATM
Project Description: Downtown Brooklyn Redevelopment - Flatbush Myrtle Street

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HW-1684

Original Budget: \$13,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$24,660	\$0	\$0	\$0	\$0	\$0	\$126	\$24,786
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2004	Jul 2004	Jul 2004	Aug 2008
BID AWARD AND REGISTER CONTRCT	Jul 2004	Aug 2004	Aug 2008	Dec 2014
CONSTRUCTION	Aug 2004	Jun 2007	Jun 2007	Jun 2024
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2024	Jun 2024
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2024	Jun 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2024	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DOWNTOWN BROOKLYN: FLATBUSH MYRTLE STREETSCAPE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: DTBKLYNDV
Project Description: Downtown Brooklyn Redevelopment

Ten-Year Plan Category: COMMERCIAL DEVELOPMENT

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$57,239

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$17,370	\$0	\$0	\$0	\$0	\$0	\$5,696	\$23,066	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2004	Jul 2004	Feb 2021	Aug 2022
BID AWARD AND REGISTER CONTRCT	Jul 2004	Aug 2004	Aug 2022	Aug 2022
CONSTRUCTION	Aug 2004	Jul 2007	Sep 2007	Jun 2024
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jul 2007	Jul 2024	Jun 2024
SUBSTANTIAL COMPLETION	Jul 2007	Jul 2007	Jul 2024	Jun 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2024	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN

Scope Summary:

REDEVELOPMENT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: DTBKLYNFM
Project Description: Downtown Brooklyn Redevelopment - Fulton Mall

Ten-Year Plan Category: COMMERCIAL DEVELOPMENT

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$11,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$17,818	\$59	\$0	\$0	\$0	\$0	\$367	\$18,244
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jul 2000	Jul 2005
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Jul 2005	Aug 2005
CONSTRUCTION	Aug 2000	Jun 2007	Aug 2005	Sep 2005
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Sep 2005	Sep 2024
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Sep 2024	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Oct 2024	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FULTON MALL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: DTBKWSPK
Project Description: Downtown Brooklyn - Willoughby Square Park

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075 ED-K075 ED-D075

Original Budget: \$8,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$334	\$7,317	\$0	\$0	\$0	\$0	\$0	\$7,651
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2009	Jan 2010	Jan 2009	Jun 2011
BID AWARD AND REGISTER CONTRCT	Jan 2010	Jan 2010	Jul 2011	Jun 2012
CONSTRUCTION	Jan 2010	Jan 2011	Jul 2012	Jun 2012
ORIGINAL EQUIP & FURNISHING	Jan 2011	Jan 2011	Jul 2012	Dec 2013
SUBSTANTIAL COMPLETION	Jan 2011	Jan 2011	Dec 2013	Dec 2013
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2011	Jan 2011	Dec 2013	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DESIGN AND CONSTRUCTION OF WILLOUGHBY SQUARE PARK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: EASTNYINC
Project Description: East New York Incubator Improvements

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0404

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,311	\$0	\$0	\$0	\$0	\$0	\$190	\$1,501
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2015	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

EAST NEW YORK INCUBATOR IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: ERFERRY
Project Description: East River Ferry Route

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$4,900

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$0	\$0	\$1,852	\$0	\$0	\$1,852

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2008	Oct 2010	Sep 2008	Oct 2010
BID AWARD AND REGISTER CONTRCT	Oct 2010	Oct 2010	Oct 2010	Oct 2010
CONSTRUCTION	Oct 2010	Oct 2012	Oct 2010	Jun 2020
ORIGINAL EQUIP & FURNISHING	Oct 2012	Oct 2012	Jul 2020	Jun 2020
SUBSTANTIAL COMPLETION	Oct 2012	Oct 2012	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Oct 2012	Jul 2020	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GREENPOINT & NORTH WILLIAMSBURG FERRIES

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: FLATNOST
Project Description: Flatbush - Nostrand Avenue Streetscapes

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200 203 208 209

Borough: BROOKLYN

Budget Lines: ED-D384 HW-1684

Original Budget: \$4,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,850	\$0	\$0	\$0	\$505	\$0	\$202	\$4,557
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2001	Jun 2001	Jul 2006	Jul 2006
BID AWARD AND REGISTER CONTRCT	Jun 2001	Jul 2001	Jul 2006	Aug 2006
CONSTRUCTION	Jul 2001	Jun 2008	Aug 2006	Sep 2024
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Sep 2024	Sep 2024
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Sep 2024	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Oct 2024	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FLATBUSH - NOSTRAND AVENUE STREETSCAPES

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: FLATREV
Project Description: Flatbush Revitalization

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$50,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$52,550	\$0	\$0	\$0	\$0	\$0	\$450	\$53,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2001	Jun 2001	Sep 2015	Sep 2026
BID AWARD AND REGISTER CONTRCT	Jun 2001	Jul 2001	Mar 2012	Mar 2012
CONSTRUCTION	Jul 2001	Jun 2008	Oct 2012	Oct 2012
ORIGINAL EQUIP & FURNISHING	Jul 2008	Jun 2008	Oct 2012	Oct 2012
SUBSTANTIAL COMPLETION	Jul 2008	Jun 2008	Oct 2012	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2008	Jul 2008	Aug 2008	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FLATBUSH REVITALIZATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: FREIGHTSP
Project Description: Freight NYC - Rail Transload

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0410

Original Budget: \$15,800

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$8,670	\$7,129	\$15,799	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Mar 2023	Apr 2023
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2023	Apr 2023
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2023	May 2023
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2023	Jun 2023
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2023	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2023	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FREIGHT NYC - SUNSET PARK RAIL - 100K JOBS PLAN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: GK26W5-05
Project Description: DSGN & CONS OF ROW GI IN 26W-005

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$45,271

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$106,870	\$61,863	\$0	\$0	\$0	\$0	\$0	\$168,733
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2015	Jun 2017	Feb 2016	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jun 2017	Jun 2017	Jun 2018	Jun 2018
CONSTRUCTION	Jun 2017	Dec 2017	Jun 2018	Dec 2018
ORIGINAL EQUIP & FURNISHING	Dec 2017	Dec 2017	Dec 2018	Dec 2018
SUBSTANTIAL COMPLETION	Dec 2017	Dec 2017	Dec 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2017	Jun 2019	Dec 2018	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GI - DESIGN AND CONSTRUCTION OF RIGHTOF WAY BIOSWALES AND STORMAWATERGREENSTREETS AT CSO TRIBUTARY AREA 26W-005 IN BROOKLYN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: GKNC15-02
Project Description: GI - Green Infrastructure in Newtown Creek Drainage Area

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$48,795

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$49,438	\$15,482	\$0	\$0	\$0	\$0	\$0	\$64,920
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2013	Apr 2013	Apr 2013	Apr 2013
BID AWARD AND REGISTER CONTRCT	Apr 2013	May 2013	Apr 2013	May 2013
CONSTRUCTION	May 2013	Jun 2013	May 2013	Jun 2013
ORIGINAL EQUIP & FURNISHING	Jun 2013	Jun 2013	Jun 2013	Jun 2013
SUBSTANTIAL COMPLETION	Jun 2013	Jul 2013	Jun 2013	Jul 2013
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2013	Jul 2013	Jul 2013	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GREEN INFRASTRUCTURE IN NEWTOWN CREEK DRAINAGE AREA

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: GRAFNYS
Project Description: Graffiti Free Customized Cargo Truck Purchase

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$1,540

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,443	\$0	\$0	\$0	\$0	\$97	\$0	\$1,540
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Mar 2019	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2019	May 2019
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2019	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GRAFFITI FREE CARGO TRUCK PURCHASE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: GREEN
Project Description: Green Infrastructure 26W

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$48,855

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$44,231	\$15,328	\$0	\$0	\$0	\$0	\$0	\$59,559
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2013	May 2013	Apr 2016	May 2016
BID AWARD AND REGISTER CONTRCT	May 2013	May 2013	May 2016	May 2016
CONSTRUCTION	May 2013	Jul 2013	May 2016	Jul 2016
ORIGINAL EQUIP & FURNISHING	Jul 2013	Jul 2013	Jul 2016	Jul 2016
SUBSTANTIAL COMPLETION	Jul 2013	Jul 2013	Jul 2016	Jul 2016
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2013	Aug 2013	Jul 2016	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GREEN INFRASTRUCTURE 26W

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: GREENPNT
Project Description: Greenpoint Waterfront Esplanade

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-0839 ED-0401

Original Budget: \$3,470

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,789	\$0	\$0	\$0	\$0	\$0	\$0	\$9,789
Non-City	\$1,502	\$0	\$0	\$0	\$407	\$0	\$0	\$1,909

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 1996	Jul 1996	Jun 2003	Jun 2003
BID AWARD AND REGISTER CONTRCT	Jul 1996	Aug 1996	Jun 2003	Jul 2003
CONSTRUCTION	Aug 1996	Jun 2007	Jul 2003	Aug 2023
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Aug 2023	Aug 2023
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Aug 2023	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Sep 2023	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN

Scope Summary:

GREENPOINT ESPLANADE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: HBPD200KA
Project Description: PED BRIDGE - WEST 8 ST (BIN 2269260)

Ten-Year Plan Category: COMMUNITY DEVELOPMENT

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HB-0215 HW-0001K

Original Budget: \$9,335

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,282	\$0	\$0	\$0	\$0	\$0	\$37	\$3,319
Non-City	\$3,153	\$0	\$0	\$0	\$0	\$0	\$42	\$3,195

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2014	Jul 2014	Jun 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2014	Aug 2014	Jul 2017	Aug 2017
CONSTRUCTION	Aug 2014	Sep 2014	Aug 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2014	Sep 2014	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2014	Oct 2014	Sep 2017	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2014	Oct 2014	Oct 2017	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONEY ISLAND - WEST 8TH ST PEDESTRIAN BRIDGE DEMOLITION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: HWKFHAWF
Project Description: Hamilton Ave - DOT Asphalt Plant (Waterfront)

Ten-Year Plan Category: MISCELLANEOUS ENERGY EFFICIENCY AND SUSTAINABILITY

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0200

Original Budget: \$5,575

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$5,068	\$0	\$5,068
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Jan 2025
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Jan 2025	Apr 2025
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Apr 2025	May 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Jun 2025	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

HAMILTON AVE - DOT ASPHALT PLANT (WATERFRONT)

Scope Summary:

HAMILTON AVE - DOT ASPHALT PLANT (WATERFRONT)

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: METBIDWAY
Project Description: FA - Metrotech BID Wayfinding

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-D384

Original Budget: \$1,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$410	\$0	\$0	\$400	\$0	\$0	\$0	\$810
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2010	Jan 2011	May 2005	Jun 2005
BID AWARD AND REGISTER CONTRCT	Jan 2011	Jan 2011	Jul 2005	Jun 2005
CONSTRUCTION	Jan 2011	Jan 2013	Jul 2005	Jun 2014
ORIGINAL EQUIP & FURNISHING	Jan 2013	Jan 2013	Jul 2014	Jun 2014
SUBSTANTIAL COMPLETION	Jan 2013	Jan 2013	Jun 2011	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2013	Jan 2013	Jun 2011	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FA - METROTECH BID WAYFINDING

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: MILLREHAB
Project Description: Mill Basin - Waterfront Rehabilitation

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$3,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,759	\$491	\$0	\$0	\$0	\$0	\$0	\$3,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2018	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MILL BASIN WATERFRONT REHABILITATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: MOOREROOF
Project Description: Moore Street Market Roof Rehabilitation

Ten-Year Plan Category: MARKET DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K384 ED-D384

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$700	\$0	\$0	\$0	\$1,500	\$0	\$2,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MOORE STREET MARKET ROOF REHABILITATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: MOOREST
Project Description: Moore Street Market

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: ED-K075 ED-D384

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$542	\$500	\$157	\$0	\$0	\$0	\$0	\$1,199
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Oct 2006	Oct 2006
BID AWARD AND REGISTER CONTRCT	Feb 2003	Feb 2005	Feb 2003	Feb 2005
CONSTRUCTION	Feb 2005	Feb 2005	Oct 2006	Oct 2006
ORIGINAL EQUIP & FURNISHING	Feb 2005	Feb 2005	Oct 2006	Jun 2017
SUBSTANTIAL COMPLETION	Feb 2005	Feb 2005	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2005	Feb 2005	Jul 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MOORE STREET MARKET PROJECT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: MYRTLEBK
Project Description: Myrtle Ave Acquisition

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200 202 203 204

Borough: BROOKLYN

Budget Lines: ED-D384

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$500	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2012	Jun 2012	May 2014	Jun 2014
BID AWARD AND REGISTER CONTRCT	Jun 2012	Jul 2012	Jun 2014	Jun 2014
CONSTRUCTION	Jul 2012	Aug 2012	Jul 2014	Aug 2014
ORIGINAL EQUIP & FURNISHING	Aug 2012	Aug 2012	Aug 2014	Aug 2014
SUBSTANTIAL COMPLETION	Aug 2012	Sep 2012	Aug 2014	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2012	Sep 2012	Jun 2021	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MYRTLE AVE COMMERCIAL REVITALIZATION & DEVELOPMENT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NDF-BROAD
Project Description: NDF - ENY IBZ Infrastructure - Broadband

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$2,500	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2019	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2019	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NDF-ENY IBZ BROADBAND

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NDF-CCIMP
Project Description: NDF - Commercial Corridor Improvements

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$500	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2018	Oct 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NDF - COMMERCIAL CORRIDOR IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NDF-IBMOD
Project Description: NDF - ENY Industiral Buiding Modernization and Activation

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$4,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,504	\$995	\$0	\$0	\$0	\$0	\$0	\$4,499
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Mar 2019	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2016	Sep 2016	Apr 2019	May 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Jun 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INDUSTRIAL BUILDING MODERNIZATION AND ACTIVATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NEWKIRK
Project Description: FA - Newkirk Plaza Reconstruction

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: ED-D075

Original Budget: \$463

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$463	\$0	\$0	\$50	\$0	\$0	\$0	\$513
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jun 2015	Jun 2015
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Jun 2015	Jun 2015
CONSTRUCTION	Aug 2000	Jun 2007	Jun 2015	Jun 2015
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jun 2015	Jun 2020
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2020	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

NEWKIRK

Scope Summary:

NEWKIRK PLAZA

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NOSTRAND
Project Description: FA - Nostrand Avenue Merchants Assoc. (Flatbush Gateway)

Ten-Year Plan Category: COMMERCIAL DEVELOPMENT

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: ED-D384

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$850	\$0	\$0	\$0	\$850
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Jan 2005	Jan 2005
BID AWARD AND REGISTER CONTRCT	Jan 2005	Feb 2005	Jan 2005	Feb 2005
CONSTRUCTION	Feb 2005	Jun 2007	Feb 2005	Jun 2007
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2007	Jun 2017
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2017	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROWIDE

Scope Summary:

COMMERCIAL REVITALIZATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NWBURGFL
Project Description: North Williamsburg Ferry Landing

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: ED-0075 ED-D401 FA-0027

Original Budget: \$1,176

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$536	\$42	\$1	\$0	\$0	\$0	\$0	\$579
Non-City	\$1,712	\$220	\$0	\$0	\$0	\$0	\$0	\$1,932

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2010	Jan 2012	May 2012	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jan 2012	Jan 2012	Jun 2020	Jun 2020
CONSTRUCTION	Jan 2012	Jan 2014	Jun 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jan 2014	Jan 2014	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Jan 2014	Jan 2014	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2014	Jan 2014	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONSTRUCTION OF BARGE FERRY LANDING AT THE NORTH 5TH ST PIER IN NORTHWILLIAMSBURG, BROOKLYN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: NYCFHP2
Project Description: NYC Ferry Homeport 2

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$65,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,374	\$28,626	\$28,000	\$0	\$0	\$0	\$0	\$65,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jul 2019	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2019	Sep 2019	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2019	Sep 2019	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Oct 2021	Sep 2019	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Oct 2021	Oct 2021	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

HOMEPORT 2 AT ATLANTIC BASIN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-213CNTR
Project Description: Seaside Park and Community Arts Center Acquisitions

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$17,168

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$16,100	\$0	\$0	\$0	\$0	\$0	\$1,068	\$17,168
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2015	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SEASIDE PARK AND COMMUNITY ARTS CENTER ACQUISITIONS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-2GPWB07
Project Description: GPWB - Box Street and Newtown Barge Parks

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-0839 WP-0283

Original Budget: \$10,670

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,352	\$959	\$0	\$0	\$0	\$0	\$0	\$4,311
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Oct 2007	Oct 2007
DESIGN	Sep 2008	Dec 2008	Oct 2007	Nov 2007
BID/ REGISTER CONTRACT	Dec 2008	Mar 2009	Nov 2007	Dec 2007
CONSTRUCTION	Mar 2009	Mar 2010	Dec 2007	Dec 2007
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Dec 2007	Jan 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Jan 2008	Jan 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

DUPONT ST - BKLYN

Scope Summary:

GPWB - DUPONT ST NEWTOWN BARGE PLGRD

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-2GPWB08
Project Description: GPWB - 65 Commercial St Soccer Pk-MTA Reloc. & Park Develop.

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-1018 P-0839 ED-0384

Original Budget: \$15,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,886	\$501	\$0	\$0	\$0	\$44	\$0	\$10,431
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2008	Sep 2008	Jul 2008	Jul 2008
DESIGN	Sep 2008	Dec 2008	Jul 2008	Aug 2008
BID/ REGISTER CONTRACT	Dec 2008	Mar 2009	Aug 2008	Sep 2008
CONSTRUCTION	Mar 2009	Mar 2010	Sep 2008	Sep 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Sep 2008	Oct 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Oct 2008	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

65 COMMERCIAL ST - BKLYN

Scope Summary:

GPWB - 65 COMMERCIAL ST SOCCER PK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-2GPWB24
Project Description: GPWB- Bayside Demolition

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-0839

Original Budget: \$22,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,157	\$707	\$0	\$0	\$15,136	\$0	\$0	\$22,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Jul 2015
DESIGN	Sep 2015	Dec 2015	Jul 2015	Aug 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Aug 2015	Sep 2015
CONSTRUCTION	Mar 2016	Mar 2017	Sep 2015	Sep 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Oct 2015	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

GREENPOINT WILLIAMSBURG SECTION OF BROOKLYN

Scope Summary:

BAYSIDE DEMOLITION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-2GPWBOX
Project Description: GPWB - Box Street Park

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-0839 P-1018

Original Budget: \$18,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,150	\$11,000	\$0	\$0	\$0	\$0	\$16,150
Non-City	\$430	\$4,570	\$0	\$0	\$0	\$0	\$0	\$5,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONSTRUCTION OF BOX STREET PARK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: P-2GPWNB
Project Description: GPWB - Newtown Barge Park

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-0839 WP-0283 P-1018

Original Budget: \$20,608

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$15,395	\$732	\$0	\$0	\$0	\$0	\$0	\$16,127
Non-City	\$4,457	\$1,043	\$0	\$0	\$0	\$0	\$0	\$5,500

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEWTOWN BARGE PARK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PIER69TH
Project Description: Pier Substructure Rehabilitation - 69th St. Pier

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$6,569

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,201	\$0	\$0	\$0	\$0	\$0	\$0	\$5,201
Non-City	\$0	\$0	\$0	\$0	\$0	\$724	\$0	\$724

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 1998	Dec 1998	Dec 2003	Jan 2004
BID AWARD AND REGISTER CONTRCT	Jan 1999	Mar 1999	Jan 2004	Jan 2004
CONSTRUCTION	Mar 2000	Jun 2007	Jan 2004	Feb 2004
ORIGINAL EQUIP & FURNISHING	Aug 2000	Jun 2007	Feb 2004	Mar 2004
SUBSTANTIAL COMPLETION	Aug 2000	Jun 2007	Mar 2004	Mar 2004
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jun 2007	Mar 2004	Mar 2025
DESIGN	Jul 2007	Jun 2007	Mar 2004	Mar 2025
BID AWARD AND REGISTER CONTRCT	Jul 2007	Jun 2007	Mar 2004	Mar 2025
CONSTRUCTION	Jul 2007	Jun 2007	Mar 2004	Mar 2025
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Mar 2004	Mar 2025
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Mar 2004	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Mar 2004	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PROSPPLC
Project Description: Prospect Park Lakeside Center

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 208 209 214 200

Borough: BROOKLYN

Budget Lines: P-0245K P-D017

Original Budget: \$31,313

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$48,087	\$0	\$0	\$0	\$48	\$0	\$0	\$48,135
Non-City	\$2,487	\$0	\$0	\$0	\$0	\$0	\$0	\$2,487

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2009	Jul 2010	Sep 2009	Jul 2010
BID AWARD AND REGISTER CONTRCT	Jul 2010	Jul 2010	Jul 2010	Jul 2010
CONSTRUCTION	Sep 2010	Dec 2011	Sep 2010	Dec 2011
ORIGINAL EQUIP & FURNISHING	Jan 2012	Dec 2011	Jan 2012	Jun 2017
SUBSTANTIAL COMPLETION	Jan 2012	Dec 2011	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2012	Jan 2012	Jul 2017	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PROSPECT PARK LAKESIDE CENTER - ICE RINK AND LANDSCAPING

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PV230-SHA
Project Description: FA - WCS - New York Aquarium

Ten-Year Plan Category: NEW TECHNOLOGY AND CONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: PV-K230 PV-0230

Original Budget: \$37,735

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$117,651	\$0	\$0	\$0	\$1,519	\$0	\$0	\$119,170
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Jan 2005	Dec 2006
BID AWARD AND REGISTER CONTRCT	Jan 2005	Feb 2007	Dec 2006	Dec 2006
CONSTRUCTION	Feb 2007	Feb 2007	Jan 2007	Jan 2009
ORIGINAL EQUIP & FURNISHING	Feb 2007	Feb 2007	Jan 2009	Jan 2009
SUBSTANTIAL COMPLETION	Feb 2007	Feb 2007	Jan 2009	Feb 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2007	Feb 2007	Feb 2016	Aug 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOARDWALK AT WEST 8TH STREET & SURF AVENUE, BROOKLYN NY, 11224

Scope Summary:

CONSTRUCTION OF NEW SHARK EXHIBIT ON AQUARIUM GROUNDS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PV264CINE
Project Description: BAM - BAM South Site Theaters

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: PV-0264 PV-K264 PV-D264 PV-0467

Original Budget: \$7,500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$10,198	\$13,655	\$0	\$0	\$0	\$0	\$0	\$23,853
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2014	Sep 2016	Dec 2014	Sep 2016
BID AWARD AND REGISTER CONTRCT	Oct 2016	Sep 2016	Oct 2016	Sep 2016
CONSTRUCTION	Oct 2016	Sep 2018	Oct 2016	Sep 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Sep 2018	Oct 2018	Sep 2018
SUBSTANTIAL COMPLETION	Oct 2018	Sep 2018	Oct 2018	Sep 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Oct 2018	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAM - BAM SOUTH SITE THEATERS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PV264HART
Project Description: Brooklyn Academy of Music (BAM)

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PV-0264 PV-0467

Original Budget: \$4,426

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$22,148	\$0	\$0	\$311	\$0	\$0	\$0	\$22,459
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Feb 2017	Jan 2016	Feb 2017
CONSTRUCTION	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Jun 2021	Jun 2017	Jun 2023
SUBSTANTIAL COMPLETION	Jul 2021	Jun 2021	Jul 2023	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2023	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAM DEVELOPMENT AND EXPANSION OF HARVEY THEATRE INCLUDING ELEVATOR TOGALLERY, EXTENSION OF LOBBY FOR FOOD SERVICE, EXPANDED REST ROOMS, STORAGE SPACE AND OFFICES.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PV467SOST
Project Description: DBCD South Site Cultural Condo Fitout

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PV-0467

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,182	\$4,237	\$0	\$0	\$0	\$0	\$0	\$8,419
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Sep 2013	Sep 2014	Jul 2013	Jul 2013
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2014	Sep 2015	Jul 2013	Aug 2013
CONSTRUCTION	Sep 2014	Sep 2015	Aug 2013	Sep 2013
ORIGINAL EQUIP & FURNISHING	Sep 2014	Sep 2015	Sep 2013	Sep 2013
SUBSTANTIAL COMPLETION	Sep 2014	Sep 2015	Sep 2013	Oct 2013
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2014	Sep 2015	Oct 2013	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

20 LAFAYETTE AVENUE BROOKLYN

Scope Summary:

DBCD SOUTH SITE CULTURAL CONDO FITOUT OF COMMON AREAS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PV467STFO
Project Description: 651 Arts South Site Studios Fitout

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PV-0467 PV-D467

Original Budget: \$7,750

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$7,399	\$8,352	\$0	\$0	\$0	\$0	\$0	\$15,751
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2015	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

20 LAFAYETTE AVENUE BROOKLYN

Scope Summary:

651 ARTS SOUTH SITE STUDIOS FITOUT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PWKNTH
Project Description: Northside Town Hall

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-K007 PW-0077 PW-D007

Original Budget: \$4,692

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,242	\$1,450	\$0	\$0	\$0	\$0	\$4,692
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Sep 2019	Aug 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Oct 2019	Sep 2019	Oct 2019
CONSTRUCTION	Oct 2019	Nov 2019	Oct 2019	Nov 2019
ORIGINAL EQUIP & FURNISHING	Nov 2019	Nov 2019	Nov 2019	Nov 2019
SUBSTANTIAL COMPLETION	Nov 2019	Dec 2019	Nov 2019	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Dec 2020	Dec 2019	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NORTHSIDE TOWN HALL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PWKNTH2
Project Description: Northside Town Hall - Renovations to Historic Firehouse

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PW-K007

Original Budget: \$250

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$250	\$0	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2021	Sep 2022	Jun 2021	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Oct 2022	Sep 2022	Oct 2022
CONSTRUCTION	Oct 2022	Nov 2022	Oct 2022	Nov 2022
ORIGINAL EQUIP & FURNISHING	Nov 2022	Nov 2022	Nov 2022	Nov 2022
SUBSTANTIAL COMPLETION	Nov 2022	Dec 2022	Nov 2022	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2022	Aug 2023	Dec 2022	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NORTHSIDE TOWN HALL COMMUNITY AND CULTURAL CENTER: RENOVATIONS TO HISTORIC FIREHOUSE - ABATEMENT, SELECTIVE DEMOLITION, MASONRY WORK, WINDOWS AND WALL REPLACEMENT, STONE AND CERAMIC TILE REPLACEMENT, CARPENTRY, PAINTING, ELECTRICAL, AND HVAC.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: RE25HC
Project Description: RECONSTRUCT BULKHEAD 1ST AVE AND 52ND ST, BKLYN

Ten-Year Plan Category: REHABILITATION OF WATERFRONT PROPERTIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: RE-0025

Original Budget: \$4,281

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$2,687	\$0	\$0	\$0	\$0	\$1,176	\$0	\$3,863
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2015	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RECONSTRUCT BULKHEAD 1ST AVE AND 52ND ST, BROOKLYN

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: REDHOOK
Project Description: Red Hook Library

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 206 200

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$2,835

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,077	\$0	\$14,471	\$0	\$0	\$0	\$0	\$15,548
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2021	Jul 2017	Jun 2021
SUBSTANTIAL COMPLETION	Jul 2021	Jun 2021	Jul 2021	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Jul 2021	Jul 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

RED HOOK LIBRARY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: RS-CIC
Project Description: Raise Shoreline - Coney Island Creek

Ten-Year Plan Category: MISCELLANEOUS ENERGY EFFICIENCY AND SUSTAINABILITY

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0100

Original Budget: \$32,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$32,000	\$0	\$0	\$32,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Sep 2019	Aug 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Oct 2019	Sep 2019	Oct 2019
CONSTRUCTION	Oct 2019	Nov 2019	Oct 2019	Nov 2019
ORIGINAL EQUIP & FURNISHING	Nov 2019	Nov 2019	Nov 2019	Nov 2019
SUBSTANTIAL COMPLETION	Nov 2019	Dec 2019	Nov 2019	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Dec 2020	Dec 2019	Dec 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FUNDING TO RAISE SHORELINE - CONEY ISLAND CREEK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SAND2601C
Project Description: CIH: RELOCATE OUTPATIENT RADIOLOGIC IMAGING SERVICES

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$7,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$7,658	\$240	\$0	\$0	\$0	\$1,502	\$0	\$9,400

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2015	Mar 2020	Oct 2015	Mar 2020
BID AWARD AND REGISTER CONTRCT	Apr 2020	Mar 2020	Apr 2020	Mar 2020
CONSTRUCTION	Apr 2020	Mar 2020	Apr 2020	Mar 2020
ORIGINAL EQUIP & FURNISHING	Apr 2020	Mar 2020	Apr 2020	Mar 2020
SUBSTANTIAL COMPLETION	Apr 2020	Mar 2020	Apr 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Apr 2020	Apr 2020	Apr 2025

Explanation for Delay:

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

RENOVATE EXISTING SPACE ON THE 5TH FLOOR OF THE MAIN HOSPITAL BUILDING TO RELOCATE OUTPATIENT RADIOLOGIC IMAGING SERVICES FROM THE FIRST FLOOR OF THE BUILDING THAT WAS DESTROYED BY SEVERE WATER DAMAGES DUE TO EXPOSURE TO SALT WATER FROM HURRICANE SANDY AT CONEY ISLAND HOSPITAL.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SAND2603C
Project Description: CIH: RENOVATE VACANT SPACE ON FIRST FL MAIN HOSPITAL BLG.

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$3,876

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$6,205	\$157	\$0	\$0	\$0	\$2,013	\$0	\$8,375

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2015	Mar 2020	Oct 2015	Mar 2020
BID AWARD AND REGISTER CONTRCT	Apr 2020	Mar 2020	Apr 2020	Mar 2020
CONSTRUCTION	Apr 2020	Mar 2020	Apr 2020	Mar 2020
ORIGINAL EQUIP & FURNISHING	Apr 2020	Mar 2020	Apr 2020	Mar 2020
SUBSTANTIAL COMPLETION	Apr 2020	Mar 2020	Apr 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Apr 2020	Apr 2020	Apr 2025

Explanation for Delay:

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

RENOVATE APPROXIMATELY 11,000 SQ. FT. OF VACANT SPACE ON THE FIRST FLOOR OF THE MAIN HOSPITAL BUILDING TO CREATE OFFICE SPACE THAT WAS DESTROYED BY SEVERE WATER DAMAGES DUE TO EXPOSURE TO SALT WATER FROM HURRICANE SANDY AT CONEY ISLAND HOSPITAL.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SAND2605
Project Description: CIH: DESIGN & CONSTRUCTION MANAGEMENT FOR HOSPITAL CAMPUS

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,084,343

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$23,472	\$44,726	\$0	\$0	\$0	\$0	\$0	\$68,198
Non-City	\$458,330	\$194,916	\$35,225	\$25,671	\$0	\$0	\$0	\$714,142

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Mar 2018	Apr 2018
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Apr 2018	Apr 2018
CONSTRUCTION	Aug 2017	Sep 2017	Apr 2018	May 2018
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Jun 2018	Jun 2018
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Jun 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Jun 2018	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CONEY ISLAND HOSPITAL DESIGN AND CONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB3416
Project Description: BNYDC - PW 3416 - Berth 6 Concrete Slab

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$335

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11	\$0	\$23	\$0	\$0	\$0	\$0	\$34
Non-City	\$101	\$209	\$0	\$0	\$0	\$0	\$0	\$310

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2020
CONSTRUCTION	Jul 2019	Nov 2020	Jan 2019	Jul 2020
SUBSTANTIAL COMPLETION	Nov 2020	Jan 2021	Jul 2020	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jan 2021	Jul 2020	Nov 2021
SUBSTANTIAL COMPLETION	Jan 2021	Jan 2021	Nov 2021	Jan 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jan 2021	Jan 2022	Jan 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 3416 - CONCRETE SLAB

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB3820
Project Description: BNYDC - PW 3820 - Substations - Buildings 127, 275, 293

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,191

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$47	\$146	\$0	\$0	\$0	\$0	\$0	\$193
Non-City	\$427	\$2,571	\$0	\$0	\$0	\$0	\$0	\$2,998

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Apr 2019	May 2019	Aug 2020
CONSTRUCTION	Apr 2019	Apr 2020	May 2019	Aug 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Aug 2020	Aug 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Aug 2020	Aug 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Aug 2022	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Oct 2022	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 3820 - SUBSTATIONS - BUILDINGS 127, 275, 293

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4225
Project Description: BNYDC - PW 4225 Dry-Dock /Caisson Gate #5,#6, Pump Well #156

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$15,897

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$172	\$0	\$911	\$0	\$0	\$0	\$0	\$1,083
Non-City	\$1,544	\$7,270	\$6,000	\$0	\$0	\$0	\$0	\$14,814

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Apr 2019	Jan 2019	Apr 2020
CONSTRUCTION	Apr 2019	Apr 2020	Jan 2019	Apr 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Apr 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Apr 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jun 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4225 - DRY-DOCK /CAISSON GATE #5,#6, PUMP WELL #156 - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4270
Project Description: BNYDC - PW 4270 - BNYDC SITE-WIDE CONDUIT - PAAP

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,184

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13	\$0	\$65	\$0	\$0	\$0	\$0	\$78
Non-City	\$121	\$985	\$0	\$0	\$0	\$0	\$0	\$1,106

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Apr 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4270 - BNYDC SITE-WIDE CONDUIT - PAAP - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4271
Project Description: BNYDC - PW 4271 - Substations No. 292 and No. 542

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,071

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25	\$0	\$175	\$0	\$0	\$0	\$0	\$200
Non-City	\$222	\$2,649	\$0	\$0	\$0	\$0	\$0	\$2,871

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Mar 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4271 - SUBSTATIONS NO. 292 AND NO. 542 - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4273
Project Description: BNYDC - PW 4273 - Steam Generating Back-Up Plant - Bldg #41A

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,441

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$18	\$0	\$79	\$0	\$0	\$0	\$0	\$97
Non-City	\$163	\$1,181	\$0	\$0	\$0	\$0	\$0	\$1,344

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Mar 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4273 - STEAM GENERATING BACK-UP PLANT - BLDG #41A - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4274
Project Description: BNYDC - PW 4274 - Dry Dock 1

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$2,931

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$115	\$0	\$179	\$0	\$0	\$0	\$0	\$294
Non-City	\$1,039	\$1,693	\$0	\$0	\$0	\$0	\$0	\$2,732

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2019	Jul 2019	Jun 2019	Jul 2020
CONSTRUCTION	Jul 2019	Apr 2020	Jun 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4274 - DRY DOCK 1

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4275
Project Description: BNYDC - PW 4275 - SUB STATION G BUILDING 386

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$14,243

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$153	\$0	\$744	\$0	\$0	\$0	\$0	\$897
Non-City	\$1,377	\$6,969	\$5,000	\$0	\$0	\$0	\$0	\$13,346

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Mar 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4275 - SUB STATION G BUILDING 386 - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4307
Project Description: BNYDC - PW 4307 Substation B

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$8,184

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$78	\$0	\$440	\$0	\$0	\$0	\$0	\$518
Non-City	\$699	\$3,967	\$3,000	\$0	\$0	\$0	\$0	\$7,666

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Mar 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4307 - SUBSTATION B - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4388
Project Description: BNYDC - PW 4388 - Boiler Replacement

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$1,079

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25	\$0	\$43	\$0	\$0	\$0	\$0	\$68
Non-City	\$224	\$787	\$0	\$0	\$0	\$0	\$0	\$1,011

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Jul 2019	Mar 2019	Jul 2020
CONSTRUCTION	Jul 2019	Mar 2020	Mar 2019	Jul 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jul 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4388 - BOILER REPLACEMENT - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4582
Project Description: BNYDC - PW 4582 - BERTH 9,9A

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$10,502

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$697	\$0	\$0	\$0	\$0	\$697
Non-City	\$0	\$5,805	\$4,000	\$0	\$0	\$0	\$0	\$9,805

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Jun 2019	Feb 2019	Jun 2021
CONSTRUCTION	Jun 2019	Mar 2020	Feb 2019	Jun 2021
SUBSTANTIAL COMPLETION	Mar 2020	Jun 2020	Jun 2021	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jun 2021	Mar 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4582 - BERTH 9,9A - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDB4583
Project Description: BNYDC - PW 4583 - BERTH 10 & 10A

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$11,538

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$723	\$0	\$0	\$0	\$0	\$723
Non-City	\$0	\$5,815	\$5,000	\$0	\$0	\$0	\$0	\$10,815

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Jun 2019	Feb 2019	Jun 2020
CONSTRUCTION	Jun 2019	Apr 2020	Feb 2019	Jun 2020
SUBSTANTIAL COMPLETION	Apr 2020	Jun 2020	Jun 2020	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jun 2020	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2020	Jun 2020	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Jun 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PW 4583 - BERTH 10 & 10A - RESTORATION AND MITIGATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDBCT
Project Description: EDC - Hurricane Sandy - BCT Repairs

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 206 207

Borough: BROOKLYN

Budget Lines: ED-0404

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$300	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$2,700	\$0	\$0	\$0	\$2,700

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2018	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

REPAIRS AT THE BCT PROJECT AS A RESULT OF HURRICANE SANDY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDBNYAM
Project Description: BNYDC Hurricane Sandy Asset Management Repairs

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,610

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$629	\$3,371	\$545	\$0	\$0	\$0	\$4,545
Non-City	\$0	\$17,270	\$36,276	\$0	\$0	\$0	\$0	\$53,546

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2017	Jul 2017	Jun 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Jul 2017	Aug 2017
CONSTRUCTION	Aug 2017	Sep 2017	Aug 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Sep 2017	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2021	Oct 2017	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN NAVY YARD - HURRICANE SANDY RECOVERY LOCAL MATCH

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDBNYEC
Project Description: BNYDC Hurricane Sandy Electrical Repairs

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$3,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$320	\$0	\$0	\$0	\$0	\$320
Non-City	\$1,118	\$3,979	\$0	\$0	\$0	\$0	\$0	\$5,097

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2022
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ELECTRICAL REPAIRS IN THE BROOKLYN NAVY YARD AS A RESULT OF HURRICANESANDY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDBNYWF
Project Description: BNYDC Hurricane Sandy Waterfront Repair

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0319

Original Budget: \$24,850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,272	\$0	\$0	\$0	\$0	\$1,272
Non-City	\$0	\$680	\$0	\$0	\$0	\$0	\$0	\$680

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2022
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WATERFRONT REPAIRS DUE TO HURRICANE SANDY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDCD9
Project Description: HARBOR CHARLIE

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$5,368

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$572	\$0	\$0	\$0	\$0	\$0	\$572
Non-City	\$267	\$4,874	\$0	\$0	\$0	\$0	\$0	\$5,141

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Feb 2016	Mar 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Mar 2016	Mar 2016
FINAL DESIGN	Jan 2017	May 2017	Mar 2016	May 2016
BID AWARD AND REGISTER CONTRCT	May 2017	Nov 2017	May 2016	May 2016
CONSTRUCTION TO 25%	Nov 2017	Mar 2018	May 2016	May 2016
CONSTRUCTION TO 50%	Mar 2018	Jul 2018	May 2016	Jun 2021
CONSTRUCTION TO 75%	Jul 2018	Nov 2018	May 2016	Jun 2021
ORIGINAL EQUIP & FURNISHING	Nov 2018	Feb 2019	May 2016	Jun 2021
SUBSTANTIAL COMPLETION	Feb 2019	Apr 2019	May 2016	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	May 2019	May 2016	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HARBOR ELECTRICAL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDG3BAT
Project Description: FEMA 428 Projects - Group 3 - Brooklyn Army Terminal BAT

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$6,557

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$1,006	\$1,000	\$0	\$0	\$0	\$4,551	\$0	\$6,557

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2021	Aug 2021
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2021	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2021	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FEMA 428 PROJECTS - GROUP 3 - BROOKLYN ARMY TERMINAL BAT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDG3BSH
Project Description: FEMA 428 Projects - Group 3 - BUSH Terminal

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$13,606

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$1,045	\$6,280	\$0	\$0	\$0	\$6,281	\$0	\$13,606

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FEMA 428 PROJECTS - GROUP 3 RESILIENCY PROJECTS - BUSH TERMINAL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDRBCT
Project Description: FA Resiliency - BCT

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: FA-0027

Original Budget: \$10,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$201	\$250	\$2,049	\$0	\$0	\$0	\$0	\$2,500
Non-City	\$603	\$750	\$6,147	\$0	\$0	\$0	\$0	\$7,500

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2020	Oct 2016	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FA RESILIENCY - BCT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDYNYA
Project Description: WCS - New York Aquarium Sandy Renovation

Ten-Year Plan Category: NEW TECHNOLOGY AND CONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: PV-0230 PV-0467

Original Budget: \$111,256

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,592	\$11,914	\$0	\$0	\$0	\$0	\$0	\$23,506
Non-City	\$86,421	\$98,653	\$0	\$0	\$0	\$0	\$0	\$185,074

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2020
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

SANDY RELATED RENOVATION/RESTORATION - WCS NEW YORK AQUARIUM

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SBMT39P
Project Description: South Brooklyn Marine Terminal 39th Street Pier Rehab

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$725

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$14,870	\$0	\$1,708	\$1,747	\$0	\$0	\$0	\$18,325
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2015	Apr 2015	Mar 2018	Apr 2018
BID AWARD AND REGISTER CONTRCT	Apr 2015	Apr 2015	Apr 2018	Apr 2018
CONSTRUCTION	Apr 2015	May 2015	Apr 2018	May 2018
ORIGINAL EQUIP & FURNISHING	Jun 2015	Jun 2015	Jun 2018	Jun 2018
SUBSTANTIAL COMPLETION	Jun 2015	Jun 2015	Jun 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2015	Jun 2015	Jun 2018	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SBMT 39TH STREET PIER

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SBMTAUTO
Project Description: SBMT - Axis

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: ED-0380 ED-0075 ED-0404 SE-0200K WM-0001

Original Budget: \$24,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$48,466	\$0	\$0	\$0	\$207	\$0	\$10	\$48,683
Non-City	\$19,809	\$0	\$0	\$0	\$1,492	\$0	\$0	\$21,301

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2006	Jan 2006	Jan 2016	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jan 2006	Feb 2007	Jan 2007	Dec 2007
CONSTRUCTION	Feb 2007	Feb 2007	Mar 2007	Jun 2020
ORIGINAL EQUIP & FURNISHING	Feb 2007	Feb 2007	Jul 2020	Jun 2020
SUBSTANTIAL COMPLETION	Feb 2007	Feb 2007	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2007	Feb 2007	Jul 2020	Dec 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SOUTH BROOKLYN MARINE TERMINAL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SBMTFRT
Project Description: Freight - SBMT 33rd Street Pier

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0404

Original Budget: \$39,400

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$3,000	\$19,560	\$0	\$0	\$16,840	\$39,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2017	Jul 2017	Jun 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Jul 2017	Aug 2017
CONSTRUCTION	Aug 2017	Sep 2017	Aug 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Sep 2017	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2020	Oct 2017	Oct 2028

Explanation for Delay:

Project Location:

Scope Summary:

FREIGHT - SBMT 33RD STREET PIER

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SNSTFRGH2
Project Description: Sunset Park Areawide Infrastructure Improvements

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$37,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7,500	\$0	\$0	\$3,358	\$26,642	\$0	\$0	\$37,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2020
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SUNSET PARK IMPROVEMENTS - AREA IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SPUDBARGE
Project Description: 69th Street Pier Reconstruction - Spud Barge

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: ED-D075

Original Budget: \$500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$500	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Jan 2005	Dec 2013	Dec 2013
BID AWARD AND REGISTER CONTRCT	Jan 2005	Feb 2005	Dec 2013	Dec 2013
CONSTRUCTION	Feb 2005	Jun 2007	Jun 2013	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2021	Jun 2021
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2021	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2021	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

69TH STREET PIER RECONSTRUCTION-SPUD BARGE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: STRAND2
Project Description: Strand Theater Rehab

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,465	\$12	\$0	\$0	\$0	\$0	\$90	\$1,567
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2020
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2028

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STRAND THEATER REHAB

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SUNSETPAR
Project Description: Sunset Park Waterfront Redevelopment

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: ED-0075 P-D017 ED-D075 P-1245 ED-0410

Original Budget: \$1,382

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$22,470	\$4,704	\$0	\$500	\$0	\$1,728	\$0	\$29,402
Non-City	\$25,863	\$662	\$0	\$0	\$0	\$0	\$0	\$26,525

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jul 2000	Jun 2007
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Jul 2007	Jun 2007
CONSTRUCTION	Aug 2000	Jun 2006	Jul 2007	Jun 2007
ORIGINAL EQUIP & FURNISHING	Jul 2006	Jun 2006	Jul 2007	Jun 2007
SUBSTANTIAL COMPLETION	Jul 2006	Jun 2006	Jul 2007	Jun 2007
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2006	Jul 2006	Jan 2004	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SUNSETWIF
Project Description: Sunset Park 5th Avenue Wired - Sunset Park BID Free WiFi

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-K075

Original Budget: \$35

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$35	\$0	\$0	\$0	\$0	\$0	\$35
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2020	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SUNSET PARK BID WIFI

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: TIMP-BRCS
Project Description: Tenant Improvement Fund-Brooklyn Roasting Coffee Shop

Ten-Year Plan Category: INDUSTRIAL DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0380

Original Budget: \$271

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$271	\$0	\$0	\$0	\$271
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2020	Jul 2020	Jun 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Sep 2020	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Oct 2020	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Feb 2024	Oct 2020	Feb 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

THIS CP COVERS THE WORK TO FIT OUT THE SPACE IN PREPARATION FOR THE TENANT'S COFFEE SHOP. THE WORK ENTAILS THE ARCHITECTURAL SERVICES, CM WORK, AND CONSTRUCTION TO PROVIDE NECESSARY UTILITY CONNECTIONS IN THE SPACE.

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: WCSNONPW
Project Description: WCS - NYA Sandy Renovation Non FEMA Eligible

Ten-Year Plan Category: NEW TECHNOLOGY AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PV-0230

Original Budget: \$2,049

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,049	\$0	\$0	\$0	\$0	\$0	\$2,049
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Jul 2020	Jun 2020	Jul 2020
CONSTRUCTION	Jul 2020	Aug 2020	Jul 2020	Aug 2020
ORIGINAL EQUIP & FURNISHING	Aug 2020	Aug 2020	Aug 2020	Aug 2020
SUBSTANTIAL COMPLETION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2020	Sep 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

SANDY RELATED WORK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: WLBKWSMM
Project Description: BROOKLYN WHOLESALE MEAT MARKET

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$400	\$800	\$800	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jul 2020	Jul 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Sep 2020	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Oct 2020	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Oct 2020	Oct 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN WHOLESALE MEAT MARKET

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: WLERBRG
Project Description: EAST RIVER SEAWALL-BROOKLYN BRIDGE ESPLANADE

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,012	\$2,023	\$2,023	\$0	\$0	\$0	\$5,058
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

EAST RIVER SEAWALL - BROOKLYN BRIDGE ESPLANADE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: WLPIER6
Project Description: BUSH TERMINAL PIER 6 RECONSTRUCTION

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$34,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,100	\$14,450	\$14,450	\$0	\$0	\$0	\$34,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jul 2020	Jul 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Sep 2020	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Oct 2020	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Oct 2020	Oct 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

BUSH TERMINAL PIER 6 RECONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: WLPIER7
Project Description: BUSH TERMINAL PIER 7 DEMOLITION

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0409

Original Budget: \$8,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,700	\$3,400	\$3,400	\$0	\$0	\$0	\$8,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jul 2020	Jul 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Sep 2020	Sep 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Oct 2020	Sep 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Oct 2020	Oct 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

BUSH TERMINAL PIER 7 DEMOLITION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM06BOBK
Project Description: BOULEVARD BRICKWORK

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$7,136

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,276	\$2,210	\$0	\$0	\$0	\$0	\$0	\$6,486
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

LINDEN BLVD, ASHFORD ST, WORTMAN AVE, SCHENCK AVE

Scope Summary:

BRICKWORK

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM10WYCR
Project Description: WYCKOFF GARDENS COMMUNITY ROOM

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$641	\$0	\$0	\$0	\$0	\$0	\$641
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2010	Jun 2010	Jan 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2010	Nov 2010	Jul 2015	Dec 2015
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2010	Nov 2011	Dec 2015	Dec 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	May 2012	Dec 2015	Dec 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	May 2012	Dec 2016	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WYCKOFF GARDENS COMMUNITY ROOM

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM12MCPL
Project Description: MARCY HOUSES DAY CARE CENTER PLAYGROUND

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$209

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$169	\$40	\$0	\$0	\$0	\$0	\$0	\$209
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2012	Jun 2012	Apr 2014	May 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2012	Nov 2012	May 2017	May 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2012	Nov 2013	May 2017	May 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	May 2017	May 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	May 2017	May 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

UPGRADE PLAYGROUND AT DAY CARE CENTER

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM12UPDO
Project Description: UNITY PLAZA COMMUNITY CENTER UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,000	\$0	\$0	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2012	Jun 2012	Oct 2017	May 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2012	Nov 2012	May 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2012	Nov 2013	Nov 2019	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	Nov 2019	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	Oct 2021	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

BUILD DOME FOR RECREATION FACILITY

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM12WYCC
Project Description: WYCKOFF GARDENS COMMUNITY CENTER UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$810	\$0	\$0	\$0	\$0	\$0	\$810
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2012	Jun 2012	Jan 2015	Jan 2017
BID AWARD AND REGISTER CONTRCT	Jun 2012	Nov 2012	Jan 2017	Jul 2017
CONSTRUCTION	Nov 2012	Nov 2013	Jul 2017	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	Jul 2017	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	May 2014	Oct 2018	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

UPGRADES TO INCLUDE CLASSROOMS, OPEN SHOP AREA AND OFFICES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM13SURF
Project Description: SUMNER HOUSES ROOF REPLACEMENT

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$11,476

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,376	\$1,057	\$0	\$0	\$0	\$0	\$0	\$10,433
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2013	Jul 2013	Mar 2012	Dec 2013
BID AWARD AND REGISTER CONTRCT	Jul 2013	Dec 2013	Dec 2013	Jun 2014
CONSTRUCTION	Dec 2013	Dec 2014	Jun 2014	Apr 2016
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2014	Jun 2015	Jun 2014	Apr 2016
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2014	Jun 2015	Apr 2016	Apr 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM14KB EY
Project Description: KINGSBOROUGH AND EXTENSION ENERGY IMPROVEMENTS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$2,290

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,142	\$3,302	\$0	\$0	\$0	\$0	\$0	\$6,444
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2014	Oct 2014	May 2014	Oct 2014
BID AWARD AND REGISTER CONTRCT	Oct 2014	Mar 2015	Oct 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Sep 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Sep 2016	Mar 2016	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ENERGY UPGRADES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM15COBC
Project Description: CONEY ISLAND HOUSES I (SITE 4 & 5) BASKETBALL COURT RENO

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$75

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$75	\$0	\$0	\$0	\$0	\$0	\$75
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2015	Jun 2015	May 2019	Nov 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2015	Nov 2015	Nov 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2015	Nov 2016	Apr 2020	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Apr 2020	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Apr 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RENOVATE BASKETBALL COURT

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM15GOGR
Project Description: GOWANUS HOUSES BASKETBALL COURT AND PLAY AREA

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$150	\$0	\$0	\$0	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2015	Jun 2015	Apr 2016	Jan 2017
BID AWARD AND REGISTER CONTRCT	Jul 2015	Nov 2015	Jan 2017	Jul 2017
CONSTRUCTION	Nov 2015	Nov 2016	Jul 2017	Apr 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Jul 2017	Apr 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Apr 2018	Apr 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BASKETBALL COURT AND PLAY AREA

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM15ODPA
Project Description: O'DWYER GARDENS PLAYGROUND UPGRADES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2015	Jun 2015	Jan 2015	Jun 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Nov 2015	Jul 2015	Nov 2015
CONSTRUCTION	Nov 2015	Nov 2016	Nov 2015	Nov 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Nov 2015	Nov 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	May 2017	Nov 2016	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PLAYGROUND UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16BES9
Project Description: BERRY STREET SOUTH 9TH STREET HOUSES SECURITY UPGRADES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$125

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$90	\$0	\$0	\$0	\$0	\$0	\$90
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2016	Aug 2016	Mar 2016	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2016	Jan 2017	Aug 2016	Jan 2017
CONSTRUCTION	Jan 2017	Jan 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2018	Jan 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SECURITY UPGRADES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16HPBR
Project Description: HOPE GARDENS INSTALLATION OF BOILERS AND RELATED EQUIPMENT

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: HA-D001 HA-0001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,500	\$0	\$0	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jul 2016	Nov 2016	Dec 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2016	Nov 2016	Dec 2017	May 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Nov 2017	May 2018	May 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	May 2018	May 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	May 2019	Nov 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INSTALLATION AND REPAIRS OF BOILERS AND RELATED EQUIPMENT

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16ITGR
Project Description: INDEPENDENCE TOWERS GROUNDS IMPROVEMENTS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2016	Oct 2016	May 2016	Oct 2016
BID AWARD AND REGISTER CONTRCT	Oct 2016	Mar 2017	Oct 2016	Mar 2017
CONSTRUCTION	Mar 2017	Mar 2018	Mar 2017	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Sep 2018	Mar 2017	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Sep 2018	Mar 2018	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GROUNDS IMPROVEMENTS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16NHGR
Project Description: NOSTRAND HOUSES PLAYGROUND RENOVATION

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$710	\$0	\$0	\$0	\$0	\$0	\$710
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2016	Oct 2016	May 2016	Oct 2016
BID AWARD AND REGISTER CONTRCT	Oct 2016	Mar 2017	Oct 2016	Mar 2017
CONSTRUCTION	Mar 2017	Mar 2018	Mar 2017	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Sep 2018	Mar 2017	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Sep 2018	Mar 2018	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PLAYGROUND RENOVATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16SURF
Project Description: SURF GARDENS DEVELOPMENT - PLAYGROUND RENOVATION

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-K001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$250	\$0	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jul 2016	Jan 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2016	Nov 2016	Jul 2016	Nov 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Nov 2017	Nov 2016	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	Nov 2016	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	Nov 2017	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SURF GARDENS DEVELOPMENT - PLAYGROUND RENOVATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM17BVTV
Project Description: BAYVIEW HOUSES SECURITY CAMERAS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$214	\$35	\$0	\$0	\$0	\$0	\$0	\$249
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Feb 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2017	Dec 2017	Jul 2017	Dec 2017
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2017	Dec 2018	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2018	Jun 2019

Explanation for Delay:

Project Location:

Scope Summary:

INSTALL SECURITY CAMERAS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM17INSS
Project Description: INDEPENDENCE TOWERS COMMUNITY CENTER SOUND STUDIO

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Feb 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2017	Dec 2017	Jul 2017	Dec 2017
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2017	Dec 2018	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2018	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CREATE SOUND STUDIO

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM17NSTV
Project Description: NOSTRAND HOUSES SECURITY CAMERAS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$204	\$46	\$0	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Feb 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Dec 2017	Jul 2017	Dec 2017
CONSTRUCTION	Dec 2017	Dec 2018	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2018	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INSTALL SECURITY CAMERAS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18ATBC
Project Description: ATLANTIC TERMINAL BASKETBALL COURT RENOVATION

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$53	\$347	\$0	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Dec 2017	Jul 2017	Dec 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Dec 2017	Jun 2018	Dec 2017	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2018	Jun 2019	Jun 2018	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Dec 2019	Jun 2018	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Dec 2019	Jun 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

BASKETBALL COURT RENOVATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18BPBC
Project Description: BORINQUEN PLAZA I BASKETBALL COURT UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$400	\$0	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2018	Dec 2018	Jul 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

UPGRADE BASKETBALL COURT AT BORINQUEN PLAZA I COMMUNITY CENTER

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18BREV
Project Description: Brevoort Resident Association - Coliseum Repairs and CCTVs

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-K001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$240	\$260	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2018	Dec 2018	Jul 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

BREVOORT RESIDENT ASSOCIATION - COLISEUM REPAIRS AND CCTVS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18BSVB
Project Description: BROWNSVILLE AND SARATOGA VILLAGE BOILER REPAIR

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$12,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$12,600	\$0	\$0	\$0	\$0	\$0	\$12,600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2018	Aug 2018	Feb 2018	Aug 2018
BID AWARD AND REGISTER CONTRCT	Aug 2018	Jan 2019	Aug 2018	Jan 2019
CONSTRUCTION	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

BROWNSVILLE AND SARATOGA VILLAGE BOILER REPAIR

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18CHBW
Project Description: CYPRESS HILLS BOILER WORK

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$10,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,794	\$706	\$0	\$0	\$0	\$0	\$0	\$10,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2018	Aug 2018	Feb 2018	Aug 2018
BID AWARD AND REGISTER CONTRCT	Aug 2018	Jan 2019	Aug 2018	Jan 2019
CONSTRUCTION	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

BOILER REPAIR AT CYPRESS HILLS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18HGCC
Project Description: HOPE GARDENS COMMUNITY CENTER--MODERNIZE GYM.

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: HA-K001 HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION OF THE GYM AT HOPE GARDEN'S COMMUNITY CENTER.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18HYEL
Project Description: HYLAN ELEVATORS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$4,070

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,700	\$0	\$0	\$0	\$0	\$0	\$3,700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2018	Sep 2018	Apr 2018	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Mar 2019	Sep 2018	Mar 2019
CONSTRUCTION	Mar 2019	Mar 2020	Mar 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Sep 2020	Mar 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Sep 2020	Mar 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

ELEVATOR UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18IGIR
Project Description: INGERSOLL GARDENS INSTALLATION OF IRRIGATION

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2018	Sep 2018	Apr 2018	Sep 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Sep 2018	Mar 2019	Sep 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Mar 2020	Mar 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Sep 2020	Mar 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Sep 2020	Mar 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF IRRIGATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18INBC
Project Description: INGERSOLL HOUSES BASKETBALL COURT RENOVATIONS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$53	\$347	\$0	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Dec 2018	Jul 2018	Dec 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Dec 2018	Jun 2019	Dec 2018	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jun 2020	Jun 2019	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jun 2019	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jun 2020	Dec 2020

Explanation for Delay:

Project Location:

Scope Summary:

BASKETBALL COURT RENOVATIONS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18ITPG
Project Description: RENOVATION OF PLAYGROUND AT INDEPENDENCE TOWERS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Dec 2018	Jul 2017	Jan 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Dec 2018	Jun 2019	Jan 2018	Jul 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jun 2020	Jul 2018	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jul 2018	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jul 2019	Jan 2021

Explanation for Delay:

Project Location:

Scope Summary:

REPAIR TODDLER PLAYGROUND AT INDEPENDENCE TOWERS.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18OHPG
Project Description: OCEAN HILL PLAYGROUND

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$65	\$435	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADE PLAYGROUND

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18PKTV
Project Description: PINK CCTV

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,000	\$0	\$0	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Aug 2019	Feb 2019	Aug 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Aug 2019	Feb 2020	Aug 2019	Feb 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Feb 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

SECURITY UPGRADES AT PINK HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18SUBC
Project Description: RENOVATION OF A BASKETBALL COURT AT SUMNER HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION OF A BASKETBALL COURT AT SUMNER HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WBCC
Project Description: PLAYGROUND UPGRADES AT WILLIAMSBURG DAY CARE CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$325	\$420	\$0	\$0	\$0	\$0	\$0	\$745
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2018	Jul 2018	Feb 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jan 2019	Jul 2018	Jan 2019
CONSTRUCTION	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

PLAYGROUND UPGRADES AT WILLIAMSBURG DAY CARE CENTER 222 GRAHAM AVENUE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WHIT
Project Description: NYCHA WHITMAN/WILLOUGHBY SENIOR CENTER HVAC UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$400	\$0	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

NYCHA WHITMAN/WILLOUGHBY SENIOR CENTER HVAC UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WIPG
Project Description: WILLIAMSBURG HOUSES PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$280	\$0	\$0	\$0	\$0	\$0	\$280
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2018	Jul 2018	Feb 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jan 2019	Jul 2018	Jan 2019
CONSTRUCTION	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

WILLIAMSBURG HOUSES PLAYGROUND UPGRADE AT 176 MAUJER

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WKCC
Project Description: WYCKOFF GARDENS COMMUNITY CENTER RENOVATION

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$414

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$414	\$0	\$0	\$0	\$0	\$0	\$414
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

WYCKOFF GARDENS COMMUNITY CENTER RENOVATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WKLG
Project Description: WYCKOFF GARDENS LIGHTING

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF LIGHTING AT WYCKOFF GARDENS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WSEC
Project Description: WHITMAN BASKETBALL COURT AND SECURITY UPGRADES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$53	\$347	\$0	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Dec 2018	Jul 2018	Dec 2018
BID AWARD AND REGISTER CONTRCT	Dec 2018	Jun 2019	Dec 2018	Jun 2019
CONSTRUCTION	Jun 2019	Jun 2020	Jun 2019	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jun 2019	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2020	Dec 2020	Jun 2020	Dec 2020

Explanation for Delay:

Project Location:

Scope Summary:

BASKETBALL COURT RENOVATIONS AND SECURITY UPGRADES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18WSWT
Project Description: WOODSON WATER TANK

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$1,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,400	\$0	\$0	\$0	\$0	\$0	\$1,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2018	Apr 2019	Oct 2018	Apr 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Apr 2019	Oct 2019	Apr 2019	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Oct 2020	Oct 2019	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Apr 2021	Oct 2019	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Apr 2021	Oct 2020	Apr 2021

Explanation for Delay:

Project Location:

Scope Summary:

WOODSON WATER TANK

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19ALPL
Project Description: ALBANY HOUSES PLAYGROUND

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$800	\$0	\$0	\$0	\$0	\$0	\$800
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Sep 2019	Mar 2020	Sep 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BUILD A PLAYGROUND

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19BVPU
Project Description: BAYVIEW HOUSES PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$355	\$0	\$0	\$0	\$0	\$0	\$355
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Sep 2019	Mar 2020	Sep 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

PLAYGROUND UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19CSVE
Project Description: SARATOGA VILLAGE ELEVATORS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,000	\$0	\$0	\$0	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Aug 2019	Feb 2019	Aug 2019
BID AWARD AND REGISTER CONTRCT	Aug 2019	Feb 2020	Aug 2019	Feb 2020
CONSTRUCTION	Feb 2020	Feb 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

FUNDING FOR SARATOGA VILLAGE ELEVATORS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19FHSE
Project Description: FARRAGUT HOUSES SECURITY LIGHTING

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$581

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$581	\$0	\$0	\$0	\$0	\$0	\$581
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2019	Jan 2020	Jul 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jan 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

FARRAGUT HOUSES-SECURITY LIGHTING FUNDING TO SUPPORT SECURITY LIGHTING

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19HHTV
Project Description: HOWARD HOUSES CCTV

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-K001 HA-D001

Original Budget: \$1,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,400	\$0	\$0	\$0	\$0	\$0	\$1,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2019	Aug 2019	Feb 2019	Aug 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Aug 2019	Feb 2020	Aug 2019	Feb 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Feb 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

HOWARD HOUSES CCTV

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19SBPU
Project Description: SHEEPSHEAD BAY HOUSES PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$350	\$0	\$0	\$0	\$0	\$0	\$350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2019	Oct 2019	Apr 2019	Oct 2019
BID AWARD AND REGISTER CONTRCT	Oct 2019	May 2020	Oct 2019	May 2020
CONSTRUCTION	May 2020	Nov 2021	May 2020	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	May 2022	May 2020	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	May 2022	Nov 2021	May 2022

Explanation for Delay:

Project Location:

Scope Summary:

PLAYGROUND UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19TCPU
Project Description: TOMPKINS HOUSES CHILDRENS PARK UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$507

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$507	\$0	\$0	\$0	\$0	\$0	\$507
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Sep 2019	Mar 2020	Sep 2019	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Sep 2021	Mar 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

FUNDING FOR CHILDRENS PARK UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19WPLF
Project Description: WILLIAMS PLAZA LIGHTING AND FENCING IMPROVEMENTS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2019	Oct 2019	Apr 2019	Oct 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Oct 2019	Apr 2020	Oct 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Apr 2021	Apr 2020	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	Oct 2021	Apr 2020	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	Oct 2021	Apr 2021	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

LIGHTING AND FENCING IMPROVEMENTS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20ALPU
Project Description: PLAYGROUND RENOVATION- ALBANY HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$250	\$0	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

NYCHA ALBANY HOUSES PLAYGROUND -- FUNDING TO RENOVATE PLAYGROUND

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BCCG
Project Description: BUSHWICK HOUSES UPGRADE COMMUNITY CENTER GYM

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,000	\$0	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Sep 2019	Sep 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Sep 2019	Feb 2020	Sep 2019	Feb 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Feb 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Aug 2021	Feb 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADES TO COMMUNITY CENTER GYM

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BCCS
Project Description: RECORDING STUDIO- BUSHWICK HOUSES COMMUNITY CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$165

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$165	\$0	\$0	\$0	\$0	\$0	\$165
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2018	Dec 2018	Jul 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

A RECORDING STUDIO FOR BUSHWICK HOUSES COMMUNITY CENTER -- FUNDING TO BUILD OUT AND OUTFIT A NEW RECORDING STUDIO INCLUDING CAPITAL ELIGIBLE TECHNOLOGY

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BHPU
Project Description: BREVOORT UPGRADES TO PLAYGROUND

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$800	\$0	\$0	\$0	\$0	\$0	\$800
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Feb 2020	Aug 2020	Feb 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

BREVOORT HOUSES -- UPGRADES TO BREVOORT PLAYGROUND

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BVBG
Project Description: BROWNSVILLE BOXING GYM

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$385

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$10,053	\$0	\$0	\$0	\$0	\$0	\$10,053
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

BOXING GYM AT BROWNSVILLE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BVCC
Project Description: BROWNSVILLE COMMUNITY CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$10,043	\$0	\$0	\$0	\$0	\$0	\$10,043
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BRONWSVILLE COMMUNITY CENTER RENOVATION

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20BVPL
Project Description: BAYVIEW HOUSES PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$291

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$291	\$0	\$0	\$0	\$0	\$0	\$291
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

FUNDING TO RENOVATE PLAYGROUND INCLUDES SPECIAL NEEDS EQUIPMENT

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20CPPU
Project Description: COOPER PARK PLAY GROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADE OF COOPER PARK HOUSES PLAYGROUND

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20GCBR
Project Description: GLENWOOD COMMUNITY CENTER RENOVATE BATHROOM

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$650

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$650	\$0	\$0	\$0	\$0	\$0	\$650
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATE BATHROOMS AT COMMUNITY CENTER- GLENWOOD

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20GHLC
Project Description: LED LIGHTING AND CAMERAS GOWANUS HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$150	\$0	\$0	\$0	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

GOWANUS HOUSES -- LED LIGHTING AND CAMERAS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20HCAM
Project Description: PHASE 2 CAMERAS AT LANGSTON HUGHES HOUSES

Ten-Year Plan Category: FINANCING COSTS

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PRELIMINARY DESIGN	Nov 2019	Mar 2020	Nov 2019	Mar 2020
FINAL DESIGN	Mar 2020	Sep 2020	Mar 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Dec 2020	Sep 2020	Dec 2020
CONSTRUCTION TO 25%	Dec 2020	Apr 2021	Dec 2020	Apr 2021
CONSTRUCTION TO 50%	Apr 2021	Aug 2021	Apr 2021	Aug 2021
CONSTRUCTION TO 75%	Aug 2021	Dec 2021	Aug 2021	Dec 2021
ORIGINAL EQUIP & FURNISHING	Dec 2021	Mar 2022	Dec 2021	Mar 2022
SUBSTANTIAL COMPLETION	Mar 2022	May 2022	Mar 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	Jun 2022	May 2022	Jun 2022

Explanation for Delay:

Project Location:

Scope Summary:

PHASE 2 CAMERAS- LANGSTON HUGHES HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20KRWJ
Project Description: KINGSBOROUGH DEVELOPMENT RESTORATION OF WALLS OF JERICHO

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,800	\$0	\$0	\$0	\$0	\$0	\$1,800
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PRELIMINARY DESIGN	Nov 2019	Mar 2020	Nov 2019	Mar 2020
FINAL DESIGN	Mar 2020	Sep 2020	Mar 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Dec 2020	Sep 2020	Dec 2020
CONSTRUCTION TO 25%	Dec 2020	Apr 2021	Dec 2020	Apr 2021
CONSTRUCTION TO 50%	Apr 2021	Aug 2021	Apr 2021	Aug 2021
CONSTRUCTION TO 75%	Aug 2021	Dec 2021	Aug 2021	Dec 2021
ORIGINAL EQUIP & FURNISHING	Dec 2021	Mar 2022	Dec 2021	Mar 2022
SUBSTANTIAL COMPLETION	Mar 2022	May 2022	Mar 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	Jun 2022	May 2022	Jun 2022

Explanation for Delay:

Project Location:

Scope Summary:

KINGSBOROUGH DEVELOPMENT -- RESTORATION OF WALLS OF JERICHO

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20MGSC
Project Description: SECURITY CAMERAS MARCUS GARVEY

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-K001

Original Budget: \$75

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$75	\$0	\$0	\$0	\$0	\$0	\$75
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

NYCHA SECURITY CAMERAS--SECURITY CAMERAS FOR MARCUS GARVEY HOUSES.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20SHEL
Project Description: SHEEPSHEAD HOUSES-EXTERIOR LIGHTING UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

EXTERIOR LIGHTING UPGRADE- SHEEPSHEAD HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20TCCU
Project Description: TOMPKINS - UPGRADE THE SPACE IN THE COMMUNITY CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

TOMPKINS HOUSES COMMUNITY CENTER UPGRADE -- UPGRADE THE SPACE IN THE COMMUNITY CENTER

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20THRR
Project Description: TOMPKINS HOUSES ROOF REPLACEMENT

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-K001

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$50	\$0	\$0	\$0	\$0	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Feb 2020	Aug 2020	Feb 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

TOMPKINS HOUSES--ROOF REPLACEMENT.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20VDCC
Project Description: VAN DYKE 1 HOUSES COMPUTERS FOR NEW DAY CARE CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$64

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$64	\$0	\$0	\$0	\$0	\$0	\$64
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

COMPUTERS FOR NEW DAY CARE CENTER- VAN DYKE I 381 SUTTER AVE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20WHPU
Project Description: WILLIAMSBURG - PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Feb 2020	Aug 2020	Feb 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

PLAYGROUND UPGRADE FOR WILLIAMSBURG HOUSES -- FUNDING WILL GO TOWARDSUPGRADING ONE PLAYGROUND IN THE DEVELOPMENT.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM20WRCS
Project Description: WYCKOFF GARDENS - RENOVATION OF COMMUNITY SPACE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,500	\$0	\$0	\$0	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2019	Feb 2020	Sep 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Aug 2020	Feb 2020	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Feb 2022	Aug 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

WYCKOFF GARDENS -- FUNDING FOR RENOVATIONS OF COMMUNITY SPACES, LIGHTING, CAMERAS AND OTHER CAPITAL WORK

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21BHPR
Project Description: NEW PLAYGROUND-REFURBISH AT BAYVIEW HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$250	\$0	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

BAYVIEW HOUSES - NEW PLAYGROUND-REFURBISH
 EXISTING PLAYGROUND WITH NEW SAFETY SURFACE
 AND PLAY EQUIPMENT.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21CIHC
Project Description: CONEY ISLAND HANDBALL COURT

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

CONEY ISLAND I(SITE 1B) HANDBALL COURT-FUNDING FOR A HANDBALL COURTATNYCHA'S
 CONEY ISLAND I(SITE 1B) LOCATED AT 2007 SURF AVENUE.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21GHCC
Project Description: INSTALL AWNING AT GLENWOOD HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$135	\$0	\$0	\$0	\$0	\$0	\$135
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

PB: INSTALL AWNING AT GLENWOOD HOUSES COMMUNITY CENTER--REINSTALL AWNING AT GLENWOOD HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21NHBB
Project Description: RESURFACE AND CREATE BASKETBALL COURT AT NOSTRAND HOUSES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

NOSTRAND HOUSES BASKETBALL COURT- RESURFACE AND CREATE NEW FULL COURT BASKETBALL COURT.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21SHCC
Project Description: SHEEPSHEAD HOUSES-COMMUNITY CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$322	\$0	\$0	\$0	\$0	\$0	\$322
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

SHEEPSHEAD HOUSES-COMMUNITY CENTER

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21SVCU
Project Description: CAMERA UPGRADES AT SARATOGA VILLAGE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$750	\$0	\$0	\$0	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

SARATOGA VILLAGE - CAMERAS--CAMERA UPGRADES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM21UPCC
Project Description: BATHROOM RENOVATION AT UNITY PLAZA COMMUNITY CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HA-D001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$164	\$0	\$0	\$0	\$0	\$0	\$164
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

UNITY PLAZA COMMUNITY CENTER GIRLS
 BATHROOM - BATHROOM RENOVATION--BATHROOM
 UPGRADES FOR THE SCHOOL

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM24VDGR
Project Description: VAN DYKE I, II GAS RISERS #10

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HA-0001

Original Budget: \$7,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$6,500	\$0	\$0	\$6,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2023	Jun 2024	Jul 2023	Jun 2024
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2024	Nov 2024	Jul 2024	Nov 2024
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2024	Jun 2026	Nov 2024	Jun 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2026	Sep 2026	Nov 2024	Jun 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2026	Sep 2026	Jun 2026	Sep 2026

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF GAS RISERS #10

(\$ in 000's)

Managing Agency: 816 : DEPARTMENT OF HEALTH AND MENTAL HYGIENE
Project Id: HL82BRNHC
Project Description: Brownsville Health Center Renovation of interior space

Ten-Year Plan Category: CLINIC RENOVATION AND REHABILITATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$10,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$4,760	\$274	\$5,034
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	May 2021	Jun 2025	Jun 2027
CONSTRUCTION	May 2021	May 2026	Jul 2027	Feb 2030
PUNCHLIST COMPLETE, JOB CLOSED	May 2026	May 2026	Mar 2030	Aug 2030
DEVELOP SCOPE	May 2026	May 2026	Mar 2030	Aug 2030
PRELIMINARY DESIGN	May 2026	May 2026	Mar 2030	Aug 2030
FINAL DESIGN	May 2026	May 2026	Mar 2030	Aug 2030
BID AWARD AND REGISTER CONTRCT	May 2026	May 2026	Mar 2030	Aug 2030
CONSTRUCTION TO 25%	May 2026	May 2026	Mar 2030	Aug 2030
CONSTRUCTION TO 50%	May 2026	May 2026	Mar 2030	Aug 2030
CONSTRUCTION TO 75%	May 2026	May 2026	Mar 2030	Aug 2030
ORIGINAL EQUIP & FURNISHING	May 2026	May 2026	Mar 2030	Aug 2030
SUBSTANTIAL COMPLETION	May 2026	May 2026	Mar 2030	Aug 2030
PUNCHLIST COMPLETE, JOB CLOSED	May 2026	Jun 2026	Mar 2030	Aug 2030

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BROWNSVILLE HEALTH CENTER RENOVATION OF INTERIOR SPACE

(\$ in 000's)

Managing Agency: 816 : DEPARTMENT OF HEALTH AND MENTAL HYGIENE
Project Id: HL82BUSHC
Project Description: Bushwick Health Center exterior renovation/interior upgrades

Ten-Year Plan Category: CLINIC RENOVATION AND REHABILITATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$6,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$164	\$4,000	\$0	\$4,164
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	May 2017	Jan 2022	Apr 2022
CONSTRUCTION	May 2017	May 2022	Apr 2022	Aug 2022
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	May 2022	Aug 2022	Jan 2023
DEVELOP SCOPE	May 2022	May 2022	Feb 2023	May 2023
PRELIMINARY DESIGN	May 2022	May 2022	May 2023	Aug 2023
FINAL DESIGN	May 2022	May 2022	Aug 2023	Dec 2023
BID AWARD AND REGISTER CONTRCT	May 2022	May 2022	Dec 2023	Apr 2024
CONSTRUCTION TO 25%	May 2022	May 2022	Apr 2024	Jul 2024
CONSTRUCTION TO 50%	May 2022	May 2022	Jul 2024	Sep 2024
CONSTRUCTION TO 75%	May 2022	May 2022	Sep 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	May 2022	May 2022	Sep 2024	Oct 2024
SUBSTANTIAL COMPLETION	May 2022	May 2022	Sep 2024	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	May 2022	Jun 2022	Sep 2024	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSHWICK HEALTH CENTER EXTERIOR RENOVATION/INTERIOR UPGRADES

(\$ in 000's)

Managing Agency: 816 : DEPARTMENT OF HEALTH AND MENTAL HYGIENE
Project Id: HL82CROWH
Project Description: CROWN HEIGHTS EXPRESS CLINIC

Ten-Year Plan Category: CLINIC RENOVATION AND REHABILITATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$696	\$0	\$0	\$0	\$696
Non-City	\$0	\$0	\$0	\$11	\$0	\$0	\$0	\$11

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2021	Mar 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

EXPRESS CLINIC ON PARTIAL FIRST FLOOR

(\$ in 000's)

Managing Agency: 816 : DEPARTMENT OF HEALTH AND MENTAL HYGIENE
Project Id: HL82WLSHC
Project Description: Williamsburg Health Center Interior Renovation

Ten-Year Plan Category: CLINIC RENOVATION AND REHABILITATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$4,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$1,314	\$6,392	\$3,687	\$0	\$11,393
Non-City	\$0	\$0	\$0	\$0	\$0	\$48	\$0	\$48

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	May 2021	Aug 2017	Nov 2017
CONSTRUCTION	May 2021	May 2026	Nov 2017	Mar 2018
PUNCHLIST COMPLETE, JOB CLOSED	May 2026	May 2026	Mar 2018	Sep 2018
DEVELOP SCOPE	May 2026	May 2026	Sep 2018	Dec 2018
PRELIMINARY DESIGN	May 2026	May 2026	Dec 2018	Apr 2019
FINAL DESIGN	May 2026	May 2026	Apr 2019	Aug 2019
BID AWARD AND REGISTER CONTRCT	May 2026	May 2026	Aug 2019	Dec 2019
CONSTRUCTION TO 25%	May 2026	May 2026	Dec 2019	Feb 2020
CONSTRUCTION TO 50%	May 2026	May 2026	Mar 2020	Apr 2020
CONSTRUCTION TO 75%	May 2026	May 2026	Apr 2020	May 2024
ORIGINAL EQUIP & FURNISHING	May 2026	May 2026	Apr 2020	May 2024
SUBSTANTIAL COMPLETION	May 2026	May 2026	Apr 2020	May 2024
PUNCHLIST COMPLETE, JOB CLOSED	May 2026	Jun 2026	Apr 2020	May 2024

Explanation for Delay:

Project Location:

Scope Summary:

WILLIAMSBURG HEALTH CENTER INTERIOR RENOVATION

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22200601
Project Description: ENY: CAPITAL IMPROVEMENTS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$1,250

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,192	\$0	\$47	\$0	\$0	\$0	\$0	\$1,239
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2008	Jan 2009	Jan 2008	Jan 2009
CONSTRUCTION	Jan 2009	Jan 2012	Jan 2009	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2012	Mar 2012	Jan 2021	Apr 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2094 PITKIN AVENUE, BROOKLYN, N.Y. 11207

Scope Summary:

CAPITAL IMPROVEMENTS (SIDEWALK REPAIR, LOBBY UPGRADE, PEDIATRIC CLINIC UPGRADE) AT EAST NEW YORK D&TC

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22200801
Project Description: EAST NEW YORK: RENOVATE THIRD FLOOR CLINICAL AREAS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$2,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,023	\$0	\$64	\$0	\$0	\$0	\$0	\$2,087
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2008	Jun 2009	Sep 2009	Jul 2010
CONSTRUCTION	Jul 2009	Jun 2010	Sep 2009	Jul 2010
CONSTRUCTION	Jul 2009	Jun 2010	Jul 2010	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2094 PITKIN AVENUE, BROOKLYN, N. Y. 11207

Scope Summary:

CONSTRUCT WOMEN'S OPTIONS CENTER

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22201610
Project Description: RENOVATE BROWNSVILLE CHILD HEALTH CLINIC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$3,870

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,162	\$0	\$679	\$0	\$0	\$0	\$0	\$3,841
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2017	Jun 2018	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Jul 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

259 BRISTOL STREET, BROOKLYN, NY 11212

Scope Summary:

RENOVATE THE BROWNSVILLE CHILD HEALTH CLINIC IN ORDER TO EXPAND PRIMARY CARE HEALTH SERVICES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22201611
Project Description: RENOVATE CROWN HEIGHTS CHILD HEALTH CLINIC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$464

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$716	\$0	\$115	\$0	\$0	\$0	\$0	\$831
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2015	Jun 2016	Dec 2015	Jun 2016
CONSTRUCTION	Jun 2016	Nov 2016	Jun 2016	Nov 2016
DESIGN	Jun 2016	Nov 2016	Dec 2016	Apr 2018
CONSTRUCTION	Jun 2016	Nov 2016	Apr 2018	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2016	Nov 2016	Jul 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

1218 PROSPECT PLACE, BROOKLYN, NY 11213

Scope Summary:

RENOVATE THE CROWN HEAIGHTS CHILD HEALTH CLINIC IN ORDER TO EXPAND PRIMARY CARE HEALTH SERVICES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22201901
Project Description: ENY: MODERNIZE 2 PASSENGER ELEVATORS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$634

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$780	\$250	\$0	\$0	\$0	\$0	\$0	\$1,030
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2094 PITKIN AVENUE, BROOKLYN, NY 11207

Scope Summary:

MODERNIZE 2 PASSENGER ELEVATORS AT NYC HEALTH + HOSPITALS / GOTHAM HEALTH, EAST NEW YORK.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 22202001
Project Description: ENY WATER SYSTEM STRUCTURAL RESTORATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$154

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$154	\$0	\$0	\$0	\$0	\$0	\$154
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2020	Sep 2021	Apr 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

EAST NEW YORK: 2094 PITKIN AVE

Scope Summary:

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 23201601
Project Description: DSSM: ROOF REPLACEMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,606

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,462	\$0	\$0	\$0	\$144	\$0	\$0	\$1,606
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
CONSTRUCTION	Jun 2020	Nov 2020	Jun 2020	Nov 2020

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE ROOF AT THE DR. SUSAN SMITH MCKINNEY NURSING & REHABILITATIONCENTER. □

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 23201901
Project Description: DSSM: MODERNIZE 3 PASSENGER ELEVATORS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$909

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$868	\$41	\$0	\$0	\$0	\$0	\$0	\$909
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Jun 2020	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jul 2020	Jun 2021
DESIGN	Jul 2020	Jun 2021	Jul 2021	Nov 2022
CONSTRUCTION	Jul 2020	Jun 2021	Nov 2022	Nov 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jun 2021	Nov 2024	Feb 2025

Explanation for Delay:

Project Location:

594 ALBANY AVENUE, BROOKLYN, NY 11203

Scope Summary:

NYC HEALTH + HOSPITALS / MCKINNEY, BRKLYN: MODERNIZE 3 PASSENGER ELEVATORS

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 23202001
Project Description: DSSM: FRONT LOBBY RENOVATIONS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$50	\$50	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2020	Feb 2022	Sep 2020	Feb 2022
CONSTRUCTION	Feb 2022	Feb 2025	Feb 2022	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	May 2025	Feb 2025	May 2025

Explanation for Delay:

Project Location:

594 ALBANY AVENUE, BROOKLYN, NY 11203

Scope Summary:

FRONT LOBBY RENOVATIONS AT NYC HEALTH + HOSPITALS/MCKINNEY

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 23202101
Project Description: MC KINNEY: FIRE ALARM

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$165

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$165	\$0	\$0	\$0	\$0	\$0	\$165
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2021	Jun 2022	Feb 2021	Jun 2022
CONSTRUCTION	Jun 2022	Jun 2025	Jun 2022	Jun 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2025	Sep 2025	Jun 2025	Sep 2025

Explanation for Delay:

Project Location:

594 ALBANY, AVENUE BROOKLYN NY 11203

Scope Summary:

FIRE ALARM UPGRADES

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 26201101
Project Description: GOTHAM: CONSTRUCT VANDERBILT AVENUE HEALTH CENTER AT S.I.

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HO-D003 HO-0214

Original Budget: \$23,685

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$21,218	\$332	\$0	\$0	\$6,552	\$0	\$0	\$28,102
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2009	Oct 2010	May 2009	Oct 2010
CONSTRUCTION	Oct 2010	Oct 2012	Oct 2010	Oct 2023
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Dec 2012	Oct 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, N. Y. 11235

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO CONSTRCT A HEALTH CENTER AT VANDERBILT AVENUE.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 26201402
Project Description: CIH: ADD DEHUMIDICATION & ADD'L COOLING CAPACITY TO THE ORs

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$966

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$929	\$0	\$0	\$0	\$36	\$0	\$0	\$965
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2014	Nov 2014	May 2014	Nov 2014
CONSTRUCTION	Nov 2014	Apr 2015	Nov 2014	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

ADD DEHUMIDICATION AND ADDITIONAL COOLING CAPACITY TO THE ORS AT CONEY ISLAND HOSPITAL, A FUNDING TRANSFER OF \$966,000 WAS APPROVED FROM PROJECT ID 26201201 (RENOVATE PSYCH ED) BY THE CITY COUNCIL ON 8/26/13.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 26201902
Project Description: CIH: UPGRADE FIRE ALARM SYSTEM

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$268

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$268	\$0	\$0	\$268
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2020

Explanation for Delay:

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

CONEY ISLAND HOSPITAL (2601 OCEAN PARKWAY, BK), UPGRADE THE FIRE ALARM SYSTEM THROUGHOUT THE HOSPITAL CAMPUS IN THE MAIN BLDG, TOWER BLDG, HAMMETT PAVILION AND POWERHOUSE BLDG.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 26202001
Project Description: CIH: Modernize 9 Elevators in Main Building

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$4,541

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$4,541	\$0	\$0	\$0	\$0	\$0	\$4,541
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2020	Feb 2022	Apr 2020	Sep 2021
CONSTRUCTION	Feb 2022	Feb 2025	Sep 2021	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	May 2025	Sep 2024	Dec 2024

Explanation for Delay:

Project Location:

2601 OCEAN PKWY, BK NY 11235

Scope Summary:

MODERNIZE 9 ELEVATORS IN MAIN BUILDING AT CONEY ISLAND HOSPITAL.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 26202101
Project Description: ROOF REPLACEMENT MAIN BUILDING

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,250	\$0	\$0	\$0	\$0	\$1,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2021	Jun 2022	Feb 2021	Jun 2022
CONSTRUCTION	Jun 2022	Jun 2025	Jun 2022	Jun 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2025	Sep 2025	Jun 2025	Sep 2025

Explanation for Delay:

Project Location:

2601 OCEAN PARKWAY, BROOKLYN NY 11235

Scope Summary:

ROOF REPLACEMENT MAIN BUILDING

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201201
Project Description: CUMBERLAND: RENOVATE CHEMICAL DEPENDENCY DEPARTMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$273

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$273	\$0	\$0	\$0	\$0	\$273
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2020

Explanation for Delay:

Project Location:

100 NORTH PORTLAND AVENUE, BROOKLYN, NY 11205

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE CHEMICAL DEPENDENCY DEPARTMENT AT CONEY ISLAND HOSPITAL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201301
Project Description: CUMBERLAND: RENOVATE PEDIATRIC PRACTICE DEPARTMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HO-K001

Original Budget: \$490

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$490	\$0	\$0	\$0	\$0	\$490
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2020

Explanation for Delay:

Project Location:

100 NORTH PORTLAND AVENUE, BROOKLYN, NY 11205

Scope Summary:

RENOVATE/UPGRADE PEDIATRIC PRACTICE AT CUMBERLAND D&TC TO PROVIDE FORMORE EXAM ROOMS, PATIENT ROOMS, BATHROOMS AND NURSES' STATIONS.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201515
Project Description: CUMBERLAND: RENOVATE WOMEN'S HEALTH SVCS DEPT.

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$524

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$67	\$0	\$133	\$0	\$0	\$0	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2015	Jul 2015	Jan 2015	Jul 2015
CONSTRUCTION	Jul 2015	Dec 2015	Jul 2015	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

100 NORTH PORTLAND AVENUE, BROOKLYN, NY 11206

Scope Summary:

RECONFIGURE EXISTING WOMEN'S HEALTH SERVICES DEPARTMENT TO MAKE SERVICES ACCESSIBLE FOR WOMEN WITH DISABILITIES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201610
Project Description: RENOVATE BEDFORD HEALTH CLINIC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$3,136

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,977	\$0	\$132	\$0	\$0	\$0	\$0	\$3,109
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2017	Jun 2018	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Jul 2018	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

485 THROOP AVENUE, BROOKLYN, NY 11221

Scope Summary:

RENOVATE THE BEDFORD HEALTH CLINIC IN ORDER TO EXPAND PRIMARY CARE HEALTH SERVICES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201702
Project Description: CUMBERLAND: CONSTRUCT NEW DENTAL FACILITY

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$825

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$89	\$0	\$736	\$0	\$0	\$0	\$0	\$825
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jun 2020	Jan 2020	Jun 2020

Explanation for Delay:

Project Location:

100 NORTH PORTLAND AVENUE, BROOKLYN, NY 11205

Scope Summary:

CONSTRUCT NEW DENTAL FACILITY AT NYC HEALTH + HOSPITALS ; CUMBERLAND

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 27201803
Project Description: CUMBERLAND: FACADE REHABILITATION BUILDING B & C

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,658

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$158	\$1,500	\$0	\$0	\$0	\$0	\$0	\$1,658
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Jun 2020	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jul 2020	Jun 2021

Explanation for Delay:

Project Location:

100 NORTH PORTLAND AVENUE

Scope Summary:

FACADE REHABILITATION, INCLUDING DESIGN, CONSTRUCTION, AND ASBESTOS ABATEMENT

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201301
Project Description: KCHC: UPGRADE FIRE ALARM SYSTEM IN "ABC" & "T" BLDGS

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$5,395

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,806	\$123	\$433	\$0	\$0	\$0	\$0	\$5,362
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2018	Jul 2019	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Jul 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

INSTALL UPDATED FIRE ALARM SYSTEM AT KINGS COUNTY HOSPITAL CENTER. MANY PORTIONS OF THE EXISTING SYSTEM ARE OBSOLETE AND DO NOT MEET CURRENT FDNY CODE REQUIREMENT.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201501
Project Description: BED-STUY REHAB CTR: FIRE ALARM SYSTEM REPLACEMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$41	\$0	\$356	\$0	\$0	\$0	\$0	\$397
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2016	Dec 2016	Feb 2016	Dec 2016
CONSTRUCTION	Jan 2017	Dec 2017	Feb 2016	Dec 2016
CONSTRUCTION	Jan 2017	Dec 2017	Jan 2017	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

722 MYRTLE AVENUE, BROOKLYN, NY 11205

Scope Summary:

CURRENT FIRE ALARM SYSTEM AT THE BEDFORD-STUYVESANT ALCOHOLISM TREATMENT CENTER IS OBSOLETE. A COMPLETE REPLACEMENT WILL ENSURE PATIENT ANDSTAFF SAFETY.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201610
Project Description: KCHC: LOCAL LAW -11 COMPLIANCE - BLDG T

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$618

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$558	\$15,594	\$0	\$0	\$0	\$0	\$0	\$16,152
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2017	Jun 2018	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Jul 2018	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, N. Y. 11203

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE BUILDING "T" AT KINGS COUNTY HOSPITAL CENTER USING LOCAL LAW 11- FUNDS FOR LOCAL LAW 11 COMPLIANCE.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201611
Project Description: KCHC: LOCAL LAW 11 COMPLIANCE - BLDG ABC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,100

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$851	\$248	\$0	\$0	\$0	\$0	\$0	\$1,099
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2017	Jun 2018	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Aug 2017	Jun 2018
CONSTRUCTION	Jul 2018	Jun 2019	Jul 2018	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, N. Y. 11203

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE BUILDINGS A, B, AND C AT KINGS COUNTY HOSPITAL CENTER USING LOCAL LAW 11- FUNDS FOR LOCAL LAW 11 COMPLIANCE.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201612
Project Description: KCHC: BLDG "P" FACADE REMEDIATION - LOCAL LAW 11 COMPLIANCE

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$17,606

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$14,216	\$84	\$3,307	\$0	\$0	\$0	\$0	\$17,607
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Jun 2020	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jul 2020	Jun 2021

Explanation for Delay:

Project Location:

451 CLARKSON AVENUE, BROOKLYN, N. Y. 11203

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE BLDNG "P" FACADE AT KINGS COUNTY HOSPITAL CENTER USING LOCAL LAW 11- FUNDS FOR LOCAL LAW 11 COMPLIANCE.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201614
Project Description: KCHC: BOILER REPLACEMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$4,619	\$0	\$0	\$381	\$0	\$0	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2018	Jul 2019	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Jul 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

REPLACE BOILER AT KINGS COUNTY HOSPITAL CENTER, BROOKLYN, NY.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201802
Project Description: KCHC: REPLACEMENT OF C6 HEMODIALYSIS WATER TREATMENT SYSTEM

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$2,697

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,100	\$350	\$0	\$0	\$247	\$0	\$0	\$2,697
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2021	Jul 2022	Mar 2021	Jul 2022
CONSTRUCTION	Jul 2022	Jul 2025	Jul 2022	Jul 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2025	Oct 2025	Jul 2025	Oct 2025

Explanation for Delay:

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

REPLACEMENT OF C6 HEMODIALYSIS WATER TREATMENT & DISTRIBUTION SYSTEM AT KINGS COUNTY HOSPITAL CENTER.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29201803
Project Description: KINGS, ABC BUILDING ELECTRICAL FEEDER REPLACEMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$460

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$417	\$0	\$0	\$43	\$0	\$0	\$0	\$460
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jan 2019	Jul 2018	Jan 2019
CONSTRUCTION	Jan 2019	Jun 2019	Jan 2023	Jul 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

ABC BUILDING ELECTRICAL FEEDER REPLACEMENT AT KINGS COUNTY HOSPITAL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202001
Project Description: KIN: REHABILITATE STEAM TUNNEL UNDER WINTHROP STREET

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$26,146

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$476	\$2,500	\$23,170	\$0	\$0	\$0	\$0	\$26,146
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2020	Feb 2022	Sep 2020	Feb 2022
CONSTRUCTION	Feb 2022	Feb 2025	Feb 2022	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	May 2025	Feb 2025	May 2025

Explanation for Delay:

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

KINGS COUNTY HOSPITAL CENTER: REHABILITATE STEAM TUNNEL UNDER WINTHROP STREET

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202002
Project Description: KINGS BUILDING D ELEVATOR MODERNIZATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$2,090

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,900	\$190	\$0	\$0	\$0	\$0	\$0	\$2,090
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2020	Sep 2021	Apr 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

451 CLARKSON AVE, BK, NY, 11203

Scope Summary:

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202101
Project Description: RESTORATION OF WEST SMOKE STACK

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214 HO-D003

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$59	\$541	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

451 CLARKSON ST, BROOKLYN, NY 11203

Scope Summary:

NA

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202102
Project Description: KINGS: WELLNESS CENTER

Ten-Year Plan Category: NEW FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$70

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$70	\$0	\$0	\$0	\$0	\$0	\$70
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

CONSTRUCT NEW WELLNESS CENTER FOR PHYSICIANS

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202103
Project Description: KIN: P BUILDING MORGUE

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$575

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$575	\$0	\$0	\$0	\$0	\$0	\$575
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION OF MORGUE

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202104
Project Description: KIN: Bldg D Electrical

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$2,268

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,268	\$0	\$0	\$0	\$0	\$2,268
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

451 CLARKSON ST, BROOKLYN, NY 11203

Scope Summary:

KINGS BLDG D ELECTRICAL UPGRADES

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 29202105
Project Description: KIN: Bldg S Water Balancing

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

451 CLARKSON ST, BROOKLYN, NY 11203

Scope Summary:

DOMESTIC WTER BALANCING AT BUILDING S KINGS COUNTY HOSPITAL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48200803
Project Description: WOODHULL: OB UNIT EXPANSION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$3,578

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$2,931	\$0	\$0	\$107	\$0	\$0	\$0	\$3,038
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Apr 2013	Feb 2014	Apr 2013	Feb 2014
CONSTRUCTION	Mar 2014	Feb 2015	Apr 2013	Feb 2014
CONSTRUCTION	Mar 2014	Feb 2015	Mar 2014	Feb 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

CREATE 14 PATIENT ROOMS (2 LABOR & DELIVERY ROOMS, 1 BREASTFEEDING RM, 1 MEDICATION/TREATMENT RM, A WELL BABY NURSERY RM, A NURSES STATION, A UTILITY ROOM, ETC.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201402
Project Description: WOODHULL: ESTABLISH CPEP

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,817

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,666	\$0	\$0	\$0	\$127	\$0	\$0	\$1,793
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2013	Dec 2013	Jun 2017	Dec 2017
CONSTRUCTION	Dec 2013	May 2014	Dec 2017	May 2018
DESIGN	Dec 2013	May 2014	Jun 2018	Oct 2019
CONSTRUCTION	Dec 2013	May 2014	Oct 2019	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2013	May 2014	Oct 2022	Jan 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

RENOVATE THE CPEP DEPARTMENT AT WOODHULL MEDICAL & MENTAL HEALTH CENTER.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201506
Project Description: WOODHULL: ESTABLISH BURN UNIT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HO-K001

Original Budget: \$4,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$4,150	\$0	\$0	\$4,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2020	Jun 2021	Aug 2021	Jun 2022
CONSTRUCTION	Jul 2021	Jun 2022	Aug 2021	Jun 2022

Explanation for Delay:

Project Location:

760 BROADWAY BROOKLYN 11206

Scope Summary:

WOODHULL: ESTABLISH BURN UNIT

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201516
Project Description: WOODHULL: RENOVATE WOMEN'S HEALTH PAVILION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$256

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$49	\$0	\$133	\$0	\$0	\$0	\$0	\$182
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2015	Jul 2015	Jan 2015	Jul 2015
CONSTRUCTION	Jul 2015	Dec 2015	Jul 2015	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

RECONFIGURE EXISTING WOMEN'S HEALTH PAVILION TO MAKE SERVICES ACCESSIBLE FOR WOMEN WITH DISABILITIES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201602
Project Description: WOODHULL: LOCAL LAW 11 COMPLIANCE

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$8,036

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$364	\$7,672	\$0	\$0	\$0	\$0	\$0	\$8,036
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Jun 2020	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jul 2020	Jun 2021

Explanation for Delay:

Project Location:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE BUILDINGS AT WOODHULL HOSPITAL CENTER USING LOCAL LAW 11- FUNDS FOR LOCAL LAW 11 COMPLIANCE.

Scope Summary:

THE PURPOSE OF THIS PROJECT IS TO RENOVATE BUILDINGS AT WOODHULL HOSPITAL CENTER USING LOCAL LAW 11- FUNDS FOR LOCAL LAW 11 COMPLIANCE.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201610
Project Description: RENOVATE BUSHWICK COMMUNICARE

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$3,319

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,228	\$182	\$0	\$0	\$0	\$0	\$0	\$4,410
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2015	Jun 2016	Dec 2015	Jun 2016
CONSTRUCTION	Jun 2016	Nov 2016	Jun 2016	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

335 CENTRAL AVENUE, BROOKLYN, NY 11221

Scope Summary:

RENOVATE THE BUSHWICK COMMUNICARE HEALTH CLINIC IN ORDER TO EXPAND PRIMARY CARE HEALTH SERVICES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201901
Project Description: WOODHULL: CPEP RENOVATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$150	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
CONSTRUCTION	Jul 2019	Dec 2019	Jul 2019	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

760 BROADWAY, BROOKLYN, NY 11203

Scope Summary:

CPEP RENOVATION

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201902
Project Description: WOODHULL: EMERGENCY DEPARTMENT RENOVATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$253	\$3,000	\$0	\$0	\$1,747	\$0	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2018	Jul 2019	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Aug 2018	Jul 2019
CONSTRUCTION	Jul 2019	Jun 2020	Jul 2019	Jun 2020

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11203

Scope Summary:

EMERGENCY DEPARTMENT RENOVATION

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48201903
Project Description: WOODHULL: RETAIL PHARMACY RENOVATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$37

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,857	\$0	\$0	\$0	\$0	\$1,857
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2019	Oct 2020	May 2019	Oct 2020
CONSTRUCTION	Oct 2020	Oct 2023	Oct 2020	Oct 2023
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2023	Jan 2024	Oct 2023	Jan 2024

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

RENOVATE RETAIL PHARMACY AT WOODHULL MEDICAL & MENTAL HEALTH CENTER □

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48202001
Project Description: WOODHULL: CREATE 14 EXAM ROOMS FOR ADULT MEDICINE CLINIC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$842

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$842	\$0	\$0	\$0	\$0	\$842
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Oct 2021	May 2020	Oct 2021
CONSTRUCTION	Oct 2021	Oct 2024	Oct 2021	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Jan 2025	Oct 2024	Jan 2025

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

CREATE 14 EXAM ROOMS FOR THE ADULT MEDICINE CLINIC AT NYC HEALTH + HOSPITALS / WOODHULL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48202002
Project Description: WOODHULL: Modernize Elevators

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$2,232

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,232	\$0	\$0	\$0	\$0	\$2,232
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Oct 2021	May 2020	Oct 2021
CONSTRUCTION	Oct 2021	Oct 2024	Oct 2021	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Jan 2025	Oct 2024	Jan 2025

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

MODERNIZATION OF ELEVATORS

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48202003
Project Description: WOODHULL: Dinex Buildout and Installation

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$950	\$0	\$0	\$0	\$0	\$0	\$950
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Oct 2021	May 2020	Oct 2021
CONSTRUCTION	Oct 2021	Oct 2024	Oct 2021	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Jan 2025	Oct 2024	Jan 2025

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

DINEX BUILDOUT AND INSTALLATION AT WOODHULL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48202101
Project Description: WOODHULL: SURVEILLANCE MODERNIZATION

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-D003

Original Budget: \$258

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$258	\$0	\$0	\$0	\$0	\$0	\$258
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

760 BORADWAY, BROOKLYN, NY 11206

Scope Summary:

SURVEILLANCE MODERNIZATION

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 48202102
Project Description: WOO: Electrical Upgrades

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$1,540

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,540	\$0	\$0	\$0	\$0	\$0	\$1,540
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2020	Sep 2021	May 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Dec 2023	Sep 2023	Dec 2023

Explanation for Delay:

Project Location:

760 BROADWAY, BROOKLYN, NY 11206

Scope Summary:

ELECTRICAL UPGRADES AT WOODHULL

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: ACEHHC407
Project Description: Cumberland : Boiler Plant Replacement

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$8,542

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7,937	\$605	\$0	\$0	\$0	\$0	\$0	\$8,542
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2017	Oct 2018	May 2017	Oct 2018
CONSTRUCTION	Oct 2018	Oct 2021	Oct 2018	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Jan 2022	Oct 2021	Jan 2022

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE EXISTING HPS BOILERS & ANCILLARY EQUIPMENT WITH NEW HIGH EFFICIENCY LOW EMISSIONS FIRETUBE STEAM BOILERS AND ANCILLARY EQUIPMENT. INSTALL NEW EFFICIENT MODULATING VERTICAL DOMESTIC HOT WATER BOILERS. NEW CONTROLS WILL BE INSTALLED

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: ACEHHC607
Project Description: KCHC: LIGHTING UPGRADES - PHASE 2

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214 PU-0025

Original Budget: \$1,229

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$712	\$78	\$0	\$345	\$0	\$0	\$0	\$1,135
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2019	Jun 2020	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Aug 2019	Jun 2020
CONSTRUCTION	Jul 2020	Jun 2021	Jul 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

451 CLARKSON AVENUE, BROOKLYN, NY 11203

Scope Summary:

LIGHTING UPGRADES - PHASE 2 AT KINGS COUNTY HOSPITAL CENTER

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: CIH1
Project Description: CIH: MODERNIZE GENERAL CARE INPATIENT/AMB CARE FACILITIES

Ten-Year Plan Category: MAJOR OR PARTIAL HOSPITAL RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HO-0377

Original Budget: \$92,012

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$37,913	\$0	\$1,645	\$0	\$0	\$0	\$0	\$39,558
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2000	Mar 2002	Oct 2008	Mar 2010
CONSTRUCTION	Mar 2002	Mar 2005	Mar 2022	Mar 2029
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2005	Jun 2005	Mar 2029	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

CONEY ISLAND HOSPITAL - MAJOR MODERNIZATION PROJECT TO CONSOLIDATE AND MODERNIZE THE FENERAL CARE INPATIENT & AMBULATORY CARE FACILITIES;

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: GABIHHC
Project Description: GROUP ATTACHMENT BASED INTERVENTION

Ten-Year Plan Category: CHILD WELFARE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: CS-0003

Original Budget: \$759

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$303	\$83	\$0	\$0	\$0	\$0	\$0	\$386
Non-City	\$544	\$10	\$0	\$0	\$0	\$0	\$0	\$554

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Mar 2019	Jan 2019	Mar 2019
CONSTRUCTION	Apr 2019	Mar 2020	Apr 2019	Mar 2020

Explanation for Delay:

Project Location:

Scope Summary:

TBD

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: SAND2607
Project Description: CIH: REPLACEMENT OF BASEMENT LIGHTING IN THE MAIN BLDG.

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$702

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$1	\$0	\$0	\$0	\$0	\$0	\$1
Non-City	\$637	\$8	\$0	\$0	\$57	\$0	\$0	\$702

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2020	Jan 2021	Jul 2019	Jan 2021
CONSTRUCTION	Jan 2021	Jun 2021	Jan 2021	Jun 2021

Explanation for Delay:

Project Location:

2601 OCEAN PARKWAY, BROOKLYN, NY 11235

Scope Summary:

NYC HEALTH + HOSPITALS | CONEY ISLAND: REPLACEMENT OF BASEMENT LIGHTING THAT WAS WATER DAMAGED FROM HURRICANE SANDY.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26-STAB13
Project Description: 26th Ward - Emergency Generators

Ten-Year Plan Category: PLANT COMPONENT STABILIZATION

Community Boards Served: 218 205 216

Borough: BROOKLYN

Budget Lines: WP-0206

Original Budget: \$72,340

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,210	\$4,966	\$0	\$0	\$0	\$0	\$0	\$18,176
Non-City	\$29,526	\$0	\$0	\$0	\$0	\$0	\$0	\$29,526

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2000	Mar 2001	Jan 2017	Oct 2017
PRELIMINARY DESIGN	Mar 2001	Mar 2002	Oct 2017	Oct 2018
FINAL DESIGN	Mar 2002	Aug 2003	Oct 2018	Mar 2020
BID AWARD AND REGISTER CONTRCT	Aug 2003	May 2004	Mar 2020	Dec 2020
CONSTRUCTION TO 25%	May 2004	May 2005	Dec 2020	Dec 2021
CONSTRUCTION TO 50%	May 2005	May 2006	Dec 2021	Dec 2022
CONSTRUCTION TO 75%	May 2006	May 2007	Dec 2022	Dec 2023
ORIGINAL EQUIP & FURNISHING	May 2007	Feb 2008	Dec 2023	Sep 2024
SUBSTANTIAL COMPLETION	Feb 2008	Aug 2008	Sep 2024	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2008	Oct 2008	Mar 2025	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

26TH WARD - EMERGENCY GENERATORS. STABILIZATION OF THE 26TH WARD WPCP. INCREASE THE RATE OF FLOW THAT THE PLANT CAN PROCESS, & OPTIMIZE THE AMOUNT OF SANITARY FLOW COLLECTED FROM THE DRAINAGE AREA DURING PERIODS OF RAINFALL & REDUCE SLUDGE VOLUME & IMPROVE SLUDGE DISPOSAL. STABILIZATION OF THE 26TH WARD WPCP.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26-STAB20
Project Description: 26th Ward Primary Settling Tank & Solid Handling

Ten-Year Plan Category: PLANT COMPONENT STABILIZATION

Community Boards Served: 218 205 216

Borough: BROOKLYN

Budget Lines: WP-0206

Original Budget: \$232,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$180,435	\$13,228	\$0	\$0	\$0	\$0	\$0	\$193,663
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2000	Mar 2001	Jun 2013	Mar 2014
PRELIMINARY DESIGN	Mar 2001	Mar 2002	Mar 2014	Mar 2015
FINAL DESIGN	Mar 2002	Aug 2003	Mar 2015	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2003	May 2004	Aug 2016	May 2017
CONSTRUCTION TO 25%	May 2004	May 2005	May 2017	May 2018
CONSTRUCTION TO 50%	May 2005	May 2006	May 2018	May 2019
CONSTRUCTION TO 75%	May 2006	May 2007	May 2019	May 2020
ORIGINAL EQUIP & FURNISHING	May 2007	Feb 2008	May 2020	Feb 2021
SUBSTANTIAL COMPLETION	Feb 2008	Aug 2008	Feb 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2008	Oct 2008	Aug 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

EMERGENCY INSTALLATION OF (3) LOW LEVEL MAIN SEWAGE PUMPS AND MOTOR CONTROLS AT 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-144-L
Project Description: INSTALLATION OF (13) NEW CENTRIFUGES @ 26TH WARD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$50,850

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$15,001	\$0	\$11,000	\$0	\$0	\$0	\$34,686	\$60,687
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Feb 2018	Jun 2017	Feb 2018
PRELIMINARY DESIGN	Feb 2018	Feb 2019	Feb 2018	Feb 2019
FINAL DESIGN	Feb 2019	Aug 2020	Feb 2019	Aug 2020
BID AWARD AND REGISTER CONTRCT	Aug 2020	May 2021	Aug 2020	May 2021
CONSTRUCTION TO 25%	May 2021	May 2022	May 2021	May 2022
CONSTRUCTION TO 50%	May 2022	Apr 2023	May 2022	Apr 2023
CONSTRUCTION TO 75%	May 2023	Apr 2024	May 2023	Apr 2024
ORIGINAL EQUIP & FURNISHING	Apr 2024	Jan 2025	Apr 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2025	Jul 2025	Jan 2025	Jul 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2025	Oct 2025	Jul 2025	Oct 2025

Explanation for Delay:

Project Location:

12266 FLATLANDS AVENUE, BROOKLYN NEW YORK 11270

Scope Summary:

INSTALLATION OF (13) NEW CENTRIFUGES ATH THE 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-147-L
Project Description: LIGHTING UPGRADE AT THE 26TH WARD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$13,892	\$0	\$0	\$0	\$0	\$0	\$13,892
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2014	Feb 2015	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Feb 2015	Jun 2015	Aug 2020	Dec 2020
FINAL DESIGN	Jun 2015	Dec 2015	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Dec 2015	Mar 2016	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Mar 2016	Jun 2016	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jul 2016	Oct 2016	Jan 2022	May 2022
CONSTRUCTION TO 75%	Oct 2016	Feb 2017	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Feb 2017	May 2017	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	May 2017	Jul 2017	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2017	Aug 2017	Feb 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

LIGHTING UPGRADE AT THE 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-148-L
Project Description: TRC - CONS OF DISINFECTION FACILITIES AT 26TH WARD WPCP

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0282

Original Budget: \$33,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$5,217	\$0	\$26,316	\$0	\$31,533
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2016	Nov 2017	Jun 2016	Feb 2017
CONSTRUCTION TO 25%	Nov 2017	Jul 2018	Feb 2017	Feb 2018
CONSTRUCTION TO 50%	Jul 2018	Mar 2019	Feb 2018	Aug 2019
CONSTRUCTION TO 75%	Mar 2019	Nov 2019	Aug 2019	May 2020
CONSTRUCTION TO 25%	Mar 2019	Nov 2019	May 2020	May 2021
CONSTRUCTION TO 50%	Mar 2019	Nov 2019	May 2021	Apr 2022
CONSTRUCTION TO 75%	Mar 2019	Nov 2019	May 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Mar 2019	Nov 2019	Apr 2023	Jan 2024
SUBSTANTIAL COMPLETION	Mar 2019	Nov 2019	Jan 2024	Jul 2028
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Nov 2019	Jul 2028	Oct 2028

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CONSTRUCTION OF DISINFECTION FACILITIES AT 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-149
Project Description: RECONSTRUCT TIDE GATES/EFFLUENT CHAMBERS @ SPRING CREEK

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$7,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$300	\$11,358	\$0	\$0	\$0	\$0	\$0	\$11,658
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

122-66 FLATLANDS AVENUE, BROOKLYN, NEW YORK 11207

Scope Summary:

RECONSTRUCTION OF EFFLUENT CHAMBERS AND RETROFITTING OF 48 TIDE GATESIN THE EXISTING WALL OPENINGS AT THE 26TH WARD WWTP.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-156-L
Project Description: REPLACE WASTE ACTIVATED SLUDGE PIPING AT 26TH WARD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$6,600

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$600	\$0	\$0	\$0	\$6,000	\$6,600	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2019	Nov 2020	Jun 2019	Nov 2020
CONSTRUCTION TO 25%	Nov 2020	Jul 2021	Nov 2020	Jul 2021
CONSTRUCTION TO 50%	Jul 2021	Mar 2022	Jul 2021	Mar 2022
CONSTRUCTION TO 75%	Mar 2022	Nov 2022	Mar 2022	Nov 2022

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE WASTE ACTIVATED SLUDGE PIPING AT 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: 26W-21
Project Description: HIGH LEVEL MAIN SEWAGE PUMP IMPROVEMENTS AT 26TH WARD WPCP

Ten-Year Plan Category: PLANT COMPONENT STABILIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0206

Original Budget: \$18,156

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$16,720	\$265	\$0	\$0	\$0	\$0	\$0	\$16,985
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Sep 2015	Jun 2015	Mar 2016
PRELIMINARY DESIGN	Sep 2015	Jan 2016	Mar 2016	Mar 2017
FINAL DESIGN	Jan 2016	Jul 2016	Mar 2017	Aug 2018
BID AWARD AND REGISTER CONTRCT	Jul 2016	Oct 2016	Aug 2018	May 2019
CONSTRUCTION TO 25%	Oct 2016	Feb 2017	May 2019	May 2020
CONSTRUCTION TO 50%	Feb 2017	Jun 2017	May 2020	May 2021
CONSTRUCTION TO 75%	Jun 2017	Oct 2017	May 2021	May 2022
ORIGINAL EQUIP & FURNISHING	Oct 2017	Dec 2017	May 2022	Feb 2023
SUBSTANTIAL COMPLETION	Dec 2017	Feb 2018	Feb 2023	Aug 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Mar 2018	Aug 2023	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

HIGH LEVEL MAIN SEWAGE PUMP IMPROVEMENTS AT 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: BED-828
Project Description: Dist WM work in 86th St between Bay 20th & 28th St, BKLYN

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$6,878

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$6,113	\$0	\$0	\$0	\$6,113
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2022	Feb 2023	Nov 2022	Feb 2023
PRELIMINARY DESIGN	Feb 2023	Jun 2023	Feb 2023	Jun 2023
FINAL DESIGN	Jun 2023	Dec 2023	Jun 2023	Dec 2023
BID AWARD AND REGISTER CONTRCT	Dec 2023	Mar 2024	Dec 2023	Mar 2024
CONSTRUCTION TO 25%	Mar 2024	Jul 2024	Mar 2024	Jul 2024
CONSTRUCTION TO 50%	Jul 2024	Nov 2024	Jul 2024	Nov 2024
CONSTRUCTION TO 75%	Nov 2024	Mar 2025	Nov 2024	Mar 2025
ORIGINAL EQUIP & FURNISHING	Mar 2025	Jun 2025	Mar 2025	Jun 2025
SUBSTANTIAL COMPLETION	Jun 2025	Jul 2025	Jun 2025	Jul 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Aug 2025	Aug 2025	Aug 2025

Explanation for Delay:

Project Location:

Scope Summary:

DISTRIBUTION WATER MAIN WORK IN 86TH STREET BETWEEN BAY 20TH STREET AND BAY 28TH STREET, BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: BED-833
Project Description: Rel.& Inst. WMs on Flatland Ave btwn Ralph Ave & E 76 St BKL

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: WM-0001

Original Budget: \$389

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$362	\$0	\$0	\$0	\$0	\$0	\$362
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2020	Aug 2021	Nov 2020	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Jul 2022	Aug 2021	Jul 2022
FINAL DESIGN	Aug 2022	Jan 2024	Aug 2022	Jan 2024
BID AWARD AND REGISTER CONTRCT	Jan 2024	Oct 2024	Jan 2024	Oct 2024
CONSTRUCTION TO 25%	Oct 2024	Oct 2025	Oct 2024	Oct 2025
CONSTRUCTION TO 50%	Oct 2025	Oct 2026	Oct 2025	Oct 2026
CONSTRUCTION TO 75%	Oct 2026	Oct 2027	Oct 2026	Oct 2027
ORIGINAL EQUIP & FURNISHING	Oct 2027	Jun 2028	Oct 2027	Jun 2028
SUBSTANTIAL COMPLETION	Jun 2028	Dec 2028	Jun 2028	Dec 2028
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2028	Mar 2029	Dec 2028	Mar 2029

Explanation for Delay:

Project Location:

Scope Summary:

RELOCATION & INSTALLATION OF NEW WATER MAINS ON FLATLAND AVENUE BETWEEN RALPH AVE AND EAST 76TH STREET IN BROOKLYN. THIS PROJECT IS IN CONJUNCTION WITH HWK2048.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CI-113-L
Project Description: RECONSTRUCT (4) ENGINE GENERATOR CONTROL SYSTEM

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$70,450

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$303	\$0	\$18,000	\$0	\$0	\$0	\$33,100	\$51,403
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Feb 2017	Jun 2016	Feb 2017
PRELIMINARY DESIGN	Feb 2017	Feb 2018	Feb 2017	Feb 2018
FINAL DESIGN	Feb 2018	Aug 2019	Feb 2018	Aug 2019
BID AWARD AND REGISTER CONTRCT	Aug 2019	May 2020	Aug 2019	May 2020
CONSTRUCTION TO 25%	May 2020	May 2021	May 2020	May 2021
CONSTRUCTION TO 50%	May 2021	Apr 2022	May 2021	Apr 2022
CONSTRUCTION TO 75%	May 2022	Apr 2023	May 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jan 2024	Apr 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Jul 2024	Jan 2024	Jul 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2024	Oct 2024	Jul 2024	Oct 2024

Explanation for Delay:

Project Location:

AVENUE "Z" AND KNAPP STREET, BROOKLYN, NEW YORK 11235

Scope Summary:

RECONSTRUCTION OF (4) FOUR ENGINE GENERATOR CONTROL SYSTEM AT THE CONEY ISLAND WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CI-119-L
Project Description: RECONSTRUCTION OF GATES & MSP MOTORS & CONTROLS @ C.I.

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$23,294

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$32,381	\$109,788	\$0	\$0	\$0	\$0	\$0	\$142,169
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Mar 2023	Jul 2018	Mar 2019
PRELIMINARY DESIGN	Mar 2023	Mar 2024	Mar 2019	Mar 2020
FINAL DESIGN	Mar 2024	Aug 2025	Mar 2020	Sep 2021
BID AWARD AND REGISTER CONTRCT	Aug 2025	May 2026	Sep 2021	Jun 2022
CONSTRUCTION TO 25%	May 2026	May 2027	Jun 2022	Jun 2023
CONSTRUCTION TO 50%	May 2027	May 2028	Jun 2023	May 2024
CONSTRUCTION TO 75%	May 2028	May 2029	May 2024	May 2025
ORIGINAL EQUIP & FURNISHING	May 2029	Feb 2030	May 2025	Feb 2026
SUBSTANTIAL COMPLETION	Feb 2030	Aug 2030	Feb 2026	Aug 2026
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2030	Oct 2030	Aug 2026	Nov 2026

Explanation for Delay:

Project Location:

AVENUE Z AND KNAPP STREET, BROOKLYN, N.Y. 11208

Scope Summary:

RECONSTRUCTION OF GATES AND MSP MOTORS AND CONTROL AT CONEY ISLAND WWTP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CI-140-L
Project Description: INSTALL ODOR CONTROL PANELS FOR AERATION SCRUBBER SYSTEM

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$2,475

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$0	\$2,100	\$2,100	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2027	Nov 2028	Jun 2027	Nov 2028
CONSTRUCTION TO 25%	Nov 2028	Jul 2029	Nov 2028	Jul 2029
CONSTRUCTION TO 50%	Jul 2029	Mar 2030	Jul 2029	Mar 2030
CONSTRUCTION TO 75%	Mar 2030	Nov 2030	Mar 2030	Nov 2030

Explanation for Delay:

Project Location:

AVENUE Z AND KNAPP STREET, BROOKLYN, N.Y. 11208

Scope Summary:

INSTALLATION OF ODOR CONTROL PANELS FOR THE AERATION SCRUBBER SYSTEM AT THE CONEY ISLAND WWTP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CS-GC-SFS
Project Description: CONSTRUCTION OF GOWANUS CSO RETENTION FAC SUPERFUND SITE

Ten-Year Plan Category: WATER QUALITY MANDATES

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$348,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$162,638	\$4,844	\$0	\$81,287	\$0	\$42,436	\$642,932	\$934,137
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Mar 2016	Jul 2015	Mar 2016
PRELIMINARY DESIGN	Mar 2016	Mar 2017	Mar 2016	Mar 2017
FINAL DESIGN	Mar 2017	Sep 2018	Mar 2017	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Jun 2019	Sep 2018	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Jun 2020	Jun 2019	Jun 2020
CONSTRUCTION TO 50%	Jun 2020	May 2021	Jun 2020	May 2021
CONSTRUCTION TO 75%	May 2021	May 2022	May 2021	May 2022
ORIGINAL EQUIP & FURNISHING	May 2022	Feb 2023	May 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2023	Aug 2027	Feb 2023	Aug 2027
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2027	Nov 2027	Aug 2027	Nov 2027

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF OF TWO IN-LINE SEWAGE/STORMWATER RETENTIONS TANKS TO RETAIN STORMWATER WHICH CURRENTLY DISCHARGES THROUGH OUTFALLS RH-034 AND OH-007 AT THE GOWANUS CANAL SUPERFUND SITE

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CSO-GC
Project Description: FLUSHING TUNNEL REACTIVATION & GOWANUS CANAL FORCE MAIN

Ten-Year Plan Category: WATER QUALITY MANDATES

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$126,428

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$197,146	\$407	\$0	\$0	\$0	\$0	\$0	\$197,553
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2001	Dec 2001	Mar 2001	Dec 2001
PRELIMINARY DESIGN	Dec 2001	Dec 2002	Dec 2001	Dec 2002
FINAL DESIGN	Dec 2002	May 2004	Dec 2002	May 2004
BID AWARD AND REGISTER CONTRCT	May 2004	Feb 2005	May 2004	Feb 2005
CONSTRUCTION TO 25%	Feb 2005	Feb 2006	Feb 2005	Feb 2006
CONSTRUCTION TO 50%	Feb 2006	Feb 2007	Feb 2006	Feb 2007
CONSTRUCTION TO 75%	Feb 2007	Feb 2008	Feb 2007	Feb 2008
ORIGINAL EQUIP & FURNISHING	Feb 2008	Nov 2008	Feb 2008	Nov 2008
SUBSTANTIAL COMPLETION	Nov 2008	May 2009	Nov 2008	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	May 2009	Jul 2009	Apr 2021	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

GOWANUS CANAL & FLUSHING TUNNEL, BROOKLYN,NY

Scope Summary:

FLUSHING TUNNEL REACTIVATION AND GOWANUS CANAL FORCE MAIN, (FORMERLY IN WP-152) CONTS.
 15 & 16

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CSO-GC-SP
Project Description: CONSTRUCTION OF GOWANUS CANAL PILOT SPONGE PARK

Ten-Year Plan Category: WATER QUALITY MANDATES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,273

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$594	\$116	\$0	\$0	\$0	\$0	\$0	\$710
Non-City	\$535	\$0	\$0	\$0	\$0	\$0	\$0	\$535

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Dec 2014	Oct 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Oct 2015	Jan 2016
CONSTRUCTION TO 25%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 50%	May 2016	Sep 2016	May 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2020	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

DESIGN AND CONSTRUCTION OF GOWANUS CANAL PILOT SPONGE PARK

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: CS-PA-ECR
Project Description: ECOLOGICAL RESTORATION

Ten-Year Plan Category: WATER QUALITY MANDATES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$12,050

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$21,238	\$349	\$0	\$0	\$0	\$0	\$0	\$21,587
Non-City	\$14,637	\$0	\$0	\$0	\$0	\$0	\$0	\$14,637

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2009	Sep 2009	Jan 2014	Oct 2014
PRELIMINARY DESIGN	Sep 2009	Sep 2010	Oct 2014	Oct 2015
FINAL DESIGN	Sep 2010	Mar 2012	Oct 2015	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2012	Dec 2012	Mar 2017	Dec 2017
CONSTRUCTION TO 25%	Dec 2012	Dec 2013	Dec 2017	Dec 2018
CONSTRUCTION TO 50%	Dec 2013	Nov 2014	Dec 2018	Dec 2019
CONSTRUCTION TO 75%	Dec 2014	Nov 2015	Dec 2019	Dec 2020
ORIGINAL EQUIP & FURNISHING	Nov 2015	Aug 2016	Dec 2020	Sep 2021
SUBSTANTIAL COMPLETION	Aug 2016	Feb 2017	Sep 2021	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2017	May 2017	Mar 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ECOLOGICAL RESTORATION . PAERDEGAT BASIN WATER QUALITY.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: EC-SEKS22
Project Description: Reconstruction of Existing Sewers, South Brooklyn

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: EP-0007 SE-0002K

Original Budget: \$8,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$8,000	\$0	\$0	\$0	\$0	\$8,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2020	Feb 2021	Nov 2020	Feb 2021
PRELIMINARY DESIGN	Feb 2021	Jun 2021	Feb 2021	Jun 2021
FINAL DESIGN	Jun 2021	Dec 2021	Jun 2021	Dec 2021
BID AWARD AND REGISTER CONTRCT	Dec 2021	Mar 2022	Dec 2021	Mar 2022
CONSTRUCTION TO 25%	Mar 2022	Jul 2022	Mar 2022	Jul 2022
CONSTRUCTION TO 50%	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 75%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
ORIGINAL EQUIP & FURNISHING	Feb 2023	May 2023	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	May 2023	Jul 2023	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2023	Aug 2023	Jul 2023	Aug 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF EXISTING SEWERS, SOUTH BROOKLYN

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: GI-RH-GR
Project Description: GI - GREEN ROOF INSTALLATION AT RED HOOK HOUSES IN BKLYN

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PRELIMINARY DESIGN	Apr 2022	Jul 2022	Apr 2022	Jul 2022
FINAL DESIGN	Jul 2022	Jan 2023	Jul 2022	Jan 2023
BID AWARD AND REGISTER CONTRCT	Jan 2023	Apr 2023	Jan 2023	Apr 2023
CONSTRUCTION TO 25%	Apr 2023	Aug 2023	Apr 2023	Aug 2023
CONSTRUCTION TO 50%	Aug 2023	Dec 2023	Aug 2023	Dec 2023
CONSTRUCTION TO 75%	Dec 2023	Apr 2024	Dec 2023	Apr 2024
ORIGINAL EQUIP & FURNISHING	Apr 2024	Jul 2024	Apr 2024	Jul 2024
SUBSTANTIAL COMPLETION	Jul 2024	Sep 2024	Jul 2024	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2024	Oct 2024	Sep 2024	Oct 2024

Explanation for Delay:

Project Location:

Scope Summary:

GREEN ROOF INSTALLATION AT THE RED HOOK HOUSES IN BROOKLYN AS PART OF HURRICAN SANDY RESILIENCY UPGRADES

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: GK-PD-A
Project Description: GI - INSTALL GI AT NYPD PCTS 75, 77 & 115 PARKING LOTS

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$1,296

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$118	\$1,178	\$0	\$0	\$0	\$1,296
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2019	Dec 2020	Jun 2019	Dec 2020
CONSTRUCTION TO 25%	Dec 2020	Aug 2021	Dec 2020	Aug 2021
CONSTRUCTION TO 50%	Aug 2021	Apr 2022	Aug 2021	Apr 2022
CONSTRUCTION TO 75%	Apr 2022	Dec 2022	Apr 2022	Dec 2022

Explanation for Delay:

Project Location:

Scope Summary:

GI - INSTALL GREEN INFRASTRUCTURE AT NEW YORK POLICE DEPARTMENT PRECINCTS 75, 77 & 115 PARKING LOTS

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: GK-PD-B
Project Description: GI - INSTALL GI AT NYPD PCTS 73, 79 & 81 PARKING LOTS

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$1,804

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$1,804	\$0	\$1,804
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2019	Dec 2020	Dec 2021	Jun 2023
CONSTRUCTION TO 25%	Dec 2020	Aug 2021	Jun 2023	Feb 2024
CONSTRUCTION TO 50%	Aug 2021	Apr 2022	Feb 2024	Oct 2024
CONSTRUCTION TO 75%	Apr 2022	Dec 2022	Oct 2024	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

INSTALL GREEN INFRASTRUCTURE AT NEW YORK POLICE DEPARTMENT PRECINCTS 73, 79 & 81 PARKING LOTS

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: GK-PD-C
Project Description: GI - INSTALL GI AT NYPD 83 PRECINCT PARKING LOTS

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$1,016

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$1,016	\$0	\$1,016
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2019	Dec 2020	Dec 2022	Jun 2024
CONSTRUCTION TO 25%	Dec 2020	Aug 2021	Jun 2024	Feb 2025
CONSTRUCTION TO 50%	Aug 2021	Apr 2022	Feb 2025	Oct 2025
CONSTRUCTION TO 75%	Apr 2022	Dec 2022	Oct 2025	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

GI - INSTALL GREEN INFRASTRUCTURE AT NEW YORK POLICE DEPARTMENT PRECINCT 83 PARKING LOTS

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: GK-PD-D
Project Description: GI - INSTALL GI AT NYPD PCTS 43, 71,107 & FLUSHING ARMORY

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$2,379

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$2,379	\$0	\$2,379	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2019	Dec 2020	Dec 2022	Jun 2024
CONSTRUCTION TO 25%	Dec 2020	Aug 2021	Jun 2024	Feb 2025
CONSTRUCTION TO 50%	Aug 2021	Apr 2022	Feb 2025	Oct 2025
CONSTRUCTION TO 75%	Apr 2022	Dec 2022	Oct 2025	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

GI - INSTALL GREEN INFRASTRUCTURE AT NEW YORK POLICE DEPARTMENT PRECINCTS 43, 71, 107
 PARKING LOTS & FLUSHING ARMORY

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NC-159
Project Description: TRC - NEWTOWN CREEK DECLORINATION FACILITY

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0282

Original Budget: \$8,974

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$12,952	\$566	\$0	\$0	\$0	\$0	\$0	\$13,518
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Mar 2016	Jul 2015	Mar 2016
PRELIMINARY DESIGN	Mar 2016	Mar 2017	Mar 2016	Mar 2017
FINAL DESIGN	Mar 2017	Sep 2018	Mar 2017	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Jun 2019	Sep 2018	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Jun 2020	Jun 2019	Jun 2020
CONSTRUCTION TO 50%	Jun 2020	May 2021	Jun 2020	May 2021
CONSTRUCTION TO 75%	May 2021	May 2022	May 2021	May 2022
ORIGINAL EQUIP & FURNISHING	May 2022	Feb 2023	May 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2023	Aug 2023	Feb 2023	Aug 2023
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2023	Nov 2023	Aug 2023	Nov 2023

Explanation for Delay:

Project Location:

301 GREEN POINT AVENUE BROOKLYN, N.Y. 11222

Scope Summary:

NEWTOWN CREEK DECLORINATION

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NC-163
Project Description: CONSTRUCTION OF PERIMETER FENCE AT NEWTOWN CREEK WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$4,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,912	\$323	\$0	\$0	\$0	\$0	\$0	\$6,235
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Feb 2019	Jun 2018	Feb 2019
PRELIMINARY DESIGN	Feb 2019	Feb 2020	Feb 2019	Feb 2020
FINAL DESIGN	Feb 2020	Aug 2021	Feb 2020	Aug 2021
BID AWARD AND REGISTER CONTRCT	Aug 2021	May 2022	Aug 2021	May 2022
CONSTRUCTION TO 25%	May 2022	May 2023	May 2022	May 2023
CONSTRUCTION TO 50%	May 2023	Apr 2024	May 2023	Apr 2024
CONSTRUCTION TO 75%	Apr 2024	Apr 2025	Apr 2024	Apr 2025
ORIGINAL EQUIP & FURNISHING	Apr 2025	Jan 2026	Apr 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jan 2026	Jul 2026	Jan 2026	Jul 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2026	Oct 2026	Jul 2026	Oct 2026

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF PERIMETER FENCE AT NEWTOWN CREEK WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NC-176-L
Project Description: RECONSTRUCTION OF CCTV SYSTEM @ THE NEWTOWN CREEK WWTP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$5,850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,291	\$470	\$0	\$0	\$0	\$0	\$0	\$4,761
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

Project Location:

329 GREENPOINT AVENUE BROOKLYN, N.Y. 11222

Scope Summary:

RECONSTRUCTION OF THE CCTV SYSTEM AT THE NEWTOWN CREEK WASTEWATER TREATMENT PLANT. THE REMOVAL OF ALL EXISTING ANALOG CAMERAS (APPROX 200 CAMERAS) AND INSTALL APPROXIMATELY 200 DIGITAL IP ADDRESSABLE CAMERAS, NETWORK VIDEO RECORDERS AND MONITORS.

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	NC-50
Project Description:	NEWTOWN CREEK WPCP SLUDGE LOADING DOCKS

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0283

Original Budget: \$112,624

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$65,086	\$983	\$0	\$0	\$0	\$0	\$0	\$66,069
Non-City	\$82,743	\$0	\$0	\$0	\$0	\$0	\$0	\$82,743

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 1996	Dec 1996	Nov 2011	Jul 2012
PRELIMINARY DESIGN	Dec 1996	Dec 1997	Jul 2012	Jul 2013
FINAL DESIGN	Dec 1997	May 1999	Jul 2013	Jan 2015
BID AWARD AND REGISTER CONTRCT	May 1999	Feb 2000	Jan 2015	Oct 2015
CONSTRUCTION TO 25%	Feb 2000	Feb 2001	Oct 2015	Oct 2016
CONSTRUCTION TO 50%	Feb 2001	Feb 2002	Oct 2016	Sep 2017
CONSTRUCTION TO 75%	Feb 2002	Feb 2003	Sep 2017	Sep 2018
ORIGINAL EQUIP & FURNISHING	Feb 2003	Nov 2003	Sep 2018	Jun 2019
SUBSTANTIAL COMPLETION	Nov 2003	May 2004	Jun 2019	Dec 2023
PUNCHLIST COMPLETE, JOB CLOSED	May 2004	Jul 2004	Dec 2023	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CONSTRUCTION OF NEWTOWN CREEK WPCP SLUDGE LOADING DOCK AND VESSELS

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	NC-52
Project Description:	CONSTRUCTION OF WHALE CREEK FLOATING DOCK AT NEWTOWN CREEK

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$2,208

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,707	\$49	\$0	\$0	\$0	\$0	\$0	\$2,756
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2018	Dec 2019	Jun 2018	Dec 2019
CONSTRUCTION TO 25%	Dec 2019	Aug 2020	Dec 2019	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Mar 2021	Aug 2020	Mar 2021
CONSTRUCTION TO 75%	Mar 2021	Nov 2021	Mar 2021	Nov 2021

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF WHALE CREEK FLOATING DOCK AT NEWTOWN CREEK WASTEWATERTREATMENT PLANT

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NC-ASB-TB
Project Description: NEWTOWN CREEK GRAVITY THICKENER BLDG ASBESTOS ABATEMENT

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,500	\$0	\$0	\$0	\$0	\$0	\$2,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Feb 2021	Jun 2020	Feb 2021
PRELIMINARY DESIGN	Feb 2021	Feb 2022	Feb 2021	Feb 2022
FINAL DESIGN	Feb 2022	Aug 2023	Feb 2022	Aug 2023
BID AWARD AND REGISTER CONTRCT	Aug 2023	May 2024	Aug 2023	May 2024
CONSTRUCTION TO 25%	May 2024	May 2025	May 2024	May 2025
CONSTRUCTION TO 50%	May 2025	Apr 2026	May 2025	Apr 2026
CONSTRUCTION TO 75%	May 2026	Apr 2027	May 2026	Apr 2027
ORIGINAL EQUIP & FURNISHING	Apr 2027	Jan 2028	Apr 2027	Jan 2028
SUBSTANTIAL COMPLETION	Jan 2028	Jul 2028	Jan 2028	Jul 2028
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2028	Oct 2028	Jul 2028	Oct 2028

Explanation for Delay:

Project Location:

Scope Summary:

ASBESTOS CLEANING/CONTAINMENT/ABATEMENT AT THE NEWTOWN CREEK GRAVITY THICKENER BUILDING

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NC-GATEGP
Project Description: CONSTRUCTION OF NEWTOWN CREEK GATEWAY TO GREENPOINT PROJECT

Ten-Year Plan Category: WATER QUALITY MANDATES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-D169

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$150	\$0	\$0	\$0	\$0	\$0	\$150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF GREEN SPACE FOR A 12,000 SF PARCEL AT THE CORNER OF GREENPOINT AND KINGSLAND AVENUES

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OH-112-L
Project Description: REPLACE MAIN SEWAGE PUMPS & PIPING AT OWLS HEAD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$209,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$23,000	\$0	\$0	\$17,000	\$169,000	\$0	\$209,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Mar 2020	Jul 2019	Mar 2020
PRELIMINARY DESIGN	Mar 2020	Mar 2021	Mar 2020	Mar 2021
FINAL DESIGN	Mar 2021	Sep 2022	Mar 2021	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Jun 2023	Sep 2022	Jun 2023
CONSTRUCTION TO 25%	Jun 2023	Jun 2024	Jun 2023	Jun 2024
CONSTRUCTION TO 50%	Jun 2024	May 2025	Jun 2024	May 2025
CONSTRUCTION TO 75%	May 2025	May 2026	May 2025	May 2026
ORIGINAL EQUIP & FURNISHING	May 2026	Feb 2027	May 2026	Feb 2027
SUBSTANTIAL COMPLETION	Feb 2027	Aug 2027	Feb 2027	Aug 2027
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2027	Nov 2027	Aug 2027	Nov 2027

Explanation for Delay:

Project Location:

6700 SHORE ROAD FOOT OF 69TH STREET & THE NARROWS BROOKLYN, N.Y. 11220

Scope Summary:

REPLACE MAIN SEWAGE PUMPS & PIPING AT OWLS HEAD WPCP

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	OH-88-L
Project Description:	RECONSTRUCTION OF FINAL TANKS AT OWLS HEAD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$29,521

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$34,500	\$34,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2017	Jul 2018	Jan 2016	Oct 2016
PRELIMINARY DESIGN	Jul 2018	Jul 2019	Oct 2016	Oct 2017
FINAL DESIGN	Jul 2019	Dec 2020	Oct 2017	Mar 2019
BID AWARD AND REGISTER CONTRCT	Dec 2020	Sep 2021	Apr 2019	Dec 2019
CONSTRUCTION TO 25%	Sep 2021	Sep 2022	Dec 2019	Dec 2020
CONSTRUCTION TO 50%	Sep 2022	Sep 2023	Dec 2020	Dec 2021
CONSTRUCTION TO 75%	Sep 2023	Sep 2024	Dec 2021	Dec 2022
DEVELOP SCOPE	Mar 2026	May 2026	Dec 2022	Sep 2023
PRELIMINARY DESIGN	May 2026	Sep 2026	Sep 2023	Mar 2028
FINAL DESIGN	Sep 2026	Mar 2027	Mar 2028	Jun 2028
BID AWARD AND REGISTER CONTRCT	Mar 2027	Jun 2027	Mar 2028	Jun 2028
CONSTRUCTION TO 25%	Jun 2027	Oct 2027	Mar 2028	Jun 2028
CONSTRUCTION TO 50%	Oct 2027	Feb 2028	Mar 2028	Jun 2028
CONSTRUCTION TO 75%	Feb 2028	Jun 2028	Mar 2028	Jun 2028
ORIGINAL EQUIP & FURNISHING	Jun 2028	Sep 2028	Mar 2028	Jun 2028
SUBSTANTIAL COMPLETION	Sep 2028	Nov 2028	Mar 2028	Jun 2028
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2028	Dec 2028	Mar 2028	Jun 2028

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

6700 SHORE ROAD, FOOT OF 69TH STREET & NARROWS, BROOKLYN, N.Y. 11220

Scope Summary:

RECONSTRUCTION OF FINAL TANKS AT THE OWLS HEAD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OH-91-L
Project Description: RECONSTRUCTION OF SEA WALL AND DOCK @ OWLS HEAD WWTP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$4,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$55,518	\$373	\$0	\$0	\$0	\$0	\$0	\$55,891
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Aug 2023	Feb 2014	Oct 2014
PRELIMINARY DESIGN	Aug 2023	Dec 2023	Oct 2014	Oct 2015
FINAL DESIGN	Dec 2023	Jun 2024	Oct 2015	Apr 2017
BID AWARD AND REGISTER CONTRCT	Jun 2024	Sep 2024	Apr 2017	Jan 2018
CONSTRUCTION TO 25%	Sep 2024	Jan 2025	Jan 2018	Jan 2019
CONSTRUCTION TO 50%	Jan 2025	May 2025	Jan 2019	Dec 2019
CONSTRUCTION TO 75%	May 2025	Sep 2025	Jan 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Sep 2025	Dec 2025	Dec 2020	Sep 2021
SUBSTANTIAL COMPLETION	Dec 2025	Feb 2026	Sep 2021	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2026	Mar 2026	Mar 2022	Jun 2022

Explanation for Delay:

Project Location:

6700 SHORE ROAD, FOOT OF 69TH STREET & NARROWS, BROOKLYN, N.Y. 11220

Scope Summary:

RECONSTRUCTION OF SEA WALL AND DOCK @ OWLS HEAD WWTP

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PS-281
Project Description:	PROSPECT EXPRESSWAY

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0269

Original Budget: \$19,670

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$12,048	\$159	\$0	\$0	\$0	\$0	\$0	\$12,207
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Mar 2017	Jul 2016	Mar 2017
PRELIMINARY DESIGN	Mar 2017	Mar 2018	Mar 2017	Mar 2018
FINAL DESIGN	Mar 2018	Sep 2019	Mar 2018	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Jun 2020	Sep 2019	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Jun 2021	Jun 2020	Jun 2021
CONSTRUCTION TO 50%	Jun 2021	May 2022	Jun 2021	May 2022
CONSTRUCTION TO 75%	May 2022	May 2023	May 2022	May 2023
ORIGINAL EQUIP & FURNISHING	May 2023	Feb 2024	May 2023	Feb 2024
SUBSTANTIAL COMPLETION	Feb 2024	Aug 2024	Feb 2024	Aug 2024
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2024	Nov 2024	Aug 2024	Nov 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PROSPECT EXPRESSWAY

Scope Summary:

PROSPECT EXPRESSWAY

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-316
Project Description: RECONSTRUCTION OF AVENUE U PUMPING STATION BROOKLYN

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0269

Original Budget: \$5,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$17,000	\$0	\$0	\$0	\$17,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Mar 2018	Jul 2017	Mar 2018
PRELIMINARY DESIGN	Mar 2018	Mar 2019	Mar 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2019	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Jun 2021	Sep 2020	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Jun 2022	Jun 2021	Jun 2022
CONSTRUCTION TO 50%	Jun 2022	May 2023	Jun 2022	May 2023
CONSTRUCTION TO 75%	May 2023	May 2024	May 2023	May 2024
ORIGINAL EQUIP & FURNISHING	May 2024	Feb 2025	May 2024	Feb 2025
SUBSTANTIAL COMPLETION	Feb 2025	Aug 2025	Feb 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2025	Nov 2025

Explanation for Delay:

Project Location:

NORTHEAST CORNER OF AVENUE V AND OCEAN PARKWAY BROOKLYN, NEW YORK

Scope Summary:

RECONSTRUCTION OF AVENUE U PUMPING STATION BROOKLYN, NEW YORK

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-318
Project Description: RECONSTRUCTION OF PAERDEGAT PUMPING STATION, BROOKLYN, N.Y.

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0269

Original Budget: \$6,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$44,000	\$0	\$44,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Mar 2018	Jul 2017	Mar 2018
PRELIMINARY DESIGN	Mar 2018	Mar 2019	Mar 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2019	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Jun 2021	Sep 2020	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Jun 2022	Jun 2021	Jun 2022
CONSTRUCTION TO 50%	Jun 2022	May 2023	Jun 2022	May 2023
CONSTRUCTION TO 75%	May 2023	May 2024	May 2023	May 2024
ORIGINAL EQUIP & FURNISHING	May 2024	Feb 2025	May 2024	Feb 2025
SUBSTANTIAL COMPLETION	Feb 2025	Aug 2025	Feb 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2025	Nov 2025

Explanation for Delay:

Project Location:

6016 FLATLANDS AVENUE (CORNER OF RALPH AVENUE) BROOKLYN, NEW YORK

Scope Summary:

RECONSTRUCTION OF PAERDEGATE PUMPING STATION, BROOKLYN, N.Y.

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PS-79
Project Description:	RECONSTRUCT AVE "V" PUMPING STATION

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0269

Original Budget: \$178,280

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$217,838	\$79	\$0	\$0	\$0	\$0	\$0	\$217,917
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 1997	Apr 1998	Jul 2012	Mar 2013
PRELIMINARY DESIGN	Apr 1998	Apr 1999	Mar 2013	Mar 2014
FINAL DESIGN	Apr 1999	Sep 2000	Mar 2014	Sep 2015
BID AWARD AND REGISTER CONTRCT	Sep 2000	Jun 2001	Sep 2015	Jun 2016
CONSTRUCTION TO 25%	Jun 2001	Jun 2002	Jun 2016	Jun 2017
CONSTRUCTION TO 50%	Jun 2002	Jun 2003	Jun 2017	May 2018
CONSTRUCTION TO 75%	Jun 2003	Jun 2004	May 2018	May 2019
ORIGINAL EQUIP & FURNISHING	Jun 2004	Mar 2005	May 2019	Feb 2020
SUBSTANTIAL COMPLETION	Mar 2005	Aug 2005	Feb 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2005	Nov 2005	Aug 2020	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: RH-80-L
Project Description: TRC - DISINFECTION SYSTEM REHABILITATION AT RED HOOK WPCP

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0282

Original Budget: \$1,076

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$1,076	\$0	\$1,076
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2025	Nov 2026	Jun 2022	Nov 2023
CONSTRUCTION TO 25%	Nov 2026	Jul 2027	Nov 2023	Jul 2024
CONSTRUCTION TO 50%	Jul 2027	Mar 2028	Jul 2024	Mar 2025
CONSTRUCTION TO 75%	Mar 2028	Nov 2028	Mar 2025	Nov 2025

Explanation for Delay:

Project Location:

63 FLUSHING AVENUE, BROOKLYN, NY, 11205-1069

Scope Summary:

DISINFECTION SYSTEM REHABILITATION AT RED HOOK WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: RH-83
Project Description: REPLACE MAIN SEWAGE PUMPS AT RED HOOK WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$25,000

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$8,200	\$0	\$0	\$0	\$105,600	\$113,800	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2022	Nov 2023	Jun 2020	Feb 2021
CONSTRUCTION TO 25%	Nov 2023	Jul 2024	Feb 2021	Feb 2022
CONSTRUCTION TO 50%	Jul 2024	Mar 2025	Feb 2022	Aug 2023
CONSTRUCTION TO 75%	Mar 2025	Nov 2025	Aug 2023	May 2024
CONSTRUCTION TO 25%	Mar 2025	Nov 2025	May 2024	May 2025
CONSTRUCTION TO 50%	Mar 2025	Nov 2025	May 2025	Apr 2026
CONSTRUCTION TO 75%	Mar 2025	Nov 2025	May 2026	Apr 2027
ORIGINAL EQUIP & FURNISHING	Mar 2025	Nov 2025	Apr 2027	Jan 2028
SUBSTANTIAL COMPLETION	Mar 2025	Nov 2025	Jan 2028	Jul 2028
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Nov 2025	Jul 2028	Oct 2028

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

REPLACE MAIN SEWAGE PUMPS AT RED HOOK WPCP

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	RH-91-L
Project Description:	INSTALL ACCESS CONTROL & DIGITAL VIDEO SURVEILLANCE SYS @ RH

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$1,875

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,704	\$297	\$0	\$0	\$0	\$0	\$0	\$2,001
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

DISCONNECT & REMOVE EXISTING VIDEO SURVEILLANCE SYS. THEN INSTALLATION OF FOUR (4) NEW HID CARD READER, ONE (1) DUAL READER INTERFACE, ONE(1) INTELLIGENT DUAL READER CONTROLLER, FOUR (4) CARD READER BACK UP BOX, SIXTEEN (16) PTZ CAMERAS, FOUR (4) 3MP FIXED CAMERAS AND TWO (2) LPR CAMERAS, PROVIDE AS-BUILT DRAWINGS, ON-SITE STRATUP AND COMMISSIONING. THERE ARE TWELVE (12) CAMERAS AND ONE (1) PROXIMITY GATE SYSTEM TO BE REPLACED UNDER THIS PROJECT AT THE RED HOOK WWTP.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SAND26W
Project Description: STORM MITIGATION WORK AT THE 26TH WARD WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$20,181

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$280	\$0	\$0	\$350	\$0	\$1,088	\$1,718
Non-City	\$0	\$2,520	\$0	\$0	\$3,150	\$0	\$9,793	\$15,463

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Feb 2021	Jun 2020	Feb 2021
PRELIMINARY DESIGN	Feb 2021	Feb 2022	Feb 2021	Feb 2022
FINAL DESIGN	Feb 2022	Aug 2023	Feb 2022	Aug 2023
BID AWARD AND REGISTER CONTRCT	Aug 2023	May 2024	Aug 2023	May 2024
CONSTRUCTION TO 25%	May 2024	May 2025	May 2024	May 2025
CONSTRUCTION TO 50%	May 2025	Apr 2026	May 2025	Apr 2026
CONSTRUCTION TO 75%	May 2026	Apr 2027	May 2026	Apr 2027
ORIGINAL EQUIP & FURNISHING	Apr 2027	Jan 2028	Apr 2027	Jan 2028
SUBSTANTIAL COMPLETION	Jan 2028	Jul 2028	Jan 2028	Jul 2028
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2028	Oct 2028	Jul 2028	Oct 2028

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OR CONSTRUCTION OF STORM MITIGATION WORK AT 26TH WARD WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SANDCI
Project Description: STORM MITIGATION WORK ATTHE CONEY ISLAND WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$38,419

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$280	\$0	\$0	\$700	\$0	\$2,772	\$3,752
Non-City	\$0	\$2,520	\$0	\$0	\$6,300	\$0	\$24,947	\$33,767

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Feb 2021	Jun 2020	Feb 2021
PRELIMINARY DESIGN	Feb 2021	Feb 2022	Feb 2021	Feb 2022
FINAL DESIGN	Feb 2022	Aug 2023	Feb 2022	Aug 2023
BID AWARD AND REGISTER CONTRCT	Aug 2023	May 2024	Aug 2023	May 2024
CONSTRUCTION TO 25%	May 2024	May 2025	May 2024	May 2025
CONSTRUCTION TO 50%	May 2025	Apr 2026	May 2025	Apr 2026
CONSTRUCTION TO 75%	May 2026	Apr 2027	May 2026	Apr 2027
ORIGINAL EQUIP & FURNISHING	Apr 2027	Jan 2028	Apr 2027	Jan 2028
SUBSTANTIAL COMPLETION	Jan 2028	Jul 2028	Jan 2028	Jul 2028
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2028	Oct 2028	Jul 2028	Oct 2028

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF STORM MITIGATION ATTHE CONEY ISLAND WATER POLLUTION CONTROL PLANT

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SANDOH
Project Description: STORM MITIGATION WORK ATTHE OWLS HEAD WPCP (HMP)

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0112

Original Budget: \$71,645

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$280	\$0	\$0	\$700	\$0	\$6,185	\$7,165
Non-City	\$0	\$2,520	\$0	\$0	\$6,300	\$0	\$55,660	\$64,480

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2020	Jun 2021	Oct 2020	Jun 2021
PRELIMINARY DESIGN	Jun 2021	Jun 2022	Jun 2021	Jun 2022
FINAL DESIGN	Jun 2022	Dec 2023	Jun 2022	Dec 2023
BID AWARD AND REGISTER CONTRCT	Dec 2023	Sep 2024	Dec 2023	Sep 2024
CONSTRUCTION TO 25%	Sep 2024	Sep 2025	Sep 2024	Sep 2025
CONSTRUCTION TO 50%	Sep 2025	Aug 2026	Sep 2025	Aug 2026
CONSTRUCTION TO 75%	Aug 2026	Aug 2027	Aug 2026	Aug 2027
ORIGINAL EQUIP & FURNISHING	Aug 2027	May 2028	Aug 2027	May 2028
SUBSTANTIAL COMPLETION	May 2028	Nov 2028	May 2028	Nov 2028
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2028	Feb 2029	Nov 2028	Feb 2029

Explanation for Delay:

PROJECT DELAYED PENDING NON-CITY GRANT APPROVAL

Project Location:

Scope Summary:

CONSTRUCTION OF STORM MITIGATION ATTHE OWLS HEAD WATER POLLUTION CONTROL PLANT

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SEK002385
Project Description: Rehab of Combined brick sewer via guniting 92st & 4 Ave, BK

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: SE-0002K

Original Budget: \$5,645

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$5,645	\$0	\$0	\$0	\$5,645
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF 132" COMBINED BRICK SEWER BY GUNITING ALONG 92 ST. B/T RIDGE BLVD. & 4 AVE, BROOKLYN

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SEK002390
Project Description: Guniting of Outfall Sewers on Wolcott St BKLYN

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: SE-0002K

Original Budget: \$1,469

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,304	\$0	\$0	\$0	\$0	\$1,304
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2022	Mar 2023	Dec 2022	Mar 2023
PRELIMINARY DESIGN	Mar 2023	Jul 2023	Mar 2023	Jul 2023
FINAL DESIGN	Jul 2023	Jan 2024	Jul 2023	Jan 2024
BID AWARD AND REGISTER CONTRCT	Jan 2024	Apr 2024	Jan 2024	Apr 2024
CONSTRUCTION TO 25%	Apr 2024	Jul 2024	Apr 2024	Jul 2024
CONSTRUCTION TO 50%	Jul 2024	Nov 2024	Jul 2024	Nov 2024
CONSTRUCTION TO 75%	Nov 2024	Mar 2025	Nov 2024	Mar 2025
ORIGINAL EQUIP & FURNISHING	Mar 2025	Jun 2025	Mar 2025	Jun 2025
SUBSTANTIAL COMPLETION	Jun 2025	Aug 2025	Jun 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Sep 2025	Aug 2025	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF 72" CIRCULAR BRICK OUTFALL SEWER BY GUNITING ALONG WOLCOTT STREET ASSOCIATED WITH DOT SANDRDHK PROJECT IN BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SEK20075
Project Description: NEW STORM SEWER IN INDIA ST.

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: SE-0200K

Original Budget: \$1,128

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$1,128	\$0	\$1,128
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2022	Aug 2022
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2023	Sep 2023
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2024	May 2024
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2024	Sep 2024
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2025	Mar 2025

Explanation for Delay:

Project Location:

Scope Summary:

NEW STORM SEWER IN INDIA ST.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SF-BNR-CI
Project Description: STEP FEED BNR AT CONEY ISLAND & ROCKAWAY WPCPs

Ten-Year Plan Category: BIOLOGICAL NUTRIENT REMOVAL

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0285

Original Budget: \$27,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$65,447	\$148	\$0	\$0	\$0	\$0	\$0	\$65,595
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Dec 2013	Jul 2013	Dec 2013
PRELIMINARY DESIGN	Jan 2014	Nov 2016	Jan 2014	Nov 2016
FINAL DESIGN	Dec 2016	Nov 2017	Dec 2016	Nov 2017
BID AWARD AND REGISTER CONTRCT	Dec 2017	Oct 2018	Dec 2017	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Jun 2019	Oct 2018	Jun 2019
CONSTRUCTION TO 50%	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION TO 75%	Mar 2020	Dec 2020	Mar 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Dec 2020	Jun 2021	Dec 2020	Jun 2021
SUBSTANTIAL COMPLETION	Jun 2021	Nov 2021	Jun 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Dec 2022	Dec 2021	Dec 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

THIS PROJECT IS TO RETROFIT THE EXISTING CI AND ROCK WWTPS FOR THE STEP FEED BNR PROCESS. THIS WORK IS A REQUIREMENT OF THE JAMAICA BAY NEGOTIATIONS WITH THE DEC AND WILL BE ENFORCEABLE UNDER THE NEW NITROGENCONSENT JUDGMENT. THE WORK WILL INVOLVE INSTALLING NEW DIFFUSERS, SUBMERSIBLE MIXERS, BAFFLES, FROTH CONTROL AND INSTRUMENTAION IN ALL FOURAERATION TANKS.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: WFF-DPR
Project Description: WATER EFFICIENCY UPGRADES AT PROSPECT PARK, BROOKLYN

Ten-Year Plan Category: WATER FOR THE FUTURE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: EP-0009

Original Budget: \$1,407

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$571	\$0	\$0	\$0	\$0	\$571
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Oct 2020	Jun 2020	Oct 2020
PRELIMINARY DESIGN	Oct 2020	Apr 2021	Oct 2020	Apr 2021
FINAL DESIGN	Apr 2021	Oct 2022	Apr 2021	Oct 2022
BID AWARD AND REGISTER CONTRCT	Oct 2022	Apr 2023	Oct 2022	Apr 2023
CONSTRUCTION TO 25%	Apr 2023	Jan 2024	Apr 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2024	Oct 2024	Jan 2024	Oct 2024
CONSTRUCTION TO 75%	Oct 2024	Jul 2025	Oct 2024	Jul 2025
ORIGINAL EQUIP & FURNISHING	Jul 2025	Oct 2025	Jul 2025	Oct 2025
SUBSTANTIAL COMPLETION	Oct 2025	Dec 2025	Oct 2025	Dec 2025
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2025	Mar 2026	Dec 2025	Mar 2026

Explanation for Delay:

Project Location:

Scope Summary:

CAPITAL WATER EFFICIENCY UPGRADES IN DEPT OF PARKS & RECREATION (DPR)

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-264Y
Project Description: Brooklyn Cioffe Borough Shop Roof Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$2,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$563	\$0	\$101	\$7,732	\$0	\$0	\$0	\$8,396
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Sep 2016	Jul 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Sep 2017	Sep 2016	Sep 2017
FINAL DESIGN	Sep 2017	Sep 2018	Sep 2017	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Sep 2019	Sep 2018	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Sep 2020	Sep 2019	Sep 2020
CONSTRUCTION TO 50%	Sep 2020	Sep 2021	Sep 2020	Sep 2021
CONSTRUCTION TO 75%	Sep 2021	Sep 2022	Sep 2021	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Jun 2025	Sep 2022	Jun 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2024	Oct 2025	Jun 2024	Oct 2025

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-332K
Project Description: Brooklyn Knapp St Facility Improvements

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,159	\$65	\$0	\$0	\$0	\$0	\$0	\$6,224
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2007	Jun 2007	Apr 2007	Jun 2007
PRELIMINARY DESIGN	Jun 2007	Dec 2007	Jun 2007	Dec 2007
FINAL DESIGN	Dec 2007	May 2008	Dec 2007	Dec 2009
BID AWARD AND REGISTER CONTRCT	May 2008	Nov 2008	Dec 2009	Jul 2010
CONSTRUCTION TO 25%	Nov 2008	Nov 2009	Jul 2010	Jul 2011
CONSTRUCTION TO 50%	Nov 2009	Nov 2010	Jul 2011	Jul 2012
CONSTRUCTION TO 75%	Nov 2010	Nov 2011	Jul 2012	Oct 2014
SUBSTANTIAL COMPLETION	Nov 2011	Nov 2012	Oct 2014	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2012	Dec 2014	Oct 2020	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SANITATION SERVICES TO BK 15

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-374W
Project Description: Brooklyn 11 Boiler Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$382	\$5,147	\$0	\$0	\$0	\$0	\$5,529
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2019	Jan 2020	May 2019	Jan 2020
PRELIMINARY DESIGN	Jan 2020	Jun 2020	Jan 2020	Jun 2020
FINAL DESIGN	Jun 2020	Dec 2020	Jun 2020	Dec 2020
BID AWARD AND REGISTER CONTRCT	Dec 2020	Jun 2021	Dec 2020	Jun 2021
CONSTRUCTION TO 25%	Jul 2021	Dec 2021	Jul 2021	Dec 2021
CONSTRUCTION TO 50%	Dec 2021	Jun 2022	Dec 2021	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Dec 2022	Jun 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Dec 2023	Dec 2022	Dec 2023
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2023	Apr 2024	Dec 2023	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN 11 BOILER REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-380D
Project Description: Brooklyn 14 Garage HVAC System Rehabilitation

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 214 218

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$890

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$796	\$103	\$0	\$0	\$0	\$0	\$0	\$899
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2018	Oct 2018	Sep 2018	Oct 2018
PRELIMINARY DESIGN	Oct 2018	Dec 2018	Oct 2018	Dec 2018
FINAL DESIGN	Dec 2018	Feb 2019	Dec 2018	Feb 2019
BID AWARD AND REGISTER CONTRCT	Feb 2019	May 2019	Feb 2019	May 2019
CONSTRUCTION TO 25%	May 2019	Nov 2019	May 2019	Nov 2019
CONSTRUCTION TO 50%	Nov 2019	May 2020	Nov 2019	May 2020
CONSTRUCTION TO 75%	May 2020	Nov 2020	May 2020	Nov 2020
SUBSTANTIAL COMPLETION	Nov 2020	May 2021	Nov 2020	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	May 2021	Dec 2021	May 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

HVAC REHAB

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-383G
Project Description: BROOKLYN CIOFFE SHOP HVAC REPLACEMENT

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$4,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,484	\$421	\$0	\$0	\$0	\$0	\$0	\$5,905
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2008	Nov 2008	Aug 2008	Nov 2008
PRELIMINARY DESIGN	Nov 2008	May 2009	Nov 2008	May 2009
FINAL DESIGN	May 2009	Dec 2009	May 2009	Dec 2009
BID AWARD AND REGISTER CONTRCT	Dec 2009	Oct 2010	Dec 2009	Oct 2016
CONSTRUCTION TO 25%	Oct 2010	Oct 2011	Oct 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2011	Oct 2012	Oct 2016	Oct 2016
CONSTRUCTION TO 75%	Oct 2012	Oct 2013	Oct 2016	Oct 2016
SUBSTANTIAL COMPLETION	Oct 2013	Oct 2014	Oct 2016	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2014	Sep 2016	Nov 2020	Nov 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-427
Project Description: Brooklyn 16 922 Georgia Ave Garage Rehabilitation

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 205 216

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$19,316

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$175	\$999	\$1,665	\$16,652	\$0	\$0	\$19,491
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2019	Jul 2020	Feb 2019	Jul 2020
PRELIMINARY DESIGN	Jul 2020	Mar 2021	Jul 2020	Mar 2021
FINAL DESIGN	Mar 2021	Nov 2021	Mar 2021	Nov 2021
BID AWARD AND REGISTER CONTRCT	Nov 2021	Jul 2022	Nov 2021	Jul 2022
CONSTRUCTION TO 25%	Jul 2022	Jul 2023	Jul 2022	Jul 2023
CONSTRUCTION TO 50%	Jul 2023	Jul 2024	Jul 2023	Jul 2024
CONSTRUCTION TO 75%	Jul 2024	Jul 2025	Jul 2024	Jul 2025
SUBSTANTIAL COMPLETION	Jul 2025	Jul 2026	Jul 2025	Jul 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2026	Jul 2027	Jul 2026	Jul 2027

Explanation for Delay:

Project Location:

Scope Summary:

REHAB

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-433
Project Description: Brooklyn 10 Pier /53rd St Rehab

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0200

Original Budget: \$3,450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$256	\$2,640	\$17,746	\$0	\$0	\$0	\$20,642
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Aug 2016	Jul 2016	Aug 2016
PRELIMINARY DESIGN	Aug 2016	Dec 2016	Aug 2016	Dec 2016
FINAL DESIGN	Dec 2016	Apr 2017	Dec 2016	Apr 2017
BID AWARD AND REGISTER CONTRCT	Apr 2017	Aug 2017	Apr 2017	Aug 2017
CONSTRUCTION TO 25%	Aug 2017	Aug 2018	Aug 2017	Aug 2018
CONSTRUCTION TO 50%	Aug 2018	Aug 2019	Aug 2018	Aug 2019
CONSTRUCTION TO 75%	Aug 2019	Aug 2020	Aug 2019	Aug 2020
SUBSTANTIAL COMPLETION	Aug 2020	Oct 2022	Aug 2020	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2022	Dec 2024	Oct 2022	Dec 2024

Explanation for Delay:

Project Location:

Scope Summary:

REHAB OF PIER NEEDED FOR SALT STORAGE AND VEHICLE PARKING

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-451
Project Description: Brooklyn Greenpoint Warehouse Pump Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$50	\$0	\$0	\$0	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2018	Mar 2018	Jan 2018	Mar 2018
PRELIMINARY DESIGN	Mar 2018	Jun 2018	Mar 2018	Jun 2018
FINAL DESIGN	Jun 2018	Sep 2018	Jun 2018	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Jan 2019	Sep 2018	Jan 2019
CONSTRUCTION TO 25%	Jan 2019	May 2019	Jan 2019	May 2019
CONSTRUCTION TO 50%	May 2019	Sep 2019	May 2019	Sep 2019
CONSTRUCTION TO 75%	Sep 2019	Mar 2020	Sep 2019	Mar 2020
SUBSTANTIAL COMPLETION	Mar 2020	Jan 2021	Mar 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Oct 2023	Jan 2021	Oct 2023

Explanation for Delay:

Project Location:

Scope Summary:

PUMP REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-464B
Project Description: Brooklyn 8 Garage Roof and HVAC Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$2,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$606	\$44	\$6,399	\$0	\$0	\$0	\$0	\$7,049
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Sep 2016	Jul 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	May 2017	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	May 2017	May 2018	May 2017	May 2018
CONSTRUCTION TO 25%	May 2018	May 2019	May 2018	May 2019
CONSTRUCTION TO 50%	May 2019	May 2020	May 2019	May 2020
CONSTRUCTION TO 75%	May 2020	May 2021	May 2020	May 2021
SUBSTANTIAL COMPLETION	May 2021	Feb 2024	May 2021	Feb 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Jun 2024	Sep 2021	Jun 2024

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-464F
Project Description: Brooklyn 16 923 Georgia Ave Roof Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 205 216

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$4,255

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,150	\$598	\$0	\$0	\$0	\$0	\$0	\$4,748
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Aug 2016	Jul 2016	Aug 2016
PRELIMINARY DESIGN	Aug 2016	Aug 2017	Aug 2016	Aug 2017
FINAL DESIGN	Aug 2017	Aug 2018	Aug 2017	Aug 2018
BID AWARD AND REGISTER CONTRCT	Aug 2018	Aug 2019	Aug 2018	Aug 2019
CONSTRUCTION TO 25%	Aug 2019	Aug 2020	Aug 2019	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Aug 2021	Aug 2020	Aug 2021
CONSTRUCTION TO 75%	Aug 2021	Aug 2022	Aug 2021	Aug 2022
SUBSTANTIAL COMPLETION	Aug 2022	Aug 2023	Aug 2022	Aug 2023
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2023	Aug 2024	Aug 2023	Aug 2024

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S186-224
Project Description: Brooklyn 3 Garage New Construction

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: S-0186

Original Budget: \$93,710

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$187,273	\$1,407	\$6,917	\$0	\$0	\$0	\$0	\$195,597
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2004	Jun 2005	Jan 2004	Jun 2005
PRELIMINARY DESIGN	Jul 2005	Jan 2007	Jul 2005	Jan 2007
FINAL DESIGN	Jan 2007	Apr 2007	Jan 2007	Aug 2008
BID AWARD AND REGISTER CONTRCT	May 2007	Jun 2007	Sep 2018	Jun 2019
CONSTRUCTION TO 25%	Jul 2007	Dec 2008	Jul 2019	Apr 2020
CONSTRUCTION TO 50%	Jan 2009	Dec 2009	Apr 2020	Feb 2021
CONSTRUCTION TO 75%	Jan 2010	Dec 2010	Feb 2021	Dec 2021
SUBSTANTIAL COMPLETION	Jan 2011	Dec 2011	Dec 2021	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2012	Mar 2013	Oct 2022	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BEGINNING AT THE INTERSECTION OF NOSTRAND AVE AND MYRTLE AVE, MOVING SOUTH 200' THEN WEST 458' THEN NORTH 200' THEN WEST 508' TO BEGINNING.

Scope Summary:

NEW DOS GARAGE TO SERVE THE BROOKLYN DISTRICT 3 .

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S195-227K
Project Description: BROOKLYN 7/10 SALT SHED REPLACEMENT

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 207 210

Borough: BROOKLYN

Budget Lines: S-0195

Original Budget: \$3,226

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$228	\$256	\$656	\$2,281	\$0	\$0	\$0	\$3,421
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2017	Feb 2018	Aug 2017	Feb 2018
PRELIMINARY DESIGN	Feb 2018	Aug 2018	Feb 2018	Aug 2018
FINAL DESIGN	Aug 2018	Mar 2019	Aug 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Sep 2019	Mar 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Apr 2020	Sep 2019	Apr 2020
CONSTRUCTION TO 50%	Apr 2020	Nov 2020	Apr 2020	Nov 2020
CONSTRUCTION TO 75%	Nov 2020	May 2021	Nov 2020	May 2021
SUBSTANTIAL COMPLETION	May 2021	Nov 2023	May 2021	Nov 2023
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2023	Apr 2026	Nov 2023	Apr 2026

Explanation for Delay:

Project Location:

Scope Summary:

SALT SHED ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S195-228J
Project Description: Brooklyn Navy Yard Salt Storage Facility Rehabilitation

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: S-0195

Original Budget: \$346

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$244	\$62	\$0	\$0	\$0	\$0	\$0	\$306
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2018	Mar 2018	Feb 2018	Mar 2018
PRELIMINARY DESIGN	Mar 2018	May 2018	Mar 2018	May 2018
FINAL DESIGN	May 2018	Jul 2018	May 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Jan 2019	Jul 2018	Jan 2019
CONSTRUCTION TO 25%	Jan 2019	Sep 2019	Jan 2019	Sep 2019
CONSTRUCTION TO 50%	Sep 2019	May 2020	Sep 2019	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Mar 2021	Sep 2020	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Jul 2021	Mar 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF ROOF AND FRAME

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S216-403A
Project Description: Hamilton Avenue MTS Bulkhead

Ten-Year Plan Category: MISCELLANEOUS ENERGY EFFICIENCY AND SUSTAINABILITY

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0200

Original Budget: \$6,159

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,485	\$0	\$4,674	\$0	\$0	\$0	\$0	\$6,159
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2019	Apr 2019	Jan 2019	Apr 2019
PRELIMINARY DESIGN	Apr 2019	Aug 2019	Apr 2019	Aug 2019
FINAL DESIGN	Aug 2019	Feb 2020	Aug 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Jun 2020	Feb 2020	Jun 2020
CONSTRUCTION TO 25%	Jul 2020	Jun 2021	Jul 2020	Jun 2021
CONSTRUCTION TO 50%	Jul 2021	Jun 2022	Jul 2021	Jun 2022
CONSTRUCTION TO 75%	Jul 2022	Jun 2023	Jul 2022	Jun 2023
ORIGINAL EQUIP & FURNISHING	Jul 2023	Jun 2024	Jul 2023	Jun 2024
SUBSTANTIAL COMPLETION	Jun 2024	Jun 2025	Jun 2024	Jun 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2025	Jul 2025	Jun 2025	Jul 2025

Explanation for Delay:

Project Location:

Scope Summary:

REPLACEMENT OF BULKHEAD WALL BY HAMILTON AVE MTS

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S216-403C
Project Description: Hamilton Avenue MTS Rehab

Ten-Year Plan Category: SOLID WASTE MANAGEMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0216

Original Budget: \$5,312

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,574	\$5,134	\$0	\$0	\$0	\$0	\$6,708
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2019	Feb 2020	Nov 2019	Feb 2020
PRELIMINARY DESIGN	Feb 2020	Aug 2020	Feb 2020	Aug 2020
FINAL DESIGN	Aug 2020	Feb 2021	Aug 2020	Feb 2021
BID AWARD AND REGISTER CONTRCT	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 25%	Jul 2021	Dec 2021	Jul 2021	Dec 2021
CONSTRUCTION TO 50%	Dec 2021	Jun 2022	Dec 2021	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Dec 2022	Jun 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Jan 2024	Dec 2022	Jan 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2024	Mar 2025	Jan 2024	Mar 2025

Explanation for Delay:

Project Location:

Scope Summary:

MTS SLAB REHAB

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: SANDBK11C
Project Description: Hurricane Sandy Brooklyn 11 Conduit Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$96

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$22	\$0	\$0	\$0	\$0	\$0	\$22
Non-City	\$0	\$28	\$0	\$0	\$0	\$0	\$0	\$28

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2015	Feb 2018	Aug 2015	Feb 2018
PRELIMINARY DESIGN	Feb 2018	Apr 2018	Feb 2018	Apr 2018
FINAL DESIGN	Apr 2018	Jun 2018	Apr 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jun 2018	Sep 2018
CONSTRUCTION TO 25%	Sep 2018	Mar 2019	Sep 2018	Mar 2019
CONSTRUCTION TO 50%	Mar 2019	Oct 2019	Mar 2019	Oct 2019
CONSTRUCTION TO 75%	Oct 2019	Apr 2020	Oct 2019	Apr 2020
SUBSTANTIAL COMPLETION	Apr 2020	Sep 2021	Apr 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Jun 2024	Sep 2021	Jun 2024

Explanation for Delay:

Project Location:

Scope Summary:

CONDUIT

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: SANDBK4FA
Project Description: Hurricane Sandy Brooklyn 1/4 Fire Alarm Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$121	\$299	\$0	\$0	\$0	\$0	\$0	\$420
Non-City	\$73	\$615	\$0	\$0	\$0	\$0	\$0	\$688

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2015	Feb 2016	Aug 2015	Feb 2016
PRELIMINARY DESIGN	Feb 2016	Aug 2016	Feb 2016	Aug 2016
FINAL DESIGN	Aug 2016	Aug 2017	Aug 2016	Aug 2017
BID AWARD AND REGISTER CONTRCT	Aug 2017	Aug 2018	Aug 2017	Aug 2018
CONSTRUCTION TO 25%	Aug 2018	Aug 2019	Aug 2018	Aug 2019
CONSTRUCTION TO 50%	Aug 2019	Aug 2020	Aug 2019	Aug 2020
CONSTRUCTION TO 75%	Aug 2020	Aug 2021	Aug 2020	Aug 2021
SUBSTANTIAL COMPLETION	Aug 2021	May 2024	Aug 2021	May 2024
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Sep 2024	Dec 2021	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

REPLACEMENT OF FIRE ALARM DUE TO HURRICANE SANDY

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: SANDGPTWH
Project Description: Hurricane Sandy GRNPT Warehouse R/R & Haz Mitigation

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$943

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$117	\$59	\$0	\$0	\$0	\$0	\$0	\$176
Non-City	\$4	\$311	\$0	\$0	\$0	\$0	\$0	\$315

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2015	Dec 2015	Aug 2015	Dec 2015
PRELIMINARY DESIGN	Dec 2015	Jun 2016	Dec 2015	Jun 2016
FINAL DESIGN	Jun 2016	Jun 2017	Jun 2016	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jun 2017	Jun 2018	Jun 2017	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Jun 2019	Jun 2018	Jun 2019
CONSTRUCTION TO 50%	Jun 2019	Jun 2020	Jun 2019	Jun 2020
CONSTRUCTION TO 75%	Jun 2020	Mar 2023	Jun 2020	Mar 2023
SUBSTANTIAL COMPLETION	Mar 2023	Dec 2025	Mar 2023	Dec 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2023	Apr 2026	Jul 2023	Apr 2026

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE HOT WATER HEATERS, TRANSFORMER BOILER AND OTHER EQUIPMENT ANDRAISE CRITICAL EQUIPMENT TO MITIGATE FLOOD HAZARD

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: SANDGPWHC
Project Description: Hurricane Sandy GRNPT Warehouse Conduit Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$295

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2	\$75	\$0	\$0	\$0	\$0	\$0	\$77
Non-City	\$18	\$400	\$0	\$0	\$0	\$0	\$0	\$418

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2017	May 2018	Aug 2017	May 2018
PRELIMINARY DESIGN	Jun 2018	Mar 2019	Jun 2018	Mar 2019
FINAL DESIGN	Mar 2019	Dec 2019	Mar 2019	Dec 2019
BID AWARD AND REGISTER CONTRCT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jun 2021	Sep 2020	Jun 2021
CONSTRUCTION TO 50%	Jun 2021	Mar 2022	Jun 2021	Mar 2022
CONSTRUCTION TO 75%	Apr 2022	Jan 2023	Apr 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Jun 2025	Jan 2023	Jun 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2025	Dec 2027	Jun 2025	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE CONDUIT

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: ACEDOT601
Project Description: DOT - Hamilton Administrative Building

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$226

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$17	\$0	\$0	\$84	\$0	\$0	\$0	\$101
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2022	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DOT - HAMILTON ADMINISTRATIVE BUILDING ENERGY EFFICIENT UPGRADES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: ACEDOT802
Project Description: DOT - Parking Garage LED Lighting Upgrade

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$685

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$637	\$0	\$53	\$0	\$0	\$0	\$0	\$690
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2018	Jun 2022
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PARKING GARAGE LED LIGHTING UPGRADE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: BEDSTLIG
Project Description: DOT BEDFORD HISTORIC LIGHT RESTORATION

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-K503

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$500	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2019	Jun 2019	Jun 2022	Jun 2022
CONSTRUCTION START	Jul 2019	Aug 2019	Jul 2022	Aug 2022
CONSTRUCTION COMPLETION	Aug 2019	Mar 2021	Aug 2022	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DOT BEDFORD HISTORIC DISTRICT LIGHTING RESTORATION: DECORATIVE LIGHTING IN THE BEDFORD DISTRICT

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: BKBRDGCAM
Project Description: Brooklyn Bridge Surveillance Cameras

Ten-Year Plan Category: SIGNAL INSTALLATION AND COMPUTERIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0001

Original Budget: \$13,447

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$8,844	\$0	\$0	\$500	\$500	\$1,209	\$2,394	\$13,447	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2015	Jun 2015	Jun 2024	Jun 2024
CONSTRUCTION START	Jul 2015	Aug 2015	Jul 2024	Aug 2024
CONSTRUCTION COMPLETION	Aug 2015	Mar 2017	Aug 2024	Mar 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CAMERAS INSTALLATION FOR BROOKLYN BRIDGE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: BKBRDGITS
Project Description: Brooklyn Bridge Approaches-DOT ITS

Ten-Year Plan Category: SIGNAL INSTALLATION AND COMPUTERIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0001

Original Budget: \$2,276

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$802	\$150	\$200	\$0	\$0	\$0	\$1,124	\$2,276
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jul 2016	Jul 2016	Jul 2020	Jul 2020
CONSTRUCTION START	Jul 2016	Aug 2016	Jul 2020	Aug 2020
CONSTRUCTION COMPLETION	Aug 2016	Mar 2018	Aug 2020	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ITS FOR BROOKLYN BRIDGE APPROACHES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK1023
Project Description: MILL BASIN BR / BELT PARKWAY #2-23147-9/TN

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HB-1023

Original Budget: \$228,336

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$139,736	\$250	\$257	\$0	\$0	\$0	\$0	\$140,243
Non-City	\$183,914	\$0	\$0	\$1,306	\$0	\$0	\$0	\$185,220

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Jun 2007		
DESIGN START	Jul 2007	Jun 2011	Aug 2023	Aug 2024
CONSTRUCTION START	Jun 2011	Jun 2013	Mar 2012	Aug 2014
CONSTRUCTION START	Jun 2011	Jun 2013	Aug 2014	Aug 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

MILL BASIN BR/BELT PARKWAY, BROOKLYN

Scope Summary:

RECONSTRUCTION AND REHABILITATION OF THE MILL BASIN BR/ BELT PARKWAY BREPLACEMENT OF DECK INCLUSIVE OF ANY INCIDENTAL STEEL WORK, CURBS ANDSIDEWALKS THE FUNDING FOR THIS PROJECT IS ALL CITY

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK1201
Project Description: ATLANTIC AVENUE/LIRR ATLANTIC AVENUE 2-243569

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 202 203 208 216

Borough: BROOKLYN

Budget Lines: HB-1201

Original Budget: \$138,276

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$38,275	\$3,287	\$532	\$0	\$0	\$0	\$0	\$42,094
Non-City	\$74,643	\$7	\$0	\$0	\$0	\$0	\$0	\$74,650

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2002	Jun 2003	Feb 2011	Jun 2011
DESIGN START	Jul 2003	Jun 2007	Jun 2015	Nov 2016
CONSTRUCTION START	Jun 2007	Jun 2009	Jul 2017	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

ATLANTIC AVENUE LIRR

Scope Summary:

ATLANTIC AVENUE/LIRR

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK1205
Project Description: RECON OF 5TH AVE BRIDGE OVER LIRR AND SEA BEACH, BR 2-243580

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 207 210

Borough: BROOKLYN

Budget Lines: HB-1205 HB-1012

Original Budget: \$12,977

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,918	\$6,600	\$41,961	\$361	\$0	\$0	\$0	\$55,840
Non-City	\$0	\$0	\$21,572	\$0	\$0	\$0	\$0	\$21,572

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2004	Jun 2005	Nov 2015	Mar 2018
DESIGN START	Jun 2005	Jun 2009	Sep 2018	Jul 2020
CONSTRUCTION START	Jun 2009	Jun 2011	Jul 2021	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECONS OF 5TH AVE BR OVER LIRR/SEA BEACH, BROOKLYN

Scope Summary:

RECONS OF 5TH AVE BR OVER LIRR/SEA BEACH, BROOKLYN

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK1213
Project Description: RECON UNION ST BRIDGE OVER GOWANUS CANAL, BROOKLYN 2-24027-0

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HB-1213

Original Budget: \$69,010

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$3,654	\$0	\$0	\$0	\$0	\$0	\$47,871	\$51,525
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2006	Jun 2006		
DESIGN START	Jan 2008	Apr 2021	Apr 2006	Jun 2006
CONSTRUCTION START	Apr 2022	Jul 2024	Jan 2008	Apr 2021
CONSTRUCTION START	Apr 2022	Jul 2024	Apr 2022	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECONSTRUCT UNION STREET BRIDGE OVER GOWANUS CANAL, BROOKLYN

Scope Summary:

RECONSTRUCT UNION STREET BRIDGE OVER GOWANUS CANAL, BROOKLYN

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK244120
Project Description: HILL DR (TERRACE BR) OVER PROSPECT PARK LAKE BIN:2244120

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0508

Original Budget: \$27,776

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,260	\$0	\$1,253	\$1,068	\$0	\$24,572	\$0	\$28,153
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018		
DESIGN START	Jun 2018	Jun 2022	Jun 2017	Jun 2018
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2018	Jun 2022
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2022	Jun 2024

Explanation for Delay:

Project Location:

Scope Summary:

HILL DR (TERRACE BR) OVER PROSPECT PARK LAKE BIN 2244120

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK4470
Project Description: SEELY STREET OVER PROSPECT AVENUE BIN: 2244470

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1070 HB-0215

Original Budget: \$15,815

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,158	\$0	\$1,551	\$0	\$27,512	\$0	\$0	\$31,221
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Jun 2016		
DESIGN START	Jun 2016	Jun 2020	Apr 2017	Sep 2017
CONSTRUCTION START	Jun 2020	Jun 2022	Oct 2019	Oct 2022
CONSTRUCTION START	Jun 2020	Jun 2022	Sep 2023	Nov 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

SEELY STREET OVER PROSPECT AVENUE BIN: 2244470

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBK530
Project Description: PARKSIDE AVE AND OCEAN AVE RR BR #2-24302-0

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 209 214

Borough: BROOKLYN

Budget Lines: HB-0530

Original Budget: \$18,056

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,771	\$0	\$0	\$0	\$50,640	\$0	\$0	\$59,411
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Jun 2007	Nov 2015	Feb 2016
DESIGN START	Jul 2007	Jun 2011	Jan 2018	Feb 2022
CONSTRUCTION START	Jun 2011	Jun 2013	Feb 2023	Nov 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

REHABILITATION OF THE PARKSIDE AVE AND OCEAN AVE RR BR REPLACEMENT OF, INCLUSIVE OF ANY INCIDENTAL STEEL WORK, RAILING AND SAFETY FENCE THEFOR THIS PROJECT IS 100% CITY

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23036
Project Description: UNION ST OVER 278I BQE BIN 2230360

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1012 HB-0215

Original Budget: \$17,111

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$1,316	\$0	\$1,974	\$0	\$13,821	\$17,111	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2025	Jun 2026		
DEVELOP SCOPE	Jul 2026	Jun 2030	Nov 2019	Nov 2020
DESIGN START	Jun 2030	Jun 2032	Oct 2021	Mar 2023
CONSTRUCTION START	Jun 2030	Jun 2032	Aug 2025	Jul 2027

Explanation for Delay:

Project Location:

UNION ST OVER 278I BQE BIN 2230360

Scope Summary:

UNION ST OVER 278I BQE BIN 2230360

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23038
Project Description: KANE ST/ 278I (BQE) BIN# 2230380

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-3038

Original Budget: \$17,456

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,029	\$0	\$806	\$0	\$16,113	\$0	\$0	\$17,948
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Apr 2017	Jun 2017
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Jun 2017	Oct 2017
FINAL DESIGN	Jan 2019	Jul 2019	Oct 2017	Apr 2018
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Apr 2018	Jul 2018
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Jul 2018	Nov 2018
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Nov 2018	Mar 2019
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Mar 2019	Jul 2019
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Jul 2019	Oct 2019
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Oct 2019	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Dec 2019	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

KANE ST/ 278I (BQE) BIN# 2230380

Scope Summary:

KANE ST/ 278I (BQE) BIN# 2230380

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23140
Project Description: BSHP over Sheepshead Bay Road BIN 2231409

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1012

Original Budget: \$21,822

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$768	\$1,047	\$20,076	\$0	\$0	\$0	\$21,891	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Jun 2024		
DESIGN START	Jun 2024	Jun 2028	Jun 2017	Aug 2017
CONSTRUCTION START	Jun 2028	Jun 2030	Jul 2020	May 2022
CONSTRUCTION START	Jun 2028	Jun 2030	Jun 2024	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BSHP OVER SHEEPSHEAD BAY ROAD BIN 22331409

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23141
Project Description: BSHP over Ocean Ave BIN 2231419

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1012

Original Budget: \$43,739

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,436	\$2,755	\$43,239	\$0	\$0	\$0	\$47,430
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Jun 2024		
DESIGN START	Jun 2024	Jun 2028	Jun 2017	Aug 2017
CONSTRUCTION START	Jun 2028	Jun 2030	Jul 2020	Jul 2023
CONSTRUCTION START	Jun 2028	Jun 2030	Jun 2024	Sep 2028

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BSHP OVER OCEAN AVE BIN 2231419

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23142
Project Description: BSHP OVER BEDFORD AVE BIN 2231429

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1012 HB-0215

Original Budget: \$41,069

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,264	\$2,395	\$36,330	\$0	\$0	\$0	\$39,989
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Jun 2022		
DESIGN START	Jun 2022	Jun 2026	Jun 2017	Aug 2017
CONSTRUCTION START	Jun 2026	Jun 2028	Jul 2020	Jul 2023
CONSTRUCTION START	Jun 2026	Jun 2028	Jun 2024	Sep 2026

Explanation for Delay:

Project Location:

BSHP OVER BEDFORD AVE BIN 2231429

Scope Summary:

BSHP OVER BEDFORD AVE BIN 2231429

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23143
Project Description: Belt Shore Pkwy over Nostrand Ave 2231439

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1090

Original Budget: \$48,468

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$1,476	\$2,714	\$42,433	\$0	\$0	\$0	\$46,623
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Jun 2017		
DESIGN START	Jun 2017	Jun 2021	Jun 2016	Jun 2017
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2017	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

BELT SHORE PKWY OVER NOSTRAND AVE 2231439

Scope Summary:

BELT SHORE PKWAY OVER NOSTRAND AVE 2231439

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA23308
Project Description: E 14TH ST PED BRIDGE BIN:2233080

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1012 HB-1028

Original Budget: \$22,037

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,505	\$0	\$1,018	\$2,543	\$17,799	\$0	\$0	\$22,865
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019		
DESIGN START	Jun 2019	Jun 2023	Apr 2016	Sep 2016
CONSTRUCTION START	Jun 2023	Jun 2025	Jul 2018	Sep 2021
CONSTRUCTION START	Jun 2023	Jun 2025	Sep 2022	Nov 2024

Explanation for Delay:

Project Location:

E 14TH ST PED BRIDGE BIN:2233080

Scope Summary:

E 14TH ST PED BRIDGE BIN:2233080

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA24310
Project Description: Beverly Road over BMT Subway, Brighton BIN 2243100

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-4310

Original Budget: \$47,202

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,714	\$2,786	\$0	\$0	\$43,702	\$0	\$0	\$48,202
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018		
DESIGN START	Jun 2018	Jun 2022	Aug 2017	Sep 2017
CONSTRUCTION START	Jun 2022	Jun 2024	Jan 2020	Dec 2022
CONSTRUCTION START	Jun 2022	Jun 2024	Oct 2023	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BEVERLY ROAD OVER BMT SUBWAY, BRIGHTON BIN 2243100

Scope Summary:

BEVERLY ROAD OVER BMT SUBWAY, BRIGHTON BIN 2243100

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBKA24382
Project Description: 21st Ave RR BR & 64th St #2-24382-1/TN35190

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-0061 HB-0548

Original Budget: \$110,900

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$16,338	\$0	\$0	\$6,000	\$89,062	\$111,400	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018		
DESIGN START	Jun 2018	Jun 2022	May 2018	Nov 2019
CONSTRUCTION START	Jun 2022	Jun 2024	Mar 2021	Mar 2024
CONSTRUCTION START	Jun 2022	Jun 2024	Jan 2025	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

21ST AVE RR BR & 64TH ST #2-24382-1/TN35190

Scope Summary:

21ST AVE RR BR & 64TH ST #2-24382-1/TN35190

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBPK17K
Project Description: 17TH AVENUE PEDESTRIAN BRIDGE OVER BELT PARKWAY 2231300

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-0956

Original Budget: \$8,006

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,471	\$18,942	\$5,927	\$0	\$0	\$0	\$0	\$28,340
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	May 2015		
DESIGN START	Jun 2015	May 2019	Jun 2015	May 2016
CONSTRUCTION START	May 2019	May 2021	May 2016	May 2020
CONSTRUCTION START	May 2019	May 2021	May 2020	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

17TH STREET PEDESTRIAN BRIDGE

Scope Summary:

17TH STREET PEDESTRIAN BRIDGE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBPK27K
Project Description: 27TH AVENUE PEDESTRIAN BRIDGE OVER BELT PARKWAY

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-0507

Original Budget: \$7,473

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,267	\$19,444	\$5,859	\$0	\$0	\$0	\$0	\$27,570
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	May 2015		
DESIGN START	Jun 2015	May 2019	Jun 2013	May 2014
CONSTRUCTION START	May 2019	May 2021	Jun 2014	May 2018
CONSTRUCTION START	May 2019	May 2021	May 2018	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

27TH AVENUE PEDESTRIAN BRIDGE

Scope Summary:

27TH AVENUE PEDESTRIAN BRIDGE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HW349LUM
Project Description: IN-HOUSE RESURFACING LUMP SUM - ASPHALT

Ten-Year Plan Category: PRIMARY STREET RESURFACING

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: HW-D101 HW-D103 HW-D105 HW-0349 HW-D102

Original Budget: \$251,043

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$732,281	\$28,917	\$40,220	\$32,253	\$34,687	\$35,832	\$155,839	\$1,060,029
Non-City	\$56,488	\$19,624	\$15,700	\$0	\$0	\$0	\$0	\$91,812

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2007	Sep 2007	Jun 2007	Sep 2007
DESIGN START	Sep 2007	Mar 2009	Sep 2007	Mar 2009
CONSTRUCTION START	Mar 2009	Mar 2011	Mar 2009	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RESURFACING ROADWAYS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWCSCH98
Project Description: East 98th Street School Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$6,053

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$6,053	\$6,053
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Aug 2019	Jan 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Jun 2021	Sep 2022
FINAL DESIGN	Jan 2021	Jul 2021	Sep 2022	Mar 2023
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	May 2024	Jul 2024
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Aug 2024	Mar 2025
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Mar 2025	Sep 2025
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Sep 2025	Apr 2026
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Apr 2026	Jul 2026
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jul 2026	Sep 2026
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Sep 2026	Oct 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

EAST 98TH STREET SCHOOL SAFETY IMPROVEMENTS

Scope Summary:

EAST 98TH STREET SCHOOL SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10109
Project Description: JORALEMON STREET IMPROVEMENTS

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$150

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$150	\$0	\$150	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2023	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

JORALEMON STREET

Scope Summary:

JORALEMON STREET IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10110
Project Description: Strickland Avenue - Reconstruction

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$100

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$0	\$100	\$0	\$100	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2024	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

STRICKLAND AVENUE - RECONSTRUCTION

Scope Summary:

STRICKLAND AVENUE - RECONSTRUCTION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10111
Project Description: Intersection Safety Improvements Ocean Parkway & Ave Z

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$500	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2023	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

INTERSECTION SAFETY IMPROVEMENTS OCEAN PARKWAY & AVE Z

Scope Summary:

INTERSECTION SAFETY IMPROVEMENTS OCEAN PARKWAY & AVE Z

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10113
Project Description: Street Reconstruction in Community Board 14

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$500	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2023	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

STREET RECONSTRUCTION IN COMMUNITY BOARD 14

Scope Summary:

STREET RECONSTRUCTION IN COMMUNITY BOARD 14

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10115
Project Description: Safety Improvements Broadway Corridor

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$235

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$235	\$0	\$235
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2023	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SAFETY IMPROVEMENTS BROADWAY CORRIDOR

Scope Summary:

SAFETY IMPROVEMENTS BROADWAY CORRIDOR

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD10119
Project Description: PS 92 SIDE WALK EXTENSION

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$200	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PS 92 SIDE WALK EXTENSION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK00502
Project Description: 8th Avenue Sunset Park Chinatown Archway

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-K005

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$129	\$0	\$0	\$0	\$0	\$0	\$1,871	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Oct 2016	Jun 2024	Oct 2024
DESIGN START	Oct 2016	Apr 2018	Oct 2024	Apr 2026
CONSTRUCTION START	Apr 2018	Apr 2020	Apr 2026	Apr 2029

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

8TH AVENUE SUNSET PARK CHINATOWN ARCHWAY

Scope Summary:

8TH AVENUE SUNSET PARK CHINATOWN ARCHWAY

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK00503
Project Description: BQ Green

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-K005

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$2,000	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Oct 2015	Jun 2020	Oct 2020
DESIGN START	Oct 2015	Apr 2017	Oct 2020	Apr 2022
CONSTRUCTION START	Apr 2017	Apr 2019	Apr 2022	Apr 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BQ GREEN

Scope Summary:

BQ GREEN

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK00504
Project Description: Atlantic Avenue - Purchase of WalkNYC Signs

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200 202

Borough: BROOKLYN

Budget Lines: HW-K005

Original Budget: \$35

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$35	\$0	\$35
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2015	Jan 2016	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2016	Jul 2016	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2016	Oct 2016	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2016	Feb 2017	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2017	Jun 2017	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2017	Oct 2017	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2017	Jan 2018	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2018	Mar 2018	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Apr 2018	Mar 2022	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ATLANTIC AVENUE DISTRICT MANAGEMENT ASSOCIATION, INC.: PURCHASE OF WALKNYC SIGNS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK00512
Project Description: Little Red Riding Hood Pre-K Sidewalk Extension

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-K005

Original Budget: \$100

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$100	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2022	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

LITTLE RED RIDING HOOD PRE-K SIDEWALK EXTENSION

Scope Summary:

LITTLE RED RIDING HOOD PRE-K SIDEWALK EXTENSION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK00514
Project Description: Brooklyn Greenway:Atlantic Avenue Connector

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HW-K005 HW-0001K HW-D101

Original Budget: \$2,300

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$2,300	\$2,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2023	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BIKE LANE CONSTRUCTION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK1669B
Project Description: 4th Ave Safety Improvements - Phase B

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$30,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$203	\$0	\$0	\$0	\$0	\$143,209	\$0	\$143,412
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Apr 2017	Sep 2019
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Feb 2020	Dec 2021
FINAL DESIGN	Jan 2022	Jul 2022	Sep 2021	Dec 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Dec 2022	Apr 2023
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	May 2023	Jan 2024
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Jan 2024	Aug 2024
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Aug 2024	Mar 2025
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Mar 2025	Jun 2025
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Mar 2025	Nov 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Nov 2025	Feb 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

4TH AVE SAFETY IMPROVEMENTS PHASE B - ATLANTIC AVENUE TO 8TH ST

Scope Summary:

4TH AVE SAFETY IMPROVEMENTS PHASE B - ATLANTIC AVENUE TO 8TH ST

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK1673
Project Description: South Brooklyn Pedestrian and Bicycle Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101 HW-0001K HW-K005

Original Budget: \$15,938

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$50	\$0	\$0	\$0	\$16,038	\$0	\$16,088
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2027	Sep 2027
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2027	Jan 2028
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2028	Jul 2028
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2028	Oct 2028
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2028	Feb 2029
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2029	Jun 2029
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2029	Oct 2029
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2025	Feb 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SOUTH BROOKLYN PEDESTRIAN AND BICYCLE SAFETY IMPROVEMENTS

Scope Summary:

SOUTH BROOKLYN PEDESTRIAN AND BICYCLE SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWK1674
Project Description: Flatbush Avenue Downtown Brooklyn Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101 HW-0001K

Original Budget: \$22,563

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$22,563	\$0	\$22,863
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	May 2020	Oct 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Oct 2020	Feb 2021
FINAL DESIGN	Jan 2021	Jul 2021	Feb 2021	Aug 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Aug 2021	Nov 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Nov 2021	Mar 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Mar 2022	Jul 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jul 2022	Nov 2025
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Feb 2022	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Apr 2022	May 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

FLATBUSH AVENUE DOWNTOWN BROOKLYN SAFETY IMPROVEMENTS

Scope Summary:

FLATBUSH AVENUE DOWNTOWN BROOKLYN SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWKF029Z
Project Description: FLATLANDS YARD AND STRUCTURES REHABILITATION

Ten-Year Plan Category: FACILITY RECONSTRUCTION

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HW-0003

Original Budget: \$11,545

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$11,545	\$11,545
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2018	Jan 2019
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2021	Apr 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

FLATLANDS YARD AND STRUCTURES REHABILITATION

Scope Summary:

REBUILD EXISTING 23000 SQ OF GARAGE AND AUTO REPAIR SHOP SPACE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWKF2514
Project Description: 25 14th St Fleet Services Shop Rehabilitation

Ten-Year Plan Category: FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0003

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$3,000	\$0	\$0	\$0	\$0	\$3,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

25 14TH ST FLEET SERVICES SHOP REHABILITATION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWP19KTA
Project Description: Complex Pedestrian Ramps - Landmark Installation

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$2,734

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,734	\$0	\$0	\$2,734
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2024	Apr 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

COMPLEX PEDESTRIAN RAMPS - LANDMARK INSTALLATION

Scope Summary:

COMPLEX PEDESTRIAN RAMPS - LANDMARK INSTALLATION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWS2021K1
Project Description: PRIOR NOTICE SIDEWALK - BROOKLYN

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200 P-1331

Original Budget: \$9,877

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$7,963	\$0	\$0	\$0	\$0	\$0	\$7,963
Non-City	\$0	\$1,914	\$0	\$0	\$0	\$0	\$0	\$1,914

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Feb 2020	Mar 2020
DESIGN START	Mar 2020	Aug 2020	Mar 2020	Aug 2020
CONSTRUCTION START	Jan 2021	Oct 2021	Jan 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PRIOR NOTICE SIDEWALKS

Scope Summary:

PRIOR NOTICE SIDEWALKS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWS2021K2
Project Description: PRIOR NOTICE SIDEWALK - BROOKLYN

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1331

Original Budget: \$727

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$727	\$0	\$0	\$0	\$0	\$0	\$727
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Feb 2020	Mar 2020
DESIGN START	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION START	Jul 2020	Jun 2021	Jul 2020	Jun 2021

Explanation for Delay:

Project Location:

PRIOR NOTICE SIDEWALK - BROOKLYN

Scope Summary:

PRIOR NOTICE SIDEWALK - BROOKLYN

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: SANDBULK1
Project Description: Reconstruction of Bay & Corbin Bulkheads - Hurricane Sandy

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$801

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$81	\$0	\$0	\$81
Non-City	\$0	\$0	\$0	\$0	\$720	\$0	\$0	\$720

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Aug 2017	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2017	Jun 2018	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Sep 2022	Jan 2023
CONSTRUCTION TO 50%	Jan 2019	May 2019	Jan 2023	May 2023
CONSTRUCTION TO 75%	May 2019	Sep 2019	May 2023	Sep 2023
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Sep 2023	Dec 2023
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Dec 2023	Feb 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Feb 2024	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BAY PARKWAY AND CORBIN PLACE IN BROOKLYN

Scope Summary:

RECONSTRUCTION OF BAY PARKWAY AND CORBIN PLACE BULKHEADS - HURRICANE SANDY

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TF18-2017
Project Description: AVENUE M MUNICIPAL PARKING FIELD

Ten-Year Plan Category: Parking Meters, Lots, and Garages

Community Boards Served: 200 214

Borough: BROOKLYN

Budget Lines: TF-0018

Original Budget: \$570

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$218	\$218
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2014	Jun 2014	Jun 2020	Jun 2020
CONSTRUCTION START	Jun 2014	Jul 2014	Jun 2020	Jul 2020
CONSTRUCTION COMPLETION	Jul 2014	Feb 2016	Jul 2020	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RECON OF PARKING FIELD

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TF50311
Project Description: Rpl St lg pl Bedford Ave fm Campus Rd to Foster Ave-XMA165.3

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0503

Original Budget: \$254

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$118	\$0	\$136	\$0	\$0	\$0	\$0	\$254

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2018	Jan 2019
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2020	Oct 2020
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2021	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

REPLACEMENT OF STANDARD STREET LIGHTING WITH BC TYPE LAMP POSTS ON BEDFORD AVENUE FROM CAMPUS ROAD TO FOSTER AVENUE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TF50313
Project Description: Instl lg on Cortelyou Rd&Newkirk XMA193.30 & A835

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0503

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$244	\$0	\$156	\$0	\$0	\$0	\$0	\$400

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2019	Jun 2019	Jun 2020	Jun 2020
CONSTRUCTION START	Jul 2019	Aug 2019	Jul 2020	Aug 2020
CONSTRUCTION COMPLETION	Aug 2019	Mar 2021	Aug 2020	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FURNISH AND INSTALL LIGHT ON CORTELYOU RD & NEWKIRK AVENUE BETWEEN CONEY ISLAND AVE AND OCEAN AVENUE IN BROOKLYN

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TF50315
Project Description: Historic St lg poles on Mermaid Avenue bet W21St &W29th St,

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0503

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$400	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2018	Jun 2018	Jun 2018	Jun 2018
CONSTRUCTION START	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION COMPLETION	Aug 2018	Mar 2020	Aug 2018	Jun 2024

Explanation for Delay:

Project Location:

Scope Summary:

HISTORIC STREET LIGHT POLES, BENCHES, AND TREE GUARDS ALONG MERMAID AVENUE BETWEEN WEST 21ST STREET AND WEST 29TH STREET.

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TF50317
Project Description: Upgrade of poles & lg on McDonald Ave, bet Ave R&KingH

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0503

Original Budget: \$888

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$388	\$0	\$0	\$0	\$0	\$0	\$388
Non-City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2019	Jun 2019	Jun 2019	Jun 2019
CONSTRUCTION START	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION COMPLETION	Aug 2019	Mar 2021	Aug 2019	Mar 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

UPGRADE ST LG POLES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFD503K23
Project Description: BROOKLYN HEIGHTS HISTORIC LIGHTING

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200 202

Borough: BROOKLYN

Budget Lines: TF-D503

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$444	\$0	\$0	\$0	\$397	\$17	\$0	\$858
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2011	Jun 2011	Jun 2019	Jun 2019
CONSTRUCTION START	Jul 2011	Aug 2011	Jul 2019	Aug 2019
CONSTRUCTION COMPLETION	Aug 2011	Mar 2013	Aug 2019	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BROOKLYN HEIGHT HISTORIC LIGHTING

Scope Summary:

BROOKLYN HEIGHT HISTORIC LIGHTING

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFD503K26
Project Description: FLATBUSH AVE. ST. PURCHASE AND INSTALLATION OF LAMP POST

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-D503

Original Budget: \$450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$345	\$0	\$0	\$0	\$125	\$0	\$0	\$470
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2011	Jun 2011	Jun 2018	Jun 2018
CONSTRUCTION START	Jul 2011	Aug 2011	Jul 2018	Aug 2018
CONSTRUCTION COMPLETION	Aug 2011	Mar 2013	Aug 2018	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

FLATBUSH AVE. ST. PURCHASE AND INSTALLATION OF LAMP POST

Scope Summary:

FLATBUSH AVE. ST. PURCHASE AND INSTALLATION OF LAMP POST

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFK50313
Project Description: Historic Lighting on Broadway btw Roebling and Bedford

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: TF-K503

Original Budget: \$290

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$290	\$0	\$0	\$290
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2013	Jun 2013	Jun 2019	Jun 2019
CONSTRUCTION START	Jul 2013	Aug 2013	Jul 2019	Aug 2019
CONSTRUCTION COMPLETION	Aug 2013	Mar 2015	Aug 2019	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

HISTORIC LIGHTING ON BROADWAY BTW ROEBLING AND BEDFORD

Scope Summary:

THE WILLIAMSBURG SAVINGS BANK - 175 BROADWAY HOSPITALITY LLC HAS AGREED TO A MAINTENANCE CONTRACT WITH DOT TO PAY EXTRA WATTAGE - REPLACEMENT OF 18 LAMP POSTS WITH HISTORIC LIGHTING FIXTURES ALONG BROADWAY BETWEEN ROEBLING AND BEDFORD STREETS IN WILLIAMSBURG.

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFKVANDMD
Project Description: VANDERBILT AVE MERCHANTS DISTRICT/PHND: ELEGANT STREET LIG

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: TF-K503

Original Budget: \$615

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$549	\$0	\$0	\$0	\$70	\$0	\$0	\$619	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2017	Jun 2017	Jun 2018	Jun 2018
CONSTRUCTION START	Jul 2017	Aug 2017	Jul 2018	Aug 2018
CONSTRUCTION COMPLETION	Aug 2017	Mar 2019	Aug 2018	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ELEGANT STREET LIGHTING FOR VANDERBILT AVE MERCHANTS DISTRICT

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFLGAVEU
Project Description: St Lg on Ave U from Ocean Pkwy to McDonald Ave XMA206.30A

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0503

Original Budget: \$508

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$0	\$0	\$508	\$0	\$0	\$508

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2017	Jun 2017	Jun 2022	Jun 2022
CONSTRUCTION START	Jul 2017	Aug 2017	Jul 2022	Aug 2022
CONSTRUCTION COMPLETION	Aug 2017	Mar 2019	Aug 2022	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FURNISH AND INSTALL ST LIGHT ON AVENUE U

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: BKPARK
Project Description: BROOKLYN BRIDGE PARK - PHASE I BG-38150-101M

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$6,840

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$6,782	\$0	\$0	\$0	\$0	\$52	\$0	\$6,834
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

BROOKLYN BRIDGE PARK - PARKS PHASE I

Scope Summary:

BROOKLYN BRIDGE PARK - PARKS PROJECT PHASE I

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: GKBKGI-01
Project Description: GI - DSGN & CONS OF PARKLAND RETROFITS IN BROOKLYN

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$3,155

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$523	\$0	\$2,391	\$0	\$0	\$0	\$0	\$2,914
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2020	Dec 2018	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Mar 2024	Mar 2021	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Mar 2026	Mar 2024	Mar 2026

Explanation for Delay:

Project Location:

Scope Summary:

GI - DSGN & CONS OF PARKLAND RETROFITS IN BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: GKBKGI-02
Project Description: GI - CONS OF BROOKLYN PARKLAND RETROFITS FY20RP

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169 P-D017

Original Budget: \$1,911

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$114	\$14	\$463	\$0	\$0	\$0	\$0	\$591
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Sep 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN

Scope Summary:

GI - CONS OF BROOKLYN PARKLAND RETROFITS FY20

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-CLNE
Project Description: NDF- East New York - City Line Park

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$7,092

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,890	\$720	\$0	\$0	\$0	\$0	\$0	\$5,610
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ATLANTIC AVENUE, BETWEEN FOUNTAIN AVENUE AND NORTH CONDUIT AVENUE

Scope Summary:

NEIGHBORHOOD DEVELOPMENT FUND - CITY LINE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-CLNKY
Project Description: NDF - Callahan-Kelly Park (B219-117M)

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384 P-0245K

Original Budget: \$18,893

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,908	\$17,071	\$3,597	\$0	\$0	\$0	\$0	\$23,576
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

CALAHAN KELLY PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-HLDN3
Project Description: NDF - Highland Park Eastern Playground R/C Q020-119M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$8,707

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$7,807	\$0	\$0	\$0	\$0	\$0	\$7,857
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF THE EASTERN PLAYGROUND AT HIGHLAND PARK, BOROUGH OF KINGS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-HLDN4
Project Description: NDF - Highland Park Comfort Station R/C Q020-219M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$2,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$1,974	\$0	\$0	\$0	\$0	\$0	\$2,049
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF THE COMFORT STATION AT HIGHLAND PARK, BOROUGH OF KINGS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-HLDN5
Project Description: NDF - Highland Park Pedestrian Improvements Q020-118M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$1,170

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$942	\$94	\$0	\$0	\$0	\$0	\$0	\$1,036
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

PEDESTRIAN IMPROVEMENTS ALONG HIGHLAND BOULEVARD, IN HIGHLAND PARK, BOROUGH OF QUEENS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: NDF-HLND
Project Description: Neighborhood Dev. Fund - East NY - Highland Park Q020-216M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: ED-0384 P-D017 P-0896

Original Budget: \$3,120

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,788	\$1,425	\$0	\$0	\$0	\$0	\$0	\$4,213
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

JAMAICA AVENUE, CRESCENT STREET, CYPRESS HILLS - BOROUGH OF BROOKLYN

Scope Summary:

NEIGHBORHOOD DEVELOPMENT FUND - HIGHLAND PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200CRSL
Project Description: PPA- Recon. Carousel (B073-218M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$168	\$422	\$0	\$0	\$0	\$0	\$0	\$590
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Mar 2020	Sep 2018	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Mar 2020	Mar 2021

Explanation for Delay:

Project Location:

PROSPECT PARK WEST , PARKSIDE AVENUE, BETWEEN FLATBUSH AVENUE, OCEAN AVENUE AND PROSPECT PARK SOUTH WEST

Scope Summary:

PROSPECT PARK - CAROUSEL RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200FITS
Project Description: PPA- Prospect Park Fitness Playground/Equipment (B068-119M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,023

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$126	\$436	\$0	\$0	\$0	\$0	\$0	\$562
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

PROSPECT PARK PARADE GROUND

Scope Summary:

PROSPECT PARK PARADE GROUND - INSTALL ADULT FITNESS EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200HPPP
Project Description: PPA - Harmony Playground Improvements B073-119M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$532

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$132	\$748	\$0	\$0	\$0	\$0	\$0	\$880
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

INSTALL SHADE STRUCTURE OVER SANDBOX AND REPLACE NON WORKING PLAYGROUND STUCTURES WITH VIABLE EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200LFHH
Project Description: PPA- Restor. Lefferts Historic House

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$437	\$2,463	\$0	\$0	\$0	\$0	\$0	\$2,900
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2018
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2018	Mar 2020	Sep 2019	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Sep 2021	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

PROSPECT PARK WEST, PARKSODE AVENUE, BETWEEN FLATBUSH AVENUE, OCEAN AVENUE AND PROSPECT PARK SOUTHWEST.

Scope Summary:

PROSPECT PARK - LEFFERTS HISTORIC HOUSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200LMBF
Project Description: PPA Long Meadow Ballfields restoration 34 acre ballfield

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0412

Original Budget: \$1,033

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$172	\$1,418	\$0	\$0	\$0	\$0	\$0	\$1,590
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BALLFIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200LONG
Project Description: PPA - LONG MEADOW BALLFIELDS RENOV, B073-214M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 208 209 214 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,836

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,257	\$298	\$0	\$0	\$0	\$0	\$0	\$2,555
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN HAZARDOUS CONDITION

Project Location:

BROOKLYN

Scope Summary:

THE RENOVATION OF THE LONG MEADOW BALLFIELD IN PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPBF
Project Description: PROSP. PK. BASEBALL FIELDS-LONG MEADOWS (B073-211M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,330	\$21	\$0	\$32	\$0	\$0	\$0	\$1,383
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

RECONSTRUCT LONG MEADOWS BALLFIELDS AREA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPBL
Project Description: PPA- Long Meadow Ballfields 4-5 (B073-215M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,599	\$120	\$0	\$0	\$0	\$0	\$0	\$1,719
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

PROSPECT PARK WEST, PARKSIDE AVENUE, BETWEEN FLATBUSH AVENUE, OCEAN AVENUE AND PROSPECT PARK SOUTH WEST.

Scope Summary:

PROSPECT PARK - LONG MEADOW

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPCS
Project Description: Prospect Park: Reconstruction of Comfort Station

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,250	\$0	\$0	\$0	\$0	\$2,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

PROSPECT PARK W, PARKSIDE AVE. BET. FLATBUSH AVE., OCEAN AVE. AND PROSPECT PARK SW, BROOKLYN.

Scope Summary:

RECONSTRUCTION OF COMFORT STATION IN PROSPECT PARK, BROOKLYN.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPFB
Project Description: PPA - Flatbush Avenue Park Perimeter B073-315M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 209 209 214

Borough: BROOKLYN

Budget Lines: P-D017 P-K001 P-K011

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,259	\$284	\$0	\$0	\$0	\$0	\$0	\$2,543
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PROSPECT PARK WEST, PARKSIDE AVENUE, BETWEEN FLATBUSH AVENUE, OCEAN AVENUE & PROSPECT PARK SOUTH. BOROUGH OF BROOKLYN

Scope Summary:

PROSPECT PARK ALLIANCE-FLATBUSH AVENUE PARK PERIMETER RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPMB
Project Description: PPA-Building Reconstruction (B073-319M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0412

Original Budget: \$6,093

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$498	\$1	\$349	\$2,286	\$0	\$0	\$0	\$3,134
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2019	Dec 2017	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

PROSPECT PARK- BOROUGH OF BROOKLYN

Scope Summary:

PROSPECT PARK BUILDING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPMO
Project Description: PPA- New M&O Facility & Compound in Prospect Park B073-415M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-D017 P-K001

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$553	\$1,437	\$3,261	\$0	\$0	\$0	\$0	\$5,251
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

PROSPECT PARK WEST, PARKSIDE AVENUE BETWEEN FLATBUSH AVENUE, OCEAN AVENUE, PROSPECT PARK SOUTH. BOROUGH OF BROOKLYN..

Scope Summary:

PROSPECT PARK ALLIANCE - NEW MAINTENANCE AND OPERATIONS FACILITY AND COMPOUND IN PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPNM
Project Description: Prospect Park Nethermead - Repave Walking Path

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 206 207 214 209 208

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$535

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$400	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

PROSPECT PARK W, PARKSIDE AVE. BET. FLATBUSH AVE., OCEAN AVE. AND PROSPECT PARK SW,
 BROOKLYN

Scope Summary:

PROSPECT PARK NETHERMEAD - REPAVE WALKING PATH

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPOC
Project Description: PROSPECT PARK ALLIANCE: RESTORATION TO OCEAN AVE PERIMETER

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 HW-0001K P-K001 P-0412 HW-D101

Original Budget: \$1,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$969	\$10,455	\$0	\$0	\$0	\$0	\$0	\$11,424
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

PPA-OCEAN AVENUE PERIMETER

Scope Summary:

PROSPECT PARK ALLIANCE: RESTORATION TO OCEAN AVE PERIMETER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPOP
Project Description: PPA - Prospect Park Oriental Pavilion B073-416M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-C412 P-K001 P-K011

Original Budget: \$2,362

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,250	\$226	\$0	\$0	\$0	\$0	\$0	\$2,476
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200PPPH
Project Description: PPA- PROSPECT PARK PICNIC HOUSE RENOVATION B073-419M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 207 208 209 214 200

Borough: BROOKLYN

Budget Lines: P-K001 P-1018 P-C412

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$173	\$566	\$0	\$0	\$0	\$0	\$0	\$739
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Apr 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

INSTALLATION OF AIR CONDITIONING IN THE PICNIC HOUSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200SCMP
Project Description: PPA- Parkside Ave. Streetscape Chisholm Monument

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PV-0467

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,000	\$0	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

PROSPECT PARK - PARKSIDE AVENUE

Scope Summary:

PPA- SHIRLEY CHISHOLM MONUMENT PROJECT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200STFP
Project Description: PPA - Parade Ground replace turf field 9 (B068-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,011

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$87	\$663	\$0	\$0	\$0	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

PARADE TURF

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200TNCR
Project Description: PPA- Prospect Park Tennis Center

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$3,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,000	\$0	\$0	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PROSPECT PARK TENNIS CENTER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200WCST
Project Description: PPA-WELLHOUSE COMFORT STATION RENOVATION - (B073-209M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 207

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,512	\$96	\$0	\$0	\$0	\$0	\$0	\$2,608
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Jul 2008	Sep 2008
DESIGN	Sep 2008	Dec 2008	Sep 2008	Dec 2008
BID/ REGISTER CONTRACT	Dec 2008	Mar 2009	Dec 2008	Mar 2009
CONSTRUCTION	Mar 2009	Mar 2010	Mar 2009	Mar 2010
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Mar 2010	Mar 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

PROSPECT PARK, FLATBUSH, OCEAN

Scope Summary:

RENOVATION OF WELLHOUSE COMFORT STATION IN PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200ZO10
Project Description: Prospect Park Zoo - Renovation of Discovery Trail

Ten-Year Plan Category: ZOOS

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: P-D017 P-0884

Original Budget: \$337

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$908	\$0	\$0	\$0	\$0	\$0	\$908
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2010	Jul 2009	Sep 2010
DESIGN	Sep 2010	Sep 2010	Sep 2010	Sep 2010
BID/ REGISTER CONTRACT	Sep 2010	Sep 2010	Sep 2010	Sep 2010
CONSTRUCTION	Sep 2010	Sep 2010	Sep 2010	Sep 2010
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2010	Sep 2011	Sep 2010	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

PROSPECT PARK, BOROUGH OF BROOKLYN

Scope Summary:

PROSPECT PARK ZOO - RECONSTRUCTION OF THE DISCOVERY TRAIL

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200ZO17
Project Description: PPZ- Building "D" Dome Restoration

Ten-Year Plan Category: ZOOS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0887 P-K011

Original Budget: \$164

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,475	\$0	\$0	\$0	\$0	\$0	\$1,475
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Mar 2019	Dec 2017	Mar 2019
BID/ REGISTER CONTRACT	Mar 2019	Dec 2019	Mar 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2020	Dec 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2020	Dec 2021	Dec 2020	Dec 2021

Explanation for Delay:

Project Location:

PPZ- BUILDING"D" DOME RESTORATION

Scope Summary:

PPZ- BUILDING"D" DOME RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200ZO18
Project Description: PPZ- Off exhibit primate holding expansion

Ten-Year Plan Category: ZOOS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0887

Original Budget: \$180

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$650	\$0	\$0	\$0	\$0	\$0	\$650
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Mar 2019	Dec 2017	Mar 2019
BID/ REGISTER CONTRACT	Mar 2019	Dec 2019	Mar 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2020	Dec 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2020	Dec 2021	Dec 2020	Dec 2021

Explanation for Delay:

Project Location:

PPZ- OFF EXHIBIT PRIMATE HOLDING EXPENSION

Scope Summary:

PPZ- OFF EXHIBIT PRIMATE HOLDING EXPENSION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-200ZO19
Project Description: PPZ- Central plaza stairs,benches reconstruction

Ten-Year Plan Category: ZOOS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0887

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,450	\$4,813	\$0	\$0	\$0	\$0	\$8,263
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Mar 2019	Dec 2017	Mar 2019
BID/ REGISTER CONTRACT	Mar 2019	Dec 2019	Mar 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2020	Dec 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2020	Dec 2021	Dec 2020	Dec 2021

Explanation for Delay:

Project Location:

PPZ- CENTRAL PLAZA STAIRS,BENCHES RECONSTRUCTION

Scope Summary:

PPZ- CENTRAL PLAZA STAIRS,BENCHES RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201D17B
Project Description: F.H. STERNBERG PARK BALLFIELDS RECONSTRUCTION, B055-104M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,375

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,195	\$140	\$0	\$0	\$0	\$0	\$0	\$1,335
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2003	Oct 2003	Jul 2003	Oct 2003
DESIGN	Nov 2003	Mar 2004	Nov 2003	Mar 2004
BID/ REGISTER CONTRACT	Apr 2004	Jun 2004	Apr 2004	Jun 2004
CONSTRUCTION	Aug 2004	May 2005	Aug 2004	May 2005
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2005	May 2006	Jun 2005	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

FRANCES HAMBURGER STERNBERG PARK, BROOKLYN, CB #1

Scope Summary:

F.H. STERNBERG PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201EYCK
Project Description: TEN EYCK PLAZA - RENOVATION OF THE PLAZA B386-119M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$591

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$211	\$0	\$0	\$1,831	\$0	\$0	\$0	\$2,042
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

RENOVATION OF PLAZA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201FROS
Project Description: Frost Street Playground - Basketball Court Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,075

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$900	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

FROST ST. BET. DEBEVOISE AVE. AND KINGSLAND AVE., BROOKLYN

Scope Summary:

FROST STREET PLAYGROUND - BASKETBALL COURT RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201GROV
Project Description: Grove St. Community Garden - Upgrade Play Equipment

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$50	\$0	\$0	\$0	\$0	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

72 GROVE STREET, BROOKLYN NY 11221

Scope Summary:

GROVE ST. COMMUNITY GARDEN - UPGRADE PLAY EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MCBH
Project Description: McCarren -RC Bathhouse B058-117M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,090

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$1,020	\$4	\$0	\$13,278	\$0	\$0	\$0	\$14,302	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2018	Dec 2016	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2022	Sep 2019	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

LOCATED N. 12 STREET, LORIMER STREET, MANHATTAN AVENUE, BETWEEN BAYARD STREET, AND BERRY STREET-NASSAU AVENUE, IN THE BOROUGH OF BROOKLYN.

Scope Summary:

MCCARREN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MCC2
Project Description: McCarren Park - Brooklyn

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0819

Original Budget: \$6,500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$546	\$189	\$0	\$5,590	\$0	\$0	\$0	\$6,325
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

MCCARREN PARK - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MCGK
Project Description: McGolrick Park - Sidewalk Replacement

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K

Original Budget: \$684

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$249	\$0	\$0	\$2,165	\$0	\$0	\$0	\$2,414
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RUSSELL STREET, MONITOR STREET, BETWEEN NASSAU AVENUE AND DRIGGS AVENUE

Scope Summary:

MCGOLRICK PARK - SIDEWALK REPLACEMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MDLT
Project Description: Middleton Playground - Phase 1 Renovations

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,075

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$900	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

LYNCH ST., MIDDLETON ST. BET. LEE AVE. AND BEDFORD AVE., BOROUGH OF BROOKLYN

Scope Summary:

MIDDLETON PLAYGROUND - PHASE 1 RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MPFA
Project Description: Metropolitan Rec. Center: Fire Alarm Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-0506

Original Budget: \$416

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$592	\$0	\$0	\$0	\$0	\$0	\$592
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2025	Sep 2022	Sep 2025
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2025	Sep 2027	Sep 2025	Sep 2027

Explanation for Delay:

Project Location:

261 BEDFORD AVENUE,BROOKLYN.

Scope Summary:

RECONSTRUCTION OF FIRE ALARM AT METROPOLITAB REC CENTER.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201MRCY
Project Description: Marcy Green Park-Reconstruction of Rec. Facilities BG-120M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$5,673

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$350	\$485	\$0	\$4,715	\$0	\$0	\$0	\$5,550
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

MARCY GREEN PARK - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201REIN
Project Description: RIDGEWOOD BUSHW.- BEAVER NOLL PARK BG38500-113M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,592	\$0	\$87	\$0	\$0	\$0	\$0	\$3,679
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Sep 2021

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

RIDGEWOOD BUSHWICK SENIOR CITIZENS COUNCIL INC - RHEINGOLD PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201STRN
Project Description: Sternberg Park Upgrades B055-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,277	\$1,059	\$0	\$0	\$0	\$0	\$0	\$3,336
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

LORIMER STREET, BETWEEN MONTROSE AVENUE AND BOERUM STREET. BROOKLYN

Scope Summary:

STERNBERG PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201TRNS
Project Description: Transmitter Park - Shoreline Rehabilitation

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$300	\$0	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

WEST ST. BET. KENT ST. AND GREENPOINT AVE., BROOKLYN

Scope Summary:

TRANSMITTER PARK - SHORELINE REHABILITATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-201WILL
Project Description: William Sheridan - Brooklyn- B124-119M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$8,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$583	\$0	\$0	\$7,817	\$0	\$0	\$0	\$8,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

WILLIAM SHERIDAN - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202018A
Project Description: Brooklyn Bridge Park

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: P-1200 P-D017 P-K011

Original Budget: \$61,561

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$274,621	\$5,500	\$0	\$0	\$0	\$0	\$0	\$280,121
Non-City	\$3,400	\$1,240	\$0	\$0	\$0	\$0	\$0	\$4,640

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2003	Jan 2004	Oct 2003	Jan 2004
DESIGN	Jan 2004	Mar 2004	Jan 2004	Mar 2004
BID/ REGISTER CONTRACT	Apr 2004	Jun 2004	Apr 2004	Jun 2004
CONSTRUCTION	Jul 2004	Sep 2005	Jul 2004	Sep 2005
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2005	Sep 2006	Oct 2005	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN BRIDGE PARK PHASE 3

Scope Summary:

BROOKLYN BRIDGE PARK PHASE 3 - FY'16 SECTION 254 ADDS \$70K (P D017)...FY18 ADOPTION ADDS \$1,500M (P K011)...FY18 SEPT NYS OPRHP GRANT FOR \$500K RECEIVED FOR BBP & \$ FY18 SEPT 740K NYS ESD MARKET NY GRANT FOR \$740K RECEIVED FOR BBP...FY'19E SECTION 211 ADDS \$500K (P K011)..FY'19 ADOPTION RESCINDS \$500K (P K011) SECTION 211 ADD & ADDS \$1.5M (P D017) & \$1.0M (P 1200)..6/28/18 B/L P-1018 CHANGED TO P-1200...\$1.5M (PK011), \$1.240M (P 1200) ROLLED TO FY'20...FY'20 \$51K TRF FR P-2PLGR9D, \$306K TRF FR P-2PLGR9E, \$143K TRF FR P-2021018, \$500K TRF FR P-214KOLB (P K011) FUNDS ARE BEING TRANSFERRED TO SWAP OUT INCORRECT BP BL (P K001) INCORRECT BL TO BE RESCINDED DURING APRIL PLAN... FY'21 SEC. 249/254 RESCINDMENT \$1M P-K001 (INCORRECT BL - SWAPPED WITH P-K011) & \$500K P-K011 (REDUCTION OF SEC. 211 ADD)...

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202BRDG
Project Description: Bridge Park- Adult Fitness, Multi Purpose Play (B223J-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$8,908

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$636	\$0	\$0	\$0	\$0	\$0	\$0	\$636
Non-City	\$263	\$371	\$6,366	\$0	\$0	\$0	\$0	\$7,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

Project Location:

JAY AND BQE, JAY STREET, PROSPECT STREET, BRIDGE STREET

Scope Summary:

BRIDGE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202C974
Project Description: FORT GREENE PK PRISONSH MARTYRS MONU&BR EAGL B32-103MA,203MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$4,655

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,969	\$0	\$0	\$0	\$0	\$0	\$0	\$3,969
Non-City	\$268	\$0	\$0	\$76	\$0	\$0	\$0	\$344

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2002	Mar 2003	Jul 2002	Mar 2003
DESIGN	Mar 2003	Mar 2004	Mar 2003	Jan 2005
BID/ REGISTER CONTRACT	Apr 2004	Jun 2004	Mar 2005	Oct 2005
CONSTRUCTION	Jul 2004	Dec 2005	Mar 2006	Oct 2007
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2005	Dec 2006	Oct 2007	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

MYRTLE AND DEKALB AVENUES; CUMBERLAND ST CD#35

Scope Summary:

FY'15 TRF \$27K (P C974) TRF TO P-205LIND...\$13K (P C974) TRF TO P-213ASRL...\$41K (C974) TRF TO P-2PLG15A...FY'17 SEPT PLAN PER GRANTS UNIT, \$7K GRANT ZEROED OUT...\$10K PC974 FY17 TRSF TO P-204HOPE...\$45K TRF TO P-2PWBFTG...FY'20J ROLLS \$76K FR FY'20 TO FY'23...

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202CAD2
Project Description: Cadman Plaza Park - Brooklyn (B113A-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$6,900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$389	\$0	\$525	\$5,765	\$0	\$0	\$0	\$6,679
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

CADMAN PLAZA PARK - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202CADM
Project Description: CADMAN PLAZA (RC L/S SURROUND BKLN WAR MEM. BLDG ACCESS)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$265

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,998	\$557	\$0	\$0	\$0	\$0	\$0	\$3,555
Non-City	\$620	\$0	\$0	\$0	\$0	\$0	\$0	\$620

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Mar 2013	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

TILLARY, C PLAZA WEST, C PLAZA EAST, PROSPECT STREETS

Scope Summary:

CADMAN PLAZA - RECONSTRUCT LANDSCAPE SURROUNDING BROOKLYN WAR MEMORIAL INCLUDE BUILDING ACCESS...2/20/19 \$80K P-K011 FY23 XFER FROM P-2PLRQ12

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202CBP1
Project Description: Commodore Barry Park - Continue Park Phase Renovations

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$0	\$0	\$2,000	\$0	\$0	\$0	\$2,050
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

NASSAU ST., PARK AVE., BET. NAVY ST. AND N. ELLIOT PL., BROOKLYN

Scope Summary:

COMMODORE BARRY PARK - CONTINUE PARK PHASE RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202CHAP
Project Description: CHAPIN PLAYGROUND -RECON. SPRINKLER BG-311M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 202 200

Borough: BROOKLYN

Budget Lines: P-1018 P-D017

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$88	\$30	\$0	\$0	\$290	\$0	\$0	\$408
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Aug 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

COLUMBIA HTS AT MIDDAGH STREET, BOROUGH OF BROOKLYN

Scope Summary:

RECONSTRUCTION OF THE SPRINKLER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202CUGP
Project Description: Cuyler Gore Park Renovations

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$5,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$5,500	\$0	\$0	\$0	\$5,600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

CARLTON AVE., FULTON ST., GREEN AVE., BROOKLYN

Scope Summary:

CUYLER GORE PARK RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202D17B
Project Description: MCLAUGHLIN PARK BALLFIELD,WDG POOL AREA,BSKTBL&HNDB,B61-105M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$3,005

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,400	\$0	\$0	\$0	\$0	\$183	\$0	\$2,583
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2003	Oct 2003	Jul 2003	Oct 2003
DESIGN	Nov 2003	Dec 2003	Nov 2003	Dec 2003
BID/ REGISTER CONTRACT	Jan 2004	Mar 2004	Jan 2004	Mar 2004
CONSTRUCTION	May 2004	May 2005	May 2004	May 2005
PUNCHLIST COMPLETE, JOB CLOSED	May 2005	May 2006	May 2005	May 2006

Explanation for Delay:

Project Location:

MCLAUGHLIN PARK, BROOKLYN

Scope Summary:

MCLAUGHLIN PARK BASEBALL FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202FTGN
Project Description: Fort Grene Park - entrance & pass (B032-110M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 202 200

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,982	\$206	\$0	\$0	\$0	\$0	\$0	\$2,188
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Nov 2005	Jan 2006
DESIGN	Sep 2007	Dec 2007	Jan 2006	Apr 2006
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	May 2006	Jul 2006
CONSTRUCTION	Mar 2008	Mar 2009	Jul 2006	Jul 2007
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Jul 2007	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

MYRTLE AVE, CUMBERLAND ST & DEKALB AVE

Scope Summary:

500K FROM CC FOR RENOVATION OF WASHINGTON PARK/MYRTLE AVENUE ENTRANCE AT FORT GREENE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202FTGP
Project Description: PWOB-FT. GREENE PK- PATHS,ENTRANCE RC & DRAINAGE B032-116M)

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200 202

Borough: BROOKLYN

Budget Lines: P-1018 P-D017 P-0935 P-K011

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$773	\$164	\$7,000	\$0	\$0	\$0	\$0	\$7,937
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	May 2015
DESIGN	May 2015	Jul 2015	May 2015	Jul 2015
BID/ REGISTER CONTRACT	Jul 2015	Oct 2015	Jul 2015	Oct 2015
CONSTRUCTION	Oct 2015	Oct 2016	Oct 2015	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2017	Oct 2016	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

MYRTLE AVENUE, DE KALB AVENUE, WASHINGTON PARK & ST. EDWARDS STREET IN THE BOROUGH OF BROOKLYN.

Scope Summary:

THE RECON. OF ENTRANCE TO FT. GREENE PK & DRAINAGE IMPROVE.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202GRPL
Project Description: Greene Playground - Reconstruction of Playground

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$3,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$2,900	\$0	\$0	\$0	\$3,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

GREENE AVE. BET. WAVERLY AVE. AND WASHINGTON AVE., BROOKLYN

Scope Summary:

GREENE PLAYGROUND - RECONSTRUCTION OF PLAYGROUND, BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202WASH
Project Description: Washington Hall Playground basketball courts, Brooklyn

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$1,655

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$231	\$140	\$0	\$1,260	\$0	\$0	\$0	\$1,631
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

WASHINGTON HALL PLAYGROUND BASKETBALL COURTS, BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-202WPDR
Project Description: Washington Park Dog Run B111-118M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K P-K011

Original Budget: \$473

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$138	\$654	\$0	\$0	\$0	\$0	\$0	\$792
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

DOG RUN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203CHRL
Project Description: Charlie's Place Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K

Original Budget: \$1,182

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$137	\$179	\$897	\$0	\$0	\$0	\$0	\$1,213
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

PARKS - CHARLIE'S PLACE: CONVERT ASPHALT FIELD TO SYNTHETIC TURF; MONDO PERIMETER TRACK, FENCING AND SIDEWALKS ON HOPKINS AND ELLERY. RECONSTRUCT EXISTING BASKETBALL COURT, HANDBALL COURT, COMMUNITY GARDEN, FENCING AND SIDEWALK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203D17E
Project Description: Von King cultural arts center - phase 3 B088-111MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: P-1018 P-1250 P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,589	\$2,232	\$0	\$0	\$0	\$0	\$0	\$7,821
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	May 2011	Jul 2011
DESIGN	Sep 2006	Dec 2006	May 2011	Jan 2012
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Jun 2012	Sep 2012
CONSTRUCTION	Mar 2007	Mar 2008	Dec 2012	Dec 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Jul 2013	Aug 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

HERBERT VON KING PARK CULTURAL ARTS CENTER

Scope Summary:

VON KING PARK CULTURAL ARTS CENTER PHASE 3

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203FULT
Project Description: FULTON PARK - RESTORATION OF COMFORT STATION B038-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 203 200

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$2,820

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,884	\$206	\$1,160	\$0	\$0	\$0	\$0	\$3,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Oct 2015
DESIGN	Sep 2013	Dec 2013	Oct 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Jan 2016	Mar 2016
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - FULTON STREET, CHAUNCEY STREETS STUYVESANT AND LEWIS AVENUES

Scope Summary:

FULTON PARK - RESTORATION OF COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203HPUP
Project Description: Harmony Park - Upgrades and Beautification

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$950	\$0	\$0	\$0	\$0	\$0	\$950
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADES AND BEAUTIFICATION TO HARMONY PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203LFGP
Project Description: Lafayette Gardens Playground Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,625

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$1,500	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

LAFAYETTE AVE. AND FRANKLIN AVE., BROOKLYN

Scope Summary:

LAFAYETTE GARDENS PLAYGROUND RECONSTRUCTION, BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-203SRTG
Project Description: Saratoga Park - Playground Reconstruction (B079-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 203

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,528

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$297	\$166	\$0	\$1,970	\$0	\$0	\$0	\$2,433
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

HALSEY STREET BETWEEN HOWARD AVENUE AND SARATOGA AVENUE IN THE BOROUGH OF BROOKLYN

Scope Summary:

SARATOGA PARK- REPAVE ALL PATHS AND PLAZA AREAS, NEW BENCHES, SITTINGAREAS, PICNIC TABLES, DRINKING FOUNTAINS AND GROUND HYDRANTS. IMPROVESECURITY LIGHTING. RECONSTRUCT SMALL PLAYGROUND. PRUNE TREES, IMPROVELANDSCAPING AND CREATE LOW-FENCE ENTRY.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-204GRCK
Project Description: Green Central Knoll - Comfort Station B395-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,657	\$146	\$268	\$0	\$0	\$0	\$0	\$4,071
Non-City	\$350	\$0	\$0	\$0	\$0	\$0	\$0	\$350

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

FLUSHING AVENUE, CENTRAL AVENUE, NOLL STREET, EVERGREEN STREET. BOROUGH OF BROOKLYN

Scope Summary:

GREEN CENTRAL KNOLL - COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-204HECK
Project Description: Heckscher Playground (B139-115M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,610

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,072	\$0	\$0	\$446	\$0	\$0	\$0	\$2,518
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

LINDEN STREET BET. CENTRAL AVE AND WILSON AVE. BOROUGH OF BROOKLYN..

Scope Summary:

HECKSCHER PLAYGROUND - SYNTHETIC TURF FIELD ATHLETIC TRAN AND AN ADULT FITNESS AREA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-204HOPE
Project Description: Hope Ballfields (B429-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 204

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$4,331

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,447	\$13	\$1	\$122	\$0	\$0	\$0	\$3,583
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

KNICKEBOCKER AVENUE, BETWEEN GROVE STREET AND MENAHAN STREET IN THE BOROUGH OF BROOKLYN

Scope Summary:

HOPE BALLFIELDS.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-204RUDD
Project Description: Rudd Play. - Con. Skate Park & Bask. ball cts (B131-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 204

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,448

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,442	\$269	\$0	\$0	\$0	\$0	\$0	\$3,711
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ABERDEEN STREET, FURMAN AVENUE, NORTH OF BUSHWICK IN THE BOROUGH OF BROOKLYN

Scope Summary:

RUDD PLAY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205CYPS
Project Description: Cypress Park - Renovation of Cypress Park B103-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017 P-1018

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,888	\$111	\$535	\$0	\$0	\$0	\$0	\$6,534
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

EUCLID AVENUE BETWEEN DUMONT AVENUE & BLAKE AVENUE, BOROUGH OF BROOKLYN

Scope Summary:

RENOVATION OF CYPRESS PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205GRPG
Project Description: Grace Playground Park Renovation Phase I B078-119M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,973

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$328	\$143	\$0	\$1,629	\$0	\$0	\$0	\$2,100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

GRACE PLAYGROUND PARK RENOVATION PHASE I

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205HLND
Project Description: Highland Park Basketball Courts R/C Q020-116MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,166	\$0	\$91	\$0	\$0	\$0	\$0	\$1,257
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2015	Sep 2015
DESIGN	Sep 2014	Dec 2014	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

JAMAICA AVENUE, CRESCENT STREET, CYPRESS HILLS - BOROUGH OF BROOKLYN

Scope Summary:

HIGHLAND PARK - BASKETBALL COURTS RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205HPSB
Project Description: Highland Park Stone Bridge Q020-418M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D019

Original Budget: \$5,068

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$266	\$0	\$3,722	\$338	\$0	\$0	\$0	\$4,326
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

HIGHLAND PARK STONE BRIDGE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205LIN1
Project Description: Linden Park:Phase 4-Playground,Spray Shower & Basketball crt

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$4,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$0	\$0	\$4,100	\$0	\$0	\$0	\$4,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

VERMONT ST. BET. LINDEN BLVD. AND STANLEY AVE.BROOKLYN

Scope Summary:

LINDEN PARK: RENOVATION OF LINDEN PARK PHASE 4: PLAYGROUND, SPRAY SHOWER & MINI-BASKETBALL COURT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205LIN2
Project Description: Linden Park: Phase 5 Area Renovation

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$3,596

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$100	\$0	\$1,127	\$3,336	\$0	\$0	\$4,638
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

VERMONT ST. BET. LINDEN BLVD. AND STANLEY AVE.

BROOKLYN

Scope Summary:

LINDEN PARK PHASE 5 AREA RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205LION
Project Description: Lion's Pride Playground - B107-119M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K

Original Budget: \$4,727

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$468	\$147	\$0	\$3,914	\$0	\$0	\$0	\$4,529
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

LION'S PRIDE PLAYGROUND - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205PPMT
Project Description: Public Place - Monument Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$17	\$0	\$250	\$1,000	\$0	\$0	\$0	\$1,267
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

ELDERT LA. BETWEEN LIBERTY AVE. AND GLENMORE AVE.

BROOKLYN

Scope Summary:

PUBLIC PLACE - MONUMENT RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205SBRO
Project Description: Sperandeo Brothers playground B163-110M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,369	\$0	\$0	\$105	\$0	\$0	\$0	\$2,474
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2009	Jul 2009	Sep 2009
DESIGN	Sep 2009	Dec 2009	Sep 2009	Dec 2009
BID/ REGISTER CONTRACT	Dec 2009	Mar 2010	Dec 2009	Mar 2010
CONSTRUCTION	Mar 2010	Mar 2011	Mar 2010	Mar 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Mar 2012	Mar 2011	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

NEW PLAY EQUIPMENT AND RECONSTRUCT COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-205SHNK
Project Description: Schenk Playground - B261

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 205 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$2,527

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$404	\$0	\$94	\$1,445	\$500	\$937	\$0	\$3,380
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

LIVONIA AVENUE BETWEEN BARBEY STREET & SCHENK AVENUE

Scope Summary:

SCHENK PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206ENIS
Project Description: Ennis Playground - B095-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,836

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,123	\$1	\$333	\$0	\$0	\$0	\$0	\$3,457
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - 11 STREET, 12 STREET, BETWEEN 2 AVNUE & 3RD AVENUE

Scope Summary:

ENNIS PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206GDAM
Project Description: Restoration of Grand Army Plaza Arch, Bailey Ftn, &SRND AREA

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1141

Original Budget: \$9,495

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$955	\$4,836	\$459	\$0	\$0	\$0	\$0	\$6,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

RESTORATION OF GRAND ARMY PLAZA ARCH, BAILEY FTN, &SRND AREA

Scope Summary:

RESTORATION OF GRAND ARMY PLAZA ARCH, BAILEY FTN, &SRND AREA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206GDAS
Project Description: Grand Army Plaza - Site Restoration B040-120M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1141

Original Budget: \$3,403

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$0	\$0	\$2,995	\$0	\$0	\$0	\$3,070
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

PROSPECT PARK - GRAND ARMY PLAZA

Scope Summary:

GRAND ARMY PLAZA - SITE RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206ICKE
Project Description: HAROLD ICKES PLGRD PH 1

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017

Original Budget: \$3,726

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$644	\$406	\$2,745	\$0	\$0	\$0	\$0	\$3,795
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BIKE, SKATE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206MARY
Project Description: St. Mary's Plgd. Play Equip. Recon. Safety Surf. B118-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 206

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,102	\$0	\$202	\$0	\$0	\$0	\$0	\$1,304
Non-City	\$850	\$0	\$0	\$0	\$0	\$0	\$0	\$850

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SMITH STREET, BETWEEN NELSON AND HUNTINGTON STREET, BOROUGH OF BROOKLYN

Scope Summary:

RECONSTRUCTION OF ST MARY'S PLAYGROUND.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206PENN
Project Description: William Penn Playground - Renovate P.S. 321

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$800	\$0	\$0	\$0	\$0	\$800
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

WILLIAM PENN PLAYGROUND - P.S. 231, BOROUGH OF BROOKLYN

Scope Summary:

WILLIAM PENN PLAYGROUND - RENOVATE P.S. 321

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206REDH
Project Description: RC - PATHS AND BBQ AREA IN COFFEY PARK B077-112M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 206 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,865	\$239	\$0	\$0	\$0	\$0	\$0	\$2,104
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Mar 2013

Explanation for Delay:

Project Location:

OTSEGO, BAY HICKS, LORRAINE, COURT, HALLECK STREETS, BOROUGH OF BROOKLYN

Scope Summary:

RED HOOK PARK-CONSTRUCTION OF BICYCLE AND PEDESTRIAN PATH WITH FITNESS STATIONS AND LINE MARKINGS FOR CYCLISTS. THIS PROJECT WOULD HELP COMPLETE A PORTION OF THE BROOKLYN WATERFRONT GREENWAY PROJECT.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RH02
Project Description: Red Hook - Oversight 9

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$43	\$1,000	\$0	\$2,256	\$0	\$0	\$0	\$3,299
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN

Scope Summary:

RED HOOK - OVERSIGHT 9

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHBF
Project Description: Red Hook - Ball field 9/Soccer 2 (B126-117M)

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$18,836

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$17,461	\$3,197	\$0	\$0	\$0	\$0	\$0	\$20,658
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

RED HOOK - BALL FIELD 9/SOCCER 2

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHBS
Project Description: Red Hook Track 1/Soccer 3 & Ballfields 1-4 (B126-118M)

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$50,380

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,315	\$0	\$0	\$58,889	\$0	\$0	\$0	\$63,204
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

REMEDICATION AND RECONSTRUCTION OF TRACK 1, SOCCER 3 AND BALLFIELDS 1-4 AT RED HOOK PARK.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHCF
Project Description: Red Hook - Community Farm Upgrades

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$68	\$500	\$0	\$0	\$0	\$0	\$0	\$568
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

HALLECK ST., BUSH ST. BET. OTSEGO ST. AND COURT ST. , BROOKLYN

Scope Summary:

RED HOOK - COMMUNITY FARM UPGRADES

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHO1
Project Description: Red Hook- EPA Oversight 5-8

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$130	\$1,162	\$0	\$2,009	\$0	\$0	\$0	\$3,301
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RED HOOK BROOKLYN

Scope Summary:

RED HOOK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHRC
Project Description: Red Hook Recreation Center Reconstruction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0506

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,800	\$6,200	\$2,755	\$4,302	\$19,488	\$0	\$34,545
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

RED HOOK RECREATION CENTER & FIRE ALARMS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206RHSF
Project Description: Red Hook - Soccer 1 & 6

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$21,196

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,647	\$100	\$0	\$0	\$0	\$22,999	\$0	\$24,746
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

LOCATED AT HALLECK STREET, BUSH STREET, BETWEEN OTSEGO STREET AND COURT STREET IN THE BOROUGH OF BROOKLYN

Scope Summary:

RED HOOK RECREATION AREA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-206SMRY
Project Description: St. Mary's Playground (B118-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 206

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$927

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,358	\$1	\$313	\$0	\$0	\$0	\$0	\$1,672
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SMITH STREET BETWEEN NELSON STREET AND HUNTINGTON STREET - BROOKLYN

Scope Summary:

ST MARY'S PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207BTFY
Project Description: Butterfly Garden - B255G

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 207

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$650

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$942	\$0	\$62	\$0	\$0	\$0	\$0	\$1,004
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Jun 2016
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Nov 2016	Aug 2017
CONSTRUCTION	Mar 2016	Mar 2017	Sep 2017	Sep 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Sep 2018	Sep 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - 7TH AVENUE, BETWEEN 17 STREET AND 18 STREET

Scope Summary:

BUTTERFLY GARDEN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207OPML
Project Description: Ocean Parkway Malls - RC B065-119M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$2,129

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$188	\$694	\$0	\$1,917	\$0	\$0	\$0	\$2,799
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

OCEAN PARKWAY MALLS - RC

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207RAIN
Project Description: Rainbow Playground - Playground Update B265

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 207

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$591

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$210	\$0	\$0	\$1,100	\$0	\$500	\$0	\$1,810	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

6 AVENUE, BETWEEN 55 STREET AND 56 STREET.. BOROUGH OF BROOKLYN

Scope Summary:

RAINBOW PLAYGROUND UPGRADE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207SNST
Project Description: Sunset Park - Benches -B087-116M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 207 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017

Original Budget: \$1,090

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,636	\$2	\$206	\$0	\$0	\$0	\$0	\$1,844
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - 41 STREET, 44 STREET BETWEEN 5 AVENUE & 7 AVENUE

Scope Summary:

SUNSET PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207SPHD
Project Description: HANDBALL COURT RENOVATIONS AT SUNSET PARK (B087-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$682

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$148	\$477	\$0	\$0	\$0	\$0	\$0	\$625
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

HANDBALL COURT RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207SPOS
Project Description: Sunset Park - Open Stage Creation

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$1,000	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

41 ST., 44 ST., BET. 5 AVE. AND 7 AVE., BROOKLYN

Scope Summary:

SUNSET PARK - OPEN STAGE CREATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207SSAF
Project Description: Sunset Park - Adult Fitness

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 207 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$590

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$518	\$165	\$0	\$0	\$0	\$0	\$0	\$683
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - 41 STREET, 44 STREET BETWEEN 5TH AND 7TH AVENUE

Scope Summary:

SUNSET PARK ADULT FITNESS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-207SSPK
Project Description: Sunset Park - Renovation - B087-117MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 207

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$907	\$79	\$0	\$0	\$0	\$0	\$0	\$986
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

41STREET 44 STREET, BETWEEN 5 AVENUE AND 7 AVENUE. BROOKLYN

Scope Summary:

SUNSET PARK RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208BROW
Project Description: Brower Park - Reconstruction of basketball courts -B012-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017

Original Budget: \$952

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$975	\$153	\$0	\$0	\$0	\$0	\$0	\$1,128
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ST. MARK'S AVENUE, PARK PLACE BETWEEN BROOKLYN AVENUE AND KINGSTON AVENUE. BROOKLYN

Scope Summary:

BROWER PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208HVAC
Project Description: ST. JOHNS HVAC UPGRADE-B245-114M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: P-1250

Original Budget: \$2,568

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,095	\$61	\$204	\$0	\$0	\$0	\$0	\$4,360
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Mar 2014
DESIGN	Sep 2013	Dec 2013	Mar 2014	Feb 2015
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Feb 2015	May 2015
CONSTRUCTION	Mar 2014	Mar 2015	Dec 2016	Dec 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Dec 2017	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

1251 PROSPECT PLACE, BOROUGH OF BROOKLYN

Scope Summary:

THE UPGRADE OF THE HVAC IN ST JOHNS RECREATION CENTER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208K11A
Project Description: ST. MARK'S AVE. STREETBED PARK RECONSTR; BG-38050-199

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$1,058

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$964	\$48	\$0	\$0	\$0	\$0	\$0	\$1,012
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208K11E
Project Description: St. John's Recreation Center - comfort station (B245-111M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 208 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,201	\$18	\$153	\$0	\$0	\$0	\$0	\$2,372
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2009	Jul 2009	Sep 2009
DESIGN	Sep 2009	Dec 2009	Nov 2012	Feb 2013
BID/ REGISTER CONTRACT	Dec 2009	Mar 2010	Mar 2013	Sep 2013
CONSTRUCTION	Mar 2010	Mar 2011	Sep 2013	Sep 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Mar 2012	Sep 2013	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

TROY AVENUE, BERGEN, PROSPECT PL, SCHENECTADY AVENUE

Scope Summary:

IMPROVEMENTS AND RENOVATION OF THE COMFORT STATION IN THE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208LIN2
Project Description: Lincoln Terrace Park - Brooklyn (B054-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$4,737

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$370	\$0	\$0	\$4,000	\$0	\$0	\$0	\$4,370
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

LINCOLN TERRACE PARK - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208LTCS
Project Description: Lincoln Terrace- Comfort Station B054-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$555	\$4	\$0	\$3,855	\$0	\$0	\$0	\$4,414
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

EASTERN PARKWAY, EAST NEW YORK AVENUE BETWEEN ROCHESTER AVENUE AND PORTAL STREET.
 BOROUGH OF BROOKLYN.

Scope Summary:

LINCOLN TERRACE COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208SJFA
Project Description: ST. John's Rec. Center: Fire Alarm Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: P-0506

Original Budget: \$628

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$717	\$0	\$0	\$0	\$0	\$0	\$717
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2025	Sep 2022	Sep 2025
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2025	Sep 2027	Sep 2025	Sep 2027

Explanation for Delay:

Project Location:

1251 PROSPECT PLACE, BROOKLYN.

Scope Summary:

FIRE ALARM RECONSTRUCTION AT ST. JOHN'S REC. CENTER.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208STFE
Project Description: ST. JOHNS REC CENTER - OUTDOOR FITNESS EQUIPMENT (B245-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$682

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$68	\$500	\$0	\$0	\$0	\$0	\$0	\$568
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

OUTDOOR FITNESS EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-208STUD
Project Description: CPI PH 1- Stroud Playground (B350-115M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 208 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,539	\$0	\$101	\$0	\$0	\$0	\$0	\$5,640
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PARK UPGRADES AND RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-209D017
Project Description: PARKSIDE (P.S. 92) PLAYGROUND (B267-109M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,744	\$0	\$0	\$45	\$0	\$0	\$0	\$1,789
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2007	Sep 2008
DESIGN	Sep 2006	Dec 2006	Oct 2008	May 2009
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Aug 2009	Feb 2011
CONSTRUCTION	Mar 2007	Mar 2008	Feb 2011	Feb 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Feb 2011	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PARKSIDE (PS 92) PLAYGROUND, BROOKLYN, CB 9

Scope Summary:

PARKSIDE (PS 92) PLAYGROUND RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-209WNGE
Project Description: Wingate Park - Basketball Courts

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 209

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,553	\$251	\$0	\$0	\$0	\$0	\$0	\$2,804
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

WINTHROP STREET, BROOKLYN AVENUE, RUTLAND ROAD

Scope Summary:

WINGATE PARK - BASKETBALL COURTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210245A
Project Description: OWL'S HEAD PK - GREENWAY CONNECTOR B066-108M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$1,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$347	\$0	\$0	\$0	\$0	\$0	\$0	\$347
Non-City	\$1,046	\$0	\$0	\$44	\$0	\$0	\$0	\$1,090

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	Oct 2007
DESIGN	Sep 2007	Dec 2007	Oct 2007	Oct 2008
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Mar 2009	Jul 2009
CONSTRUCTION	Mar 2008	Mar 2009	Mar 2010	Dec 2010
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Dec 2010	Dec 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN HAZARDOUS CONDITION

Project Location:

BROOKLYN CB 10 AT FORT HAMILTON PARKWAY AND 94TH STREET

Scope Summary:

JJ CARTY PARK OFFICE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210C040
Project Description: MCKINLEY PARK PATHS&LDSCPE B060-101M (FORMER B060-196)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-C017

Original Budget: \$1,536

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,289	\$89	\$0	\$0	\$0	\$0	\$0	\$1,378
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

MCKINLEY PARK, BROOKLYN FT HAMILTON PKWY, 73 TO 78 STS, 7 AVE

Scope Summary:

RECONSTRUCTION OF PAVEMENTS, CONCRETE CURBS, FENCES, BENCHES, GAME TABTING, DRINKING FOUNTAIN, AND DRAINAGE & WATER SUPPLY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210D17T
Project Description: SHORE ROAD PATHWAY BICYCLE PATH

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 210 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0501 PU-0200 P-K011 P-1130

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$166	\$428	\$0	\$6,900	\$0	\$0	\$0	\$7,494
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

SHORE ROAD PATHWAY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210DBSF
Project Description: Dyker Beach Park- Soccer Field B028-116M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 210 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,954

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,118	\$445	\$227	\$0	\$0	\$0	\$0	\$2,790
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2020

Explanation for Delay:

Project Location:

86 STREET, BELT PARKWAY, BETWEEN BAY 8 STREET 14 AVEUE AND 7TH AVENUE, BROOKLYN

Scope Summary:

DYKER BEACH SOCCER FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210DOG
Project Description: Shore Park - Shore Park Dog Run

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$136	\$0	\$0	\$1,000	\$0	\$0	\$0	\$1,136
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2019	Mar 2020	Sep 2019	Mar 2020
DESIGN	Mar 2020	Mar 2021	Mar 2020	Mar 2021
BID/ REGISTER CONTRACT	Mar 2021	Dec 2021	Mar 2021	Dec 2021
CONSTRUCTION	Dec 2021	Dec 2022	Dec 2021	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2022	Dec 2023	Dec 2022	Dec 2023

Explanation for Delay:

Project Location:

4 AVE., SHORE RD., BELT PKWY., VERRAZANO BRIDGE, BROOKLYN

Scope Summary:

SHORE PARK - SHORE ROAD DOG RUN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210FTHM
Project Description: Ft. Hamilton Courts - RC of Bsktball & Tennis Cts -B192A

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 210

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$2,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$0	\$2,200	\$0	\$0	\$0	\$0	\$2,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

83 STREET TO 85 STREET, BETWEEN COLONIAL ROAD AND NARROWS AVENUE, IN THE BOROUGH OF BROOKLYN

Scope Summary:

THE RECONSTRUCTION OF 2 BASKETBALL COURTS; PHASE 3 RECONSTRUCTION OF 3 TENNIS COURTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210JCAR
Project Description: John J. Carty Tennis Courts B210-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,169	\$79	\$0	\$0	\$0	\$0	\$0	\$3,248
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Oct 2015
DESIGN	Sep 2014	Dec 2014	Oct 2015	May 2017
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Sep 2017	May 2018
CONSTRUCTION	Mar 2015	Mar 2016	Jul 2018	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Jul 2019	Jul 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

FORT HAMILTON PARKWAY, BETWEEN 94 STREET AND 101STREET, BOROUGH OF BROOKLYN

Scope Summary:

JOHN J. CARTY TENNIS COURTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210JJCP
Project Description: JJ Carty Park - Renovation of Playground

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$5,400

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$5,400	\$0	\$0	\$0	\$5,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

FT. HAMILTON PKWY. BET. 94 ST. AND 101 ST., BROOKLYN

Scope Summary:

JJ CARTY PARK - RENOVATION OF PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210OWLH
Project Description: Owl's Head Park - Reconstruction of Basketball Courts

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$4,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$3,900	\$0	\$0	\$0	\$4,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

OWL'S HEAD PARK - RECONSTRUCTION OF BASKETBALL COURTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210RUPP
Project Description: Russell Pedersen Playground Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$5,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$100	\$0	\$5,300	\$0	\$0	\$0	\$5,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

COLONIAL RD. FROM 83 ST. TO 85 ST., BROOKLYN

Scope Summary:

RUSSELL PEDERSEN PLAYGROUND RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210SHCP
Project Description: Shore Road Park - Path Reconstruction (B082-220M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0973

Original Budget: \$1,308

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$65	\$0	\$0	\$1,270	\$0	\$0	\$0	\$1,335
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

SHORE ROAD PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210SHOR
Project Description: SHORE ROAD PK - PERIMETER SIDEWALKS (B082A-110M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 210

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$127	\$0	\$0	\$0	\$0	\$0	\$0	\$127
Non-City	\$1,182	\$0	\$0	\$122	\$0	\$0	\$0	\$1,304

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PARK IMPROVEMENTS AND RENOVATIONS TO THE SIDEWALKS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210SHRD
Project Description: Shore Road Pk- Rehab C/S -Field House B082-116M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$5,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,608	\$174	\$0	\$0	\$0	\$0	\$0	\$4,782
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jun 2013	Sep 2013
DESIGN	Sep 2015	Dec 2015	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2015	Mar 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

4TH AVENUE, SHORE ROAD, BELT PARKWAY, . BOROUGH OF BROOKLYN.

Scope Summary:

SHORE ROAD PARK- REHABILITATE COMFORT STATION/FIELD HOUSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210SHRE
Project Description: Shore Road park- Install. fence erosion contrl. B082

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200 210

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,364

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$892	\$173	\$0	\$0	\$0	\$0	\$0	\$1,065
Non-City	\$1,000	\$0	\$0	\$0	\$0	\$0	\$0	\$1,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2021

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

4 AVENUE. SHORE RD, BELT PKWY, VERRAZANO BRIDGE

Scope Summary:

FY'15 INSTALLATION OF STEEL FENCE GATES, VEGETATION REMOVAL, PLANTINGS AND EROSION CONTROL

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210SHRS
Project Description: Shore Park & Parkway - Bike Path Surface Repair BG-715MA

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$6,146

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$545	\$55	\$0	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

SHORE PARKWAY- BOROUGH OF BROOKLYN

Scope Summary:

SHORE PARKWAY - SOUTH

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-210VINP
Project Description: Shore Park & Parkway Vinland Playground Recon. B082-320M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$6,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$38	\$0	\$3,362	\$0	\$0	\$0	\$3,450
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

95 ST & SHORE ROAD

Scope Summary:

COMPLETE RENOVATION OF PLAYGROUND IN VINLAND PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-211245E
Project Description: SETH LOW PLAYGROUND B100-106M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$1,725

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,361	\$39	\$0	\$0	\$0	\$0	\$0	\$1,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SETH LOW PLAYGROUND

Scope Summary:

SETH LOW PLAYGROUND RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-211BBCH
Project Description: BATH BEACH PARK - PH2 and PH3 (B164-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$5,592

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$343	\$0	\$0	\$5,339	\$0	\$0	\$0	\$5,682
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-211BNHT
Project Description: Bensonhurst Park - B007-118M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 211 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7,622	\$660	\$0	\$0	\$0	\$0	\$0	\$8,282
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN - CROPSEY AVENUE BETWEEN 21 AVENUE AND BAY PARKWAY

Scope Summary:

BENSONHURST PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212ALBE
Project Description: Albemarle Playground - Resurface Soccer Field (B297-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 212

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$591

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$91	\$500	\$0	\$0	\$0	\$0	\$0	\$591
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

ALBEMARLE ROAD, DAHILL ROAD, MCDONALD AVENUE IN THE BOROUGH OF BROOKLYN

Scope Summary:

ALBEMARLE PLAYGROUND - RESURFACE SOCCER FIELD - REPLACE DAMAGED, HAZARDOUS TURF IN JOP...

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212C17F
Project Description: Gravesend Park (B042-109M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,659	\$145	\$0	\$0	\$0	\$0	\$0	\$6,804
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	Sep 2007
DESIGN	Sep 2007	Dec 2007	Sep 2007	Dec 2007
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Dec 2007	Mar 2008
CONSTRUCTION	Mar 2008	Mar 2009	Mar 2008	Mar 2009
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Mar 2009	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

ALBEMARLE (PS 230 PLGD) , BROOKLYN, CB 12

Scope Summary:

ALBEMARLE (PS 230) PLGD EXPANSION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212CLDM
Project Description: Colonel David Marcus playground - CS B128-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$917	\$407	\$0	\$0	\$0	\$0	\$0	\$1,324
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

COMFORT STATION IN COLONEL DAVID MARCUS PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212D017
Project Description: FRIENDS FIELD PARK RECONSTR PRTN INCL PLGD B372-104M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,339

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,032	\$68	\$0	\$0	\$0	\$0	\$0	\$1,100
Non-City	\$200	\$0	\$0	\$0	\$0	\$0	\$0	\$200

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2003	Sep 2003	Jul 2003	Nov 2003
DESIGN	Sep 2003	Dec 2003	Nov 2003	Jun 2004
BID/ REGISTER CONTRACT	Jan 2004	Apr 2004	Nov 2004	Mar 2005
CONSTRUCTION	May 2004	Nov 2004	Apr 2005	Apr 2006
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2004	May 2005	Apr 2006	Nov 2008

Explanation for Delay:

Project Location:

FRIENDS FIELD BALLFIELD, BROOKLYN CB 12

Scope Summary:

FRIENDS FIELD BALLFIELD RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212D17N
Project Description: OCEAN PARKWAY MALLS -MALL RENOVATIONS B065-112M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 212 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,627	\$189	\$0	\$0	\$0	\$0	\$0	\$1,816
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PARK CIRCLE TO CONEY ISLAND CONCOURSE

Scope Summary:

OCEAN PARKWAY MALLS REONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212DOME
Project Description: Dome Playground - phase I (B151-112M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 212 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,709	\$61	\$576	\$0	\$0	\$0	\$0	\$3,346
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Nov 2010
DESIGN	Sep 2010	Dec 2010	Nov 2010	May 2014
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	May 2014	Aug 2014
CONSTRUCTION	Mar 2011	Mar 2012	Aug 2014	Aug 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Aug 2015	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

N E CORNER 38 STREET AND DAHILL ROAD

Scope Summary:

RECONSTRUCT PLAYGROUND WITH NEW PLAY EQUIPMENT, SWINGS, SAFETY SURFACE, PAVEMENT, FENCES, LIGHTING, BENCHES AND PLANTED AREAS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212FRFD
Project Description: Friends Field - B372-116M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 212

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,680

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,962	\$252	\$0	\$0	\$0	\$0	\$0	\$3,214
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Jun 2017
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Oct 2017	Jun 2018
CONSTRUCTION	Mar 2016	Mar 2017	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Sep 2019	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - AVENUE L, EAST 4 STREET, MCDONALD AVENUE, AVENUE M

Scope Summary:

FRIENDS FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-212GRVD
Project Description: Gravesend Pk - RC parkhouse B042-112M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 212 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,464	\$1	\$154	\$0	\$0	\$0	\$0	\$2,619
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Apr 2017	Apr 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Apr 2018	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

18TH AVENUE TO 19TH AVENUE AND 56 STREET TO 58 STREET IN THE BOROUGH OF BROOKLYN

Scope Summary:

GRAVESEND PARK RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213ALAE
Project Description: Asser Levy Park - Adult Exercise Equipment (B080-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$914

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$136	\$880	\$0	\$0	\$0	\$0	\$0	\$1,016
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

ADULT EXERCISE EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213ALVY
Project Description: Asser Levy Park - B080

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,780

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,171	\$0	\$50	\$0	\$0	\$0	\$0	\$4,221
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BOARDWALK, SURF AVENUE, SEA BREEZE AVENUE, OCEAN PARKWAY BROOKLYN

Scope Summary:

ASSER LEVY PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213BABI
Project Description: BABI YAR Triangle - Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$1,636

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$243	\$0	\$1,482	\$0	\$0	\$0	\$0	\$1,725
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213BOIL
Project Description: ABE STARK BOILERS AND CHILLERS (B169-111M)

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 213 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,684	\$0	\$47	\$1,537	\$0	\$0	\$0	\$4,268
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Aug 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

ABE STARK BOILERS AND CHILLERS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213K11B
Project Description: CONEY ISLAND BWA;LK MISC RC W37-CORBIN B169-100MA

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$1,453

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,141	\$92	\$0	\$0	\$0	\$0	\$0	\$1,233
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BROOKLYN CB 13

Scope Summary:

CONEY ISLAND BOARDWALK REPAIRS AND RENOVATIONS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213SCRN
Project Description: Scarangella Park C/S CONS B106-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 213 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$2,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$502	\$35	\$0	\$2,359	\$0	\$0	\$0	\$2,896
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

WEST 13 STREET, STILLWELL AVENUE, BETWEEN AVENUE U & AVENUE V

Scope Summary:

RECONSTRUCTION OF SCARANGELLA PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213SNPK
Project Description: Scarangella Park - Reconstruction of Playground B106A-120M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$1,182

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$474	\$139	\$0	\$6,069	\$0	\$0	\$0	\$6,682
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213SURF
Project Description: SURF PLAYGROUND - PLAYGROUND RENOVATION (B315-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$4,092

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,369	\$0	\$112	\$0	\$0	\$0	\$0	\$3,481
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

PLGD RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-213WEST
Project Description: West Playground CS B252-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$556	\$233	\$0	\$1,286	\$0	\$0	\$0	\$2,075
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

AVENUE Z, BETWEEN WEST 1 STREET AND WEST STREET, BOROUGH OF BROOKLYN

Scope Summary:

WEST PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214ANDP
Project Description: Andries Playground - Phase 1 & 2 Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,200

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$1,200	\$0	\$0	\$0	\$1,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

NOSTRAND AVE. BETWEEN AVE. L AND AVE. K, BROOKLYN

Scope Summary:

ANDRIES PLAYGROUND - PHASE 1 & 2 RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214KOLB
Project Description: KOLBERT PLAYGROUND - RC (B150-115M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 214 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,332	\$0	\$634	\$0	\$0	\$0	\$0	\$3,966
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN - AVENUE L, EAST 17 STREET TO E. 18 STREET.

Scope Summary:

AVENUE L KOLBERT PLAYGROUND - PARK RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214KPKP
Project Description: Kolbert Park RC Perimeter B150

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$473

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$419	\$36	\$0	\$0	\$0	\$0	\$0	\$455
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

RC PERIMTER SIDEWALKS

Scope Summary:

KOLBERT PARK RC PERIMETER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214LTFN
Project Description: Lt. Federico Navaez Tot Lot- RC B397-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 214

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,334	\$0	\$99	\$0	\$0	\$0	\$0	\$1,433
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Oct 2016
DESIGN	Dec 2016	Dec 2017	Oct 2016	Nov 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Mar 2018	Dec 2018
CONSTRUCTION	Sep 2018	Sep 2019	Apr 2019	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Dec 2019	Dec 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

ARGYLE ROAD AND CORTELYOU ROAD. BROOKLYN

Scope Summary:

LT. FEDERICO NAVAEZ TOT LOT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214PARK
Project Description: CD #44- New Park /Playground

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,065

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$990	\$0	\$0	\$0	\$0	\$0	\$990
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

COUNCIL DISTRICT 44, CB#14, BOROUGH OF BROOKLYN

Scope Summary:

NEW PARK/ PLAYGROUND IN CD#44- NOT YET IDENTIFIED

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214RIDE
Project Description: PPA - GALLOPNYC- RIDING RING IN PROSP. PK

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 214 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K001

Original Budget: \$2,900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$680	\$1,460	\$2,000	\$0	\$0	\$0	\$4,140
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN - PARKSIDE AVENUE, CATON AVENUE BETWEEN PARADE PLACE AND CONEY ISLAND AVENUE.

Scope Summary:

PROJECT TO BUILD A RIDING ARENA IN PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-214UMMA
Project Description: Umma Park & Plg Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K001 P-K011

Original Budget: \$295

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$600	\$250	\$0	\$0	\$850
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

UMMA PARK AND PLAYGROUND REHABILITATION: PARK GROUNDS REHABILITATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215BBPG
Project Description: BILL BROWN PLAYGROUND FLDHSE CMFT ST. FY'10 B109-112M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 215 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,894	\$180	\$37	\$0	\$0	\$0	\$0	\$6,111
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2009	Jul 2009	Oct 2013
DESIGN	Sep 2009	Dec 2009	Nov 2012	Feb 2013
BID/ REGISTER CONTRACT	Dec 2009	Mar 2010	Mar 2013	Sep 2013
CONSTRUCTION	Mar 2010	Mar 2011	Oct 2013	Oct 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Mar 2012	Oct 2014	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BEDFORD AVENUE BETWEEN AVENUE X & AVENUE Y

Scope Summary:

RECONSTRUCT FIELD HOUSE INCLUDING NEW REST ROOMS AND COMMUNITY SPACE.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215HCPL
Project Description: HOMECREST PLAYGROUND: RECONSTRUCT PLAYGROUND (B166B-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,113	\$239	\$0	\$0	\$0	\$0	\$0	\$4,352
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

HOMECREST PLAYGROUND

Scope Summary:

HOMECREST PLAYGROUND: RECONSTRUCT/EXPAND PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215KELL
Project Description: Kelly Park Playground - Recon. of Playground (B051-120M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K P-1018

Original Budget: \$1,761

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$168	\$0	\$0	\$0	\$0	\$0	\$0	\$168
Non-City	\$0	\$30	\$9,970	\$0	\$0	\$0	\$0	\$10,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

KELLY PARY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215KLCS
Project Description: KELLY PARK COMFORT STATION

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1072 P-K011

Original Budget: \$1,425

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$925	\$0	\$500	\$0	\$0	\$1,425
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Mar 2023	Sep 2021	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Mar 2024	Mar 2023	Mar 2024

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

KELLY PLGD COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215KLLY
Project Description: Kelly Playground - Renovate

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 215

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$2,843

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$342	\$0	\$0	\$2,501	\$0	\$0	\$0	\$2,843
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

AVENUE S. MORRE PLACE BETWEEN E 16 STREET AND E17 STREET

Scope Summary:

KELLY PLAYGROUND - RENOVATION PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MBGD
Project Description: MANHATTAN BCH. COMM. GARDEN & DOG RUN (B251-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 215 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,055	\$56	\$0	\$0	\$0	\$0	\$0	\$1,111
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Apr 2021

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

MANHATTAN BEACH COMMUNITY GARDEN & DOG RUN- REPLACE CURRENT DOG RUN WITH COMMUNITY GARDEN & RELOCATE DOG RUN & REDUCE ITS SIZE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MBP2
Project Description: Manhattan Beach Park - Ctr Promenade & Beach Entryway Recons

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018 P-1245

Original Budget: \$4,582

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$507	\$401	\$0	\$0	\$0	\$0	\$0	\$908
Non-City	\$0	\$0	\$4,582	\$0	\$0	\$0	\$0	\$4,582

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

PHASE 2

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MBTC
Project Description: Manhattan Beach Park:Tennis Courts New Drainage/Resurfacing

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$3,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$82	\$312	\$0	\$3,488	\$0	\$0	\$0	\$3,882
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

MANHATTAN BEACH PARK: RESURFACING AND NEW DRAINAGE OF TENNIS COURTS.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MCDD
Project Description: McDonald Playground - RC Play Equipment Area B244-118M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 215

Borough: BROOKLYN

Budget Lines: P-D017 P-0935 P-K011 P-0245K

Original Budget: \$1,010

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$500	\$0	\$0	\$3,298	\$0	\$0	\$0	\$3,798
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BROOKLYN - MCDONALD BETWEEN AVENUE S & AVENUE T

Scope Summary:

MCDONALD PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MELL
Project Description: MELLET PLAYGROUND- RECONSTRUCT PLAYGROUND (B197-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K

Original Budget: \$2,728

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$250	\$0	\$2,295	\$0	\$0	\$0	\$0	\$2,545
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MHAT
Project Description: Manhattan Beach Park B251-115M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,592	\$0	\$68	\$0	\$0	\$0	\$0	\$1,660
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Feb 2015
DESIGN	Sep 2014	Dec 2014	Feb 2015	Mar 2016
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Jun 2016	Jan 2017
CONSTRUCTION	Mar 2015	Mar 2016	Apr 2017	Apr 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Apr 2018	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

ORIENTAL BLVD, BETWEEN OCEAN AVENUE AND MACKENZIE STREET

Scope Summary:

MANHATTAN BEACH PARK - PLAYGROUND UPGRADE, FENCING, DOGRUN, BASKETBALL COURTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215MHBP
Project Description: Manhattan Beach promenade (B251-217M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,593	\$235	\$0	\$0	\$0	\$0	\$0	\$3,828
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ORIENTAL BLVED BETWEEN OCEAN AVENUE AND MACKENZIE STREET. BROOKLYN

Scope Summary:

MANHATTAN BEACH PROMENADE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215PB15
Project Description: EMMONS AVENUE SIDEWALKS & SHEEPSHEAD PIER RCNSTR NYSMMGRANTS

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 215 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$407

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$51	\$0	\$0	\$0	\$0	\$0	\$0	\$51
Non-City	\$156	\$141	\$0	\$0	\$0	\$0	\$0	\$297

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	May 2008
DESIGN	Sep 2007	Dec 2007	May 2008	Sep 2008
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Sep 2008	Sep 2008
CONSTRUCTION	Mar 2008	Mar 2009	Sep 2008	Sep 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Sep 2008	May 2021

Explanation for Delay:

PROJECT DELAYED PENDING NON-CITY GRANT APPROVAL

Project Location:

BRIGHTON 15TH ST AND CONEY ISLAND AVENUE, BROOKLYN

Scope Summary:

PEDESTRIAN BIKEWAY CONSTRUCTION, BRIGHTON 15TH ST AND CONEY ISLAND AVENUE, BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-215PIER
Project Description: SHEEPSHEAD BAY PIERS B393-118M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0200 P-0501

Original Budget: \$4,096

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$367	\$0	\$2,705	\$1,024	\$0	\$0	\$0	\$4,096
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

SHEEPSHEAD BAY PIERS

Scope Summary:

SHEEPSHEAD BAY PIERS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216BHIP
Project Description: BETSY HEAD - IMAGINATION PLGD CS B008

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0505

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,427	\$985	\$0	\$0	\$0	\$0	\$0	\$4,412
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Mar 2020	Sep 2018	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Mar 2021	Mar 2020	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

BETSY HEAD - IMAGINATION PLGD CS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216CHES
Project Description: Chester Park - Playground Renovation Phase 1

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: P-0245K P-D017

Original Budget: \$6,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$150	\$800	\$0	\$0	\$7,200	\$0	\$0	\$8,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

CHESTER ST. TO BRISTOL ST. BETWEEN SUTTER AVE. AND PITKIN AVE., BROOKLYN

Scope Summary:

CHESTER PARK - PLAYGROUND RENOVATION PHASE 1

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216OCAN
Project Description: Ocean Hill Playground - Brooklyn

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$5,891

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$663	\$0	\$791	\$4,130	\$0	\$0	\$0	\$5,584
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

OCEAN HILL PLAYGROUND - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216OSBN
Project Description: Osborn Playground - Park Renovation (B343-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$3,427

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$367	\$1	\$0	\$2,807	\$0	\$0	\$0	\$3,175
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

LINDEN BLVD, OSBORN STREET, ROCKAWAY AVENUE, HEGEMAN AVENUE IN THE BOROUGH OF BROOKLYN

Scope Summary:

OSBORN PLAYGORUND PARK RENOVATION-CONVERT EXISTING FIELD TO SYNTHETICTURF WITH PERIMETER TRACK AND ACCESS RAMP.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216OSPL
Project Description: Osborn Playground - Phase 2 Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,075

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$1,000	\$0	\$0	\$0	\$1,000	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

LINDEN BLVD., OSBORN ST., ROCKAWAY AVE., HEGEMAN AVE., BROOKLYN

Scope Summary:

OSBORN PLAYGROUND - PHASE 2 RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-216PS25
Project Description: PS 125 Playground - Brooklyn

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$1,064

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$163	\$900	\$0	\$0	\$0	\$0	\$0	\$1,063
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

PS 125 PLAYGROUND - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217AQBO
Project Description: Paerdegat Aquatic Center Boiler Reconstruction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1250

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

PAERDEGAT AQUATIC CENTER BOILER RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217C17F
Project Description: HARRY MAZE MEMORIAL PARK RECONSTR PLGD AREA, B285-103M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,022

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$835	\$60	\$0	\$0	\$0	\$0	\$0	\$895
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2002	Nov 2002	Jul 2002	Nov 2002
DESIGN	Nov 2002	Mar 2003	Nov 2002	Mar 2003
BID/ REGISTER CONTRACT	Mar 2003	Jan 2004	Apr 2003	Feb 2004
CONSTRUCTION	Mar 2004	Nov 2004	Mar 2004	May 2005
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2004	Nov 2005	May 2005	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN CB 17

Scope Summary:

HARRY MAZE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217C17H
Project Description: WYCKOFF HOUSE PARK RECONSTR, B376-102MA1 & B376-104M OMBP

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$769

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$475	\$41	\$0	\$0	\$0	\$0	\$0	\$516
Non-City	\$200	\$0	\$0	\$0	\$0	\$0	\$0	\$200

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2001	Apr 2002	Jul 2001	Dec 2003
DESIGN	Apr 2002	Jun 2003	Dec 2003	Dec 2003
BID/ REGISTER CONTRACT	Jun 2003	Jan 2004	Dec 2003	Dec 2003
CONSTRUCTION	Mar 2004	Dec 2004	Mar 2004	Dec 2004
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2004	Dec 2005	Dec 2004	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

WYCKOFF HISTORICAL HOUSE, BROOKLYN, CB 17

Scope Summary:

WYCKOFF HOUSE LANDSCAPE AND IRRIGATION SYSEM FOR SURROUNDING PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217D017
Project Description: WYCKOFF HOUSE PARK CULT. EDUC. COMPLX B376-113M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: P-D017 P-K011

Original Budget: \$2,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,636	\$280	\$0	\$4,189	\$0	\$0	\$0	\$6,105
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2003	Jan 2004	Oct 2003	Aug 2008
DESIGN	Jan 2004	Apr 2004	Aug 2008	Sep 2009
BID/ REGISTER CONTRACT	Apr 2004	Jun 2004	Jun 2009	Sep 2009
CONSTRUCTION	Jul 2004	Jul 2005	Jul 2004	Jul 2005
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2005	Jul 2006	Jul 2005	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

WYCKOFF HOUSE AND GROUNDS, BROOKLYN

Scope Summary:

WYCKOFF HOUSE MUSEUM AND SURROUNDING PASSIVE PARK...FY20 JAN PLAN ROLLS: \$490K P-K011 TO FY21 FROM FY20

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217HMCS
Project Description: Harry Maze Playground - Comfort Station Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

AVE. D, DITMAS AVE. BET. E. 56 ST. AND E. 57 ST., BROOKLYN

Scope Summary:

HARRY MAZE PLAYGROUND - COMFORT STATION RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217NOST
Project Description: Nostrand Playground - B250-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 217 200

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$3,043

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,233	\$1	\$620	\$0	\$0	\$0	\$0	\$2,854
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN-NOSTRAND AVENUE BETWEEN FOSTER AVENUE AND FARRAGUT PLACE

Scope Summary:

NOSTRAND PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217PAER
Project Description: PAERDEGAT PK- RECON. BSKT BALL, SIDEWALKS, LIGHTS, B218-112M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 217 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,878	\$27	\$68	\$0	\$0	\$0	\$0	\$1,973
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Jul 2011
DESIGN	Sep 2010	Dec 2010	Jul 2011	Feb 2013
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Feb 2013	May 2013
CONSTRUCTION	Mar 2011	Mar 2012	May 2013	May 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	May 2014	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN - FOSTER AVENUE, E. 40 -41 STREETS

Scope Summary:

RECONSTRUCTION OF SIDEWALKS, INSTALLATION OF EQUIPMENT ALONG PATHWAYS.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217PDGT
Project Description: PAERDEGAT ATHLETIC CLUB - HVAC WORK

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018 P-1250

Original Budget: \$1,850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$420	\$10	\$552	\$0	\$0	\$0	\$0	\$982
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Mar 2014
DESIGN	Sep 2013	Dec 2013	Mar 2014	Apr 2015
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Apr 2015	Jul 2017
CONSTRUCTION	Mar 2014	Mar 2015	Jul 2017	Jul 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Jul 2018	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PAERDEGAT ATHLETIC CLUB HVAC WORK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217TILD
Project Description: TILDEN PLAYGROUND-SHIRLEY CHISHOLM COMM CTR B234

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K P-D017 P-D056 P-K011

Original Budget: \$7,255

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,012	\$0	\$14,000	\$2,000	\$13,349	\$25,000	\$0	\$57,361
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2018	Dec 2016	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2022	Sep 2019	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

TILDEN PLAYGROUND-SHIRLEY CHISHOLM COMM CTR B234

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-217WYKF
Project Description: WYCKOFF FARMHOUSE - ROOF RESTORATION B376-111M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$550

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$230	\$0	\$0	\$0	\$0	\$0	\$0	\$230
Non-City	\$451	\$99	\$0	\$0	\$0	\$0	\$0	\$550

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Jun 2011
DESIGN	Sep 2010	Dec 2010	Jun 2011	Jan 2016
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Jan 2016	Apr 2016
CONSTRUCTION	Mar 2011	Mar 2012	Apr 2016	Apr 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Apr 2017	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

FARMHOUSE ROOF RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218BILD
Project Description: Bildersee Playground (B335-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$1,825

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,405	\$543	\$596	\$0	\$0	\$0	\$0	\$5,544
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

FLATLANDS AVENUE BETWEEN EAST 81 STREET AND EAST 82 STREET, BOROUGH OF BROOKLYN

Scope Summary:

BILDERSEE PLAYGROUND - MULTIPURPOSE PLAY AREA AND PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218BPLG
Project Description: Bildersee plgd-new plgd and ph2

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 P-0245K

Original Budget: \$3,227

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$36	\$0	\$0	\$0	\$1,367	\$0	\$0	\$1,403
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218CCMF
Project Description: CANARSIE PARK PHASE V- COMFORT STATION B018-214M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 218 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K011 P-1018

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$755	\$2,711	\$411	\$0	\$0	\$0	\$0	\$3,877
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Jan 2015
DESIGN	Sep 2012	Dec 2012	Jan 2015	Feb 2017
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Mar 2017	May 2017
CONSTRUCTION	Mar 2013	Mar 2014	May 2017	May 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	May 2018	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SEAVIEW AVENUE BETWEEN PAERDEGAT BASIN AND EAST 93 STREET, EAST 102 STREET AND FRESH CREEK BASIN

Scope Summary:

NEW COMFORT STATION FOR CRICKET, SKATE PARK AND PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218D17L
Project Description: LINDOWER (ALEX LINDOWER) PARK PLAYGROUND PH 1 B329-109M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,675	\$216	\$0	\$0	\$0	\$0	\$0	\$2,891
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	Sep 2007
DESIGN	Sep 2007	Dec 2007	Sep 2007	Nov 2010
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Mar 2011	Aug 2011
CONSTRUCTION	Mar 2008	Mar 2009	Aug 2011	Aug 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Aug 2012	Jan 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

LINDOWER PARK (ALEX LINDOWER PARK)

Scope Summary:

LINDOWER PARK PLAYGROUND PHASE 1

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218D17S
Project Description: DR. JOHN'S PLAYGROUND- MARINE PK (B057-114M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 218 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,408	\$0	\$111	\$0	\$0	\$0	\$0	\$3,519
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN -FLATBUSH , GERRITSEN & FILLMORE AVENUES, JAMAICABAY

Scope Summary:

RECONSTRUCT PLAYGROUND WITH NEW EQUIPMENT, SAFETY SURFACE, ETC.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218GERT
Project Description: Marine Park - Gerritsen Ave. Ped. Path PH 2 (B057-117M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 218

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$444	\$60	\$0	\$0	\$0	\$0	\$0	\$504
Non-City	\$500	\$0	\$0	\$0	\$0	\$0	\$0	\$500

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

MARINE PARK GERRITSEN AVENUE PEDESTRIAN PATH PH 2

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218GLEN
Project Description: Glenwood Playground - recon. multi-purpose area B236-114M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 218 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,766	\$0	\$280	\$779	\$0	\$0	\$0	\$2,825
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RALPH AVENUE AND FARRAGUT ROAD, BOROUGH OF BROOKLYN

Scope Summary:

RECONSTRUCTION ASPHALT MULTI PURPOSE PLAY AREA FOR SOFTBALL, SOCCER AND FOOTBALL.
 PROJECT WOULD INCLUDE NEW FENCING, DUGOUTS, BENCHES AND DRINKING FOUNTAINS.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218GOLF
Project Description: BK Golf Alliance - Marine Pk. Golf Course - B057-119M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 218 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017

Original Budget: \$840

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$276	\$0	\$0	\$1,450	\$0	\$0	\$0	\$1,726
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN - FLATBUSH AVENUE, GERRITSEN AVENUE, FILLMORE AVENUE, JAMAICA BAY

Scope Summary:

BROOKLYN GOLF ALLIANCE INC. - MARINE PARK GOLF COURSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218JCOB
Project Description: Jacob Joffe Playground - B324

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 218

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,064

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,216	\$0	\$96	\$0	\$0	\$0	\$0	\$1,312
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

AVENUE K BETWEEN E. 58 STREET & E. 59 STREET.

Scope Summary:

JACOB JOFFE PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218JFEE
Project Description: Jacob Joffe Playground- Park Renovations

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,137	\$254	\$0	\$0	\$0	\$0	\$0	\$3,391
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

AVENUE K BETWEEN EAST 58 STREET AND EAST 59 STREET.

Scope Summary:

JACOB JOFFE PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218LOTT
Project Description: HENDRICK I. LOTT HOUSE -INTERIOR RESTORATION

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200 218

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$131	\$816	\$0	\$1,750	\$0	\$0	\$0	\$2,697
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Dec 2014	Mar 2015
DESIGN	Sep 2010	Dec 2010	Mar 2015	Jun 2015
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Jun 2015	Sep 2015
CONSTRUCTION	Mar 2011	Mar 2012	Sep 2015	Sep 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Sep 2016	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

PHASE 3 - RENOVATION OF THE INTERIOR OF THE HOUSE FOR PUBLIC USE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218MPOV
Project Description: Marine Park:Bicycle/Pedestrian ovals,Resurface Asphalt Track

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 215 218

Borough: BROOKLYN

Budget Lines: P-D017 P-0077

Original Budget: \$5,114

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$250	\$0	\$0	\$0	\$7,500	\$6,000	\$0	\$13,750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2026

Explanation for Delay:

Project Location:

Scope Summary:

MARINE PARK BICYCLE AND PEDESTRIAN OVALS - RE-SURFACE ASPHALT TRACK.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218MPPG
Project Description: Marine Park Playground - Reconstruction of Playground 278

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 218 215

Borough: BROOKLYN

Budget Lines: P-0245K P-D017

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$60	\$0	\$0	\$1,930	\$0	\$0	\$0	\$1,990
Non-City	\$0	\$0	\$4,000	\$0	\$0	\$0	\$0	\$4,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF A PLAYGROUND AT MARINE PARK IN BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218PWMP
Project Description: Power-Memorial- Seating Area (B219-120M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 218

Borough: BROOKLYN

Budget Lines: P-D017 P-K001 P-K011

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$145	\$191	\$0	\$3,874	\$0	\$0	\$0	\$4,210
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

AVENUE N BETWEEN EAST 49 STREET & UTICA AVENUE

Scope Summary:

POWER -MEMORIAL PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-218SUNN
Project Description: Sunners Playground - Renovate Playground (B206-119M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 218

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,432

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$202	\$0	\$0	\$1,250	\$0	\$0	\$0	\$1,452
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

AVENUE H BETWEEN KINGS HIGHWAY, EAST 49 STREET IN THE BOROUGH OF BROOKLYN

Scope Summary:

RENOVATION OF PLAYGROUND DEVASTATED BY HURRICANE SANDY - SUNNERS PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2ANCH01
Project Description: ANCHOR PARK- Betsy Head (B008-)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: P-0605 P-1018

Original Budget: \$10,388

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,770	\$386	\$0	\$0	\$0	\$0	\$0	\$3,156
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

BLAKE AVENUE, DUMONT AVENUE, LIVONIA AVENUE BETWEEN STRAUSS STREET, HOPKINSON AVENUE AND BRISTOL STREET

Scope Summary:

BETSY HEAD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2ANCH02
Project Description: Betsy Head Park Comfort Station Reconstruction (B008-218M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0605

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,818	\$122	\$0	\$0	\$0	\$0	\$0	\$2,940
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BETSY HEAD RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2ANCH03
Project Description: Betsy Head Park Syn. Turf, Field, Track, Sport Crts Ft Ctr

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0605

Original Budget: \$20,091

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$14,407	\$4,268	\$0	\$0	\$0	\$0	\$0	\$18,675
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BETSY HEAD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2ANCH04
Project Description: ANCHOR PARK- Betsy Head Multi-Purpose Play Area Reconst.

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$7,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,246	\$557	\$0	\$0	\$0	\$0	\$0	\$6,803
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

BETSY HEAD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BELTPA
Project Description: Belt Pkwy Lndscp Restoration & Tree Planting Ph2 B166-113M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$2,260

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,822	\$1,764	\$0	\$0	\$0	\$0	\$0	\$8,586
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RESTORATION OF LANDSCAPE AND TREE PLANTING ALONG THE BELT PARKWAY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BELTPC
Project Description: FY14 Belt Parkway Street Trees

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: P-0822 HB-0643

Original Budget: \$5,826

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,943	\$1,598	\$140	\$0	\$0	\$0	\$0	\$7,681
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN

Scope Summary:

STREET TREE PLANTING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BELTPD
Project Description: CON - BIKE PATH THRU CANARSIE PARK WEST

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,550

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$182	\$0	\$0	\$0	\$0	\$0	\$0	\$182
Non-City	\$1,360	\$190	\$0	\$0	\$0	\$0	\$0	\$1,550

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2013	May 2013	Mar 2013	May 2013
DESIGN	May 2013	Aug 2013	May 2013	Aug 2013
BID/ REGISTER CONTRACT	Aug 2013	Nov 2013	Aug 2013	Nov 2013
CONSTRUCTION	Nov 2013	Nov 2014	Nov 2013	Nov 2014
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2014	Nov 2015	Nov 2014	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

CONSTRUCTION OF BIKE PATH THRU CANARSIE PARK WEST

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BELTPE
Project Description: Mill Basin Bridge Trees

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HB-1023 PU-0200

Original Budget: \$10,429

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$976	\$41	\$10,269	\$0	\$0	\$0	\$0	\$11,286
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2018	Dec 2016	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2022	Sep 2019	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

MIL BASIN BRIDGE TREES

Scope Summary:

MIL BASIN BRIDGE TREES

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BKPAV1
Project Description: Brooklyn Multisite Pavement Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,290

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$356	\$8	\$0	\$1,583	\$1,900	\$1,000	\$0	\$4,847
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

BROOKLYN MULTISITE PAVEMENT RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BKPLG1
Project Description: Brooklyn MPPA SOGR Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169 P-1018

Original Budget: \$3,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$3,506	\$0	\$4,000	\$0	\$0	\$0	\$7,556
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2021	Dec 2019	Jun 2021
BID/ REGISTER CONTRACT	Jun 2021	Mar 2022	Jun 2021	Mar 2022
CONSTRUCTION	Mar 2022	Sep 2023	Mar 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

THIS PROJECT WILL RECONSTRUCT MULTI-PURPOSE PLAY AREAS IN DYKER PLAYGROUND, O'ROURKE PLAYGROUND AND WILSON PLAYGROUND. BOROUGH OF BROOKLYNNY.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BQGRN
Project Description: BQ GREEN

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$11,818

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$300	\$0	\$0	\$0	\$3,375	\$0	\$0	\$3,675
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2019	Dec 2017	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BQ GREEN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BRIGHM
Project Description: Brigham Park - plgd & passive area B057-212M/512M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 215 218 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K P-1018

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,026	\$613	\$0	\$0	\$0	\$0	\$0	\$6,639
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2009	Jul 2009	Sep 2009
DESIGN	Sep 2009	Dec 2009	Sep 2009	Dec 2009
BID/ REGISTER CONTRACT	Dec 2009	Mar 2010	Dec 2009	Mar 2010
CONSTRUCTION	Mar 2010	Mar 2011	Mar 2010	Mar 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Mar 2012	Mar 2011	Jul 2020

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

GRIGHAM STREET PARK DESIGN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BSKBL1
Project Description: Brooklyn Basketball Courts Reconstruction (SoGR) BG-320M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169 P-1018

Original Budget: \$2,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$45	\$1,516	\$0	\$2,000	\$0	\$0	\$0	\$3,561
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2021	Dec 2019	Jun 2021
BID/ REGISTER CONTRACT	Jun 2021	Mar 2022	Jun 2021	Mar 2022
CONSTRUCTION	Mar 2022	Sep 2023	Mar 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

BROOKLYN BASKETBALL COURTS RECONSTRUCTION (SOGR)

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BWCC04
Project Description: BKLYN MULTISITE CMFT STA.- TILDEN & BANNEKER BG-111M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 203 218

Borough: BROOKLYN

Budget Lines: P-D017 P-1018

Original Budget: \$1,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$264	\$0	\$1,674	\$0	\$0	\$0	\$0	\$1,938
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Mar 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

IN BOROUGH OF BROOKLYN.

Scope Summary:

RECONSTRUCTION OF COMFORT STATIONS AT BANNEKER AND TILDEN PLAYGROUNDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BWK111
Project Description: RQMT CNTR BKLYN BP FY00 PLEQ SFTYSRF PAV FNC GNLSW BG-300M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$966

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$929	\$35	\$0	\$0	\$0	\$0	\$0	\$964
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

BROOKLYN : VARIOUS PARKS AND PLGDS

Scope Summary:

BROOKLYN REQUIREMENTS CONTRACT FY2000 BP FUNDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2BWK11J
Project Description: BROOKLYN REQMT FY03/4 INCL OCEAN PKWY MALLS BENCHES BG-504M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 207 212 213 214 215

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$839

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$579	\$119	\$0	\$0	\$0	\$0	\$0	\$698
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2003	Nov 2003	Jul 2003	Jan 2004
DESIGN	Dec 2003	Dec 2003	Jan 2004	Apr 2004
BID/ REGISTER CONTRACT	Jan 2004	Apr 2004	Apr 2004	Aug 2004
CONSTRUCTION	May 2004	May 2005	Dec 2004	Sep 2005
PUNCHLIST COMPLETE, JOB CLOSED	May 2005	May 2006	Sep 2005	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN BOROUGH-WIDE

Scope Summary:

BROOKLYN PARKS REQUIREMENT CONTRACT FY03

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CIBBOL
Project Description: Coney Island Boardwalk - Cons Security Measures B169-120M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1095

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,150	\$4,000	\$0	\$0	\$0	\$5,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2018	Nov 2018	May 2018	Nov 2018
DESIGN	Nov 2018	Nov 2019	Nov 2018	Nov 2019
BID/ REGISTER CONTRACT	Nov 2019	Aug 2020	Nov 2019	Aug 2020
CONSTRUCTION	Aug 2020	Aug 2021	Aug 2020	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Aug 2022	Aug 2021	Aug 2022

Explanation for Delay:

Project Location:

CONEY ISL BDWK- CONSTRUCTION SECURITY MEASURES

Scope Summary:

CONEY ISL BDWK- CONSTRUCTION SECURITY MEASURES

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CIGNWY
Project Description: CONEY ISLAND GREENWAY PROPOSED SAFETEA GRANT

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: P-0007

Original Budget: \$2,608

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$0	\$0	\$2,560	\$0	\$0	\$2,560

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Mar 2013	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BRIGHTON 15TH STREET & CONEY ISLAND AVE

Scope Summary:

CONEY ISLAND GREENWAY (AKA BRIGHTON 15TH STREET & CONEY ISLAND AVE)

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CIWALK
Project Description: CONEY ISLAND BWALK - RC OF VARIOUS SEGMENT B169-220M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1245 P-0007

Original Budget: \$9,818

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$290	\$77	\$0	\$848	\$575	\$8,000	\$0	\$9,790
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2016

Explanation for Delay:

Project Location:

CONEY ISLAND BOARDWALK IN THE BOROUGH OF BROOKLYN

Scope Summary:

THE RECONSTRUCTION OF VARIOUS SEGMENTS OF CONEY ISLAND BOARDWALK - KNOWN AS PROPERTY B169..

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CONYGS
Project Description: CONEY ISLAND COASTAL RESIL. GREENSTREETS BG-515MA

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$990

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$326	\$161	\$0	\$0	\$0	\$0	\$0	\$487
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Sep 2017
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Sep 2017	Dec 2017
CONSTRUCTION	Mar 2015	Mar 2016	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Dec 2018	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

TO STRENGTHEN CONEY ISLAND RESILIENCY THROUHG GREENSTREETS.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2COOPCS
Project Description: Cooper Park-Reconstruction of Comfort Station

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0505

Original Budget: \$2,243

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$206	\$9	\$0	\$1,636	\$0	\$0	\$0	\$1,851
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Mar 2021	Sep 2019	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Mar 2022	Mar 2021	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

COOPER PARK-RECONSTRUCTION OF COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIBN2
Project Description: CPI PH1- J. Owens, Stockton & Stroud C/S RC BG-815M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$315

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,093	\$31	\$433	\$0	\$0	\$0	\$0	\$5,557
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO SCHEDULING OF UTILITY WORK

Project Location:

JESSE OWENS- STUYVESANT & LAFAYETTE AVES.- STOCKTON N- MARCY & PARK AVENUES, STROUD - PARK PLACE, CLASSON AVENUE, STERLING PLACE, WASHINGTON AVENUE, ALL IN THE BOROUGH OF BROOKLYN

Scope Summary:

THE RECONSTRUCTION OF JESSE OWENS, STOCKTON AND STROUD PLAYGROUND COMFORT STATIONS IN BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIBPG
Project Description: CPI PH2 - Bartlett Playground

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$9,636

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,227	\$1,849	\$0	\$0	\$0	\$0	\$0	\$8,076
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF BARTLETT PLAYGROUND, BOROUGH OF KINGS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIEPP
Project Description: CPI PH2 - R/C Epiphany Playground (B405 -116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: WP-0169 P-1018

Original Budget: \$2,879

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$405	\$0	\$299	\$3,277	\$0	\$0	\$0	\$3,981
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN - BERRY STREET, BETWEEN SOUTH 9TH STREET, AND SOUTH 10TH STREET
 (11211)

Scope Summary:

THE RECONSTRUCTION OF EPIPHANY PLAYGROUND (CPI)

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIJOP
Project Description: CPI Ph1- RC of Jesse Owens Play. B269-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 203 200

Borough: BROOKLYN

Budget Lines: P-1018 P-D017

Original Budget: \$7,472

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,890	\$116	\$481	\$0	\$0	\$0	\$0	\$7,487
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN- LAFAYETTE AVENUE, BETWEEN STUYVESANT AVENANT & MALCOM X BLVD.

Scope Summary:

THE RECONSTRUCTION OF JESSE OWENS PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPILAG
Project Description: CPI ph2. - LaGuardia Playground Ph 2. (B167-217M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-0245K TF-0777 P-1018

Original Budget: \$3,545

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$501	\$0	\$3,504	\$0	\$0	\$0	\$0	\$4,005
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

SOUTH 4 STREET BETWEEN ROEBLING STREET AND WILLIAMSBURG GRIDGE RAMP, BOROUGH OF BROOKLYN

Scope Summary:

RECONSTRUCTION OF LAGUARDIA PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPILFT
Project Description: CPI PH2 - Lafayette Playground Reconstruction (B106B-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$6,086

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,697	\$2	\$206	\$0	\$0	\$0	\$0	\$4,905
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN - STILLWELL AVENUE, BENSON AVENUE, BAY 43 STREET

Scope Summary:

FY'16 PH2 RECONSTRUCTION OF OF LAFAYETTE PLAYGROUND...

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPILGD
Project Description: CPI PH2 - LaGuardia Playground (B167-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$5,212

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,913	\$642	\$0	\$0	\$0	\$0	\$0	\$3,555
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

SOUTH 4 STREET, BETWEEN ROEBLING STREET AND WILLIAMSBURG BRIDGE RAMP

Scope Summary:

LA GUARDIA PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPILJP
Project Description: CPI PH2 - RC- Lt. Joseph Petrosino Park (B099-)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 211

Borough: BROOKLYN

Budget Lines: P-1018 WP-0169

Original Budget: \$4,605

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,708	\$2	\$156	\$0	\$0	\$0	\$0	\$4,866
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Apr 2016
DESIGN	Sep 2015	Dec 2015	Apr 2016	May 2017
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Jul 2017	Nov 2017
CONSTRUCTION	Mar 2016	Mar 2017	Jan 2018	Jan 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Jan 2019	Jan 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

16TH AVENUE, NEW UTRECHT AVENUE, BETWEEN 70 TH STREET AND 71TH STREET

Scope Summary:

THE RECONSTRUCTION OF LT. JOSEPH PETROSINO PARK PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPINew
Project Description: CPI Ph2.- Newport Comfort Station (B339-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,459	\$6	\$350	\$0	\$0	\$0	\$0	\$1,815
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

NEWPORT AVENUE, THATFORD AVENUE AND OSBORN STREET

Scope Summary:

CPI - PH.2 - NEWPORT COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPINPL
Project Description: CPI-PH2. Newport playground (B339-216M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: WP-0169 P-1018

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,072	\$0	\$491	\$0	\$0	\$0	\$0	\$4,563
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

NEWPORT AVENUE, THATFORD AVENUE AND OSBORN STREET

Scope Summary:

CPI PH2- NEWPORT PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIPEN
Project Description: CPI PHASE 2 - RC Penn Triangle and Playground B223NC-118M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,520

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,904	\$218	\$0	\$0	\$0	\$0	\$0	\$2,122
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

CPI PHASE 2 PENN TRIANGLE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPISBF
Project Description: CPI Ph1- RC Saratoga Ballfields (B387-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 216

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$5,379

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,428	\$199	\$0	\$0	\$0	\$0	\$0	\$4,627
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

BROOKLYN - HOPKINSON AVENUE BETWEEN PACIFIC STREET AND DEAN STREET

Scope Summary:

THE RECONSTRUCTION OF SARATOGA BALLFIELDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPITBP
Project Description: CPI Ph1 - Thomas Boyland Park

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 204

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,308	\$69	\$0	\$0	\$0	\$0	\$0	\$5,377
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN - BROADWAY, FURMAN, GRANITE, ABERDEEN STREETS.

Scope Summary:

RECONSTRUCTION OF PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPITEN
Project Description: CPI Ph1.- Ten Eyck Play. (B311-116M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 201

Borough: BROOKLYN

Budget Lines: WP-0169 P-1018

Original Budget: \$5,242

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,902	\$0	\$296	\$0	\$0	\$0	\$0	\$4,198
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

Project Location:

BROOKLYN- SCHOLLES STREET, BETWEEN BUSHWICK AVENUE AND WATERBURY STREET

Scope Summary:

THE RC OF TEN EYCK PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2CPIWKS
Project Description: CPI PH2- Weeksville Playground

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 203

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,061

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,380	\$2	\$271	\$0	\$0	\$0	\$0	\$1,653
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

HOWARD AVENUE, BETWEEN ATLANTIC AVENUE AND HERKIMER STREET

Scope Summary:

WEEKSVILLE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GATE10
Project Description: Gateway Estates-Multi-purpose ballfield B548-118M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$8,377

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,098	\$0	\$0	\$7,252	\$0	\$0	\$0	\$8,350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

COMBINING GATEWAY PROJECTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GATEW2
Project Description: Gateway Estates - Constr. Plgd & comft. stat. B541-115M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 205

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$29,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,110	\$77	\$0	\$0	\$0	\$0	\$0	\$6,187
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2011	Sep 2011
DESIGN	Sep 2007	Dec 2007	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2008	Mar 2009	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Mar 2013	Feb 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

GATEWAY ESTATES II - BROOKLYN

Scope Summary:

GATEWAY ESTATES II

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GATEW6
Project Description: Gateway Estates -Cleveland Pk playground (B547- 114M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200 205

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,170

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11	\$0	\$0	\$0	\$1,678	\$0	\$0	\$1,689
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2013	Nov 2013	Aug 2013	Nov 2013
DESIGN	Nov 2013	Feb 2014	Nov 2013	Feb 2014
BID/ REGISTER CONTRACT	Feb 2014	May 2014	Feb 2014	May 2014
CONSTRUCTION	May 2014	May 2015	May 2014	May 2015
PUNCHLIST COMPLETE, JOB CLOSED	May 2015	May 2016	May 2015	Sep 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

CONSTRUCTION OF A PLAYGROUND IN GATEWAY ESTATES- PHASE II

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GPWB25
Project Description: GPWB-Bushwick Inlet Park- Motiva Parcel Remediation

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0839

Original Budget: \$11,603

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,215	\$607	\$99	\$0	\$8,122	\$0	\$0	\$10,043
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Mar 2019	Dec 2017	Mar 2019
BID/ REGISTER CONTRACT	Mar 2019	Dec 2019	Mar 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2021	Dec 2019	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Dec 2022	Dec 2021	Dec 2022

Explanation for Delay:

Project Location:

GREENPOINT WILLIAMSBURG BROOKLYN

Scope Summary:

GREENPOINT WILLIAMSBURG

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GPWBKT
Project Description: GPWB- 50 Kent Development

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0839

Original Budget: \$9,157

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$921	\$395	\$6,607	\$0	\$0	\$0	\$0	\$7,923
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Mar 2019	Dec 2017	Mar 2019
BID/ REGISTER CONTRACT	Mar 2019	Dec 2019	Mar 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2021	Dec 2019	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Dec 2022	Dec 2021	Dec 2022

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

GPWB- KENT DEVELOPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2GTGRDN
Project Description: RPZ installation at various sites in Brooklyn BG-618M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018 P-D017 P-1250

Original Budget: \$489

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$61	\$752	\$0	\$0	\$0	\$0	\$0	\$813
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021
DEVELOP SCOPE	Sep 2021	Mar 2022	Sep 2020	Sep 2021
DESIGN	Mar 2022	Mar 2023	Sep 2020	Sep 2021
BID/ REGISTER CONTRACT	Mar 2023	Dec 2023	Sep 2020	Sep 2021
CONSTRUCTION	Dec 2023	Dec 2024	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2024	Dec 2025	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

RPZ INSTALLATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2HWRDPL
Project Description: POOL

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1008

Original Budget: \$1,077

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,077	\$0	\$0	\$0	\$0	\$1,077
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

POOL

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2LINDTF
Project Description: Linden Park Synthetic Turf Field and Track (B214-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$5,893

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,431	\$52	\$930	\$0	\$0	\$0	\$0	\$5,413
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2017	Oct 2017
DESIGN	Dec 2016	Dec 2017	Oct 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Feb 2018	Jul 2018
CONSTRUCTION	Sep 2018	Sep 2019	Oct 2018	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Jul 2019	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

LINDEN PARK

Scope Summary:

LINDEN PARK SYNTHETIC TURF FIELD AND TRACK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2LITCHF
Project Description: Litchfield Villa - Renovations

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$272

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3	\$775	\$819	\$0	\$0	\$0	\$0	\$1,597
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2MRNPRK
Project Description: MARINE PARK PLAYGROUND

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

MARINE PARK AND PLAYGROUND RECONSTRUCTION, BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2OWLHD1
Project Description: OWLS HEAD PARK - PLAYGROUND RECONSTRUCTION

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$100	\$100	\$500	\$0	\$3,400	\$0	\$0	\$4,100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2024	Sep 2022	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2024	Sep 2025	Sep 2024	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF OWL'S HEAD PARK PLAYGROUND, PAVEMENT, SAFETY SURFACE, AND DRAINAGE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PDBRC2
Project Description: Brownsville Rec Ctr RC B270-214M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$18,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,728	\$12	\$0	\$18,731	\$0	\$0	\$0	\$20,471
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2024

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

BROWNSVILLE REC CTR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PDSSRC
Project Description: Sunset Pk Rec Ctr RC B087-115M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0506

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$733	\$22	\$0	\$4,307	\$0	\$0	\$0	\$5,062
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN

Scope Summary:

SUNSET PK RC

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PEDPLZ
Project Description: Public Place -Pedestrian Plaza-Eldert & liberty

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,024	\$0	\$75	\$0	\$0	\$0	\$0	\$1,099
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

ELDERT LANE BETWEEN LIBERTY AND GLENMORE AVENUES.

Scope Summary:

PEDESTRIAN PLAZA- ELDERT AVENUE AND LIBERTY AND GLENMORE AVENUE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PEPWIN
Project Description: Prospect Park Parade Ground PEP HQ window replace

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$700	\$0	\$0	\$0	\$0	\$700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2024	Sep 2022	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2024	Sep 2025	Sep 2024	Sep 2025

Explanation for Delay:

Project Location:

PROSPECT PARK PARADE GROUND PEP HQ, BROOKLYN

Scope Summary:

PROSPECT PARK PARADE GROUND PEP HQ WINDOW REPLACE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PGRD11
Project Description: MULTISITE- PAVEMTS,TENNIS CTS, BB CTS, FENCING (BG-711M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0245K

Original Budget: \$1,576

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,169	\$0	\$0	\$631	\$0	\$0	\$0	\$3,800
Non-City	\$193	\$0	\$0	\$40	\$0	\$0	\$0	\$233

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2012	Mar 2012	Jan 2012	Mar 2012
DESIGN	Mar 2012	Jun 2012	Mar 2012	Jun 2012
BID/ REGISTER CONTRACT	Jun 2012	Sep 2012	Jun 2012	Sep 2012
CONSTRUCTION	Sep 2012	Sep 2013	Sep 2012	Sep 2013
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2013	Sep 2014	Sep 2013	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

MULTISITE- PAVEMENTS, TENNIS COURTS, BASKETBALL COURTS, FENCING , PLANTINGS AND GENERAL SITE WORK AT VARIOUS LOCATIONS IN THE BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PKTR21
Project Description: FY21-Park Trees - Brooklyn

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$2,880

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$2,880	\$0	\$0	\$0	\$0	\$0	\$2,955
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

FY21-PARK TREES - BROOKLYN

Scope Summary:

FY21-PARK TREES - BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PLAY13
Project Description: MULTISITE- OCEAN HILL PLGD, WINGATE, MLK SPRAY SHWER BG-114M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 209 216 200 205

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$635

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,714	\$128	\$0	\$0	\$0	\$0	\$0	\$1,842
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2013	May 2013	Feb 2013	May 2013
DESIGN	May 2013	Jul 2013	May 2013	Jul 2013
BID/ REGISTER CONTRACT	Jul 2013	Oct 2013	Jul 2013	Oct 2013
CONSTRUCTION	Oct 2013	Oct 2014	Oct 2013	Oct 2014
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2014	Oct 2015	Oct 2014	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

LINCOLN TERRACE PLAYGROUND AND OCEAN HILL PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PLG14D
Project Description: RECON. CHARLES PINNTRIANGLE - PAVE. CURBS FENCING BG-613M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$174

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$251	\$0	\$74	\$0	\$0	\$0	\$0	\$325
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

CHARLES PINN PLAYGROUND REQUIREMENTS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PNYC01
Project Description: PlaNYC - McCarren Pk Pool & Bathhouse RC - B058-108M/408M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$50,510

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$56,863	\$63	\$0	\$0	\$0	\$0	\$0	\$56,926
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Oct 2006	Jan 2007
DESIGN	Sep 2007	Dec 2007	Jan 2007	Apr 2007
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Apr 2007	Jun 2007
CONSTRUCTION	Mar 2008	Mar 2009	Jul 2007	Jun 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Jun 2008	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

LORIMER ST B/T BAYARD ST & DRIGGS AVE (B058)

Scope Summary:

MCCARREN PK POOL RC ... \$293K DR & TRF TO P-2PNYMC1..TRF \$132K (BL P-0127 CHANGED TO P-1018)FROM P-6PNYSP2..\$600K (BL-0127 -CHANGED TO P-1018) TRF IN FROM P-1PNYSP5....\$151K FY17 TRANSFER TO P-207BFTY....FY'18 TRF \$154K TO P-6517CBF...

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PNYC05
Project Description: PlaNYC - Calvert Vaux CS/M&O bldg (B125-112M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,760

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,477	\$980	\$0	\$0	\$0	\$0	\$0	\$10,457
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2012	May 2012	Mar 2012	May 2012
DESIGN	May 2012	Aug 2012	Sep 2015	Mar 2016
BID/ REGISTER CONTRACT	Aug 2012	Nov 2012	Apr 2016	Jun 2016
CONSTRUCTION	Nov 2012	Nov 2013	Jul 2016	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	Nov 2014	Jul 2017	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

CALVERT VAUX

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PNYCB3
Project Description: PlaNYC-FY09 Playgrounds BG-2309M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$1,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,734	\$116	\$0	\$0	\$0	\$0	\$0	\$1,850
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Mar 2013	Mar 2022

Explanation for Delay:

Project Location:

PS 192K BROOKLYN

Scope Summary:

PLANYC PLAYGROUNDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2POWPRK
Project Description: POWELL PARK PLAYGROUND

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,000	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF POWELL PARK AND PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PPANEP
Project Description: Northeast Paths - Prospect Park Alliance

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$313	\$1,736	\$0	\$0	\$0	\$0	\$0	\$2,049
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

NORTHEAST PATHS - PROSPECT PARK ALLIANCE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PPESIT
Project Description: PROSPECT PARK EXPRESSWAY SITTING AREA RC

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K001 P-D017

Original Budget: \$916

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$98	\$720	\$0	\$0	\$0	\$0	\$0	\$818
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCT SITTING AREAS INCLUDING WATER SERVICE, BENCHES, SEATING, LANDSCAPING, FENCING, SECURITY LIGHTING, BOLLARDS, FENCING, PAVEMENT.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PWBFTG
Project Description: PWOB- Fort Greene (B032-117M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018 P-D017 P-0935 P-K011

Original Budget: \$900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$876	\$176	\$13,300	\$0	\$0	\$0	\$0	\$14,352
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

MYRTLE AVENUE, DE KALB AVENUE, BETWEEN WASHINGTON PARK AND ST EDWARDS'S STREET
 BROOKLYN

Scope Summary:

FORT GREENE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2PWBPFB
Project Description: PWOB- PP Flatbush Avenue (B073-117M)

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,317	\$194	\$0	\$0	\$0	\$0	\$0	\$3,511
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

PROSPECT PARK - BOROUGH OF BROOKLYN

Scope Summary:

PWOB- PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2REGION
Project Description: REQUIREMENTS - LARGE PKS -BKLYN BG-799R

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0221 P-1018

Original Budget: \$637

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$546	\$44	\$0	\$0	\$0	\$0	\$0	\$590
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

LARGE PARKS BKLYN

Scope Summary:

LARGE PARKS BKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2RHBALL
Project Description: Red Hook ball fields B126-116M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 206

Borough: BROOKLYN

Budget Lines: P-0245K

Original Budget: \$11,690

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,714	\$2,158	\$0	\$0	\$0	\$0	\$0	\$15,872
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RED HOOK BALL FIELDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2SEAGTE
Project Description: SEAGATE SHORELINE REMEDIATION

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 213 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0379

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,600	\$0	\$0	\$0	\$0	\$2,600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Mar 2013	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

REMEDIATION OF SHORELINE AT SEAGATE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2SNSTRW
Project Description: Commodore Barry Park C.S

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0505

Original Budget: \$4,550

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$225	\$0	\$0	\$3,574	\$0	\$0	\$0	\$3,799
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

COMMODORE BARRY PARK COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2SNTGNS
Project Description: Senerity Gardens

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017

Original Budget: \$58

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$50	\$0	\$0	\$0	\$0	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2020	Dec 2020	Jul 2020	Dec 2020
DESIGN	Dec 2020	Dec 2021	Dec 2020	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2023	Sep 2022	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

SENERITY GARDENS - NEED MORE INFORMATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2STFBSH
Project Description: Synthetic Turf Field Reconstruction at Bushwick Inlet Pk, BK

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0510

Original Budget: \$1,058

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,058	\$0	\$0	\$0	\$0	\$1,058
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

BUSHWICK INLET PK, BROOKLYN

Scope Summary:

SYNTHETIC TURF FIELD RECONSTRUCTION AT BUSHWICK INLET PK, BK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2STFHM
Project Description: Hamilton-Metz Field Synthetic Turf Field Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: P-0510

Original Budget: \$2,133

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,889	\$364	\$171	\$0	\$0	\$0	\$0	\$2,424
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

HAMILTON-METZ FIELD SYNTHETIC TURF FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2STFLEF
Project Description: Synthetic Turf Field Recon at Quaker Parrot Pk, BK

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,060

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,060	\$0	\$0	\$0	\$0	\$0	\$1,060
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

LEIF ERICSON, BK

Scope Summary:

SYNTHETIC TURF FIELD RECONSTRUCTION AT LEIF ERICSON, BK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2STFMH
Project Description: Maria Hernandez Park - Synthetic Turf Field (B016-118M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0510

Original Budget: \$4,642

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$310	\$0	\$3,404	\$0	\$0	\$0	\$0	\$3,714
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

SYNTHETIC TURF FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2SUCSGN
Project Description: Success Garden - Park Renovation

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-K011 P-D017

Original Budget: \$2,009

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$241	\$0	\$1,950	\$0	\$0	\$0	\$0	\$2,191
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

SUCCESS GARDEN PARK RENOVATION INCLUDING THE RECONSTRUCTION OF BROKEN ASPHALT AND OVERGROWN SECTION OF PROPERTY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE14A
Project Description: FY14 Street Tree Planting, Brooklyn CB's 1 - 6 & 8 - BG-813M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200 201 202 203 204 205 206 208

Borough: BROOKLYN

Budget Lines: P-0822 P-D822 P-K822

Original Budget: \$2,638

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,439	\$43	\$0	\$0	\$0	\$0	\$0	\$2,482
Non-City	\$489	\$0	\$0	\$0	\$0	\$0	\$0	\$489

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

PLANTING OF NEW AND REPLACEMENT STREET TREES AT VARIOUS LOCATIONS IN COMMUNITY BOARDS 1-6 & 8 IN THE BOROUGH OF THE BROOKLYN.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE15B
Project Description: FY 15 Street Tree Planting - Bkln CB 6,7,10,12, BG-315M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$1,770

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,299	\$91	\$0	\$0	\$0	\$0	\$0	\$1,390
Non-City	\$597	\$0	\$0	\$0	\$0	\$0	\$0	\$597

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CB 6,7,10, 12 IN THE BOROUGH OF BROOKLYN

Scope Summary:

FY 15 PLANT NEW AND REPLACEMENT STREET TREES

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE18A
Project Description: FY18 Street Tree Brooklyn1,2,3,4,16, BG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$23	\$0	\$240	\$0	\$0	\$0	\$0	\$263
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2018	Dec 2017	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2022	Sep 2020	Sep 2022

Explanation for Delay:

Project Location:

FY18 STREET TREE BROOKLYN1,2,3,4,16, BG-

Scope Summary:

FY18 STREET TREE BROOKLYN1,2,3,4,16, BG-

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE18B
Project Description: FY18 Street Tree Brooklyn1,5,14,18

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$2,520

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,186	\$80	\$0	\$0	\$0	\$0	\$0	\$3,266
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2018	Dec 2017	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2022	Sep 2020	Sep 2022

Explanation for Delay:

Project Location:

FY18 STREET TREE BROOKLYN1,5,14,18

Scope Summary:

FY18 STREET TREE BROOKLYN1,5,14,18

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE18C
Project Description: FY18 Street Tree Brooklyn6,7,9,12

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,057

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,130	\$180	\$0	\$0	\$0	\$0	\$0	\$3,310
Non-City	\$231	\$0	\$0	\$0	\$0	\$0	\$0	\$231

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2018	Dec 2017	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2022	Sep 2020	Sep 2022

Explanation for Delay:

Project Location:

FY18 STREET TREE BROOKLYN6,7,9,12

Scope Summary:

FY18 STREET TREE BROOKLYN6,7,9,12

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE20A
Project Description: FY20 Street Tree Brooklyn1,2,3,4,, BG-319M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018 P-0822 P-D822 P-K822

Original Budget: \$2,997

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$0	\$3,207	\$0	\$0	\$0	\$0	\$3,282
Non-City	\$0	\$200	\$0	\$0	\$0	\$0	\$0	\$200

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2023	Sep 2021	Sep 2023

Explanation for Delay:

Project Location:

FY20 STREET TREE BROOKLYN1,2,3,4,, BG-319M

Scope Summary:

FY20 STREET TREE BROOKLYN1,2,3,4,, BG-319M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE20C
Project Description: FY20 Street Tree Brooklyn 6,7,10,12 BG-719M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: SE-0004 P-1018 P-0822 P-D822

Original Budget: \$1,275

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$75	\$231	\$1,044	\$0	\$0	\$0	\$0	\$1,350
Non-City	\$0	\$1,700	\$0	\$0	\$0	\$0	\$0	\$1,700

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2023	Sep 2021	Sep 2023

Explanation for Delay:

Project Location:

FY20 STREET TREE BROOKLYN 6,7,10,12 BG-719M

Scope Summary:

FY20 STREET TREE BROOKLYN 6,7,10,12 BG-719M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE20E
Project Description: FY20 Street Tree Brooklyn 11,13 BG-419M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,188

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,343	\$0	\$0	\$0	\$0	\$0	\$0	\$1,343
Non-City	\$0	\$1,787	\$0	\$0	\$0	\$0	\$0	\$1,787

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2023	Sep 2021	Sep 2023

Explanation for Delay:

Project Location:

FY20 STREET TREE BROOKLYN 11,13 BG-419M

Scope Summary:

FY20 STREET TREE BROOKLYN 11,13 BG-419M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE21A
Project Description: FY21 Street Tree Brooklyn13,4,,5,16 BG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D822 P-0822 P-1018 WM-0006

Original Budget: \$2,990

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,315	\$0	\$0	\$0	\$0	\$0	\$1,315
Non-City	\$0	\$1,675	\$0	\$0	\$0	\$0	\$0	\$1,675

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

BOROWIDE

Scope Summary:

FY21 STREET TREE BROOKLYN13,4,,5,16

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE21B
Project Description: FY21 Street Tree Brooklyn2,6,7,10 BG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-K822 P-0822 WP-0269

Original Budget: \$1,376

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25	\$2,633	\$0	\$0	\$0	\$0	\$0	\$2,658
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

BOROWIDE

Scope Summary:

FY21 STREET TREE BROOKLYN2,6,7,10

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE21C
Project Description: FY21 Street Tree Brooklyn11,13,15 BG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$2,356

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,356	\$0	\$0	\$0	\$0	\$0	\$2,356
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

FY21 STREET TREE BROOKLYN11,13,15

Scope Summary:

FY21 STREET TREE BROOKLYN11,13,15

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRE21D
Project Description: FY21 Street Tree Brooklyn12,14 BG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$990

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$30	\$2,530	\$0	\$0	\$0	\$0	\$0	\$2,560
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

FY21 STREET TREE BROOKLYN12,14

Scope Summary:

FY21 STREET TREE BROOKLYN12,14

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TREL21
Project Description: FY21 Street Trees BK CB's9,17,18 (3Y)

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-D017 P-0822

Original Budget: \$5,950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25	\$5,950	\$0	\$0	\$0	\$0	\$0	\$5,975
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Jun 2021	Dec 2019	Jun 2021
BID/ REGISTER CONTRACT	Jun 2021	Mar 2022	Jun 2021	Mar 2022
CONSTRUCTION	Mar 2022	Mar 2025	Mar 2022	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Mar 2027	Mar 2025	Mar 2027

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

FY21 STREET TREES BK CB'S9,17,18 (3Y)

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRS19A
Project Description: BrooklynTree-Damaged Sidewalk R/C CB 7,10-13,15,18

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1331

Original Budget: \$1,482

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,512	\$543	\$0	\$0	\$0	\$0	\$0	\$2,055
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

BROOKLYNTREE-DAMAGED SIDEWALK R/C CB 7,10-13,15,18

Scope Summary:

BROOKLYNTREE-DAMAGED SIDEWALK R/C CB 7,10-13,15,18

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2TRSD19
Project Description: BrooklynTree-Damaged Sidewalk R/C

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1331 P-D017

Original Budget: \$1,524

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$1,554	\$501	\$0	\$0	\$0	\$0	\$0	\$2,055	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

BROOKLYNTREE-DAMAGED SIDEWALK R/C

Scope Summary:

BROOKLYNTREE-DAMAGED SIDEWALK R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2WPKBGH
Project Description: NYCHA Kingsborough Houses Open Space Construction

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$100	\$100	\$400	\$100	\$4,500	\$0	\$0	\$5,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2020	Dec 2019	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2022	Sep 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

KINGSBOROUGH - BOROUGH OF BROOKLYN

Scope Summary:

NYCHA KINGSBOROUGH HOUSES OPEN SPACE CONSTRUCTION, BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-2WPS228
Project Description: I.S. 228 Playground Reconstruction (BG-39100-117M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,508

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,064	\$547	\$0	\$0	\$0	\$0	\$0	\$1,611
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

228 AVENUE S, BROOKLYN, NY 11223

Scope Summary:

I.S. 228 PLAYGROUND RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-6CADMAR
Project Description: Recon Marlboro & Cadman Plaza CS

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0505 P-K011 P-1008

Original Budget: \$837

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$354	\$524	\$0	\$1,560	\$0	\$0	\$0	\$2,438
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

RECON MARLBORO & CADMAN PLAZA CS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-6PNYR01
Project Description: PlaNYC-Reforestation:Bklyn-N.Conduit/Atlantic/Sutter BG-608M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0822

Original Budget: \$520

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$391	\$49	\$0	\$0	\$0	\$0	\$0	\$440
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	Sep 2007
DESIGN	Sep 2007	Dec 2007	Sep 2007	Dec 2007
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Dec 2007	Mar 2008
CONSTRUCTION	Mar 2008	Mar 2009	Mar 2008	Mar 2009
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Mar 2009	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

NORTH CONDUIT BLVD (SUTTER TO ATLANTIC AVES)

Scope Summary:

PLANYC - REFORESTATION: BKLYN - ATLANTIC/SUTTER (NRG)

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-6WPEBCS
Project Description: Recon War Mem bldg & Elenor Roosevelt CS

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0505 P-D017

Original Budget: \$1,782

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$128	\$0	\$2,060	\$0	\$0	\$0	\$0	\$2,188
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

BROOKLYN

Scope Summary:

RECON WAR MEM BLDG, PIERREPONT & ELENOR ROOSEVELT CS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-03
Project Description: SANDY-Emergency Clean up & Safe Up - Shore Pkway B166-313M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$278	\$0	\$0	\$1	\$0	\$0	\$0	\$279
Non-City	\$1,921	\$0	\$0	\$129	\$0	\$0	\$0	\$2,050

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2012	Feb 2013	Dec 2012	Feb 2013
DESIGN	Mar 2013	May 2013	Mar 2013	May 2013
BID/ REGISTER CONTRACT	May 2013	Aug 2013	May 2013	Aug 2013
CONSTRUCTION	Aug 2013	Aug 2014	Aug 2013	Aug 2014
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2014	Aug 2015	Aug 2014	Aug 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

HURRICANE SANDY EMERGENCY WORK AT SHORE PARKWAY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-12
Project Description: SANDY - Brooklyn Plgd requirements (Type 2) BG-1113M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,168

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$556	\$12	\$118	\$0	\$0	\$0	\$0	\$686
Non-City	\$1,271	\$102	\$1,060	\$0	\$0	\$0	\$0	\$2,433

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

STORM SANDY - PLAYGROUND R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-13
Project Description: SANDY - PNP Prospect Park Alliance

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 206 207 208 209 214

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$548

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$37	\$0	\$0	\$0	\$46	\$0	\$0	\$83
Non-City	\$0	\$0	\$0	\$0	\$410	\$0	\$0	\$410

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BROOKLYN

Scope Summary:

PROSPECT PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-14
Project Description: SANDY- Abe Stark boilers and chillers (B169-111M)

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,852

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$101	\$0	\$0	\$54	\$0	\$0	\$0	\$155
Non-City	\$1,001	\$0	\$0	\$383	\$0	\$0	\$0	\$1,384

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2013	Aug 2013	May 2013	Aug 2013
DESIGN	Aug 2013	Nov 2013	Aug 2013	Nov 2013
BID/ REGISTER CONTRACT	Nov 2013	Feb 2014	Nov 2013	Feb 2014
CONSTRUCTION	Feb 2014	Feb 2015	Feb 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Feb 2016	Feb 2015	Feb 2024

Explanation for Delay:

Project Location:

LOCATED ADJACENT TO THE CONEY ISLAND BOARDWALK AT WEST 19TH STREET, IN THE BOROUGH OF BROOKLYN

Scope Summary:

SANDY RELATED WORK AT ABE STARK SKATING RINK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-15
Project Description: SANDY-Nautilus Playground (Type 3)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200 213

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$540

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6	\$0	\$0	\$0	\$45	\$0	\$0	\$51
Non-City	\$0	\$0	\$0	\$0	\$405	\$0	\$0	\$405

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

NAUTILUS PLGR , BROOKLYN

Scope Summary:

RECONSTRUCTION OF PLGR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-16
Project Description: SANDY-Sheepshead Bay Piers Type 3

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$653

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$353	\$0	\$694	\$0	\$0	\$0	\$0	\$1,047
Non-City	\$548	\$0	\$6,247	\$0	\$0	\$0	\$0	\$6,795

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SHEEPSHEAD BAY PIERS AT EMMONS AVE, BROOKLYN

Scope Summary:

R/C OF TRANSFORMERS AND ELECTRICAL COMPONENTS AT SHEEPSHEAD BAY PIERS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-17
Project Description: SRU-TYPE 3-MCGUIRE FIELDS SCOREBOARDS

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$480

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$36	\$0	\$0	\$0	\$0	\$36
Non-City	\$0	\$364	\$0	\$0	\$0	\$0	\$0	\$364

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Mar 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BERGEN AVENUE AND AVENUE W. BOROUGH OF BROOKLYN

Scope Summary:

THE RECONSTRUCTION OF THE SCOREBOARDS AND ELECTRICAL EQUIPMENT AT JOSEPH T. MCGUIRE PARK DUE TO HURRICANE SANDY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-21
Project Description: SANDY - Tree removals -Brooklyn CB 7-18 BG-614M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$472	\$0	\$41	\$0	\$0	\$0	\$0	\$513
Non-City	\$1,522	\$0	\$368	\$0	\$0	\$0	\$0	\$1,890

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2014	Mar 2014	Jan 2014	Mar 2014
DESIGN	Apr 2014	Jun 2014	Apr 2014	Jun 2014
BID/ REGISTER CONTRACT	Jun 2014	Sep 2014	Jun 2014	Sep 2014
CONSTRUCTION	Sep 2014	Sep 2015	Sep 2014	Sep 2015
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2015	Sep 2016	Sep 2015	Sep 2023

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

TREE REMOVALS IN BROOKLYN CB 7-18 RELATED TO SANDY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-25
Project Description: Abe Stark - Non-Boiler Repair

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,603

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$260	\$0	\$0	\$260
Non-City	\$0	\$0	\$0	\$0	\$2,343	\$0	\$0	\$2,343

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2024

Explanation for Delay:

Project Location:

BOROUGH OF BROOKLYN

Scope Summary:

SANDY - ABE STARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-26
Project Description: Prospect Pk - Lily Pond & Pool Viewing Platform Repair

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$294

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$44	\$0	\$0	\$0	\$25	\$0	\$0	\$69
Non-City	\$0	\$0	\$0	\$0	\$225	\$0	\$0	\$225

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2016	Jan 2017	Aug 2016	Jan 2017
DESIGN	Jan 2017	Jan 2018	Jan 2017	Jan 2018
BID/ REGISTER CONTRACT	Jan 2018	Oct 2018	Jan 2018	Oct 2018
CONSTRUCTION	Oct 2018	Oct 2019	Oct 2018	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2019	Oct 2020	Oct 2019	Oct 2025

Explanation for Delay:

Project Location:

Scope Summary:

PROSPECT PK LILY POND POOL PLATFORM REPAIR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-27
Project Description: CI Beach & Boardwalk - West 25 ST Maint Office Boiler

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$563

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$56	\$0	\$0	\$56
Non-City	\$0	\$0	\$0	\$0	\$507	\$0	\$0	\$507

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

CI BEACH & BOARDWALK - WEST 25 ST MAINT OFFICE BOILER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-28
Project Description: Red Hook Recreation Center

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$3,109

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$548	\$311	\$0	\$0	\$859
Non-City	\$0	\$0	\$0	\$4,932	\$2,798	\$0	\$0	\$7,730

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

RED HOOK RECREATION CENTER

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-30
Project Description: Hudson River Yacht Club

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$440

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$205	\$0	\$0	\$205
Non-City	\$0	\$0	\$0	\$0	\$1,845	\$0	\$0	\$1,845

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

HUDSON RIVER YACHT CLUB

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-31
Project Description: Diamond Point Yacht Club

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$483

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$166	\$0	\$0	\$166
Non-City	\$0	\$0	\$0	\$0	\$1,485	\$0	\$0	\$1,485

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

DIAMOND PONT YACHT CLUB

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-32
Project Description: Paerdegat Squadron Yacht Club

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$294

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$90	\$30	\$0	\$0	\$120
Non-City	\$0	\$0	\$0	\$822	\$264	\$0	\$0	\$1,086

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

PAERDEGAT SQUADRON YACHT CLUB

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-33
Project Description: Sandy - Midget Squadron Yacht Club

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,029

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$800	\$0	\$0	\$800
Non-City	\$0	\$0	\$0	\$0	\$2,699	\$0	\$0	\$2,699

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

MIDGET SQUADRON YACHT CLUB

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-34
Project Description: Paerdegat Athletic Center HVAC recon. B406-114M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$2,696

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$779	\$9	\$0	\$0	\$0	\$0	\$0	\$788
Non-City	\$2,343	\$83	\$0	\$0	\$0	\$0	\$0	\$2,426

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

PAERDEGAT ATHLETIC CENTER HVAC RECON. B406-114M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-35
Project Description: Paerdegat Athletic Center - Remaining Scope

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$12,797

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,233	\$0	\$0	\$1,233
Non-City	\$0	\$0	\$0	\$0	\$11,098	\$0	\$0	\$11,098

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

PAERDEGAT ATHLETIC CENTER - REMAINING SCOPE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-36
Project Description: SANDY-BK

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$887

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$88	\$0	\$0	\$88
Non-City	\$0	\$0	\$0	\$0	\$799	\$0	\$0	\$799

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

SANDY2-36

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY2-37
Project Description: SANDY-John Malone Community Center

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$1,978

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$40	\$40	\$0	\$158	\$0	\$0	\$0	\$238
Non-City	\$0	\$356	\$0	\$1,424	\$0	\$0	\$0	\$1,780

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2024	Sep 2022	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2024	Sep 2025	Sep 2024	Sep 2025

Explanation for Delay:

Project Location:

BERGEN AVENUE, BETWEEN AVENUE W AND AVENUE X.

Scope Summary:

JOHN MALONE COMMUNITY CENTER IN BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BBJ-K
Project Description: Borough Based Jails New Brooklyn Detention Facility

Ten-Year Plan Category: New Jail Facilities

Community Boards Served:

Borough: BROOKLYN

Budget Lines: C-0114

Original Budget: \$0

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$100	\$66,466	\$280,114	\$478,373	\$472,162	\$673,647	\$1,970,862
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF NEW BROOKLYN FACILITY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-768B
Project Description: WATER MAIN CONNECTIONS TO SHAFT 23B - PHASE II (HWK700B)

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN EXTENSION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WM-0001 WM-0006 SE-0002K

Original Budget: \$7,244

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$58,964	\$0	\$0	\$0	\$0	\$58,964
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2009	Nov 2011	Aug 2009	May 2024
PRELIMINARY DESIGN	Nov 2011	Nov 2011	May 2024	May 2024
FINAL DESIGN	Nov 2011	Nov 2011	Sep 2023	Mar 2024
BID AWARD AND REGISTER CONTRCT	Nov 2011	Nov 2011	Mar 2024	Jun 2024
CONSTRUCTION TO 25%	Nov 2011	Nov 2011	Jun 2024	Jun 2025
CONSTRUCTION TO 50%	Nov 2011	Nov 2011	Jun 2025	Jun 2026
CONSTRUCTION TO 75%	Nov 2011	Nov 2011	Jun 2026	Jun 2027
ORIGINAL EQUIP & FURNISHING	Nov 2011	Nov 2011	Jun 2027	Aug 2027
SUBSTANTIAL COMPLETION	Nov 2011	Nov 2011	Aug 2027	Oct 2027
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Oct 2027	Nov 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

WATER MAIN CONNECTIONS TO SHAFT 23B - PHASE II

Scope Summary:

WATER MAIN CONNECTIONS TO SHAFT 23B - PHASE II

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-776
Project Description: WM REPLMT EAST NEW YORK AVE B/T HOWARD AV & PACIFIC ST, ETC

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 205 216

Borough: BROOKLYN

Budget Lines: EP-0007 SE-0002K SE-0944 WM-0001 WM-0006 HW-0001K HW-0200 HW-0944 TF-0002
 TF-0502

Original Budget: \$18,872

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,411	\$86,356	\$0	\$0	\$0	\$0	\$0	\$88,767
Non-City	\$0	\$549	\$0	\$0	\$0	\$0	\$0	\$549

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2011	Jun 2011	Mar 2011	Jun 2011
PRELIMINARY DESIGN	Jun 2011	Oct 2011	Jun 2011	Oct 2011
FINAL DESIGN	Oct 2011	Apr 2012	Oct 2011	Apr 2012
BID AWARD AND REGISTER CONTRCT	Apr 2012	Jul 2012	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jul 2012	Nov 2012	Jun 2018	Jun 2018
CONSTRUCTION TO 50%	Nov 2012	Mar 2013	Jun 2018	Jun 2018
CONSTRUCTION TO 75%	Mar 2013	Jul 2013	Jun 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jul 2013	Oct 2013	Jun 2018	Jun 2018
SUBSTANTIAL COMPLETION	Oct 2013	Dec 2013	Jun 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2013	Dec 2013	Jan 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WM REPLMT EAST NEW YORK AVE B/T HOWARD AV & PACIFIC ST, IN JAMAICA AVE B/T HERLIMER ST AND VERMONT ST AND ATLANTIC AVE B/T VAN SINDEREN AV AND PENNSYLVANIA

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-777
Project Description: WM REPLMT IN LEONARD STRET B/T DRIGGS AV AND MAUJER ST

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: WM-0006 SE-0002K

Original Budget: \$10,234

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$44,369	\$1,047	\$0	\$0	\$0	\$0	\$0	\$45,416
Non-City	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$36

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2010	Jun 2010	Mar 2010	Jun 2010
PRELIMINARY DESIGN	Jun 2010	Oct 2010	Jun 2010	Oct 2010
FINAL DESIGN	Oct 2010	Apr 2011	Oct 2010	Apr 2011
BID AWARD AND REGISTER CONTRCT	Apr 2011	Jul 2011	Mar 2014	Jun 2014
CONSTRUCTION TO 25%	Jul 2011	Nov 2011	Jun 2014	Jun 2014
CONSTRUCTION TO 50%	Nov 2011	Mar 2012	Jun 2014	Jun 2014
CONSTRUCTION TO 75%	Mar 2012	Jul 2012	Jun 2014	Jun 2014
ORIGINAL EQUIP & FURNISHING	Jul 2012	Oct 2012	Jun 2014	Jun 2014
SUBSTANTIAL COMPLETION	Oct 2012	Dec 2012	Jun 2014	Jun 2014
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2012	Dec 2012	Dec 2015	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WM REPLMT IN LEONARD STRET B/T DRIGGS AV AND MAUJER ST

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-780
Project Description: RECON OF WM & SWR IN 5 AVE B/T 65 ST & 34 ST

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001 WM-0006

Original Budget: \$21,800

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$23,880	\$23,880
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Sep 2017	Jul 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECON OF WM & SWR IN 5 AVE B/T 65 ST & 34 ST

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-782A
Project Description: Reconstuction of water main & combined sewer, Tillary st. PH2

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: WM-0001

Original Budget: \$14,039

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,994	\$47	\$0	\$0	\$0	\$0	\$0	\$14,041
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECONSTRUCTION OF WATER MAIN & COMBINED SEWER, TILLARY ST. PHASE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-784
Project Description: RECON OF WM I& STORM SWR IN BERGEN AVE AREA

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: WM-0001 SE-0200K

Original Budget: \$11,730

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$37,333	\$16,361	\$0	\$1,075	\$0	\$0	\$0	\$54,769
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2014	May 2014	Feb 2014	May 2023
PRELIMINARY DESIGN	May 2014	Sep 2014	May 2023	Sep 2023
FINAL DESIGN	Sep 2014	Mar 2015	Sep 2023	Mar 2024
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Mar 2024	Jun 2024
CONSTRUCTION TO 25%	Jun 2015	Oct 2015	Jun 2024	Jun 2025
CONSTRUCTION TO 50%	Oct 2015	Feb 2016	Jun 2025	Jun 2026
CONSTRUCTION TO 75%	Feb 2016	Jun 2016	Jun 2026	Jun 2027
ORIGINAL EQUIP & FURNISHING	Jun 2016	Sep 2016	Jun 2027	Sep 2027
SUBSTANTIAL COMPLETION	Sep 2016	Nov 2016	Sep 2027	Nov 2027
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Dec 2016	Nov 2027	Dec 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RECON OF WM IN BERGEN AVE AREA

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-785B
Project Description: Recon WM, Comb & San Swrs in Atlantic Ave, Ph 2 (HWD10105A)

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: EP-0007 SE-0002K WM-0001

Original Budget: \$4,326

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$6,304	\$0	\$0	\$0	\$0	\$0	\$6,304
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECON WM & COMB AND SAN SEWERS IN ATLANTIC AVE, PH 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-794
Project Description: DUMBO/Vinegar Hill Area Reconstruction & Plaza.

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 202 206

Borough: BROOKLYN

Budget Lines: SE-0002K SE-0004

Original Budget: \$9,413

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$48,296	\$157	\$6,288	\$0	\$0	\$0	\$0	\$54,741
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2014	May 2014	Mar 2014	May 2014
PRELIMINARY DESIGN	May 2014	Sep 2014	May 2014	Sep 2014
FINAL DESIGN	Sep 2014	Mar 2015	Sep 2014	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2015	Oct 2015	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2015	Feb 2016	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2016	Jun 2016	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2016	Sep 2016	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2016	Nov 2016	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Dec 2016	Nov 2018	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

TRUNK/DIST WM REPLAC. & INSTALLATION, COMBINED SWR REPLACE, HI LEVEL STORM SWR EXTENSION, BKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED798
Project Description: 72" Replacement in Flatbush Avenue between Sterling Pl & 8th

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 206 208

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0006 HW-0001K TF-0002

Original Budget: \$25,804

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$48,384	\$1,059	\$1,270	\$0	\$0	\$0	\$0	\$50,713
Non-City	\$31	\$0	\$0	\$0	\$0	\$0	\$0	\$31

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2015	May 2015	Mar 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

72" REPLACEMENT IN FLATBUSH AVENUE BETWEEN STERLING PL & 8TH AVE. (WITH COMBINED AND SANITARY REPLACEMENTS)

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-802
Project Description: WM Replacement Hamilton Ave Gowanus Connector, BK HWK1048D

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 206 207

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001 SE-0200K

Original Budget: \$1,920

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,649	\$3,834	\$1,044	\$1,566	\$0	\$0	\$0	\$18,093
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WM REPLACEMENT HAMILTON AVE GOWARNUS CONNECTOR B/T SMITH & 19 ST, BKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-803
Project Description: WM Replacment in Schenck Ave b/t Flatlands & Jamaica Ave, Bk

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: SE-0002K WP-0169

Original Budget: \$4,600

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$1,484	\$0	\$0	\$55	\$0	\$0	\$1,539
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Feb 2014		
PRELIMINARY DESIGN	Feb 2014	Feb 2015		
FINAL DESIGN	Feb 2015	Aug 2016		
BID AWARD AND REGISTER CONTRCT	Aug 2016	May 2017		
CONSTRUCTION TO 25%	May 2017	May 2018		
CONSTRUCTION TO 50%	May 2018	Apr 2019		
CONSTRUCTION TO 75%	May 2019	Apr 2020		
ORIGINAL EQUIP & FURNISHING	Apr 2020	Jan 2021		
SUBSTANTIAL COMPLETION	Jan 2021	Jul 2021		
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Oct 2021		

Explanation for Delay:

Project Location:

Scope Summary:

WM REPLAC. SCHENCK AVE B/T FLATLANDS & JAMAICA AVES, BKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-805
Project Description: New Storm & San Swrs & WM-Gateway Estates, Phase E (HD-161E)

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: SE-0002K SE-0200K WM-0001

Original Budget: \$5,776

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,712	\$1,100	\$0	\$0	\$0	\$0	\$0	\$14,812
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Jan 2014
FINAL DESIGN	Jan 2014	Jul 2014	Jan 2014	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Jul 2015	Oct 2015
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Oct 2015	Feb 2016
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Feb 2016	Jun 2016
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Jun 2016	Feb 2017
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Feb 2017	Feb 2017
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Feb 2017	Apr 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Apr 2017	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW STORM & SANI SWRS & WM IN GATEWAY ESTATES, PHASE E, BKLY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-806
Project Description: Water Main work in Brooklyn Waterfront Greenway

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: WM-0001

Original Budget: \$1,594

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$1,594	\$0	\$0	\$0	\$1,594
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Mar 2017	May 2017
PRELIMINARY DESIGN	Aug 2013	Dec 2013	May 2017	Sep 2017
FINAL DESIGN	Dec 2013	Jun 2014	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Jun 2018	Feb 2019
CONSTRUCTION TO 50%	Jan 2015	May 2015	Feb 2019	Oct 2019
CONSTRUCTION TO 75%	May 2015	Sep 2015	Oct 2019	Jun 2020
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Nov 2020	Jun 2023
DEVELOP SCOPE	Mar 2016	Dec 2016	Nov 2020	Jun 2023
PRELIMINARY DESIGN	Dec 2016	Dec 2017	Nov 2020	Jun 2023
FINAL DESIGN	Dec 2017	May 2019	Nov 2020	Jun 2023
BID AWARD AND REGISTER CONTRCT	May 2019	Feb 2020	Nov 2020	Jun 2023
CONSTRUCTION TO 25%	Feb 2020	Feb 2021	Nov 2020	Jun 2023
CONSTRUCTION TO 50%	Feb 2021	Feb 2022	Nov 2020	Jun 2023
CONSTRUCTION TO 75%	Feb 2022	Feb 2023	Nov 2020	Jun 2023
ORIGINAL EQUIP & FURNISHING	Feb 2023	Nov 2023	Nov 2020	Jun 2023
SUBSTANTIAL COMPLETION	Nov 2023	May 2024	Nov 2020	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	May 2024	Aug 2024	Nov 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WATER MAIN WORK IN BROOKLYN WATERFRONT GREENWAY (COMMERCIAL STREET, ASH STREET AND BOX STREET)-BED-806

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-807
Project Description: WM work in Brooklyn Waterfront Greenway. SAND1048

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: WM-0001 SE-0002K EP-0007

Original Budget: \$569

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$3,255	\$0	\$0	\$0	\$0	\$0	\$3,255
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Jan 2014
FINAL DESIGN	Jan 2014	Jul 2014	Jan 2014	Jul 2014
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Jul 2014	Oct 2014
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Oct 2014	Feb 2015
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Feb 2015	Jun 2015
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Jun 2015	Oct 2015
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Oct 2015	Jan 2016
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Jan 2016	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Mar 2016	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WM WORK IN BROOKLYN WATERFRONT GREENWAY. (2ND AVENUE BETWEEN 37TH STREET & 39TH STREET ETC.)

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-809
Project Description: Replacement of Water Mains in Avenue S

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: WM-0944 WM-0001 HW-0200

Original Budget: \$14,445

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25,894	\$1,220	\$0	\$0	\$0	\$0	\$0	\$27,114
Non-City	\$3,483	\$856	\$0	\$0	\$0	\$0	\$0	\$4,339

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Mar 2014	Jun 2013	Mar 2014
PRELIMINARY DESIGN	Mar 2014	Mar 2015	Mar 2014	Mar 2015
FINAL DESIGN	Mar 2015	Sep 2016	Mar 2015	Sep 2016
BID AWARD AND REGISTER CONTRCT	Sep 2016	Jun 2017	Sep 2016	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Jun 2018	Jun 2017	Jun 2018
CONSTRUCTION TO 50%	Jun 2018	May 2019	Jun 2018	May 2019
CONSTRUCTION TO 75%	May 2019	May 2020	May 2019	May 2020
ORIGINAL EQUIP & FURNISHING	May 2020	Feb 2021	May 2020	Feb 2021
SUBSTANTIAL COMPLETION	Feb 2021	Aug 2025	Feb 2021	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2025	Nov 2025

Explanation for Delay:

Project Location:

Scope Summary:

REPLACEMENT OF WATER MAINS IN AVENUE S BET. CONEY ISLAND AVENUE AND EAST 18TH STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-810
Project Description: Water Main work in Brooklyn Waterfront Gateway

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: WM-0001 SE-0002K

Original Budget: \$244

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,259	\$801	\$0	\$0	\$0	\$0	\$0	\$12,060
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Aug 2016	Jun 2016	Aug 2016
PRELIMINARY DESIGN	Aug 2016	Dec 2016	Aug 2016	Dec 2016
FINAL DESIGN	Dec 2016	Jun 2017	Dec 2016	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jun 2017	Sep 2017	Jun 2017	Sep 2017
CONSTRUCTION TO 25%	Sep 2017	Jan 2018	Sep 2017	Jan 2018
CONSTRUCTION TO 50%	Jan 2018	May 2018	Jan 2018	May 2018
CONSTRUCTION TO 75%	May 2018	Sep 2018	May 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Dec 2018	Sep 2018	Dec 2018
SUBSTANTIAL COMPLETION	Dec 2018	Feb 2019	Dec 2018	Feb 2019
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2019	Mar 2019	Feb 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WATER MAIN WORK IN BROOKLYN WATERFRONT GATEWAY (KENT AVENUE BET. CLYMER ST & TAYLOR ST. ETC)

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-819
Project Description: WM replacement in Oriental Blvd

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: WM-0944 EP-0007 WM-0001 F-0001

Original Budget: \$17,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$800	\$0	\$0	\$38,370	\$0	\$0	\$0	\$39,170
Non-City	\$0	\$277	\$0	\$0	\$0	\$0	\$0	\$277

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Jan 2027

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WM REPLACEMENT IN ORIENTAL BLVD BETWEEN CORBIN PLACE AND PEMBROKE ST,ETC MANHATTAN BEACH AREA, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BED-830
Project Description: Rplment WM Park Ave btw Classon Ave & Ryerson (HWD007K03)

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$2,308

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$2,308	\$0	\$0	\$2,308
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Aug 2022	Jun 2022	Aug 2022
PRELIMINARY DESIGN	Aug 2022	Dec 2022	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2022	Jun 2023	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2023	Sep 2023	Jun 2023	Sep 2023
CONSTRUCTION TO 25%	Sep 2023	Jan 2024	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2024	May 2024	Jan 2024	May 2024
CONSTRUCTION TO 75%	May 2024	Sep 2024	May 2024	Sep 2024
ORIGINAL EQUIP & FURNISHING	Sep 2024	Dec 2024	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	Dec 2024	Feb 2025	Dec 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	Mar 2025	Feb 2025	Mar 2025

Explanation for Delay:

Project Location:

Scope Summary:

(HW007K03) REPLACEMENT OF WATER MAIN ALONG PARK AVENUE BETWEEN CLASSON AVENUE AND RYERSON STREET, OTHER LOCATIONS AS LISTED ON PAGE 3 "DESIGN SCOPE" AS SHOWN ON ATTACHED SKETCH IN BOROUGH OF BROOKLYN.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BEDA-001
Project Description: Accelerated Distribution WM replcmnt & sewer rehab- BKLYN

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WM-0001

Original Budget: \$15,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$15,844	\$415	\$0	\$0	\$0	\$0	\$0	\$16,259
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2014	Jul 2014	Apr 2014	Jul 2014
PRELIMINARY DESIGN	Jul 2014	Nov 2014	Jul 2014	Nov 2014
FINAL DESIGN	Nov 2014	May 2015	Nov 2014	May 2015
BID AWARD AND REGISTER CONTRCT	May 2015	Aug 2015	May 2015	Aug 2015
CONSTRUCTION TO 25%	Aug 2015	Dec 2015	Aug 2015	Dec 2015
CONSTRUCTION TO 50%	Dec 2015	Apr 2016	Dec 2015	Apr 2016
CONSTRUCTION TO 75%	Apr 2016	Aug 2016	Apr 2016	Aug 2016
ORIGINAL EQUIP & FURNISHING	Aug 2016	Nov 2016	Aug 2016	Nov 2016
SUBSTANTIAL COMPLETION	Nov 2016	Jan 2017	Nov 2016	Jan 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2017	Feb 2017	Jan 2017	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ACCELERATED DISTRIBUTION WATER MAIN REPLCMNT & SEWER REHAB/REPLCMNT, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: BEDA-003
Project Description: Accelerated Distribution WM replcmnt & sewer rehab- BKLYN

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WM-0001 SE-0002K

Original Budget: \$17,175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$23,940	\$2,048	\$0	\$1,116	\$0	\$0	\$0	\$27,104
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ACCELERATED DISTRIBUTION WATER MAIN REPLCMNT & SEWER REHAB/REPLCMNT, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CJCREN
Project Description: FACILITY RENOVATIONS AT CROSSROADS JC

Ten-Year Plan Category: CHILD WELFARE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: CS-0005 PU-0026

Original Budget: \$15,205

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$63,703	\$9,656	\$955	\$0	\$0	\$0	\$0	\$74,314
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2015	Nov 2015	Aug 2015	Nov 2015
BID AWARD AND REGISTER CONTRCT	Nov 2015	Feb 2016	Nov 2015	Feb 2016
CONSTRUCTION TO 50%	Feb 2016	Jun 2016	Feb 2016	Jun 2016
CONSTRUCTION TO 75%	Jun 2016	Aug 2016	Jun 2016	Aug 2016
SUBSTANTIAL COMPLETION	Aug 2016	Oct 2016	Aug 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Nov 2020	Oct 2016	Nov 2020
PROJECT START	Oct 2016	Nov 2020	Nov 2020	Nov 2020
DESIGN START	Oct 2016	Nov 2020	Nov 2020	Nov 2020
DESIGN COMPLETION	Oct 2016	Nov 2020	Nov 2020	Nov 2020
CONSTRUCTION START	Oct 2016	Nov 2020	Nov 2020	Nov 2020
CONSTRUCTION COMPLETION	Oct 2016	Nov 2020	Nov 2020	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

THIS PROJECT ENCOMPASSES THE RENOVATION OF THE SECURE JUVENILE DETENTION CENTER LOCATED AT 17 BRISTOL STREET IN BROOKLYN (CROSSROADS JUVENILE CENTER). THE PROJECT INCLUDES BUT IT IS NOT LIMITED TO: REINFORCEMENT OF BEDROOM WALLS; BATHROOM RECONFIGURATION; FUNCTIONAL CHANGES OF EXISTING DORM SPACE TO PSYCHIATRIC MEDICAL SUITE; UPGRADE OF ALL SYSTEMS: LIGHTING, ROOFING, PLUMBING, MECH., ELECTRICAL, SECURITY, FIRE ALARM AND FIRE SUPPRESSION SYSTEMS; UPGRADE AND UPDATE OF: EXISTING CLASSROOMS, COMMERCIAL KITCHEN AND KITCHEN EQUIPMENT; RENOVATION OF ENTIRE EXTERIOR RECREATIONAL AREA TO REFLECT SHADE AREAS AND UPGRADE OF THE LANDSCAPING. ACS HAS BEEN TAKING TEMPORARY MEASURES TO MAINTAIN THE FACILITY OPERATIONS WITH MATERIALS AND FIXTURES OF THE ORIGINAL CONSTRUCTION WHICH HAVE NOT EXHIBITED THE RESILIENCE AND VANDAL RESISTANCE EXPEC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO272ELC2
Project Description: 45 MONROE PL - ELECTRICAL / FA UPGRADE

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0272

Original Budget: \$7,126

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,035	\$0	\$0	\$0	\$0	\$0	\$0	\$1,035
Non-City	\$6,852	\$988	\$1,039	\$0	\$0	\$0	\$0	\$8,879

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2012	Nov 2012	Sep 2012	Nov 2012
PRELIMINARY DESIGN	Nov 2012	Mar 2013	Nov 2012	Mar 2013
FINAL DESIGN	Apr 2013	Sep 2013	Apr 2013	Sep 2013
BID AWARD AND REGISTER CONTRCT	Sep 2013	Dec 2013	Sep 2013	Dec 2013
CONSTRUCTION TO 25%	Dec 2013	Apr 2014	Dec 2013	Apr 2014
CONSTRUCTION TO 50%	Apr 2014	Aug 2014	Apr 2014	Aug 2014
CONSTRUCTION TO 75%	Aug 2014	Dec 2014	Aug 2014	Dec 2014
ORIGINAL EQUIP & FURNISHING	Dec 2014	Mar 2015	Dec 2014	Mar 2015
SUBSTANTIAL COMPLETION	Mar 2015	May 2015	Mar 2015	May 2015
PUNCHLIST COMPLETE, JOB CLOSED	May 2015	Jun 2015	May 2015	Jun 2020
PROJECT START	May 2015	Jun 2015	Jun 2020	Jun 2020
DESIGN START	May 2015	Jun 2015	Jun 2020	Jun 2020
DESIGN COMPLETION	May 2015	Jun 2015	Jun 2020	Jun 2020
CONSTRUCTION START	May 2015	Jun 2015	Jun 2020	Jun 2020
CONSTRUCTION COMPLETION	May 2015	Jun 2015	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

BROOKLYN APPELLATE COURT WILL HAVE ITS ELECTRICAL SYSTEM UPGRADED.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO272ELV2
Project Description: 45 MONROE PL. - ELEVATOR

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0272

Original Budget: \$1,056

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$411	\$0	\$0	\$0	\$0	\$0	\$0	\$411
Non-City	\$2,388	\$40	\$200	\$224	\$0	\$0	\$0	\$2,852

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2014	Sep 2014	Jul 2012	Jul 2012
DESIGN START	Sep 2014	Sep 2014	Jul 2012	Jan 2016
DESIGN COMPLETION	Sep 2014	Sep 2014	Jan 2016	Apr 2017
CONSTRUCTION START	Sep 2014	Sep 2014	Apr 2017	Mar 2019
CONSTRUCTION COMPLETION	Sep 2014	Sep 2014	Apr 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

45 MONROE PL. - ELEVATOR

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO278EXT2
Project Description: 360 ADAMS ST. - EXTERIOR

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$3,269

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$661	\$0	\$319	\$0	\$2,286	\$0	\$0	\$3,266
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	May 2020	Mar 2020	May 2020
PRELIMINARY DESIGN	May 2020	Sep 2020	May 2020	Sep 2020
FINAL DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
BID AWARD AND REGISTER CONTRCT	Mar 2021	Jun 2021	Mar 2021	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 50%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 75%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2022	Sep 2022	Jun 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Nov 2022	Sep 2022	Nov 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2022	Dec 2022	Nov 2022	Dec 2022
PROJECT START	Dec 2022	Dec 2022	Dec 2022	Dec 2022
DESIGN START	Dec 2022	Dec 2022	Dec 2022	Dec 2022
DESIGN COMPLETION	Dec 2022	Dec 2022	Dec 2022	Dec 2022
CONSTRUCTION START	Dec 2022	Dec 2022	Dec 2022	Dec 2022
CONSTRUCTION COMPLETION	Dec 2022	Dec 2022	Dec 2022	Dec 2022

Explanation for Delay:

Project Location:

Scope Summary:

EXTERIOR RESTORATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO278FA3
Project Description: 360 ADAMS STREET - FIRE ALARM SYSTEM & SPRINKLER UPGRADE

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$40,820

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,265	\$638	\$0	\$1,439	\$52,483	\$0	\$0	\$63,825
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PRELIMINARY DESIGN	Mar 2015	Jun 2015	Mar 2015	Jun 2015
FINAL DESIGN	Jun 2015	Dec 2015	Jun 2015	Jul 2018
BID AWARD AND REGISTER CONTRCT	Dec 2015	Mar 2016	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Mar 2016	Jul 2016	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Jul 2016	Nov 2016	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Nov 2016	Mar 2017	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Mar 2017	Jun 2017	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jun 2017	Aug 2017	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2017	Sep 2017	Mar 2020	Apr 2020
PROJECT START	Aug 2017	Sep 2017	Apr 2020	Apr 2020
DESIGN START	Aug 2017	Sep 2017	Apr 2020	Apr 2020
DESIGN COMPLETION	Aug 2017	Sep 2017	Apr 2020	Apr 2020
CONSTRUCTION START	Aug 2017	Sep 2017	Apr 2020	Apr 2020
CONSTRUCTION COMPLETION	Aug 2017	Sep 2017	Apr 2020	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

COMPREHENSIVE FIRE ALARM SYSTEM & SPRINKLER UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO281LL11
Project Description: 120 SCHERMERHORN ST - FACADE REPAIRS LOCAL LAW 11

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0281

Original Budget: \$3,235

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$0	\$380	\$0	\$3,357	\$3,737
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2023	May 2023
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2023	Sep 2023
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2023	Sep 2023
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Sep 2023	Sep 2023
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Oct 2023	Jan 2024
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Jan 2024	Oct 2024
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Dec 2024	Dec 2024
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Dec 2024	Dec 2024
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Mar 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Jun 2025	Jun 2025
PROJECT START	Nov 2021	Dec 2021	Jun 2025	Jun 2025
DESIGN START	Nov 2021	Dec 2021	Jul 2025	Jul 2025
DESIGN COMPLETION	Nov 2021	Dec 2021	Jul 2025	Jul 2025
CONSTRUCTION START	Nov 2021	Dec 2021	Jul 2025	Jul 2025
CONSTRUCTION COMPLETION	Nov 2021	Dec 2021	Jul 2025	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

120 SCHERMERHORN ST - FAÇADE REPAIRS LOCAL LAW 11

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO281TOIL
Project Description: 120 SCHERMERHORN ST.- CODE COMPLIANT TOILET UPGRADE

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0281 C-0075 CO-0264

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$822	\$0	\$12,139	\$0	\$0	\$0	\$0	\$12,961
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2015	Jul 2015	May 2015	Jul 2015
PRELIMINARY DESIGN	Jul 2015	Nov 2015	Jul 2015	Nov 2015
FINAL DESIGN	Nov 2015	May 2016	Nov 2015	Jan 2020
BID AWARD AND REGISTER CONTRCT	May 2016	Aug 2016	Jan 2020	Apr 2020
CONSTRUCTION TO 25%	Aug 2016	Dec 2016	Apr 2020	Aug 2020
CONSTRUCTION TO 50%	Dec 2016	Apr 2017	Aug 2020	Dec 2020
CONSTRUCTION TO 75%	Apr 2017	Aug 2017	Dec 2020	Apr 2021
ORIGINAL EQUIP & FURNISHING	Aug 2017	Nov 2017	Apr 2021	Jul 2021
SUBSTANTIAL COMPLETION	Nov 2017	Jan 2018	Jul 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Feb 2018	Sep 2021	Feb 2023
PROJECT START	Jan 2018	Feb 2018	Feb 2023	Feb 2023
DESIGN START	Jan 2018	Feb 2018	Feb 2023	Feb 2023
DESIGN COMPLETION	Jan 2018	Feb 2018	Feb 2023	Feb 2023
CONSTRUCTION START	Jan 2018	Feb 2018	Feb 2023	Feb 2023
CONSTRUCTION COMPLETION	Jan 2018	Feb 2018	Feb 2023	Feb 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

120 SCHERMERHORN ST.- CODE COMPLIANT TOILET UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CONISPH01
Project Description: SAN & STRM SWR, WM1, WM6 IN CONEY ISL AREA, PH 1

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: SE-0200K

Original Budget: \$22,139

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$35,819	\$0	\$0	\$180	\$0	\$0	\$0	\$35,999
Non-City	\$48	\$0	\$0	\$0	\$0	\$0	\$0	\$48

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2011	May 2011	Feb 2011	May 2011
PRELIMINARY DESIGN	May 2011	Sep 2011	May 2011	Sep 2011
FINAL DESIGN	Sep 2011	Mar 2012	Sep 2011	Mar 2012
BID AWARD AND REGISTER CONTRCT	Mar 2012	Jun 2012	Mar 2012	Jun 2012
CONSTRUCTION TO 25%	Jun 2012	Oct 2012	Jun 2012	Oct 2012
CONSTRUCTION TO 50%	Oct 2012	Feb 2013	Oct 2012	Feb 2013
CONSTRUCTION TO 75%	Feb 2013	Jun 2013	Feb 2013	Jun 2013
ORIGINAL EQUIP & FURNISHING	Jun 2013	Sep 2013	Jun 2013	Sep 2013
SUBSTANTIAL COMPLETION	Sep 2013	Nov 2013	Sep 2013	Nov 2013
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	Dec 2013	Nov 2013	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM & SANITARY SEWER, TRUNK AND DISTRIBUTION WATER MAIN IN CONEY ISLAND ARE, PHASE 1

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CONISPH04
Project Description: SAN & STRM SWR, WM1, IN CONEY ISL AREA, PH 4

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: SE-0200K WM-0006 WM-0001

Original Budget: \$27,679

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$250	\$0	\$0	\$0	\$27,679	\$0	\$0	\$27,929
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STORM & SANITARY SEWER, DISTRIBUTION WATER MAIN IN CONEY ISLAND AREA,PHASE 4

Scope Summary:

STORM & SANITARY SEWER, DISTRIBUTION PWATER MAIN IN CONEY ISLAND AREA, PHASE 4

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CONISPH2B
Project Description: SAN & STRM SWR, WM1, WM6 IN CONEY ISL AREA, PH 2B

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: SE-0200K SE-0002K

Original Budget: \$18,282

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$57,155	\$2,557	\$0	\$0	\$0	\$0	\$0	\$59,712
Non-City	\$167	\$0	\$0	\$0	\$0	\$0	\$0	\$167

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Jan 2014
FINAL DESIGN	Jan 2014	Jul 2014	Jan 2014	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Jul 2015	Oct 2015
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Oct 2015	Feb 2016
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Feb 2016	Jun 2016
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Jun 2016	Feb 2017
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Feb 2017	Feb 2017
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Feb 2017	Feb 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Feb 2017	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

STORM & SANITARY SEWER, TRUNK AND DISTRIBUTION WATER MAIN IN CONEY ISLAND AREA, PHASE 2B

Scope Summary:

STORM & SANITARY SEWER, TRUNK AND DISTRIBUTION WATER MAIN IN CONEY ISLAND AREA, PHASE 2B

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CONISPH3A
Project Description: Storm and Sanitary Sewer, Trunk and Distribution Water Main

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: SE-0200K SE-0002K

Original Budget: \$38,399

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$59,992	\$832	\$0	\$1,950	\$0	\$0	\$0	\$62,774
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Mar 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM AND SANITARY SEWER, TRUNK AND DISTRIBUTION WATER MAIN IN CONEY ISLAND AREA, PHASE 3A

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CV19COEBU
Project Description: Centers of Excellence: Bushiwick

Ten-Year Plan Category: NEW FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HO-0214

Original Budget: \$66,858

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25,683	\$12,761	\$0	\$0	\$0	\$0	\$0	\$38,444
Non-City	\$0	\$28,314	\$0	\$0	\$0	\$0	\$0	\$28,314

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	May 2020	May 2020	May 2020	May 2020
DESIGN START	May 2020	May 2020	May 2020	May 2020
DESIGN COMPLETION	May 2020	May 2020	May 2020	May 2020
CONSTRUCTION START	May 2020	Jun 2020	May 2020	Jun 2020
CONSTRUCTION COMPLETION	Jul 2020	Jul 2021	Jul 2020	Jul 2021

Explanation for Delay:

Project Location:

BUILDING IS A NEWLY LEASED SPACE LOCATED AT 815 BROADWAY, BROOKLYN, NY 11206.

Scope Summary:

THE WORK TO BE DONE WILL INCLUDE GENERAL CONSTRUCTION, NEW PLUMBING FIXTURES ON ALL FLOORS, NEW ENTRANCE DOORS AND STOREFRONT, NEW HVAC DUCTWORK, NEW ACOUSTIC CEILINGS, NEW SECURITY AND FIRE ALARM SYSTEMS.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: E12-0023
Project Description: DCLA: Brooklyn Museum, and Brooklyn Central Libr- EE Upgrade

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$1,465

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,579	\$0	\$0	\$0	\$44	\$0	\$0	\$8,623
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Jun 2012	Jun 2012	Jun 2012
BID AWARD AND REGISTER CONTRCT	Jul 2012	Aug 2012	Jul 2012	Aug 2012
CONSTRUCTION TO 50%	Aug 2012	Feb 2013	Aug 2012	Feb 2013
CONSTRUCTION TO 75%	Feb 2013	May 2013	Feb 2013	May 2013
SUBSTANTIAL COMPLETION	May 2013	Jul 2013	May 2013	Jul 2013
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2013	Aug 2013	Jul 2013	Aug 2013
PROJECT START	Jul 2013	Aug 2013	Aug 2013	Aug 2013
DESIGN START	Jul 2013	Aug 2013	Oct 2012	Oct 2013
DESIGN COMPLETION	Jul 2013	Aug 2013	Oct 2013	Feb 2014
CONSTRUCTION START	Jul 2013	Aug 2013	Mar 2014	Aug 2015
CONSTRUCTION COMPLETION	Jul 2013	Aug 2013	Aug 2014	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

BROOKLYN MUSEUM ENERGY EFFICIENCY UPGRADES

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: E12-0043
Project Description: NYPD 84th Precinct - EE Upgrade

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$694

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,596	\$168	\$214	\$0	\$0	\$0	\$0	\$3,978
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jun 2012	Jun 2012	Oct 2012	Oct 2012
DESIGN START	Jun 2012	Jun 2012	Jun 2013	Oct 2013
DESIGN COMPLETION	Jun 2012	Jun 2012	Jul 2014	Jan 2015
CONSTRUCTION START	Jun 2012	Jun 2013	Jan 2015	Jul 2015
CONSTRUCTION COMPLETION	Jun 2013	Jun 2014	Oct 2015	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NYPD 84TH PRECINCT & EC 207 ENERGY UPGRADES

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: E14-0001
Project Description: NYPD-FDNY - 67 PCT AND EC248 ENERGY UPGRADE

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$1,248

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,204	\$0	\$106	\$0	\$0	\$0	\$0	\$2,310
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2014	Jan 2014	Jan 2014	Jan 2014
DESIGN START	Jul 2014	Jul 2014	Jul 2014	Jul 2014
DESIGN COMPLETION	Jul 2015	Jul 2015	Jul 2015	Jul 2015
CONSTRUCTION START	Jan 2016	Jan 2016	Jan 2016	Jan 2016
CONSTRUCTION COMPLETION	Jan 2017	Jan 2017	Jan 2017	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ENERGY UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: E17-0006
Project Description: DSNY - BROOKLYN NORTH 1 DISTRICT &4 DISTRICT GARAGE

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$13,191

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$810	\$0	\$8,198	\$0	\$0	\$0	\$0	\$9,008
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN NORTH 1 DISTRICT &4 DISTRICT GARAGE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: EO26-0013
Project Description: DCLA -New York Aquarium Campus: Aquatic Animal Health Center

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$61	\$405	\$0	\$0	\$0	\$466
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

NEW YORK BOTANICAL GARDEN CAMPUS: TRANSFORMER BUILDING - LIGHTING UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: EO26-0014
Project Description: DCLA - New York Aquarium Campus: Aqua Theater Pump Room

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$57	\$261	\$0	\$0	\$0	\$318
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

NEW YORK BOTANICAL GARDEN CAMPUS: LEON LEVY VISITOR CENTER: RESTROOM (FOUNTAIN) - LIGHTING AND HVAC UPGRADES

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: EP6-KENT2
Project Description: 356 FLUSING, BUILDING REPAIR/UPGRADE

Ten-Year Plan Category: FACILITY PURCHASES AND RECONSTRUCTION

Community Boards Served: 201 202

Borough: BROOKLYN

Budget Lines: EP-0006

Original Budget: \$954

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$36,010	\$972	\$0	\$0	\$0	\$0	\$0	\$36,982
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2003	Sep 2003	Sep 2006	Sep 2006
DESIGN START	Sep 2003	Jun 2005	Sep 2006	Jun 2008
DESIGN COMPLETION	Jun 2005	Sep 2006	Jun 2008	Jan 2010
CONSTRUCTION START	Sep 2006	Sep 2006	Jan 2010	Aug 2014
CONSTRUCTION COMPLETION	Sep 2006	Sep 2006	Aug 2014	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

BASE BUILDING REPAIRS REQUIRED TO BE DONE AS PART OF MAINTENANCE OF FACILITY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: F175RES2
Project Description: NEW FIREHOUSE - RESCUE 2

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: F-0175

Original Budget: \$22,525

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$34,270	\$1,551	\$0	\$0	\$0	\$0	\$0	\$35,821
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2013	Dec 2013	Dec 2013	Dec 2013
DESIGN START	Dec 2013	Apr 2014	Dec 2013	Apr 2014
DESIGN COMPLETION	Apr 2014	Jul 2015	Apr 2014	Jul 2015
CONSTRUCTION START	Jul 2015	May 2016	Jul 2015	May 2016
CONSTRUCTION COMPLETION	May 2016	Mar 2018	May 2016	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW FIREHOUSE - RESCUE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GCNC77-PA
Project Description: GI - PERMEABLE ASPHALT PAVEMENT PILOT & GI IN CSO AREA NC-77

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$5,172

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,490	\$1,089	\$0	\$0	\$0	\$0	\$0	\$5,579
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

PERMEABLE ASPHALT PAVEMENT PILOT AND GREEN INFRASTRUCTURE N CSO TRIBUTARY AREA NC-077

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GKOH15-01
Project Description: GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 1

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$18,817

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$8,367	\$0	\$32,050	\$0	\$0	\$0	\$0	\$40,417	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO TIBUTARY AREA PHASE 1

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GKOH15-02
Project Description: GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 2

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$17,234

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,277	\$10,310	\$0	\$26,840	\$0	\$0	\$0	\$38,427
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO TIBUTARY AREA PHASE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GKOH15-03
Project Description: GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 3

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$17,982

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$8,232	\$0	\$37,252	\$0	\$0	\$0	\$0	\$45,484	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Jul 2016	Sep 2016
PRELIMINARY DESIGN	May 2017	Sep 2017	Sep 2016	Jan 2017
FINAL DESIGN	Sep 2017	Mar 2018	Jan 2017	Jul 2019
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Jun 2020	Oct 2020
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Mar 2021	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO TIBUTARY AREA PHASE 3

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GKOH15-04
Project Description: GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO PH 4

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$23,046

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,395	\$3,023	\$49	\$26,690	\$0	\$0	\$0	\$34,157
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Mar 2019	Jun 2018	Mar 2019
PRELIMINARY DESIGN	Mar 2019	Mar 2020	Mar 2019	Mar 2020
FINAL DESIGN	Mar 2020	Aug 2021	Mar 2020	Aug 2021
BID AWARD AND REGISTER CONTRCT	Aug 2021	May 2022	Aug 2021	May 2022
CONSTRUCTION TO 25%	May 2022	May 2023	May 2022	May 2023
CONSTRUCTION TO 50%	May 2023	May 2024	May 2023	May 2024
CONSTRUCTION TO 75%	May 2024	May 2025	May 2024	May 2025
ORIGINAL EQUIP & FURNISHING	May 2025	Feb 2026	May 2025	Feb 2026
SUBSTANTIAL COMPLETION	Feb 2026	Aug 2026	Feb 2026	Aug 2026
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2026	Oct 2026	Aug 2026	Oct 2026

Explanation for Delay:

Project Location:

Scope Summary:

GI - GREEN INFRASTRUCTURE IN OH-015 GRAVESEND BAY CSO TIBUTARY AREA PHASE 4

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: GNCB14-2A
Project Description: GI-CONSTRUCTION OF GI NIN NCB-014, PHASE II

Ten-Year Plan Category: GREEN INFRASTRUCTURE PROGRAM

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$5,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$23,974	\$658	\$231	\$0	\$0	\$0	\$0	\$24,863
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

GI-CONSTRUCTION OF GREEN INFRASTRUCTURE IN NCB-014, PHASE II

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HAM14GOCC
Project Description: GOWANUS COMMUNITY CENTER RENOVATIONS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HA-D001 HA-0001

Original Budget: \$150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$4,000	\$0	\$0	\$0	\$0	\$0	\$4,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2014	Jun 2014	Jan 2014	Jun 2014
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2014	Nov 2014	Jun 2014	Nov 2014
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2014	Nov 2015	Nov 2014	Nov 2015
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2015	May 2016	Nov 2014	Nov 2015
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2015	May 2016	Nov 2015	Nov 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COMMUNITY CENTER RENOVATIONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HAM17GHSE
Project Description: MARLBOROUGH HOUSES BSCAH GREENHOUSE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: HA-K001

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,354	\$13,807	\$0	\$0	\$0	\$0	\$16,161
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2017	Dec 2017	Jul 2019	Jul 2019
CONSTRUCTION	Dec 2017	Dec 2018	Jul 2019	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Jul 2019	Jul 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Jul 2019	Jul 2019
PROJECT START	Dec 2018	Jun 2019	Jul 2019	Jul 2019
DESIGN START	Dec 2018	Jun 2019	Jul 2019	Jul 2019
DESIGN COMPLETION	Dec 2018	Jun 2019	Jul 2019	Jan 2021
CONSTRUCTION START	Dec 2018	Jun 2019	Jan 2021	Oct 2021
CONSTRUCTION COMPLETION	Dec 2018	Jun 2019	Oct 2021	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

MARLBOROUGH HOUSES BSCAH GREENHOUSE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HAM17MRCC
Project Description: MARCY HOUSES - RENOVATE 492 MARCY AVE INTO A COMM CENTER

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: HA-0001 HA-D001

Original Budget: \$5,335

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$10,085	\$2,532	\$0	\$0	\$0	\$0	\$0	\$12,617
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Feb 2017	Feb 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Dec 2017	Feb 2017	Feb 2017
CONSTRUCTION	Dec 2017	Dec 2018	Feb 2017	Feb 2017
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Feb 2017	Feb 2017
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Feb 2017	Feb 2017
PROJECT START	Dec 2018	Jun 2019	Feb 2017	Feb 2017
DESIGN START	Dec 2018	Jun 2019	Feb 2017	Nov 2017
DESIGN COMPLETION	Dec 2018	Jun 2019	Nov 2017	Apr 2018
CONSTRUCTION START	Dec 2018	Jun 2019	May 2018	Jun 2018
CONSTRUCTION COMPLETION	Dec 2018	Jun 2019	Jun 2018	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RENOVATE VACANT SPACE AT 492 MARCY AVENUE TO CREATE A COMMUNITY CENTER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HD-161C
Project Description: GATEWAY ESTATE - PHASE C (SEK20056)

Ten-Year Plan Category: OTHER HOUSING SUPPORT INVESTMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HD-0161 HW-0001K

Original Budget: \$6,271

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$10,846	\$1,102	\$0	\$0	\$0	\$0	\$0	\$11,948
Non-City	\$13	\$0	\$0	\$0	\$0	\$0	\$0	\$13

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2007	May 2007	Apr 2005	May 2011
PRELIMINARY DESIGN	May 2007	Sep 2007	May 2011	Sep 2011
FINAL DESIGN	Sep 2007	Mar 2008	Sep 2011	Mar 2012
BID AWARD AND REGISTER CONTRCT	Mar 2008	Jun 2008	Mar 2012	Jun 2016
CONSTRUCTION TO 25%	Jun 2008	Oct 2008	Jun 2016	Jun 2016
CONSTRUCTION TO 50%	Oct 2008	Feb 2009	Jun 2016	Jun 2016
CONSTRUCTION TO 75%	Feb 2009	Jun 2009	Jun 2016	Jun 2016
ORIGINAL EQUIP & FURNISHING	Jun 2009	Sep 2009	Jun 2016	Jun 2016
SUBSTANTIAL COMPLETION	Sep 2009	Nov 2009	Jun 2016	Jun 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2009	Dec 2009	Jun 2016	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

GATEWAY ESTATE - PHASE C

Scope Summary:

GATEWAY ESTATE - PHASE C

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HD-161D
Project Description: GATEWAY ESTATE - PHASE D (SEK002354/SEK20057)

Ten-Year Plan Category: OTHER HOUSING SUPPORT INVESTMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: TF-0502 HD-0161

Original Budget: \$6,221

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$15,502	\$593	\$0	\$0	\$0	\$0	\$0	\$16,095
Non-City	\$8	\$0	\$0	\$0	\$0	\$0	\$0	\$8

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2007	Jun 2007	Apr 2007	Jun 2007
PRELIMINARY DESIGN	Jul 2007	Oct 2007	Jul 2007	Oct 2007
FINAL DESIGN	Oct 2007	Apr 2008	Oct 2007	Apr 2008
BID AWARD AND REGISTER CONTRCT	Apr 2008	Jul 2008	Apr 2008	Jun 2012
CONSTRUCTION TO 25%	Jul 2008	Nov 2008	Jun 2012	Jun 2012
CONSTRUCTION TO 50%	Nov 2008	Mar 2009	Jun 2012	Jun 2012
CONSTRUCTION TO 75%	Mar 2009	Jul 2009	Jun 2012	Jun 2012
ORIGINAL EQUIP & FURNISHING	Jul 2009	Oct 2009	Jun 2012	Jun 2012
SUBSTANTIAL COMPLETION	Oct 2009	Dec 2009	Jun 2012	Jun 2012
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2009	Jan 2010	Jun 2012	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

GATEWAY ESTATE - PHASE D

Scope Summary:

GATEWAY ESTATE - PHASE D

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112AAFS
Project Description: ATLANTIC ARMORY FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$4,975

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$527	\$0	\$4,489	\$506	\$0	\$0	\$0	\$5,522
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Apr 2017	Apr 2017	Apr 2017	Apr 2017
DESIGN START	Apr 2017	Apr 2017	Apr 2017	Apr 2017
DESIGN COMPLETION	Apr 2017	Jan 2018	Apr 2017	Sep 2018
CONSTRUCTION START	Jan 2018	Sep 2018	Sep 2018	May 2019
CONSTRUCTION COMPLETION	Sep 2018	May 2019	May 2019	Jan 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ATLANTIC ARMORY FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112BVFA
Project Description: BROWNSVILLE WOMEN FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$598

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$250	\$0	\$1,233	\$0	\$0	\$0	\$0	\$1,483
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Nov 2017	Jul 2016	Nov 2017
DESIGN COMPLETION	Nov 2017	Aug 2018	Nov 2017	Aug 2018
CONSTRUCTION START	Aug 2018	Mar 2019	Aug 2018	Mar 2021
CONSTRUCTION COMPLETION	Mar 2019	Mar 2020	Mar 2021	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BROWNSVILLE WOMEN FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112FBFS
Project Description: FANNIE BARNES FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$299	\$0	\$3,090	\$1,400	\$0	\$0	\$0	\$4,789
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Nov 2017	Jul 2016	Nov 2017
DESIGN COMPLETION	Nov 2017	Aug 2018	Nov 2017	Aug 2019
CONSTRUCTION START	Aug 2018	May 2019	Aug 2019	May 2021
CONSTRUCTION COMPLETION	May 2019	May 2020	May 2021	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FANNIE BARNES FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112HWFS
Project Description: HELP WOMEN'S CENTER FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,313

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$250	\$353	\$0	\$1,250	\$0	\$0	\$0	\$1,853	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Sep 2017	Jul 2016	Sep 2017
DESIGN COMPLETION	Sep 2017	Mar 2018	Sep 2017	Mar 2018
CONSTRUCTION START	Mar 2018	May 2019	Mar 2018	May 2019
CONSTRUCTION COMPLETION	May 2019	Apr 2020	May 2019	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

HELP WOMEN'S CENTER FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112LXEP
Project Description: 85 LEXINGTON AVE BOILER RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$2,040

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$170	\$1,870	\$0	\$0	\$0	\$2,040
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Sep 2020	Jan 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Dec 2025	Mar 2021	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

BOILER RECONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112PJBO
Project Description: PAMOJA - BOILER

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$2,934

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,103	\$0	\$0	\$9,940	\$0	\$0	\$0	\$11,043
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2016	Mar 2016	Mar 2016	Mar 2016
DESIGN START	Apr 2016	Jul 2016	Apr 2016	Jul 2016
DESIGN COMPLETION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
CONSTRUCTION START	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION COMPLETION	Nov 2017	Jun 2023	Nov 2017	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

PAMOJA - BOILER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112PJFC
Project Description: PAMOJA HOUSE - FACADE REHABILITATION/RESTORATION

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,693

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$368	\$663	\$372	\$1,703	\$1,500	\$2,355	\$0	\$6,961
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2018	Jan 2018	Jan 2018	Jan 2018
DESIGN START	Jan 2018	Jul 2018	Jan 2018	Jul 2018
DESIGN COMPLETION	Jul 2018	Jan 2019	Jul 2018	Jun 2020
CONSTRUCTION START	Jan 2019	Jul 2019	Jul 2020	Dec 2020
CONSTRUCTION COMPLETION	Jul 2019	Dec 2020	Dec 2020	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PAMOJA HOUSE - FACADE REHABILITATION/RESTORATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112PJPL
Project Description: PAMOJA HOUSE - PLUMBING UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$2,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$357	\$0	\$394	\$2,400	\$0	\$0	\$0	\$3,151
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2018	Jan 2018	Jan 2018	Jan 2018
DESIGN START	Jan 2018	Jul 2018	Jan 2018	Jun 2019
DESIGN COMPLETION	Jul 2018	Jan 2019	Jun 2019	Jun 2021
CONSTRUCTION START	Jan 2019	Jul 2019	Jun 2021	Oct 2021
CONSTRUCTION COMPLETION	Jul 2019	Dec 2020	Oct 2021	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PAMOJA HOUSE - PLUMBING UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH112PJRC
Project Description: PAMOJA HOUSE FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS INDIVIDUALS

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$4,035

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$833	\$0	\$0	\$50	\$0	\$5,924	\$0	\$6,807
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Nov 2017	Jul 2016	Nov 2017
DESIGN COMPLETION	Nov 2017	Jul 2019	Nov 2017	Jul 2019
CONSTRUCTION START	Jul 2019	Mar 2020	Jul 2019	Mar 2020
CONSTRUCTION COMPLETION	Mar 2020	Aug 2022	Mar 2020	Aug 2022

Explanation for Delay:

Project Location:

Scope Summary:

FIRE SAFETY SYSTEM AND FIRE DOORS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115BMPEP
Project Description: BUSHWICK FAMILY BOILER RECONSTRUCTION

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$2,160

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$430	\$500	\$1,230	\$0	\$0	\$0	\$2,160
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2020	Sep 2020	Jan 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION	Mar 2021	Dec 2025	Mar 2021	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

BOILER RECONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115DSFA
Project Description: DEAN STREET FIRE SAFETY

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$860

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$360	\$0	\$2,580	\$15	\$0	\$0	\$0	\$2,955
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Nov 2017	Jul 2016	Nov 2017
DESIGN COMPLETION	Nov 2017	Aug 2018	Nov 2017	Aug 2018
CONSTRUCTION START	Aug 2018	Apr 2019	Aug 2018	Apr 2020
CONSTRUCTION COMPLETION	Apr 2019	Apr 2020	Apr 2020	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DEAN STREET FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115LFAU
Project Description: LINDEN FIRE ALARM UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0112

Original Budget: \$1,115

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$684	\$581	\$0	\$0	\$0	\$0	\$0	\$1,265
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2016	Jul 2016	Jul 2016	Jul 2016
DESIGN START	Jul 2016	Sep 2017	Jul 2016	Sep 2017
DESIGN COMPLETION	Sep 2017	Sep 2018	Sep 2017	Oct 2018
CONSTRUCTION START	Sep 2018	May 2019	Oct 2018	May 2021
CONSTRUCTION COMPLETION	May 2018	May 2020	May 2018	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FIRE ALARM UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115SFFA
Project Description: Stockholm at 99-103 Stockholm St, 11221 - Fire Alarm Upgrade

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$335

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$939	\$371	\$0	\$0	\$0	\$0	\$0	\$1,310
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2016	Mar 2016	Mar 2016	Mar 2016
DESIGN START	Apr 2016	Jul 2016	Apr 2016	Jul 2016
DESIGN COMPLETION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
CONSTRUCTION START	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION COMPLETION	Nov 2017	Jun 2023	Nov 2017	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

STOCKHOLM AT 99-103 STOCKHOLM ST, 11221 - FIRE ALARM UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115SRFA
Project Description: ROSE MCCARTHY - FIRE ALARM SYSTEM UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HH-0115

Original Budget: \$583

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$774	\$293	\$0	\$0	\$0	\$0	\$0	\$1,067
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2016	Mar 2016	Mar 2016	Mar 2016
DESIGN START	Apr 2016	Jul 2016	Apr 2016	Jul 2016
DESIGN COMPLETION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
CONSTRUCTION START	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION COMPLETION	Nov 2017	Jun 2023	Nov 2017	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

ROSE MCCARTHY - FIRE ALARM SYSTEM UPGRADE

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	HIFHPD
Project Description:	Housing Infrastructure Fund for HPD Projects

Ten-Year Plan Category: OTHER HOUSING SUPPORT INVESTMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: ED-0075

Original Budget: \$3,482

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,229	\$1,253	\$0	\$0	\$0	\$0	\$0	\$3,482
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2020

Explanation for Delay:

Project Location:

HPD

Scope Summary:

INFRASTRUCTURE COSTS RELATED TO HPD PROJECTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HL82BRKLN
Project Description: Brooklyn Animal Care Center Upgrade

Ten-Year Plan Category: ANIMAL CARE

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,591	\$3,142	\$5,469	\$27,000	\$0	\$0	\$0	\$45,202
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2016	Jan 2016	Jan 2016	Jan 2016
DESIGN START	Jan 2016	Jan 2016	Jan 2016	Jan 2016
DESIGN COMPLETION	Jan 2016	Jan 2016	Jan 2016	Jan 2016
CONSTRUCTION START	Jan 2016	Jan 2016	Jan 2016	Jan 2016
CONSTRUCTION COMPLETION	Jan 2016	Jun 2022	Jan 2016	Jun 2022

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN ANIMAL SHELTER HVAC UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HL82BUSHX
Project Description: BUSHWICK HEALTH CENTER - EXTERIOR RENOVATION

Ten-Year Plan Category: CLINIC RENOVATION AND REHABILITATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: HL-0082

Original Budget: \$1,736

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,715	\$14,212	\$1,500	\$0	\$0	\$0	\$0	\$18,427
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Aug 2004	Aug 2004	Aug 2008	Aug 2008
DESIGN START	Aug 2004	May 2009	Aug 2008	Jan 2016
DESIGN COMPLETION	May 2009	May 2009	Jan 2016	Nov 2018
CONSTRUCTION START	May 2009	May 2009	Dec 2018	Aug 2019
CONSTRUCTION COMPLETION	May 2009	Jun 2012	Aug 2019	Aug 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

EXTERIOR RENOVATION AND OTHER REHAB PROJECTS AT THE BUSHWICK HEALTH CENTER

Scope Summary:

EXTERIOR RENOVATION AND OTHER REHAB PROJECTS AT THE BUSHWICK HEALTH CENTER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWD005K01
Project Description: FULTON ST IMPROVEMENTS AT GREEN AV, HANSEN PL & GATES AV

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HW-D101

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,263	\$0	\$0	\$0	\$0	\$0	\$121	\$4,384
Non-City	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$15

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2010	Sep 2010	Jun 2011	Sep 2011
PRELIMINARY DESIGN	Sep 2010	Jan 2011	Sep 2011	Jan 2012
FINAL DESIGN	Jan 2011	Jul 2011	Jan 2012	May 2015
BID AWARD AND REGISTER CONTRCT	Jul 2011	Oct 2011	May 2015	Aug 2015
CONSTRUCTION TO 25%	Oct 2011	Feb 2012	Aug 2015	Nov 2015
CONSTRUCTION TO 50%	Feb 2012	Jun 2012	Nov 2015	Jul 2016
CONSTRUCTION TO 75%	Jun 2012	Oct 2012	Jul 2016	Mar 2017
ORIGINAL EQUIP & FURNISHING	Oct 2012	Jan 2013	Mar 2017	Jun 2017
SUBSTANTIAL COMPLETION	Jan 2013	Mar 2013	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Apr 2013	Jun 2017	Jun 2030

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

FULTON ST IMPROVEMENTS AT GREEN AV, HANSEN PL & GATES AV INTERSECTIONS

Scope Summary:

FULTON ST IMPROVEMENTS AT GREEN AV, HANSEN PL & GATES AV INTERSECTIONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWD007K03
Project Description: Park Avenue Ped Safety Improvement at the Crossover,BED-830

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202 203 204

Borough: BROOKLYN

Budget Lines: HW-K005 HW-D101 HW-0001K

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$650	\$0	\$854	\$0	\$5,251	\$0	\$0	\$6,755
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2016	Mar 2019
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Mar 2019	Dec 2019
FINAL DESIGN	Jan 2014	Jul 2014	Dec 2019	Sep 2021
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Sep 2021	Jul 2022
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Jul 2022	Nov 2022
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Nov 2022	Mar 2023
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Mar 2023	Jul 2023
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Jul 2023	Oct 2023
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Oct 2023	Dec 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Dec 2023	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

MYRTLE AVE WORK

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWD10105
Project Description: Ped Safety Upgrades on Atlantic Ave (BED-785A, NDF-ATLAV)

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202 203 205 216

Borough: BROOKLYN

Budget Lines: TF-0002

Original Budget: \$32,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,758	\$57	\$0	\$0	\$0	\$0	\$0	\$13,815
Non-City	\$14,144	\$0	\$0	\$0	\$0	\$0	\$0	\$14,144

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jan 2017	Jan 2017
DESIGN START	Sep 2017	Mar 2019	Apr 2017	Jul 2017
CONSTRUCTION START	Mar 2019	Mar 2021	Jul 2017	Nov 2017
BID AWARD AND REGISTER CONTRCT	Mar 2019	Mar 2021	Nov 2017	Feb 2018
CONSTRUCTION TO 25%	Mar 2019	Mar 2021	Feb 2018	Oct 2018
CONSTRUCTION TO 50%	Mar 2019	Mar 2021	Oct 2018	Jun 2019
CONSTRUCTION TO 75%	Mar 2019	Mar 2021	Jun 2019	Feb 2020
ORIGINAL EQUIP & FURNISHING	Mar 2019	Mar 2021	Feb 2020	May 2020
SUBSTANTIAL COMPLETION	Mar 2019	Mar 2021	May 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Mar 2021	Jul 2020	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PED SAFETY UPGRADES ON ATLANTIC AVE

Scope Summary:

PED SAFETY UPGRADES ON ATLANTIC AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWD10105A
Project Description: Ped Safety Upgrades on Atlantic Ave - Phase 2 (BED-785B)

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-K005 HW-0001Q HW-0200 HW-0944 TF-0002 TF-0502

Original Budget: \$31,830

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,073	\$35,378	\$1,264	\$667	\$0	\$0	\$0	\$40,382
Non-City	\$0	\$133	\$0	\$0	\$0	\$0	\$0	\$133

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Mar 2017	May 2017
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Jun 2017	Nov 2017
FINAL DESIGN	Jan 2019	Jul 2019	Nov 2017	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PEDESTIAN SAFETY UPGRADES ON ATLANTIC AVE - PHASE 2

Scope Summary:

PEDESTIAN SAFETY UPGRADES ON ATLANTIC AVE - PHASE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK002377
Project Description: East 72nd Street Reconstruction Brooklyn

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$5,670

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$207	\$0	\$0	\$5,463	\$0	\$0	\$5,670
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2012	Dec 2012	Sep 2012	Dec 2012
PRELIMINARY DESIGN	Dec 2012	Apr 2013	Dec 2012	Apr 2013
FINAL DESIGN	Apr 2013	Oct 2013	Apr 2013	Oct 2013
BID AWARD AND REGISTER CONTRCT	Oct 2013	Jan 2014	Oct 2013	Jan 2014
CONSTRUCTION TO 25%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 50%	May 2014	Sep 2014	May 2014	Sep 2014
CONSTRUCTION TO 75%	Sep 2014	Jan 2015	Sep 2014	Jan 2015
ORIGINAL EQUIP & FURNISHING	Jan 2015	Apr 2015	Jan 2015	Apr 2015
SUBSTANTIAL COMPLETION	Apr 2015	Jun 2015	Apr 2015	Jun 2015
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2015	Jul 2022	Jun 2015	Jun 2030

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

EAST 72ND STREET RECONSTRUCTION BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK100BUS
Project Description: Utica Ave Bus Priority

Ten-Year Plan Category: TRAFFIC WORK IN CONJUNCTION WITH HIGHWAY RECONSTRUCTION

Community Boards Served: 200 208 209 217 218

Borough: BROOKLYN

Budget Lines: HW-1684 HW-0001K TF-0502 WM-0001 HW-D101

Original Budget: \$6,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$10,439	\$770	\$0	\$0	\$0	\$0	\$0	\$11,209
Non-City	\$13,967	\$0	\$0	\$0	\$0	\$0	\$0	\$13,967

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Jan 2014
FINAL DESIGN	Jan 2014	Jul 2014	Jan 2014	Jun 2016
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Jul 2016	Sep 2016
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Sep 2016	Jan 2017
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Jan 2017	May 2017
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	May 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Sep 2017	Sep 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Sep 2017	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

UTICA AVE BROOKLYN

Scope Summary:

UTICA AVE BUS PRIORITY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK100SBC
Project Description: South Brooklyn Crosstown SBS

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101 HW-1684

Original Budget: \$7,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,467	\$150	\$74,412	\$0	\$0	\$0	\$0	\$78,029
Non-City	\$0	\$0	\$4,809	\$0	\$0	\$0	\$0	\$4,809

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2019
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2019	Jan 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jan 2020	Aug 2021
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Aug 2021	Nov 2021
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Dec 2021	Mar 2022
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Mar 2022	Jul 2022
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Jul 2022	Oct 2022
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Oct 2022	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Dec 2022	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SOUTH BROOKLYN CROSSTOWN SBS

Scope Summary:

SOUTH BROOKLYN CROSSTOWN SBS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1048C
Project Description: KENT AVE

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$32,633

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,663	\$1,715	\$0	\$0	\$0	\$0	\$0	\$10,378
Non-City	\$2,234	\$0	\$0	\$0	\$0	\$0	\$0	\$2,234

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

KENT AVE

Scope Summary:

KENT AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1048D
Project Description: BK Waterfront Greenway:Sunset Pk Gowanus Connect BED-802

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: HW-0001K HW-K005 WM-0001 TF-0002 TF-0502

Original Budget: \$12,060

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$11,594	\$7,763	\$1,078	\$1,166	\$0	\$0	\$0	\$21,601
Non-City	\$5,379	\$4,600	\$0	\$0	\$0	\$0	\$0	\$9,979

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

IMPROVEMENTS TO THE PEDESTRIAN AND BICYCLE NETWORK FROM THE HAMILTON AVENUE BRIDGE TO 43RD STREET AND 1ST AVENUE, THE FUTURE LOCATION OF BUSH TERMINAL PIERS PARK

Scope Summary:

IMPROVEMENTS TO THE PEDESTRIAN AND BICYCLE NETWORK FROM THE HAMILTON AVENUE BRIDGE TO 43RD STREET AND 1ST AVENUE, THE FUTURE LOCATION OF BUSH TERMINAL PIERS PARK

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1048E
Project Description: Brooklyn Waterfront Greenway - Commercial Street/Ash Street

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-D101

Original Budget: \$10,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$972	\$0	\$0	\$999	\$0	\$0	\$1,971
Non-City	\$0	\$0	\$0	\$0	\$10,000	\$0	\$0	\$10,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2022	Sep 2022
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Sep 2022	Jan 2023
FINAL DESIGN	Jan 2023	Jul 2023	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Mar 2025	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BROOKLYN WATERFRONT GREENWAY - COMMERCIAL STREET/ASH STREET

Scope Summary:

BROOKLYN WATERFRONT GREENWAY - COMMERCIAL STREET/ASH STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1048G
Project Description: OWL'S HEAD-BROOKLYN GREENWAY (SEK002378)

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$6,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$15,538	\$313	\$0	\$0	\$0	\$0	\$0	\$15,851
Non-City	\$4,413	\$0	\$0	\$0	\$0	\$0	\$0	\$4,413

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

OWL'S HEAD - BROOKLYN GREENWAY

Scope Summary:

OWL'S HEAD - BROOKLYN GREENWAY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1148
Project Description: JEWEL STREET AREA

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: WM-0001 HW-1148 HW-0061 HW-0200 TF-0002 TF-0502

Original Budget: \$9,274

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$3,128	\$0	\$0	\$0	\$0	\$0	\$33,902	\$37,030	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2003	Aug 2003	May 2003	Aug 2003
PRELIMINARY DESIGN	Aug 2003	Dec 2003	Aug 2003	Dec 2003
FINAL DESIGN	Dec 2003	Jun 2004	Dec 2003	Jun 2004
BID AWARD AND REGISTER CONTRCT	Jun 2004	Sep 2004	Jun 2004	Jun 2022
CONSTRUCTION TO 25%	Sep 2004	Jan 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Jan 2005	May 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	May 2005	Sep 2005	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Sep 2005	Dec 2005	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2005	Feb 2006	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2006	Mar 2006	Jun 2022	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1170
Project Description: Willoughby Street Plaza Reconstruction PINX550.59

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$2,686	\$0	\$0	\$0	\$0	\$0	\$0	\$2,686
Non-City	\$1,016	\$0	\$0	\$0	\$382	\$0	\$0	\$1,398

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2009	Oct 2009	Jun 2009	Oct 2009
DESIGN START	Oct 2009	Apr 2011	Oct 2009	Aug 2010
CONSTRUCTION START	Apr 2011	Apr 2013	Aug 2010	Jan 2011
BID AWARD AND REGISTER CONTRCT	Apr 2011	Apr 2013	Jan 2011	Sep 2011
CONSTRUCTION TO 25%	Apr 2011	Apr 2013	Sep 2011	May 2012
CONSTRUCTION TO 50%	Apr 2011	Apr 2013	May 2012	Feb 2013
CONSTRUCTION TO 75%	Apr 2011	Apr 2013	Feb 2013	Mar 2016
ORIGINAL EQUIP & FURNISHING	Apr 2011	Apr 2013	Mar 2016	Mar 2016
SUBSTANTIAL COMPLETION	Apr 2011	Apr 2013	Mar 2016	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2011	Apr 2013	Mar 2016	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

WILLOUGHBY STREET PLAZA RECONSTRUCTION

Scope Summary:

WILLOUGHBY STREET PLAZA RECONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1182
Project Description: Belt Parkway Guardrails

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$4,016

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$3,078	\$0	\$0	\$3,078
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Jun 2023	Nov 2021	Dec 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

BELT PARKWAY GUARDRAILS

Scope Summary:

BELT PARKWAY GUARDRAILS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1669A
Project Description: 4th Ave Safety Improvements - Phase A

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-0200 HW-0944 TF-0002 TF-0502

Original Budget: \$54,835

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,565	\$26,547	\$0	\$4,375	\$0	\$0	\$0	\$37,487
Non-City	\$317	\$20,232	\$0	\$0	\$0	\$0	\$0	\$20,549

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

4TH AVE FROM 18TH TO 33RD ST

Scope Summary:

4TH AVE SAFETY IMPROVEMENTS - PHASE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK1672
Project Description: WASHINGTON AVENUE SAFETY IMPROVEMENTS

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$11,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,393	\$0	\$0	\$9,323	\$0	\$0	\$0	\$10,716
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	May 2020	Mar 2020	May 2020
PRELIMINARY DESIGN	May 2020	Sep 2020	May 2020	Sep 2020
FINAL DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
BID AWARD AND REGISTER CONTRCT	Mar 2021	Jun 2021	Mar 2021	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 50%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 75%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2022	Sep 2022	Jun 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Nov 2022	Sep 2022	Nov 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2022	Dec 2022	Nov 2022	Dec 2022

Explanation for Delay:

Project Location:

WASHINGTON AVENUE SAFETY IMPROVEMENTS

Scope Summary:

WASHINGTON AVENUE SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK2048
Project Description: Jamaica Bay Greenway - Paerdegat Ave.North Connector BED-883

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$3,540

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$991	\$0	\$4,692	\$0	\$0	\$0	\$0	\$5,683
Non-City	\$300	\$0	\$840	\$0	\$0	\$0	\$0	\$1,140

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

JAMAICA BAY GREENWAY - PAERDEGAT AVE. NORTH CONNECTOR

Scope Summary:

JAMAICA BAY GREENWAY - PAERDEGAT AVE. NORTH CONNECTOR

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK614D
Project Description: RECONSTRUCTION OF BERGEN AVENUE AREA, BKLYN /BED-784

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$30,591

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$29,785	\$0	\$0	\$0	\$495	\$0	\$0	\$30,280	
Non-City	\$191	\$0	\$0	\$0	\$0	\$0	\$0	\$191	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2005	Aug 2005	May 2005	Aug 2005
PRELIMINARY DESIGN	Aug 2005	Dec 2005	Aug 2005	Dec 2005
FINAL DESIGN	Dec 2005	Jun 2006	Dec 2005	Jun 2006
BID AWARD AND REGISTER CONTRCT	Jun 2006	Sep 2006	Jun 2006	Sep 2022
CONSTRUCTION TO 25%	Sep 2006	Jan 2007	Sep 2022	Sep 2022
CONSTRUCTION TO 50%	Jan 2007	May 2007	Sep 2022	Sep 2022
CONSTRUCTION TO 75%	May 2007	Sep 2007	Sep 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2007	Dec 2007	Sep 2022	Sep 2022
SUBSTANTIAL COMPLETION	Dec 2007	Feb 2008	Sep 2022	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2008	Mar 2008	Sep 2022	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECONSTRUCTION OF BERGEN AVENUE AREA, BKLYN

Scope Summary:

RECONSTRUCTION OF BERGEN AVENUE AREA, BKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK639W
Project Description: RECON: TILLARY STREET

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HW-0001K TF-0002

Original Budget: \$16,406

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$9,771	\$323	\$0	\$0	\$0	\$0	\$0	\$10,094
Non-City	\$7,425	\$0	\$0	\$0	\$0	\$0	\$0	\$7,425

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2005	Aug 2005	Mar 2012	May 2012
PRELIMINARY DESIGN	Aug 2005	Dec 2005	May 2012	Sep 2012
FINAL DESIGN	Dec 2005	Jun 2006	Sep 2012	May 2015
BID AWARD AND REGISTER CONTRCT	Jun 2006	Sep 2006	May 2015	Aug 2015
CONSTRUCTION TO 25%	Sep 2006	Jan 2007	Aug 2015	Apr 2016
CONSTRUCTION TO 50%	Jan 2007	May 2007	Apr 2016	Mar 2017
CONSTRUCTION TO 75%	May 2007	Sep 2007	Mar 2017	Mar 2018
ORIGINAL EQUIP & FURNISHING	Sep 2007	Dec 2007	Mar 2018	Jun 2018
SUBSTANTIAL COMPLETION	Dec 2007	Feb 2008	Jun 2018	Aug 2018
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2008	Mar 2008	Aug 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECONSTRUCT CADMAN PLAZA EAST: TILLARY STREET TO JOHNSON STREET TILLARY STREET:
 CADMAN PLAZA WEST TO NAVY STREET SANDS STREET: ADAMS STREET S/R TO JAY STREET
 RED CROSS PLACE: ADAMS STREET S/R TO CADMAN PLAZA EAST CADMAN PLAZA EAST:
 TILLARY STREET TO JOHNSON STREET JOHNSON STREET: ADAMS STREET S/R TO
 CADMAN PLAZA WEST

Scope Summary:

TILLARY ST: CADMAN PLAZA WEST TO NAVY STRECONSTRUCTION OF THE EXISTING
 ROADWAYROADWAY RECONSTRUCTION SHALL INCLUDE NEW CURBS, SIDEWALKS, AND
 REQUIREREPLACEMENTAMENITIES WILL NOT BE INCLUDEDIN CONJUNCTION WITH DEP

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK639WA
Project Description: RECON: TILLARY STREET PHASE 2

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: TF-0002 TF-0502 HW-0001K

Original Budget: \$17,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,311	\$728	\$0	\$0	\$0	\$0	\$0	\$14,039
Non-City	\$32,070	\$0	\$0	\$0	\$0	\$0	\$0	\$32,070

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2017	Aug 2017	May 2017	Aug 2017
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Aug 2017	Dec 2017
FINAL DESIGN	Dec 2017	Jun 2018	Dec 2017	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jun 2018	Sep 2018	Jun 2018	Sep 2018
CONSTRUCTION TO 25%	Sep 2018	Jan 2019	Sep 2018	Jan 2019
CONSTRUCTION TO 50%	Jan 2019	May 2019	Jan 2019	May 2019
CONSTRUCTION TO 75%	May 2019	Sep 2019	May 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2019	Dec 2019	Sep 2019	Dec 2019
SUBSTANTIAL COMPLETION	Dec 2019	Feb 2020	Dec 2019	Feb 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2020	Mar 2020	Feb 2020	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

RECON: TILLARY STREET PHASE 2

Scope Summary:

RECON: TILLARY STREET PHASE 2

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK700B
Project Description: Reconstruction of Columbia Street Area Phase II (BED-768B)

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$14,097

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$2,038	\$0	\$48,185	\$0	\$0	\$0	\$0	\$50,223	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2003	Aug 2003	May 2003	Aug 2003
PRELIMINARY DESIGN	Aug 2003	Dec 2003	Aug 2003	Dec 2003
FINAL DESIGN	Dec 2003	Jun 2004	Dec 2003	Jun 2004
BID AWARD AND REGISTER CONTRCT	Jun 2004	Sep 2004	Jun 2004	Jun 2022
CONSTRUCTION TO 25%	Sep 2004	Jan 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Jan 2005	May 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	May 2005	Sep 2005	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Sep 2005	Dec 2005	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2005	Feb 2006	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2006	Mar 2006	Jun 2022	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

COLUMBIA STREET RECONSTRUCTION (SOUTH OF HAMILTON AVE.) THIS PROJECT IS IN CONJUNCTION WITH NYCDEP PROJECT BED768/SE.

Scope Summary:

COLUMBIA STREET RECONSTRUCTION (SOUTH OF HAMILTON AVE.) THIS PROJECT IS IN CONJUNCTION WITH NYCDEP PROJECT BED768/SE.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK797W
Project Description: Schenck Avenue

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: HW-0944 TF-0002 TF-0502 HW-0796 HW-0200

Original Budget: \$4,882

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,124	\$941	\$8,630	\$0	\$0	\$0	\$0	\$10,695
Non-City	\$0	\$29	\$3,600	\$0	\$0	\$0	\$0	\$3,629

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	Aug 2016
PRELIMINARY DESIGN	May 2015	Sep 2015	Aug 2016	Dec 2016
FINAL DESIGN	Sep 2015	Mar 2016	Dec 2016	Apr 2019
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Apr 2019	Jul 2019
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jul 2019	Nov 2019
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Nov 2019	Mar 2020
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Mar 2020	Jul 2020
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jul 2020	Oct 2020
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Oct 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Dec 2020	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SCHENCK AVENUE

Scope Summary:

SCHENCK AVENUE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWK876
Project Description: RECONSTRUCTION OF WYCKOFF AVENUE, BROOKLYN

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: HW-D101 HW-0876 HW-K005 HW-0200 TF-0002 TF-0502 HW-0944

Original Budget: \$19,145

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$6,698	\$0	\$0	\$0	\$160	\$31,548	\$0	\$38,406
Non-City	\$0	\$0	\$0	\$0	\$0	\$2,363	\$0	\$2,363

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2004	Aug 2004	May 2004	Aug 2004
PRELIMINARY DESIGN	Aug 2004	Dec 2004	Aug 2004	Dec 2004
FINAL DESIGN	Dec 2004	Jun 2005	Dec 2004	Jun 2005
BID AWARD AND REGISTER CONTRCT	Jun 2005	Sep 2005	Jun 2005	Jun 2022
CONSTRUCTION TO 25%	Sep 2005	Jan 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Jan 2006	May 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	May 2006	Sep 2006	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Sep 2006	Dec 2006	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2006	Feb 2007	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2007	Mar 2007	Jun 2022	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WYCKOFF AVENUE FROM FLUSHING AVENUE TO GATES AVENUE RECONSTRUCTION OF THE EXISTING ROADWAY ROADWAY RECONSTRUCTION SHALL INCLUDE NEW CURBS, SIDEWALKS, AND REQUIRE REPLACEMENT AMENITIES WILL NOT BE INCLUDED CITY FUNDED IN CONJUNCTION WITH DEP

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	HWK900
Project Description:	Brownsville Pedestrian Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$10,400

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$8,914	\$0	\$0	\$1,486	\$10,400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2017	Jul 2019
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Nov 2019	Apr 2021
FINAL DESIGN	Jan 2023	Jul 2023	Apr 2021	Oct 2021
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Oct 2021	Dec 2021
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Dec 2021	Apr 2022
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Apr 2022	Aug 2022
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Aug 2022	Dec 2022
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Mar 2023	Mar 2025
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Mar 2025	May 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	May 2025	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

BROWNSVILLE PEDESTRIAN SAFETY IMPROVEMENTS

Scope Summary:

BROWNSVILLE PEDESTRIAN SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWKDTBK
Project Description: Park Avenue - Ingersoll Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-K005

Original Budget: \$1,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$4,116	\$0	\$4,116
Non-City	\$0	\$0	\$0	\$0	\$0	\$5,599	\$0	\$5,599

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Aug 2019	Jan 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Jan 2020	May 2020
FINAL DESIGN	Jan 2020	Jul 2020	May 2020	Nov 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Nov 2020	Feb 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Oct 2021	Feb 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Feb 2022	May 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	May 2022	Jul 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Jul 2022	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PARK AVENUE - INGERSOLL SAFETY IMPROVEMENTS

Scope Summary:

PARK AVENUE - INGERSOLL SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWKF488R
Project Description: Hamilton Asphalt Plant Roof Replacement

Ten-Year Plan Category: FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0003

Original Budget: \$727

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,102	\$19	\$3,160	\$0	\$0	\$0	\$0	\$4,281
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Oct 2016	Jun 2015	Jul 2017
DESIGN START	Oct 2016	Apr 2018	Jul 2017	Dec 2017
CONSTRUCTION START	Apr 2018	Apr 2020	Dec 2017	May 2020
BID AWARD AND REGISTER CONTRCT	Apr 2018	Apr 2020	May 2020	Dec 2020
CONSTRUCTION TO 25%	Apr 2018	Apr 2020	Dec 2020	Apr 2021
CONSTRUCTION TO 50%	Apr 2018	Apr 2020	Apr 2021	Jul 2021
CONSTRUCTION TO 75%	Apr 2018	Apr 2020	Jul 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Apr 2018	Apr 2020	Oct 2021	Nov 2021
SUBSTANTIAL COMPLETION	Apr 2018	Apr 2020	Nov 2021	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2018	Apr 2020	Dec 2021	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

HAMILTON ASPHALT PLANT ROOF REPLACEMENT

Scope Summary:

HAMILTON ASPHALT PLANT ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWKKP005
Project Description: DUMBO D.M.A. - VINEGAR HILL AREA

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: HW-0001K TF-0502 HW-0944

Original Budget: \$2,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$41,423	\$1,839	\$5,052	\$0	\$0	\$0	\$0	\$48,314
Non-City	\$22,080	\$1,500	\$0	\$0	\$0	\$0	\$0	\$23,580

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Sep 2011	Jun 2012
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Jun 2012	Jun 2015
FINAL DESIGN	Jan 2013	Jul 2013	Jun 2015	Dec 2015
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Dec 2015	Feb 2016
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Mar 2016	Jun 2016
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Jun 2016	Oct 2016
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Oct 2016	Feb 2017
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	Feb 2017	May 2017
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	May 2017	Jul 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Jul 2017	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

DUMBO D.M.A.

Scope Summary:

DUMBO D.M.A.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWP19KC1
Project Description: Citywide Complex Pedestrian Ramps - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$6,687

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$1,162	\$0	\$6,180	\$0	\$0	\$0	\$0	\$7,342	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jun 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jul 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2019	Dec 2019
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Jan 2020	Apr 2020
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Apr 2020	Aug 2020
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Aug 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Dec 2020	Mar 2021
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Mar 2021	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	May 2021	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CITYWIDE COMPLEX PEDESTRIAN RAMPS- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWP19KC2
Project Description: Citywide Complex Pedestrian Ramps - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$6,687

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,667	\$0	\$7,215	\$0	\$0	\$0	\$0	\$8,882
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jun 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jul 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2019	Dec 2019
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Jan 2020	Apr 2020
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Apr 2020	Aug 2020
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Aug 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Dec 2020	Mar 2021
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Mar 2021	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	May 2021	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CITYWIDE COMPLEX PEDESTRIAN RAMPS- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWP19KC3
Project Description: Citywide Complex Pedestrian Ramps - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$6,687

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,948	\$0	\$6,180	\$0	\$0	\$0	\$0	\$8,128
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jun 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jul 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2019	Dec 2019
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Jan 2020	Apr 2020
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Apr 2020	Aug 2020
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Aug 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Dec 2020	Mar 2021
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Mar 2021	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	May 2021	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CITYWIDE COMPLEX PEDESTRIAN RAMPS- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWP2020KC
Project Description: Non-Standard Ped Ramp Installs - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$7,275

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$571	\$496	\$0	\$6,724	\$0	\$0	\$0	\$7,791
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

COMPLEX PED RAMP INSTALLS - BROOKLYN

Scope Summary:

COMPLEX PED RAMP INSTALLS - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPEDSF4
Project Description: Multi-Site Pedestrian Safety

Ten-Year Plan Category: LOCAL STREET RECONSTRUCTION

Community Boards Served: 299

Borough: BROOKLYN

Budget Lines: HW-0988

Original Budget: \$563

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$16,756	\$544	\$0	\$0	\$0	\$0	\$0	\$17,300
Non-City	\$1,664	\$389	\$329	\$0	\$0	\$0	\$0	\$2,382

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
PRELIMINARY DESIGN	Sep 2011	Jan 2012	Sep 2011	Jan 2012
FINAL DESIGN	Jan 2012	Jul 2012	Jan 2012	Mar 2017
BID AWARD AND REGISTER CONTRCT	Jul 2012	Oct 2012	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Oct 2012	Feb 2013	Jun 2017	Nov 2017
CONSTRUCTION TO 50%	Feb 2013	Jun 2013	Nov 2017	Apr 2018
CONSTRUCTION TO 75%	Jun 2013	Oct 2013	Apr 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Oct 2013	Jan 2014	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Jan 2014	Mar 2014	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Apr 2014	Nov 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

FUNDING IS FOR TWO LOCATIONS; 1) \$200K FOR CHRUCH AVE/PROSPECT EXPY AND 2) \$189K FOR 8TH AVE & 57TH ST SAFE ROUTES FOR SENIORS

Scope Summary:

FUNDING IS FOR TWO LOCATIONS; 1) \$200K FOR CHRUCH AVE/PROSPECT EXPY AND 2) \$189K FOR 8TH AVE & 57TH ST SAFE ROUTES FOR SENIORS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPEDSF4A
Project Description: Multi-Site Pedestrian Safety - Phase 4A

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-1684 HW-0200 HW-0944 TF-0002 TF-0502 HW-D103

Original Budget: \$4,123

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$60	\$3,966	\$0	\$0	\$0	\$0	\$0	\$4,026
Non-City	\$0	\$2,514	\$0	\$0	\$0	\$0	\$0	\$2,514

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

MULTI-SITE PEDESTRIAN SAFETY - PHASE 4A

Scope Summary:

MULTI-SITE PEDESTRIAN SAFETY - PHASE 4A

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPEDSF5
Project Description: Multi-Site Pedestrian Safety Phase 5

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-0001M HW-0001Q HW-0001X SE-0002M HW-D102

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$16,405	\$7,528	\$728	\$728	\$0	\$0	\$0	\$25,389
Non-City	\$1,525	\$0	\$0	\$0	\$0	\$0	\$0	\$1,525

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Jul 2017
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Aug 2017	Aug 2018
FINAL DESIGN	Jan 2017	Jul 2017	Aug 2018	Feb 2019
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Feb 2019	May 2019
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	May 2019	Sep 2019
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Sep 2019	Jan 2020
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jan 2020	May 2020
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	May 2020	Aug 2020
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Aug 2020	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Oct 2020	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

MULTI-SITE LOCATIONS

Scope Summary:

MULTI-SITE LOCATIONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPLZ017K
Project Description: Osborn Street Plaza

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0061 HW-1684

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$939	\$182	\$0	\$3,050	\$0	\$0	\$0	\$4,171
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

OSBORN STREET PLAZA

Scope Summary:

OSBORN STREET PLAZA

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR19K1
Project Description: Pedestrian Ramp Rehabilitation - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$13,813

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$7,998	\$5,347	\$1,156	\$0	\$0	\$0	\$0	\$14,501
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

PEDESTRIAN RAMP REHABILITATION- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR19K2
Project Description: Pedestrian Ramp Rehabilitation - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$13,813

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,518	\$5,333	\$1,639	\$0	\$0	\$0	\$0	\$15,490
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

PEDESTRIAN RAMP REHABILITATION- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR19KC
Project Description: Complex Upgrades Ped Ramp - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$7,705

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,975	\$0	\$7,783	\$0	\$0	\$0	\$0	\$9,758
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

COMPLEX UPGRADES PED RAMP - BROOKLYN

Scope Summary:

COMPLEX UPGRADES PED RAMP - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR20K1
Project Description: Pedestrian Ramps Rehabilitation - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$17,211

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$85	\$8,605	\$8,606	\$0	\$0	\$0	\$0	\$17,296
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2019	Aug 2019	May 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Jul 2025	Feb 2022	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PEDESTRIAN RAMP REHAB - BROOKLYN

Scope Summary:

PEDESTRIAN RAMPS REHAB - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR20K2
Project Description: Pedestrian Ramp Rehabilitation - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$17,211

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$8,605	\$8,606	\$0	\$0	\$0	\$0	\$17,411
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2019	Aug 2019	May 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Nov 2024	Feb 2022	Nov 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PEDESTRIAN RAMP REHABILITATION - BROOKLYN

Scope Summary:

PEDESTRIAN RAMP REHABILITATION - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR20K3
Project Description: Pedestrian Ramp Rehabilitation - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$17,211

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$45	\$8,558	\$8,559	\$0	\$0	\$0	\$0	\$17,162
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2019	Aug 2019	May 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Jul 2024	Feb 2022	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PEDESTRIAN RAMP REHABILITATION - BROOKLYN

Scope Summary:

PEDESTRIAN RAMP REHABILITATION - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR20KC
Project Description: Non-Standard Upgrades Ped Ramp - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$6,348

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$250	\$0	\$5,899	\$0	\$0	\$0	\$0	\$6,149
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

COMPLEX UPGRADES PED RAMP - BROOKLYN

Scope Summary:

COMPLEX UPGRADES PED RAMP - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR21K1
Project Description: Rehabilitation of Standard Ped Ramps - Brooklyn

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$16,626

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$0	\$7,990	\$7,992	\$0	\$0	\$0	\$16,182
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2021	Sep 2021
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2021	Jan 2022
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2022	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2022	Oct 2022
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2023	Oct 2023
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2024	Mar 2024
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2024	Apr 2024

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF STANDARD PED RAMPS - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWS2009K
Project Description: PRIOR NOTICE SIDEWALKS - BROOKLYN(SIM)

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200

Original Budget: \$3,274

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,211	\$0	\$0	\$0	\$0	\$0	\$226	\$3,437
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2007	Dec 2007	May 2008	Aug 2008
PRELIMINARY DESIGN	Dec 2007	Apr 2008	Aug 2008	Dec 2008
FINAL DESIGN	Apr 2008	Oct 2008	Dec 2008	Jun 2009
BID AWARD AND REGISTER CONTRCT	Oct 2008	Jan 2009	Jun 2009	Sep 2009
CONSTRUCTION TO 25%	Jan 2009	May 2009	Sep 2009	Jan 2010
CONSTRUCTION TO 50%	May 2009	Sep 2009	Jan 2010	May 2010
CONSTRUCTION TO 75%	Sep 2009	Jan 2010	May 2010	Sep 2010
ORIGINAL EQUIP & FURNISHING	Jan 2010	Apr 2010	Sep 2010	Dec 2010
SUBSTANTIAL COMPLETION	Apr 2010	Jun 2010	Dec 2010	Feb 2011
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2010	Jul 2010	Feb 2011	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PRIOR NOTICE SIDEWALKS - BROOKLYN

Scope Summary:

PRIOR NOTICE SIDEWALKS - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWS2020K1
Project Description: Prior Notice Sidewalks- Brooklyn

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200 P-1018

Original Budget: \$8,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$128	\$6,877	\$443	\$0	\$0	\$0	\$0	\$7,448
Non-City	\$0	\$866	\$866	\$0	\$0	\$0	\$0	\$1,732

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PRIOR NOTICE SIDEWALKS- BROOKLYN

Scope Summary:

PRIOR NOTICE SIDEWALKS- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWS2020K2
Project Description: Prior Notice Sidewalks- Brooklyn

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0200 P-1018

Original Budget: \$8,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$100	\$6,754	\$436	\$0	\$0	\$0	\$0	\$7,290
Non-City	\$0	\$865	\$0	\$0	\$0	\$0	\$0	\$865

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

PRIOR NOTICE SIDEWALKS- BROOKLYN

Scope Summary:

PRIOR NOTICE SIDEWALKS- BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWSRT200E
Project Description: Safe Routes to Transit: 86th Street

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-0200 HW-0988

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,870	\$680	\$0	\$0	\$9,110	\$0	\$0	\$11,660
Non-City	\$0	\$0	\$0	\$0	\$10,250	\$0	\$0	\$10,250

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2023	Jul 2023	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

SAFE ROUTES TO TRANSIT: 86TH STREET

Scope Summary:

SAFE ROUTES TO TRANSIT: 86TH STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWTRK1
Project Description: Trench Restoration - Brooklyn

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-D101 HW-0001K HW-K005

Original Budget: \$25,278

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,264	\$450	\$22,708	\$0	\$0	\$0	\$0	\$25,422
Non-City	\$0	\$0	\$500	\$0	\$0	\$0	\$0	\$500

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Apr 2020	Sep 2017	Apr 2020
BID AWARD AND REGISTER CONTRCT	Apr 2020	Jul 2020	Apr 2020	Jul 2020
CONSTRUCTION TO 25%	Jul 2020	Nov 2020	Jul 2020	Nov 2020
CONSTRUCTION TO 50%	Nov 2020	Mar 2021	Nov 2020	Mar 2021
CONSTRUCTION TO 75%	Mar 2021	Jul 2021	Mar 2021	Jul 2021
ORIGINAL EQUIP & FURNISHING	Jul 2021	Oct 2021	Jul 2021	Oct 2021
SUBSTANTIAL COMPLETION	Oct 2021	Dec 2021	Oct 2021	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Jan 2022	Dec 2021	Jan 2022

Explanation for Delay:

Project Location:

Scope Summary:

TRENCH RESTORATION - BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWTRK883
Project Description: Trench Restoration -- Bay Parkway, Brooklyn, SE-883

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$5,129

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$0	\$0	\$5,129	\$0	\$0	\$0	\$5,329
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	May 2020	Mar 2020	May 2020
PRELIMINARY DESIGN	Jun 2020	Sep 2020	Jun 2020	Sep 2020
FINAL DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
BID AWARD AND REGISTER CONTRCT	Mar 2021	Jun 2021	Mar 2021	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 50%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 75%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2022	Sep 2022	Jun 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Nov 2022	Sep 2022	Nov 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2022	Dec 2022	Nov 2022	Dec 2022

Explanation for Delay:

Project Location:

TRENCH RESTORATION -- BAY PARKWAY, BROOKLYN

Scope Summary:

TRENCH RESTORATION -- BAY PARKWAY, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LB-104KEN
Project Description: KENSINGTON - Replacement Facility

Ten-Year Plan Category: REHABILITATION AND RELOCATION OF BRANCH LIBRARIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-K001

Original Budget: \$12,788

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$16,532	\$0	\$53	\$0	\$0	\$0	\$1	\$16,586
Non-City	\$710	\$0	\$0	\$0	\$0	\$0	\$0	\$710

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 1997	Mar 1997	Jul 2005	Jul 2005
DESIGN START	Oct 2006	Oct 2006	Aug 2006	Nov 2008
DESIGN COMPLETION	Oct 2006	Apr 2007	Nov 2008	Oct 2009
CONSTRUCTION START	Apr 2007	Feb 2008	Oct 2009	Jun 2021
CONSTRUCTION COMPLETION	Feb 2008	Aug 2009	Jun 2021	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BROOKLYN

Scope Summary:

THIS PROJECT CONSISTS OF THE DESIGN AND CONSTRUCTION OF THE NEW KENSINGTON BRANCH LIBRARY. THE BUILDING WILL HAVE AN AREA OF 10,000 SQUARE FEET.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC10CDHC
Project Description: CLARENDON HVAC Replacement

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$775

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,001	\$0	\$2,066	\$0	\$0	\$0	\$0	\$3,067
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2009	Oct 2010	Nov 2009	Nov 2009
DESIGN START	Oct 2010	Aug 2011	Oct 2015	Jan 2020
DESIGN COMPLETION	Aug 2011	Nov 2011	Jan 2020	Nov 2020
CONSTRUCTION START	Nov 2011	Jun 2013	Nov 2020	Apr 2022
CONSTRUCTION COMPLETION	Jun 2013	Jun 2013	Apr 2022	Apr 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BOILER REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC12STHC
Project Description: SARATOGA BOILER AND HVAC REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$790

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,193	\$1,066	\$487	\$0	\$0	\$0	\$0	\$3,746
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Feb 2012	Feb 2012	Jan 2006	Jan 2006
DESIGN START	Feb 2012	Mar 2013	Sep 2014	Apr 2018
DESIGN COMPLETION	Apr 2013	Feb 2014	Apr 2018	Mar 2020
CONSTRUCTION START	Feb 2014	Oct 2014	Mar 2020	Nov 2020
CONSTRUCTION COMPLETION	Oct 2014	Aug 2015	Nov 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SARATOGA HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC13BPRF
Project Description: BOROUGH PARK INTERIOR AND EXTERIOR REHABILITATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$3,177

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,843	\$0	\$33	\$0	\$16,742	\$0	\$0	\$18,618
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Apr 2013	Jul 2014	Apr 2013	Jul 2014
DESIGN START	Jul 2014	Oct 2015	Sep 2014	Dec 2016
DESIGN COMPLETION	Oct 2015	May 2016	Dec 2016	Jul 2017
CONSTRUCTION START	May 2016	Nov 2017	Jul 2017	Jan 2025
CONSTRUCTION COMPLETION	Nov 2017	Nov 2017	Jan 2025	Jan 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ROOF RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC14CYHC
Project Description: CYPRESS HILLS HVAC REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$1,018

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$322	\$0	\$0	\$0	\$0	\$182	\$0	\$504
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Aug 2013	Aug 2013	Aug 2013	Aug 2013
DESIGN START	Mar 2015	Nov 2015	Jun 2015	Jul 2017
DESIGN COMPLETION	Nov 2015	Jul 2016	Jul 2017	Mar 2020
CONSTRUCTION START	Jul 2016	Jan 2017	Mar 2020	Oct 2025
CONSTRUCTION COMPLETION	Feb 2017	Feb 2017	Oct 2025	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CYPRESS HILLS HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC14LDRF
Project Description: LEONARD ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$975

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$337	\$0	\$766	\$0	\$0	\$0	\$0	\$1,103
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Aug 2013	Aug 2013	Aug 2013	Aug 2013
DESIGN START	Jan 2015	Nov 2015	Mar 2015	May 2019
DESIGN COMPLETION	Nov 2015	Jul 2016	May 2019	Jan 2020
CONSTRUCTION START	Jul 2016	Apr 2017	Jan 2020	Oct 2020
CONSTRUCTION COMPLETION	Apr 2017	Apr 2017	Oct 2020	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

LEONARD ROOF REPAIR

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC15BWHC
Project Description: Bushwick Heating & Cooling

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$750

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$583	\$0	\$2,736	\$0	\$0	\$0	\$0	\$3,319
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2014	Oct 2014	Oct 2014	Oct 2014
DESIGN START	May 2014	Dec 2015	Jan 2016	Sep 2019
DESIGN COMPLETION	Dec 2015	May 2016	Sep 2019	Feb 2020
CONSTRUCTION START	May 2016	Oct 2016	Feb 2020	Jul 2020
CONSTRUCTION COMPLETION	Oct 2016	Oct 2016	Oct 2022	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSHWICK HEATING & COOLING

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC15FLRF
Project Description: Flatlands Envelope Rehabilitation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$750

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$522	\$1,773	\$0	\$0	\$0	\$0	\$0	\$2,295
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN START	Jul 2015	Nov 2015	Oct 2015	Feb 2021
DESIGN COMPLETION	Nov 2015	Mar 2016	Feb 2021	Jun 2021
CONSTRUCTION START	Mar 2016	Oct 2016	Jun 2021	Jan 2022
CONSTRUCTION COMPLETION	Oct 2016	Oct 2016	Jan 2022	Jan 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FLATLANDS ENVELOPE REHABILITATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC16MD2F
Project Description: MIDWOOD 2ND FLOOR RENOVATIONS

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$1,030

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,273	\$0	\$0	\$0	\$1,052	\$5,645	\$0	\$7,970
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2015	Oct 2015	Oct 2015	Oct 2015
DESIGN START	Jul 2016	Oct 2017	Jul 2016	Oct 2017
DESIGN COMPLETION	Oct 2017	Oct 2017	Oct 2017	Jul 2021
CONSTRUCTION START	Sep 2018	Aug 2019	Jul 2021	Dec 2022
CONSTRUCTION COMPLETION	Sep 2019	Sep 2019	Dec 2022	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MIDWOOD 2ND FLOOR RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC16MPHC
Project Description: MAPLETON HVAC REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$489	\$0	\$2,821	\$0	\$0	\$0	\$0	\$3,310
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Aug 2015	Aug 2015	Aug 2015	Aug 2015
DESIGN START	Dec 2015	May 2016	Apr 2016	Oct 2018
DESIGN COMPLETION	May 2016	May 2016	Oct 2018	Jul 2019
CONSTRUCTION START	Oct 2016	Apr 2017	Jul 2019	Feb 2021
CONSTRUCTION COMPLETION	Apr 2017	Apr 2017	Feb 2021	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MAPLETON HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC17CDOP
Project Description: CLARENDON OUTDOOR PLAZA

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$218

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$269	\$0	\$708	\$0	\$0	\$0	\$0	\$977
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2018	Oct 2018	Oct 2018	Oct 2018
DESIGN START	Oct 2019	Apr 2020	Oct 2019	Apr 2020
DESIGN COMPLETION	Apr 2020	May 2021	Apr 2020	May 2021
CONSTRUCTION START	May 2021	Feb 2022	May 2021	Feb 2022
CONSTRUCTION COMPLETION	Feb 2022	Feb 2022	Feb 2022	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

CLARENDON OUTDOOR PLAZA

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC17MPGD
Project Description: MAPLETON GARDEN RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$161	\$21	\$767	\$0	\$0	\$0	\$0	\$949
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2017	Jan 2017	Jan 2017	Jul 2017
DESIGN START	Jul 2017	Sep 2018	Jul 2017	Oct 2019
DESIGN COMPLETION	Sep 2018	Apr 2019	Oct 2019	May 2020
CONSTRUCTION START	Apr 2019	Apr 2020	Jan 2021	Jan 2022
CONSTRUCTION COMPLETION	Apr 2020	Apr 2020	Jan 2022	Jan 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MAPLETON GARDEN RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC17MRAD
Project Description: MARCY AUDITORIUM REHABILITATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$422

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$120	\$419	\$0	\$0	\$0	\$0	\$0	\$539
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2017	Jan 2017	Jan 2017	Jan 2017
DESIGN START	Jul 2017	Sep 2018	Jul 2017	Sep 2018
DESIGN COMPLETION	Sep 2018	Mar 2019	Sep 2018	Mar 2019
CONSTRUCTION START	Mar 2019	Sep 2019	Mar 2019	Sep 2019
CONSTRUCTION COMPLETION	Sep 2019	Sep 2019	Sep 2019	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

MARCY AUDITORIUM REHABILITATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBC17PCFS
Project Description: PACIFIC LIFE & FIRE SAFETY

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$638

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$602	\$0	\$0	\$331	\$0	\$0	\$0	\$933
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Feb 2017	Feb 2017	Feb 2017	Feb 2017
DESIGN START	Apr 2018	Nov 2018	Apr 2018	Nov 2021
DESIGN COMPLETION	Nov 2018	Dec 2019	Nov 2021	Dec 2022
CONSTRUCTION START	Dec 2019	Jul 2020	Dec 2022	Jul 2023
CONSTRUCTION COMPLETION	Jul 2020	Jul 2020	Jul 2023	Jul 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

PACIFIC LIFE & FIRE SAFETY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBCA06SPK
Project Description: SUNSET PARK - Partial Interior Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$1,435

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$579	\$0	\$0	\$0	\$329	\$0	\$0	\$908
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2005	Sep 2005	Sep 2005	Sep 2005
DESIGN START	Sep 2005	May 2006	Sep 2005	May 2006
DESIGN COMPLETION	May 2006	Feb 2007	May 2006	Jul 2021
CONSTRUCTION START	Feb 2007	Jun 2007	Jul 2021	Jul 2021
CONSTRUCTION COMPLETION	Jun 2007	Feb 2008	Jul 2021	Jul 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

INTERIOR MODIFICATIONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBCA07FBH
Project Description: FLATBUSH - Roof and Boiler Replacement

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$800

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,867	\$0	\$249	\$0	\$0	\$0	\$0	\$2,116
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2007	Jul 2007	Jul 2007	Jul 2007
DESIGN START	Aug 2007	Feb 2008	Sep 2008	Apr 2009
DESIGN COMPLETION	Feb 2008	Apr 2008	Apr 2009	Oct 2011
CONSTRUCTION START	Apr 2008	Jun 2008	Oct 2011	Jan 2019
CONSTRUCTION COMPLETION	Jun 2008	Nov 2008	Jan 2019	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

NEW ROOF AND BOILER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK13EFBR
Project Description: EAST FLATBUSH - BRANCH RENOVATION

Ten-Year Plan Category: RECONSTRUCTION NECESSARY TO MAINTAIN FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$3,325

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$12,772	\$269	\$0	\$0	\$0	\$29	\$0	\$13,070
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2013	Aug 2014	Jul 2013	Jul 2013
DESIGN START	Aug 2014	Sep 2015	Sep 2014	Sep 2014
DESIGN COMPLETION	Sep 2015	Mar 2016	Sep 2015	Dec 2017
CONSTRUCTION START	Mar 2016	Mar 2018	Dec 2017	Aug 2018
CONSTRUCTION COMPLETION	Mar 2018	Mar 2018	Aug 2018	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

EAST FLATBUSH TECHNOLOGY CENTER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK15BDHC
Project Description: BEDFORD HEATING & COOLING REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 203

Borough: BROOKLYN

Budget Lines: LB-K001 LB-D104 LB-0104

Original Budget: \$1,070

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$796	\$2,771	\$0	\$0	\$0	\$0	\$0	\$3,567
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2015	Jan 2015	Jan 2015	Jan 2015
DESIGN START	Oct 2015	Jun 2016	Dec 2015	Dec 2020
DESIGN COMPLETION	Jul 2016	Nov 2016	Dec 2020	May 2021
CONSTRUCTION START	Nov 2016	May 2017	May 2021	Nov 2021
CONSTRUCTION COMPLETION	May 2017	May 2017	Nov 2021	Nov 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HEATING AND COOLING

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK15BRRF
Project Description: BAY RIDGE ENVELOPE REHAB

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 210

Borough: BROOKLYN

Budget Lines: LB-K001 LB-D104 LB-0104

Original Budget: \$930

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,117	\$0	\$249	\$0	\$0	\$0	\$0	\$1,366
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN START	Apr 2015	Jan 2016	Apr 2015	Aug 2015
DESIGN COMPLETION	Jan 2016	Jun 2016	Jan 2015	Feb 2017
CONSTRUCTION START	Jul 2016	Dec 2016	Mar 2017	Sep 2019
CONSTRUCTION COMPLETION	Dec 2016	Dec 2016	Sep 2019	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BAY RIDGE ENVELOPE REHAB

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK15WTHC
Project Description: WINDSOR TERRACE HEATING & COOLING REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: LB-K001 LB-0104

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,248	\$717	\$0	\$0	\$0	\$0	\$0	\$3,965
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2014	Nov 2014	Nov 2014	Nov 2014
DESIGN START	Jun 2015	Feb 2016	Dec 2015	Mar 2021
DESIGN COMPLETION	Feb 2016	Jul 2016	Mar 2021	Jun 2021
CONSTRUCTION START	Jul 2016	May 2017	Jun 2021	Feb 2023
CONSTRUCTION COMPLETION	May 2017	May 2017	Mar 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WINDSOR TERRACE HEATING & COOLING REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK16CIBR
Project Description: Coney Island - 2nd Floor Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$1,070

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,701	\$0	\$0	\$0	\$83	\$0	\$467	\$2,251
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2015	Oct 2015	Oct 2015	Oct 2015
DESIGN START	Jun 2016	Jul 2017	Jun 2016	Jul 2021
DESIGN COMPLETION	Aug 2018	Aug 2018	Jul 2021	Aug 2022
CONSTRUCTION START	Aug 2018	Aug 2019	Aug 2022	Aug 2023
CONSTRUCTION COMPLETION	Aug 2019	Aug 2019	Aug 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BRANCH RENO

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBK16STRF
Project Description: SARATOGA ENVELOPE REHABILITATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: LB-K001 LB-D104 LB-0104

Original Budget: \$1,260

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$494	\$0	\$996	\$0	\$0	\$0	\$0	\$1,490
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2017	Sep 2017	Sep 2017	Sep 2017
DESIGN START	Nov 2018	Nov 2019	Nov 2018	Nov 2019
DESIGN COMPLETION	Nov 2019	May 2020	Nov 2019	May 2020
CONSTRUCTION START	May 2020	Oct 2021	May 2020	Oct 2021
CONSTRUCTION COMPLETION	Oct 2021	Oct 2021	Oct 2021	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

SARATOGA ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBKA05RUG
Project Description: Rugby - Branch Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 217

Borough: BROOKLYN

Budget Lines: LB-D001 LB-0104 LB-D104

Original Budget: \$1,140

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,359	\$2,974	\$0	\$0	\$582	\$0	\$0	\$14,915
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2004	Oct 2004	Oct 2004	Oct 2004
DESIGN START	Oct 2004	Jul 2005	Jul 2005	Nov 2015
DESIGN COMPLETION	Jul 2005	Nov 2006	Nov 2015	Aug 2016
CONSTRUCTION START	Nov 2006	Apr 2007	Aug 2016	Jun 2024
CONSTRUCTION COMPLETION	Apr 2007	Jan 2008	Jun 2024	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PARTIAL INTERIOR /PUBLIC SERVICE ENHANCEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM08WBRF
Project Description: WILLIAMSBURG - Roof Replacment

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$1,114

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,308	\$0	\$362	\$0	\$0	\$0	\$0	\$1,670
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2007	Apr 2009	Oct 2007	Oct 2007
DESIGN START	Apr 2009	Jun 2009	Apr 2009	Jun 2009
DESIGN COMPLETION	Jun 2009	Jun 2011	Jun 2009	Apr 2012
CONSTRUCTION START	Jul 2011	Dec 2011	Apr 2012	Dec 2019
CONSTRUCTION COMPLETION	Dec 2011	Jun 2012	Dec 2019	Jan 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ROOF REPLACEMENT AT WILLIAMSBURG

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM13CGHC
Project Description: CARROLL GARDENS HVAC REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$1,105

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,019	\$0	\$3,028	\$0	\$0	\$0	\$0	\$4,047
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2013	Jul 2013	Jul 2013	Jul 2013
DESIGN START	Jul 2014	Apr 2015	Oct 2014	Sep 2016
DESIGN COMPLETION	Apr 2015	Aug 2015	Sep 2016	Sep 2018
CONSTRUCTION START	Aug 2015	Jun 2016	Sep 2018	Dec 2023
CONSTRUCTION COMPLETION	Jun 2016	Jun 2016	Dec 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

CARROLL GARDENS HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM13FLHC
Project Description: FLATLANDS BOILER , HVAC, BMS, FIRE SAFETY REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: LB-D104

Original Budget: \$1,942

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$508	\$0	\$0	\$52	\$0	\$0	\$0	\$560
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2013	Jul 2013	Jul 2013	Jul 2013
DESIGN START	Sep 2014	Apr 2015	Dec 2014	Apr 2022
DESIGN COMPLETION	Apr 2015	Dec 2015	Apr 2022	Jan 2023
CONSTRUCTION START	Dec 2015	Sep 2016	Jan 2023	Sep 2023
CONSTRUCTION COMPLETION	Sep 2016	Sep 2016	Sep 2023	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FLATLANDS BOILER REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM13LDHC
Project Description: LEONARD HVAC REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$965

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$782	\$0	\$2,283	\$0	\$0	\$0	\$0	\$3,065
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2013	Jul 2013	Jul 2013	Jul 2013
DESIGN START	Nov 2014	Jul 2015	Mar 2015	Sep 2017
DESIGN COMPLETION	Jul 2015	Nov 2015	Sep 2017	Jan 2020
CONSTRUCTION START	Nov 2015	Aug 2016	Feb 2020	Jan 2021
CONSTRUCTION COMPLETION	Aug 2016	Aug 2016	Feb 2021	Feb 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

LEONARD HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM14BWRF
Project Description: BUSHWICK ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$1,072

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$324	\$0	\$1,116	\$0	\$0	\$0	\$0	\$1,440
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Feb 2014	Feb 2014	Feb 2014	Feb 2014
DESIGN START	Mar 2015	Feb 2016	Oct 2015	Jan 2020
DESIGN COMPLETION	Feb 2016	May 2016	Jan 2020	Mar 2020
CONSTRUCTION START	May 2016	Jul 2017	Mar 2020	Jun 2021
CONSTRUCTION COMPLETION	Jul 2017	Jul 2017	Jun 2021	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUSHWICK ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM14WTRF
Project Description: WINDSOR TERRACE ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 207

Borough: BROOKLYN

Budget Lines: WP-0169

Original Budget: \$932

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,046	\$0	\$65	\$0	\$0	\$0	\$0	\$1,111
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2014	Mar 2014	Mar 2014	Mar 2014
DESIGN START	Jun 2014	May 2015	Jun 2014	May 2015
DESIGN COMPLETION	May 2015	Jun 2015	May 2015	Aug 2016
CONSTRUCTION START	Jun 2015	Jan 2016	Aug 2016	Jun 2022
CONSTRUCTION COMPLETION	Jan 2016	Jan 2016	Jul 2022	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WINDSOR TERRACE ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM14WWRF
Project Description: WALT WHITMAN ROOF REPLACEMENT

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$1,077

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,396	\$0	\$0	\$0	\$412	\$0	\$0	\$1,808
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2014	Mar 2014	Mar 2014	Mar 2014
DESIGN START	Jan 2015	Oct 2015	Sep 2015	Jun 2017
DESIGN COMPLETION	Aug 2014	Mar 2015	Jun 2017	Jul 2018
CONSTRUCTION START	Mar 2015	Nov 2016	Jul 2018	Oct 2020
CONSTRUCTION COMPLETION	Nov 2016	Nov 2016	Oct 2020	Oct 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

WALT WHITMAN ROOF REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM15GBRF
Project Description: GERRITSEN BEACH ENVELOPE REHAB

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: LB-0104

Original Budget: \$827

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$371	\$0	\$1,256	\$0	\$0	\$0	\$0	\$1,627	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN START	May 2015	Aug 2015	Mar 2016	Nov 2022
DESIGN COMPLETION	Aug 2015	Dec 2015	Dec 2022	Apr 2023
CONSTRUCTION START	Dec 2015	Jul 2016	Apr 2023	Oct 2023
CONSTRUCTION COMPLETION	Jul 2016	Jul 2016	Oct 2023	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BUILDING ENVELOPE REHAB

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM15MPRF
Project Description: Mapleton Envelope Rehabilitation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$870

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$525	\$0	\$2,878	\$0	\$0	\$0	\$0	\$3,403
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2014	Nov 2014	Nov 2014	Nov 2014
DESIGN START	Jun 2015	Oct 2015	Jun 2015	Mar 2018
DESIGN COMPLETION	Oct 2015	Jul 2016	Mar 2018	Nov 2020
CONSTRUCTION START	Jul 2016	Jul 2017	Dec 2020	Apr 2023
CONSTRUCTION COMPLETION	Jul 2017	Jul 2017	May 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MAPLETON ENVELOPE REHABILITATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM15RDHC
Project Description: Ryder Heating & Cooling

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$827

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$581	\$0	\$2,562	\$0	\$0	\$0	\$0	\$3,143
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2013	Dec 2013
DESIGN START	Aug 2014	Mar 2016	Nov 2015	Jan 2020
DESIGN COMPLETION	Mar 2016	Jul 2016	Jan 2020	May 2020
CONSTRUCTION START	Jul 2016	May 2017	May 2020	Apr 2021
CONSTRUCTION COMPLETION	May 2017	May 2017	Apr 2021	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RYDER HEATING & COOLING

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM15RDRF
Project Description: Ryder Envelope Rehabilitation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 212

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$873

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$336	\$0	\$1,578	\$0	\$0	\$0	\$0	\$1,914
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2014	Oct 2014	Oct 2014	Oct 2014
DESIGN START	Jan 2016	Sep 2016	Nov 2015	Feb 2019
DESIGN COMPLETION	Sep 2016	Jul 2017	Feb 2019	Dec 2019
CONSTRUCTION START	Jul 2017	May 2018	Dec 2019	Oct 2020
CONSTRUCTION COMPLETION	May 2018	May 2018	Oct 2020	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RYDER ENVELOPE REHABILITATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM16GSFC
Project Description: GRAVESEND FACADE REHAB

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 215

Borough: BROOKLYN

Budget Lines: LB-D104 LB-0104

Original Budget: \$637

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$393	\$0	\$250	\$0	\$0	\$1,330	\$0	\$1,973
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2008	Jan 2008	Jan 2008	Jan 2008
DESIGN START	Jan 2008	Jan 2008	Sep 2016	Nov 2017
DESIGN COMPLETION	Jan 2008	Jan 2008	Nov 2017	Jul 2020
CONSTRUCTION START	Jan 2008	Jan 2008	Jul 2020	Jul 2021
CONSTRUCTION COMPLETION	Jan 2008	Jan 2008	Jul 2021	Feb 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GRAVESEND FACADE REHAB

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM17ARBR
Project Description: ARLINGTON BRANCH RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$9,175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,321	\$0	\$99	\$7,106	\$0	\$0	\$0	\$8,526
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2018	Jan 2018	Jan 2018	Jan 2018
DESIGN START	Feb 2019	Sep 2020	Feb 2019	Sep 2020
DESIGN COMPLETION	Sep 2020	Jul 2021	Sep 2020	Jul 2021
CONSTRUCTION START	Jul 2021	Jul 2023	Jul 2021	Jul 2023
CONSTRUCTION COMPLETION	Jul 2023	Jul 2023	Jul 2023	Jul 2023

Explanation for Delay:

Project Location:

Scope Summary:

ARLINGTON BRANCH RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM17NUOH
Project Description: NEW UTRECHT BRANCH OVERHAUL

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$26,333

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$780	\$0	\$1,965	\$22,008	\$0	\$0	\$0	\$24,753
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2017	Sep 2017	Sep 2017	Sep 2017
DESIGN START	Jul 2018	Jun 2020	Jul 2018	Jun 2020
DESIGN COMPLETION	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION START	Mar 2021	Mar 2024	Mar 2021	Mar 2024
CONSTRUCTION COMPLETION	Mar 2024	Mar 2024	Mar 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

NEW UTRECHT BRANCH OVERHAUL

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM18BVOH
Project Description: BROWNSVILLE BRANCH OVERHAUL

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 216

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$23,742

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,883	\$0	\$721	\$19,742	\$0	\$0	\$0	\$23,346
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2017	Sep 2017	Sep 2017	Sep 2017
DESIGN START	Jul 2018	Jun 2020	Jul 2018	Jun 2020
DESIGN COMPLETION	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION START	Mar 2021	Mar 2024	Mar 2021	Mar 2024
CONSTRUCTION COMPLETION	Mar 2024	Mar 2024	Mar 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROWNSVILLE BRANCH OVERHAUL

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBM18EPOH
Project Description: EASTERN PARKWAY BRANCH OVERHAUL

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: LB-0104 LB-D104

Original Budget: \$22,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,636	\$0	\$1,740	\$0	\$17,000	\$0	\$0	\$21,376
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2017	Nov 2017	Nov 2017	Nov 2017
DESIGN START	Jul 2018	Nov 2020	Jul 2018	Nov 2020
DESIGN COMPLETION	Nov 2020	Mar 2021	Nov 2020	Mar 2021
CONSTRUCTION START	Mar 2021	Mar 2024	Mar 2021	Mar 2025
CONSTRUCTION COMPLETION	Mar 2024	Mar 2024	Mar 2025	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

EASTERN PARKWAY BRANCH OVERHAUL

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBP18WIBR
Project Description: WASHINGTON IRVING BRANCH RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: LB-0101 LB-D104 LB-0108

Original Budget: \$10,753

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$30	\$0	\$1,987	\$0	\$494	\$7,540	\$0	\$10,051
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2018	Nov 2018	Nov 2018	Nov 2018
DESIGN START	Jun 2019	Mar 2021	Jun 2019	Mar 2021
DESIGN COMPLETION	Mar 2021	Nov 2021	Mar 2021	Nov 2021
CONSTRUCTION START	Nov 2021	Nov 2023	Nov 2021	Nov 2023
CONSTRUCTION COMPLETION	Nov 2023	Nov 2023	Nov 2023	Nov 2023

Explanation for Delay:

Project Location:

Scope Summary:

WASHINGTON IRVING BRANCH RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LBP18WWBR
Project Description: WALT WHITMAN BRANCH RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: LB-0101 LB-0108 LB-D104

Original Budget: \$7,470

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$33	\$0	\$625	\$0	\$6,375	\$0	\$0	\$7,033
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2018	Oct 2018	Oct 2018	Oct 2018
DESIGN START	Sep 2018	Jan 2021	Sep 2018	Jan 2021
DESIGN COMPLETION	Jan 2021	Sep 2021	Jan 2021	Sep 2021
CONSTRUCTION START	Sep 2021	Sep 2022	Sep 2021	Sep 2022
CONSTRUCTION COMPLETION	Sep 2022	Sep 2022	Sep 2022	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

WALT WHITMAN BRANCH RENOVATION

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	NC-61
Project Description:	NEWTOWN CREEK NATURE WALK PHASE 2

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0283

Original Budget: \$18,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$13,344	\$408	\$0	\$0	\$0	\$0	\$0	\$13,752
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2010	May 2010	Feb 2010	May 2010
PRELIMINARY DESIGN	May 2010	Jul 2011	May 2010	Jul 2011
FINAL DESIGN	Jul 2011	Jan 2013	Jul 2011	Jan 2013
BID AWARD AND REGISTER CONTRCT	Jan 2013	Oct 2013	Jan 2013	Oct 2013
CONSTRUCTION TO 25%	Oct 2013	Jan 2014	Oct 2013	Jan 2014
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Feb 2014	Jun 2014
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Jun 2014	Oct 2014
ORIGINAL EQUIP & FURNISHING	Oct 2014	Nov 2014	Oct 2014	Nov 2014
SUBSTANTIAL COMPLETION	Nov 2014	Feb 2015	Nov 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Feb 2016	Feb 2015	Feb 2016
PROJECT START	Feb 2015	Feb 2016	Feb 2016	Feb 2016
DESIGN START	Feb 2015	Feb 2016	Feb 2016	Feb 2016
DESIGN COMPLETION	Feb 2015	Feb 2016	Feb 2016	Feb 2016
CONSTRUCTION START	Feb 2015	Feb 2016	Feb 2016	Feb 2016
CONSTRUCTION COMPLETION	Feb 2015	Feb 2016	Feb 2016	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

PHASE 2 REQUIRES DRIVING DRIVING PILES TO SUPPORT THE WALK OVER THE WATER IN WHALE CREEK. PHASE 3 REQUIRES PILES, A NEW SEWER LINE ALONG WITH ANTICIPATED LANDSCAPING ELEMENTS

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	NC-61A
Project Description:	NEWTON CREEK NATURE WALK - PHSE 3

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: WP-0283

Original Budget: \$10,810

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$12,739	\$852	\$0	\$0	\$0	\$0	\$0	\$13,591
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Apr 2011	Apr 2011	Apr 2011	Apr 2011
DESIGN START	Apr 2011	Sep 2012	Apr 2011	Sep 2012
DESIGN COMPLETION	Sep 2012	Apr 2013	Sep 2012	Apr 2013
CONSTRUCTION START	Apr 2013	Jul 2015	Apr 2013	Jul 2015
CONSTRUCTION COMPLETION	Jul 2015	Dec 2016	Jul 2015	Aug 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

NEWTON CREEK NATURE WALK

Scope Summary:

CONSTRUCTION OF NEWTON CREEK NATURE WALK

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: NDF-ATLBB
Project Description: NDF - Atlantic Avenue Broadband Conduit (HWD10105)

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$1,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$1,700	\$0	\$0	\$0	\$0	\$0	\$1,700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NDF - ATLANTIC AVENUE BROADBAND CONDUIT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: NDF-IBZ
Project Description: NDF - ENY IBZ Improvements

Ten-Year Plan Category: NEIGHBORHOOD REVITALIZATION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: ED-0384

Original Budget: \$8,200

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$1,439	\$0	\$33	\$7,197	\$0	\$0	\$0	\$8,669
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IBZ STREET IMPROVEMENTS AND BROADBAND SERVICE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: P-213CNTR
Project Description: Asser Levy Park Reconstruction

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: P-K707 ED-0075

Original Budget: \$34,711

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$5,077	\$0	\$0	\$0	\$0	\$5,822	\$0	\$10,899	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	May 2007	May 2007	May 2006	May 2006
DESIGN START	Dec 2007	Dec 2007	Dec 2007	Dec 2011
DESIGN COMPLETION	Dec 2007	Feb 2009	Dec 2011	Dec 2011
CONSTRUCTION START	Feb 2009	Jul 2009	Oct 2010	May 2012
CONSTRUCTION COMPLETION	Jul 2011	Jul 2011	May 2012	Jun 2025

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

CONEY ISLAND CENTER (BROOKLYN)

Scope Summary:

CONEY ISLAND CENTER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: P-2CIB1HQ
Project Description: Coney Island Beach Operations HQ at West 25th Street

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-0704

Original Budget: \$56,807

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$200	\$4,805	\$3,350	\$0	\$39,184	\$0	\$0	\$47,539
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Dec 2019	Jul 2019	Dec 2019
DESIGN	Dec 2019	Dec 2021	Dec 2019	Dec 2021
BID/ REGISTER CONTRACT	Dec 2021	Sep 2022	Dec 2021	Sep 2022
CONSTRUCTION	Sep 2022	Sep 2024	Sep 2022	Sep 2024
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2024	Sep 2025	Sep 2024	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

CONEY ISLAND BEACH OPERATIONS HQ AT WEST 25TH STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PO79-77AX
Project Description: 77TH PRECINCT ANNEX RENOVATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200 208

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,679	\$50	\$0	\$0	\$0	\$0	\$0	\$1,729
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2013	Aug 2013	May 2013	Aug 2013
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Aug 2013	Dec 2013
FINAL DESIGN	Dec 2013	Jun 2014	Dec 2013	Jun 2014
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jun 2014	Sep 2014
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Sep 2014	Jan 2015
CONSTRUCTION TO 50%	Jan 2015	May 2015	Jan 2015	May 2015
CONSTRUCTION TO 75%	May 2015	Sep 2015	May 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Sep 2015	Dec 2015
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Dec 2015	Feb 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Feb 2016	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

77 ANNEX RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PO79-77FA
Project Description: 77TH PRECINCT FIRE ALARM SYSTEM

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200 208

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$835

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$481	\$1,596	\$0	\$0	\$0	\$0	\$0	\$2,077
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2018	Mar 2018	Mar 2018	Mar 2018
DESIGN START	Mar 2018	Mar 2018	Mar 2018	Jun 2019
DESIGN COMPLETION	Mar 2018	Mar 2018	Jun 2019	Dec 2020
CONSTRUCTION START	Mar 2018	Mar 2018	Dec 2020	Oct 2021
CONSTRUCTION COMPLETION	Mar 2018	Mar 2018	Oct 2021	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

77TH PRECINCT FIRE ALARM SYSTEM

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PO79SHOPR
Project Description: SERVICE SHOP #6 ROOF RENOVATION

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$4,727

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$570	\$384	\$8,089	\$0	\$0	\$0	\$0	\$9,043
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	May 2016	May 2016	May 2016	May 2016
DESIGN START	May 2016	May 2016	May 2016	May 2016
DESIGN COMPLETION	May 2016	May 2016	May 2016	May 2016
CONSTRUCTION START	May 2016	May 2016	May 2016	May 2016
CONSTRUCTION COMPLETION	May 2016	May 2016	May 2016	May 2016
DEVELOP SCOPE	May 2016	Aug 2016	May 2016	Aug 2016
PRELIMINARY DESIGN	Aug 2016	Dec 2016	Aug 2016	Dec 2016
FINAL DESIGN	Dec 2016	Jun 2017	Dec 2016	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jun 2017	Sep 2017	Jun 2017	Sep 2017
CONSTRUCTION TO 25%	Sep 2017	Jan 2018	Sep 2017	Jan 2018
CONSTRUCTION TO 50%	Jan 2018	May 2018	Jan 2018	May 2018
CONSTRUCTION TO 75%	May 2018	Sep 2018	May 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Dec 2018	Sep 2018	Dec 2018
SUBSTANTIAL COMPLETION	Dec 2018	Feb 2019	Dec 2018	Feb 2019
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2019	Mar 2019	Feb 2019	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SERVICE SHOP #3 AND # 6

Scope Summary:

SHOP # 3 AND # 6 ROOF RENOVATIONS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV235BDEV
Project Description: BMA - Brooklyn Museum - Building Envelope Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: PV-0235 PV-K235 PV-D235

Original Budget: \$8,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$5,350	\$3,555	\$0	\$0	\$0	\$8,905
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2019	Apr 2020	Oct 2019	Apr 2020
PRELIMINARY DESIGN	May 2020	Aug 2020	May 2020	Aug 2020
FINAL DESIGN	Aug 2020	Feb 2021	Aug 2020	Feb 2021
BID AWARD AND REGISTER CONTRCT	Feb 2021	May 2021	Feb 2021	May 2021
CONSTRUCTION TO 25%	May 2021	Sep 2021	May 2021	Sep 2021
CONSTRUCTION TO 50%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 75%	Jan 2022	May 2022	Jan 2022	May 2022
ORIGINAL EQUIP & FURNISHING	May 2022	Aug 2022	May 2022	Aug 2022
SUBSTANTIAL COMPLETION	Aug 2022	Oct 2022	Aug 2022	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2022	Nov 2022	Oct 2022	Nov 2022

Explanation for Delay:

Project Location:

Scope Summary:

BMA - BROOKLYN MUSEUM - BUILDING ENVELOPE REHAB

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV236SGD2
Project Description: BBG - Brooklyn Botanic Garden - South Garden Dev. Phase 2

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PV-0236 PV-K236

Original Budget: \$6,050

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5,964	\$0	\$0	\$0	\$0	\$0	\$50	\$6,014
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	May 2003	May 2003	Jun 2015	Jun 2016
DESIGN START	May 2003	May 2003	Jun 2016	Jun 2017
DESIGN COMPLETION	May 2003	May 2003	Jun 2017	Jun 2018
CONSTRUCTION START	May 2003	May 2003	Jun 2020	Jun 2022
CONSTRUCTION COMPLETION	May 2003	May 2003	Jul 2022	Jul 2026

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

BBG WATER GARDEN LANDSCAPING AND EARTHWORK

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV262-AUD
Project Description: Brooklyn Children's Museum Auditorium

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: PV-0262 PV-D262

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$8,255	\$1,312	\$0	\$0	\$0	\$0	\$0	\$9,567
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Sep 2012	Jan 2013
FINAL DESIGN	Jan 2013	Jul 2013	Jan 2013	Jul 2013
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Jul 2013	Oct 2013
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Oct 2013	Feb 2014
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Feb 2014	Jun 2014
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Jun 2014	Oct 2014
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	Oct 2014	Jan 2015
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	Jan 2015	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Mar 2017	Apr 2017
PROJECT START	Mar 2015	Apr 2015	Apr 2017	Apr 2017
DESIGN START	Mar 2015	Apr 2015	Apr 2017	Apr 2017
DESIGN COMPLETION	Mar 2015	Apr 2015	Apr 2017	Apr 2017
CONSTRUCTION START	Mar 2015	Apr 2015	Apr 2017	Apr 2017
CONSTRUCTION COMPLETION	Mar 2015	Apr 2015	Apr 2017	Apr 2024

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

MAIN AUDITORIUM FITOUT.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV262-RTW
Project Description: BCM - Brooklyn Children's Museum Retaining Wall

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: PV-K262 PV-D262 PV-0262 PV-0467

Original Budget: \$5,856

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,254	\$2,616	\$6,318	\$0	\$0	\$0	\$0	\$10,188
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2017	Jul 2017	Jul 2017	Jul 2017
DESIGN START	Jan 2018	Feb 2019	Jan 2018	Feb 2019
DESIGN COMPLETION	Feb 2019	Feb 2019	Feb 2019	Feb 2019
CONSTRUCTION START	Feb 2019	Feb 2019	Feb 2019	Feb 2019
CONSTRUCTION COMPLETION	Feb 2019	Jul 2024	Feb 2019	Jul 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN CHILDREN'S MUSEUM: RETAINING WALL CONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW322X7
Project Description: 345 ADAMS ST. - LL 11 CYCLE 7 FACADE REPAIRS

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-0322

Original Budget: \$1,089

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$1,189	\$0	\$0	\$1,189
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2015	Mar 2015	Jan 2015	Mar 2015
PRELIMINARY DESIGN	Apr 2015	Jul 2015	Apr 2015	Jul 2015
FINAL DESIGN	Jul 2015	Jan 2016	Jul 2015	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Apr 2016	Jan 2016	Apr 2016
CONSTRUCTION TO 25%	Apr 2016	Aug 2016	Apr 2016	Aug 2016
CONSTRUCTION TO 50%	Aug 2016	Dec 2016	Aug 2016	Dec 2016
CONSTRUCTION TO 75%	Dec 2016	Apr 2017	Dec 2016	Apr 2017
ORIGINAL EQUIP & FURNISHING	Apr 2017	Jul 2017	Apr 2017	Jul 2017
SUBSTANTIAL COMPLETION	Jul 2017	Sep 2017	Jul 2017	Sep 2017
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2017	Oct 2017	Sep 2017	Oct 2018
PROJECT START	Sep 2017	Oct 2017	Oct 2018	Oct 2018
DESIGN START	Sep 2017	Oct 2017	Oct 2018	Oct 2018
DESIGN COMPLETION	Sep 2017	Oct 2017	Oct 2018	Oct 2018
CONSTRUCTION START	Sep 2017	Oct 2017	Oct 2018	Oct 2018
CONSTRUCTION COMPLETION	Sep 2017	Oct 2017	Oct 2018	Oct 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

FACADE REPAIRS AS PER LL 11/98 INSPECTIONS FOR 345 ADAMS STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW77DCA
Project Description: 245 MESEROLE ST. - DCA TEST STATION REHABILITATION

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025 PW-0077

Original Budget: \$249

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$4,268	\$366	\$10	\$0	\$0	\$0	\$0	\$4,644
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Feb 2012	Feb 2012
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Feb 2012	Nov 2013
FINAL DESIGN	Jan 2013	Jul 2013	Nov 2013	Mar 2019
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Mar 2019	Nov 2019
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Nov 2019	Apr 2021
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Apr 2021	Jul 2021
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Aug 2021	Nov 2021
ORIGINAL EQUIP & FURNISHING	Oct 2014	Dec 2014	Nov 2021	Feb 2022
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Feb 2022	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2015	Mar 2023	Mar 2024
PROJECT START	Mar 2015	Mar 2015	Mar 2024	Mar 2024
DESIGN START	Mar 2015	Mar 2015	Mar 2024	Mar 2024
DESIGN COMPLETION	Mar 2015	Mar 2015	Mar 2024	Mar 2024
CONSTRUCTION START	Mar 2015	Mar 2015	Mar 2024	Mar 2024
CONSTRUCTION COMPLETION	Mar 2015	Mar 2015	Mar 2024	Mar 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

REHABILITATION OF CRITICAL LIFE AND SAFETY SYSTEMS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW77DCA2
Project Description: 245 MESEROLE ST. - DCA STORM SEWER REHAB

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0077

Original Budget: \$1,164

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,587	\$131	\$0	\$0	\$0	\$0	\$0	\$1,718
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Aug 2016	Jun 2016	Aug 2016
PRELIMINARY DESIGN	Aug 2016	Dec 2016	Aug 2016	Dec 2016
FINAL DESIGN	Dec 2016	Jun 2017	Dec 2016	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jun 2017	Sep 2017	Jun 2017	Sep 2017
CONSTRUCTION TO 25%	Sep 2017	Jan 2018	Sep 2017	Jan 2018
CONSTRUCTION TO 50%	Jan 2018	May 2018	Jan 2018	May 2018
CONSTRUCTION TO 75%	May 2018	Sep 2018	May 2018	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2018	Dec 2018	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2018	Feb 2019	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2019	Mar 2019	Feb 2022	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM SEWER UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW77GOWAN
Project Description: GOWANUS CANAL 1 ST TURNING BASIN

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: PW-0077

Original Budget: \$4,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,856	\$0	\$444	\$0	\$0	\$0	\$0	\$4,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2016	Feb 2017	Oct 2014	Aug 2015
PRELIMINARY DESIGN	Mar 2017	Jun 2017	Aug 2015	Jan 2016
FINAL DESIGN	Jun 2017	Dec 2017	Jan 2016	Aug 2019
BID AWARD AND REGISTER CONTRCT	Dec 2017	Mar 2018	Aug 2019	Nov 2019
CONSTRUCTION TO 25%	Mar 2018	Jul 2018	Nov 2019	Mar 2020
CONSTRUCTION TO 50%	Jul 2018	Nov 2018	Mar 2020	Jul 2020
CONSTRUCTION TO 75%	Nov 2018	Mar 2019	Jul 2020	Nov 2020
ORIGINAL EQUIP & FURNISHING	Mar 2019	Jun 2019	Nov 2020	Feb 2021
SUBSTANTIAL COMPLETION	Jun 2019	Aug 2019	Feb 2021	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2019	Sep 2019	Apr 2021	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

GOWANUS CANAL 1ST STREET TURNING BASIN ENVIRONMENTAL REMEDIATION DESIGN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW77OEMS2
Project Description: 165 CADMAN PLAZA - CATWALK 3RD FLOOR

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0077

Original Budget: \$196

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$587	\$0	\$0	\$0	\$0	\$587
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2014	Jan 2014	Jan 2019	Jun 2019
DESIGN START	Mar 2015	Mar 2015	Jul 2019	Jan 2020
DESIGN COMPLETION	Jun 2015	Jun 2015	Jan 2020	Jun 2020
CONSTRUCTION START	Nov 2015	Nov 2015	Jul 2020	Jan 2021
CONSTRUCTION COMPLETION	Jun 2016	Jun 2016	Jan 2021	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

165 CADMAN PLAZA - CATWALK 3RD FLOOR

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PWD308JCI
Project Description: JCC OF GREATER CONEY ISLAND

Ten-Year Plan Category: RENOVATION OF OTHER CITY-OWNED FACILITIES

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: PW-D308

Original Budget: \$1,635

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$126	\$0	\$0	\$0	\$1,060	\$0	\$0	\$1,186
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2010	Jul 2010	Sep 2008	Sep 2009
DESIGN START	Jul 2010	Jul 2010	Sep 2010	Sep 2011
DESIGN COMPLETION	Jul 2010	Jul 2010	Sep 2012	Oct 2014
CONSTRUCTION START	Jul 2010	Jul 2010	Oct 2014	Oct 2016
CONSTRUCTION COMPLETION	Jul 2010	Jul 2010	Oct 2016	Oct 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

RESCIND \$414,207 IN 8/12.

Scope Summary:

JCC CONEY ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PWKBEFORD
Project Description: BEDFORD ATLANTIC ARMORY - NENOVATIONS BEDFORD ATLANTIC ARMOR

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PW-K077

Original Budget: \$1,060

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$180	\$0	\$0	\$0	\$0	\$0	\$1,975	\$2,155	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	May 2010	May 2010	May 2011	May 2011
DESIGN START	Oct 2010	Oct 2010	May 2011	May 2011
DESIGN COMPLETION	Jan 2011	Jan 2011	May 2013	May 2015
CONSTRUCTION START	Jun 2012	Jun 2012	Jul 2016	Jul 2018
CONSTRUCTION COMPLETION	May 2014	May 2014	Jul 2018	Aug 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RENOVATIONS OF BEDFORD ATLANTIC ARMORY DRILL SHED AND OTHER SPACES INTO A RECREATIONAL FACILITY.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: REMPIV
Project Description: Remsen Yard Reconstruction Phase IV

Ten-Year Plan Category: FACILITY PURCHASES AND RECONSTRUCTION

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: EP-0006

Original Budget: \$1,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$2,932	\$0	\$0	\$0	\$0	\$0	\$2,932
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

REMSEN YARD RECONSTRUCTION PHASE 4

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: S136-383N
Project Description: Brooklyn 17/18 HVAC and Roof Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 217 218

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$7,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,245	\$0	\$24,895	\$0	\$0	\$0	\$0	\$28,140
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2015	Jul 2015	Sep 2015	Sep 2016
DESIGN START	Jul 2015	Jul 2015	Sep 2016	May 2017
DESIGN COMPLETION	Jul 2015	Jul 2015	May 2017	Sep 2019
CONSTRUCTION START	Jul 2015	Jul 2015	Oct 2019	May 2020
CONSTRUCTION COMPLETION	Jul 2015	Jul 2017	May 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

REPLACE ROOF TOP HVAC INCLUDING INSTALLATION OF BUILDING MAINTENCE SYSTEM AND FIRE ALARM WORK

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: S136-436
Project Description: Brooklyn 6 Garage Rehabilitation

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: S-0136

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,693	\$700	\$13,731	\$0	\$0	\$0	\$0	\$17,124
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2015	Jul 2016	May 2015	Oct 2015
PRELIMINARY DESIGN	Jul 2016	Oct 2017	Oct 2015	Dec 2016
FINAL DESIGN	Oct 2017	Jan 2019	Dec 2016	Jan 2018
BID AWARD AND REGISTER CONTRCT	Jan 2019	Jan 2020	Jan 2018	Jun 2020
CONSTRUCTION TO 25%	Jan 2020	May 2021	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	May 2021	Oct 2022	Oct 2020	Dec 2020
CONSTRUCTION TO 75%	Oct 2022	Feb 2024	Dec 2020	Jun 2021
SUBSTANTIAL COMPLETION	Feb 2024	Jul 2025	Jun 2021	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2025	Nov 2026	Nov 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

REHAB

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SAND1048
Project Description: BWG - Sunset Park North

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K HW-0200 HW-0944 TF-0002 TF-0502

Original Budget: \$5,795

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$146	\$0	\$9,961	\$0	\$0	\$0	\$0	\$10,107
Non-City	\$506	\$0	\$604	\$0	\$0	\$0	\$0	\$1,110

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

Project Location:

BWG - IMPROVED PROJECT

Scope Summary:

BWG - IMPROVED PROJECT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDBRIGH
Project Description: SANDY - NEW BRIGHTON COMFORT STATION RECONSTRUCTION

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: P-1018

Original Budget: \$5,453

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$719	\$2	\$0	\$0	\$0	\$0	\$1,276	\$1,997
Non-City	\$3,313	\$12	\$0	\$0	\$0	\$0	\$131	\$3,456

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2017	Jan 2018	Nov 2017	Jan 2018
PRELIMINARY DESIGN	Jan 2018	May 2018	Jan 2018	May 2018
FINAL DESIGN	May 2018	Nov 2018	May 2018	Nov 2018
BID AWARD AND REGISTER CONTRCT	Nov 2018	Feb 2019	Nov 2018	Feb 2019
CONSTRUCTION TO 25%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 50%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 75%	Oct 2019	Feb 2020	Oct 2019	Feb 2024
ORIGINAL EQUIP & FURNISHING	Feb 2020	May 2020	Feb 2024	May 2024
SUBSTANTIAL COMPLETION	May 2020	Jul 2020	May 2024	Jul 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Aug 2020	Jul 2024	Aug 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW BRIGHTON COMFORT STATION RECONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDELEC4
Project Description: 60TH PRECINCT ELECTRICAL SYSTEM REPLACEMENT(SANDY)

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 213

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$4,409

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,164	\$308	\$0	\$0	\$0	\$0	\$0	\$1,472
Non-City	\$3,123	\$1,090	\$0	\$0	\$0	\$0	\$0	\$4,213

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2012	Dec 2012	Dec 2012	Dec 2012
DESIGN START	Dec 2012	Dec 2012	Dec 2012	Dec 2012
DESIGN COMPLETION	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION START	Mar 2013	Feb 2014	Mar 2013	Feb 2014
CONSTRUCTION COMPLETION	Mar 2014	Oct 2014	Mar 2014	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

60TH PRECINCT ELECTRICAL SYSTEM REPLACEMENT(SANDY)

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDELEC7
Project Description: AVIATION ELECTRICAL (SANDY)

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$1,005

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$770	\$0	\$0	\$0	\$0	\$0	\$0	\$770
Non-City	\$1,103	\$375	\$0	\$0	\$0	\$0	\$0	\$1,478

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2013	Jun 2013	Mar 2013	Jun 2013
PRELIMINARY DESIGN	Jun 2013	Oct 2013	Jun 2013	Oct 2013
FINAL DESIGN	Oct 2013	Apr 2014	Oct 2013	Apr 2014
BID AWARD AND REGISTER CONTRCT	Apr 2014	Jul 2014	Apr 2014	Jul 2014
CONSTRUCTION TO 25%	Jul 2014	Nov 2014	Jul 2014	Nov 2014
CONSTRUCTION TO 50%	Nov 2014	Mar 2015	Nov 2014	Mar 2015
CONSTRUCTION TO 75%	Mar 2015	Jul 2015	Mar 2015	Jul 2015
ORIGINAL EQUIP & FURNISHING	Jul 2015	Oct 2015	Jul 2015	Oct 2015
SUBSTANTIAL COMPLETION	Oct 2015	Dec 2015	Oct 2015	Dec 2015
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2015	Jan 2016	Dec 2015	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ELECTRICAL SYSTEM REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDELEC8
Project Description: ERIE BASIN TOW POUND ELECTRICAL (SANDY)

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200 206

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$1,990

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$36	\$21	\$157	\$0	\$0	\$0	\$0	\$214
Non-City	\$3	\$177	\$1,415	\$0	\$0	\$0	\$0	\$1,595

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2013	Nov 2013	Nov 2013	Nov 2013
DESIGN START	Nov 2013	Feb 2014	Nov 2013	Nov 2013
DESIGN COMPLETION	Mar 2014	Jun 2014	Nov 2013	Mar 2017
CONSTRUCTION START	Jun 2014	Sep 2014	Mar 2017	May 2017
CONSTRUCTION COMPLETION	Sep 2014	Feb 2015	May 2017	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ELECTRICAL SYSTEM REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDHW19
Project Description: Reconstruction of Downtown Brooklyn - Hurricane Sandy

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$1,607

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$5	\$0	\$0	\$0	\$0	\$0	\$126	\$131
Non-City	\$1	\$0	\$0	\$0	\$0	\$0	\$1,123	\$1,124

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2016	May 2016	Feb 2016	Jun 2018
PRELIMINARY DESIGN	May 2016	Sep 2016	Jul 2018	Dec 2018
FINAL DESIGN	Sep 2016	Mar 2017	Jan 2019	Dec 2019
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Jan 2020	Dec 2020
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jan 2021	Apr 2021
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	May 2021	Aug 2021
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Aug 2021	Dec 2021
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Dec 2021	Mar 2022
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Mar 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	May 2022	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

RECONSTRUCTION OF DOWNTOWN BROOKLYN - HURRICANE SANDY

Scope Summary:

RECONSTRUCTION OF DOWNTOWN BROOKLYN - HURRICANE SANDY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDR03
Project Description: Jamaica Bay Greenway - Canarsie Pier Connector

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: HW-0001K

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$811	\$1,440	\$0	\$0	\$0	\$0	\$0	\$2,251
Non-City	\$474	\$1,526	\$0	\$0	\$0	\$0	\$0	\$2,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

Project Location:

CANARSIE PIER

Scope Summary:

CANARSIE PIER ACCESS IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDRDHK
Project Description: Red Hook HMGP

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PU-0100

Original Budget: \$100,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$50,000	\$0	\$0	\$0	\$50,000
Non-City	\$0	\$0	\$47,486	\$0	\$0	\$0	\$0	\$47,486

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RED HOOK HMGP PROJECT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-851
Project Description: HLSS , STRM, SAN & COMB SWERS & WM IN FRESH CREEK BASIN AREA

Ten-Year Plan Category: PROGRAMMATIC RESPONSE TO REGULATORY MANDATES

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: SE-0004

Original Budget: \$32,855

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$67,054	\$423	\$0	\$0	\$0	\$0	\$0	\$67,477
Non-City	\$5	\$0	\$0	\$0	\$0	\$0	\$0	\$5

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2014	May 2014	Dec 2012	Jan 2014
PRELIMINARY DESIGN	May 2014	Sep 2014	Jan 2014	Jul 2014
FINAL DESIGN	Sep 2014	Mar 2015	Jul 2014	Jun 2015
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Jun 2015	Mar 2016
CONSTRUCTION TO 25%	Jun 2015	Feb 2016	Mar 2016	Nov 2016
CONSTRUCTION TO 50%	Feb 2016	Oct 2016	Nov 2016	Jul 2017
CONSTRUCTION TO 75%	Oct 2016	May 2017	Jul 2017	Mar 2018
ORIGINAL EQUIP & FURNISHING	Jun 2017	Aug 2017	Mar 2018	Jun 2018
SUBSTANTIAL COMPLETION	Aug 2017	Oct 2017	Jul 2018	Aug 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Nov 2017	Aug 2018	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

HLSS , STRM, SAN & COMB SWERS & WM IN FRESH CREEK BASIN AREA

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-853
Project Description: HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin, Ph 2A

Ten-Year Plan Category: PROGRAMMATIC RESPONSE TO REGULATORY MANDATES

Community Boards Served: 218 205

Borough: BROOKLYN

Budget Lines: SE-0002K SE-0004

Original Budget: \$16,356

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$52,128	\$3,063	\$2,456	\$1,456	\$0	\$0	\$0	\$59,103
Non-City	\$18	\$0	\$0	\$0	\$0	\$0	\$0	\$18

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2013	Jan 2014	Apr 2013	Jan 2014
PRELIMINARY DESIGN	Jan 2014	Jan 2015	Jan 2014	Jan 2015
FINAL DESIGN	Jan 2015	Jul 2016	Jan 2015	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Apr 2017	Jul 2016	Apr 2017
CONSTRUCTION TO 25%	Apr 2017	Mar 2018	Apr 2017	Mar 2018
CONSTRUCTION TO 50%	Mar 2018	Mar 2019	Mar 2018	Mar 2019
CONSTRUCTION TO 75%	Mar 2019	Mar 2020	Mar 2019	Mar 2020
ORIGINAL EQUIP & FURNISHING	Mar 2020	Dec 2020	Mar 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Jun 2021	Dec 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2021	Sep 2021	Jun 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

HLSS , STRM, SAN & COMB SWRS & WM IN FRESH CREEK BASIN AREA

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-855
Project Description:	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin, Ph 2B

Ten-Year Plan Category: PROGRAMMATIC RESPONSE TO REGULATORY MANDATES

Community Boards Served: 218 205

Borough: BROOKLYN

Budget Lines: SE-0004 SE-0002K WM-0001 SE-0200K HW-0200

Original Budget: \$46,639

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$45,345	\$3,591	\$626	\$0	\$0	\$0	\$0	\$49,562
Non-City	\$50	\$0	\$0	\$0	\$0	\$0	\$0	\$50

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

HLSS , STRM, SAN & COMB SWERS & WM IN FRESH CREEK BASIN AREA

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-856
Project Description:	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin ,Ph 3A

Ten-Year Plan Category: PROGRAMMATIC RESPONSE TO REGULATORY MANDATES

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: SE-0004 SE-0200K SE-0002K WM-0001

Original Budget: \$19,643

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,732	\$3	\$21,606	\$0	\$0	\$0	\$0	\$23,341
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2013	Feb 2014	May 2013	Feb 2014
PRELIMINARY DESIGN	Feb 2014	Feb 2015	Feb 2014	Feb 2015
FINAL DESIGN	Feb 2015	Aug 2016	Feb 2015	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2016	Apr 2017	Aug 2016	Apr 2017
CONSTRUCTION TO 25%	Apr 2017	Apr 2018	Apr 2017	Apr 2018
CONSTRUCTION TO 50%	Apr 2018	Apr 2019	Apr 2018	Apr 2019
CONSTRUCTION TO 75%	Apr 2019	Apr 2020	Apr 2019	Apr 2020
ORIGINAL EQUIP & FURNISHING	Apr 2020	Jan 2021	Apr 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2021	Jul 2021	Jan 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Oct 2021	Jul 2021	Oct 2021

Explanation for Delay:

Project Location:

Scope Summary:

(CS-FC-SEW) PHASE 3A: H.L.S., STORM & COMBINED SEWERS, & WM WORK IN FRESH CREEK BASIN AREA, FLATLANDS AVE BETWEEN GEORGIA AVE AND VAN SICLEN AVE. ETC., 26TH WARD, BROOKLYN

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-857
Project Description:	HLSS, Strm, San & Comb Swrs, & WM Fresh Creek Basin ,Ph 3B

Ten-Year Plan Category: PROGRAMMATIC RESPONSE TO REGULATORY MANDATES

Community Boards Served: 205 218

Borough: BROOKLYN

Budget Lines: SE-0004 SE-0200K SE-0002K WM-0001

Original Budget: \$44,952

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,616	\$0	\$42,970	\$0	\$0	\$0	\$0	\$44,586
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Jun 2027

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

(CS-FC-SEW) PHASE 3B: H.L.S., STORM, COMBINED & SANITARY SEWERS, AND WM WORKS IN FRESH CREEK BASIN AREA, FOSTER AVE BETWEEN ROCKAWAY PARKWAY AND BANK ST, 26TH WARD, BOROUGH OF BROOKLYN

Scope Summary:

(CS-FC-SEW) PHASE 3B: H.L.S., STORM, COMBINED & SANITARY SEWERS, AND WM WORKS IN FRESH CREEK BASIN AREA, FOSTER AVE BETWEEN ROCKAWAY PARKWAY AND BANK ST, 26TH WARD, BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-858
Project Description: HLSS Installation, Combined Sewer Replmnt (HWK1048A)

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: SE-0004 SE-0002K WM-0001

Original Budget: \$18,792

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$31,606	\$1,556	\$0	\$0	\$0	\$0	\$0	\$33,162
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2014	May 2014	Feb 2014	May 2014
PRELIMINARY DESIGN	May 2014	Sep 2014	May 2014	Sep 2014
FINAL DESIGN	Sep 2014	Mar 2015	Sep 2014	Mar 2015
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Mar 2015	Jun 2015
CONSTRUCTION TO 25%	Jun 2015	Feb 2016	Jun 2015	Feb 2016
CONSTRUCTION TO 50%	Feb 2016	Oct 2016	Feb 2016	Oct 2016
CONSTRUCTION TO 75%	Oct 2016	Jun 2017	Oct 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Sep 2017	Jul 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

HIGH LEVEL STORM SEWER INSTALLATION, COMBINED SEWER REPLACEMENT AND WATER MAIN REPLACEMENT IN WEST ST. BETWEEN EAGLE ST. AND QUAY ST., ETC BOROUGH OF BROOKLYN.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002351
Project Description: Rehab of Comb swrs &w/m in Wycoff Av bet Cooper &Flushing Av

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001 EP-0007

Original Budget: \$6,020

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$234	\$0	\$0	\$0	\$0	\$27,652	\$0	\$27,886
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2010	Sep 2010	Jun 2010	Sep 2010
PRELIMINARY DESIGN	Sep 2010	Jan 2011	Sep 2010	Jan 2011
FINAL DESIGN	Jan 2011	Jul 2011	Jan 2011	Jul 2011
BID AWARD AND REGISTER CONTRCT	Jul 2011	Oct 2011	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Oct 2011	Feb 2012	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Feb 2012	Jun 2012	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2012	Oct 2012	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Oct 2012	Jan 2013	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Jan 2013	Mar 2013	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Apr 2013	Jun 2024	Jul 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

REHAB OF COMB SWRS &W/M IN WYCOFF AV BET COOPER &FLUSHING AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002354
Project Description: SAN SWRS-GATEWAY ESTATES - PHASE D (HD-161D/SEK20057)

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: SE-0002K

Original Budget: \$6,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$15,349	\$0	\$0	\$0	\$0	\$2,120	\$0	\$17,469
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2009	May 2009	Feb 2009	May 2009
PRELIMINARY DESIGN	May 2009	Sep 2009	May 2009	Nov 2012
FINAL DESIGN	Sep 2009	Mar 2010	Nov 2012	May 2013
BID AWARD AND REGISTER CONTRCT	Mar 2010	Jun 2010	May 2013	Jan 2016
CONSTRUCTION TO 25%	Jun 2010	Oct 2010	Jan 2016	May 2016
CONSTRUCTION TO 50%	Oct 2010	Feb 2011	May 2016	Sep 2016
CONSTRUCTION TO 75%	Feb 2011	Jun 2011	Sep 2016	Dec 2016
ORIGINAL EQUIP & FURNISHING	Jun 2011	Sep 2011	Dec 2016	Dec 2018
SUBSTANTIAL COMPLETION	Sep 2011	Nov 2011	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Mar 2019	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SANITARY SEWERS IN GATEWAY ESTATES - PHASE D

Scope Summary:

SANITARY SEWERS IN GATEWAY ESTATES - PHASE D

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002376
Project Description: COMB SWR REPLCMNT & WM WORK IN PRESIDENT ST

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 209

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$3,824

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$300	\$0	\$3,477	\$0	\$0	\$0	\$0	\$3,777
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COMB SWR REPLCMNT & WM WORK IN PRESIDENT ST, B/T KINGSTON AV & ALBANYAV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002377
Project Description: Santy sewer & WM replmnt in E 72nd St btwn Ave L & Royce Pl

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 218

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$2,148

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$50	\$0	\$0	\$0	\$3,680	\$0	\$0	\$3,730
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Jun 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY SEWER & WM REPLACEMENT IN EAST 72ND STREET BETWEEN AVE L & ROYCE PLACE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002380
Project Description: Combined relief sewer & WM replac. at 7ST B/T 3 & 4 AV, BKL

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: EP-0007 HW-0200 SE-1000 SE-0200K SE-0944 TF-0002 TF-0502 WM-0001

Original Budget: \$2,946

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,389	\$9,093	\$0	\$0	\$0	\$0	\$0	\$12,482
Non-City	\$0	\$17	\$0	\$0	\$0	\$0	\$0	\$17

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2016	Jan 2017	Oct 2016	Jan 2017
PRELIMINARY DESIGN	Jan 2017	May 2017	Jan 2017	May 2017
FINAL DESIGN	May 2017	Nov 2017	May 2017	Nov 2017
BID AWARD AND REGISTER CONTRCT	Nov 2017	Feb 2018	Nov 2017	Feb 2018
CONSTRUCTION TO 25%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 50%	Jun 2018	Sep 2018	Jun 2018	Sep 2018
CONSTRUCTION TO 75%	Sep 2018	Jan 2019	Sep 2018	Jan 2019
ORIGINAL EQUIP & FURNISHING	Jan 2019	Apr 2019	Jan 2019	Apr 2019
SUBSTANTIAL COMPLETION	Apr 2019	Jun 2019	Apr 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2019	Jul 2019	Jun 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

COMBINED RELIEF SEWER & CHAMBERS & WATER MAIN REPLACEMENT AT 7TH STREET B/T 3 & 4 AVENUES, BKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002383
Project Description: Combined SE installation & WM replacement in Dean Street

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: SE-0002K

Original Budget: \$11,721

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$600	\$0	\$0	\$11,721	\$0	\$0	\$0	\$12,321
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2018	Nov 2018	Aug 2018	Nov 2018
PRELIMINARY DESIGN	Nov 2018	Mar 2019	Nov 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Nov 2019	Sep 2019	Nov 2019
CONSTRUCTION TO 25%	Dec 2019	Mar 2020	Dec 2019	Mar 2020
CONSTRUCTION TO 50%	Mar 2020	Jul 2020	Mar 2020	Jul 2020
CONSTRUCTION TO 75%	Jul 2020	Nov 2020	Jul 2020	Nov 2020
ORIGINAL EQUIP & FURNISHING	Nov 2020	Feb 2021	Nov 2020	Feb 2021
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	Feb 2021	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Apr 2021	Jul 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COMBINED SEWER INSTALLATION & WATER MAIN REPLACEMENT IN DEAN STREET, BTW 6TH AVE & VANDERBILT AVE, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002384
Project Description: Combined SE rplcmt & dist WM install on Van Sinderen Ave BK

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 205 216

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$13,454

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$11,959	\$0	\$0	\$0	\$11,959
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2019	Mar 2020	Dec 2019	Mar 2020
PRELIMINARY DESIGN	Mar 2020	Jul 2020	Mar 2020	Jul 2020
FINAL DESIGN	Jul 2020	Jan 2021	Jul 2020	Jan 2021
BID AWARD AND REGISTER CONTRCT	Jan 2021	Apr 2021	Jan 2021	Apr 2021
CONSTRUCTION TO 25%	Apr 2021	Jul 2021	Apr 2021	Jul 2021
CONSTRUCTION TO 50%	Jul 2021	Nov 2021	Jul 2021	Nov 2021
CONSTRUCTION TO 75%	Nov 2021	Mar 2022	Nov 2021	Mar 2022
ORIGINAL EQUIP & FURNISHING	Mar 2022	Jun 2022	Mar 2022	Jun 2022
SUBSTANTIAL COMPLETION	Jun 2022	Aug 2022	Jun 2022	Aug 2022
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2022	Sep 2022	Aug 2022	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

COMBINED SEWER REPLACEMENT AND DISTRIBUTION WATER MAIN INSTALLATION IN VAN SINDEREN AVENUE BETWEEN EAST NEW YORK AVE AND RIVERDALE AVE, AND IN SUTTER AVE BETWEEN VAN SINDEREN AVENUE AND HINSDALE ST. THIS PROJECT IS BEING DEVELOPED IN CONJUNCTION WITH NYCDOT PROJECT NDF-IBZ

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK002386
Project Description: Replace combined sewer & WM work, Park Pl & Underhill Ave, BK

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: EP-0007 SE-0002K SE-0944 WM-0001 WM-0006

Original Budget: \$8,478

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,833	\$8,594	\$0	\$0	\$0	\$0	\$0	\$11,427
Non-City	\$26	\$1,385	\$0	\$0	\$0	\$0	\$0	\$1,411

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

REPLACEMENT OF COMBINED SEWER, BULKHEADING OF EXISTING SEWERS & WATERMAIN WORK,
 PARK PL. B/T UNDERHILL & FLATBUSH AVES, BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK20056
Project Description: STORM SEWERS-GATEWAY ESTATES - PHASE C (HD-161C)

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 205

Borough: BROOKLYN

Budget Lines: SE-0200K SE-0002K WM-0001

Original Budget: \$4,899

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,739	\$1,028	\$0	\$0	\$0	\$0	\$0	\$12,767
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2006	Jun 2006	Mar 2006	Jun 2006
PRELIMINARY DESIGN	Jun 2006	Oct 2006	Jun 2006	Oct 2006
FINAL DESIGN	Oct 2006	Apr 2007	Oct 2006	Apr 2007
BID AWARD AND REGISTER CONTRCT	Apr 2007	Jul 2007	Mar 2012	Jun 2012
CONSTRUCTION TO 25%	Jul 2007	Nov 2007	Jun 2012	Jun 2012
CONSTRUCTION TO 50%	Nov 2007	Mar 2008	Jun 2012	Jun 2012
CONSTRUCTION TO 75%	Mar 2008	Jul 2008	Jun 2012	Jun 2012
ORIGINAL EQUIP & FURNISHING	Jul 2008	Sep 2008	Jun 2012	Jun 2012
SUBSTANTIAL COMPLETION	Sep 2008	Nov 2008	Jun 2012	Jun 2012
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2008	Dec 2008	Jun 2012	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STORM SEWERS IN GATEWAY ESTATES - PHASE C

Scope Summary:

STORM SEWERS IN GATEWAY ESTATES - PHASE C

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK20065
Project Description: High level storm sewer Gowanus Canal Area

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: SE-0004

Original Budget: \$9,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$34,807	\$0	\$0	\$92	\$0	\$0	\$0	\$34,899
Non-City	\$122	\$0	\$0	\$0	\$0	\$0	\$0	\$122

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2012	May 2012	Apr 2011	Feb 2012
PRELIMINARY DESIGN	May 2012	Sep 2012	Feb 2012	Aug 2012
FINAL DESIGN	Sep 2012	Mar 2013	Aug 2012	Feb 2015
BID AWARD AND REGISTER CONTRCT	Mar 2013	Jun 2013	Feb 2015	Mar 2016
CONSTRUCTION TO 25%	Jun 2013	Oct 2013	Mar 2016	Jul 2016
CONSTRUCTION TO 50%	Oct 2013	Feb 2014	Jul 2016	Nov 2016
CONSTRUCTION TO 75%	Feb 2014	Jun 2014	Nov 2016	Mar 2017
ORIGINAL EQUIP & FURNISHING	Jun 2014	Sep 2014	Mar 2017	Nov 2018
SUBSTANTIAL COMPLETION	Sep 2014	Nov 2014	Nov 2018	Jan 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2014	Dec 2014	Jan 2019	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

DRAINAGE PLAN HIGH LEVEL STORM SEWER INSTALLATION AND WM-1 REPLACEMENT IN GOWANUS CANAL AREA.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK20067
Project Description: High level storm sewer Gowanus Canal Area. Phase 2.

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 206

Borough: BROOKLYN

Budget Lines: SE-0004 SE-0944

Original Budget: \$9,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$25,976	\$2,828	\$820	\$820	\$0	\$0	\$0	\$30,444
Non-City	\$9,109	\$2,280	\$0	\$0	\$0	\$0	\$0	\$11,389

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	Jun 2019	Feb 2015	May 2017
PRELIMINARY DESIGN	Jun 2019	Sep 2019	May 2017	Sep 2017
FINAL DESIGN	Oct 2019	Mar 2020	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2018	Sep 2018
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Sep 2018	Jan 2019
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Jan 2019	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2020	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DRAINAGE PLAN HIGH LEVEL STORM SEWER INSTALLATION AND WM-1 REPLACEMENT IN GOWANUS CANAL AREA. PHASE 2.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK20070
Project Description: Guniting & exterior repair of the 25th Ave outfall sewer

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 211

Borough: BROOKLYN

Budget Lines: SE-0200K

Original Budget: \$1,013

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$2,410	\$5,532	\$0	\$0	\$0	\$0	\$0	\$7,942
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2013	Jun 2014	Oct 2013	Jun 2014
PRELIMINARY DESIGN	Jun 2014	Jun 2015	Jun 2014	Jun 2015
FINAL DESIGN	Jun 2015	Dec 2016	Jun 2015	Dec 2016
BID AWARD AND REGISTER CONTRCT	Dec 2016	Sep 2017	Dec 2016	Sep 2017
CONSTRUCTION TO 25%	Sep 2017	Sep 2018	Sep 2017	Sep 2018
CONSTRUCTION TO 50%	Sep 2018	Sep 2019	Sep 2018	Sep 2019
CONSTRUCTION TO 75%	Sep 2019	Aug 2020	Sep 2019	Aug 2020
ORIGINAL EQUIP & FURNISHING	Aug 2020	May 2021	Aug 2020	May 2021
SUBSTANTIAL COMPLETION	May 2021	Nov 2021	May 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Feb 2022	Nov 2021	Feb 2022

Explanation for Delay:

Project Location:

Scope Summary:

GUNITING & EXTERIOR OUTFALL REPAIR OF THE 25TH AVE OUTFALL SEWER AT GRAVESEND BAY, BOROUGH OF BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEK20076
Project Description: Replace deficient combined sewers and WM in East 80 St

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: SE-0002K WM-0001

Original Budget: \$5,456

Project Plan

	Prior Actuals	Plan						Total
		2021	2022	2023	2024	2025	RTC	
City	\$0	\$0	\$0	\$4,847	\$0	\$0	\$0	\$4,847
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2019	Mar 2020	Dec 2019	Mar 2020
PRELIMINARY DESIGN	Mar 2020	Jul 2020	Mar 2020	Jul 2020
FINAL DESIGN	Jul 2020	Jan 2021	Jul 2020	Jan 2021
BID AWARD AND REGISTER CONTRCT	Jan 2021	Apr 2021	Jan 2021	Apr 2021
CONSTRUCTION TO 25%	Apr 2021	Jul 2021	Apr 2021	Jul 2021
CONSTRUCTION TO 50%	Jul 2021	Nov 2021	Jul 2021	Nov 2021
CONSTRUCTION TO 75%	Nov 2021	Mar 2022	Nov 2021	Mar 2022
ORIGINAL EQUIP & FURNISHING	Mar 2022	Jun 2022	Mar 2022	Jun 2022
SUBSTANTIAL COMPLETION	Jun 2022	Aug 2022	Jun 2022	Aug 2022
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2022	Sep 2022	Aug 2022	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE DEFICIENT COMBINED SEWERS IN EAST 80TH STREET AND OTHER LOCATIONS. UPGRADE WATER MAIN IN MAUJER STREET AND HANCOCK STREET. THIS WORK WILL BE DONE IN CONJUNCTION WITH DOT PROJECT HWTRK1.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SEKBS8
Project Description: Reconstruction of Existing Sewers, South Brooklyn

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: SE-0002K EP-0007

Original Budget: \$7,125

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$107	\$7,500	\$0	\$0	\$0	\$0	\$0	\$7,607
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Aug 2022	Jun 2019	Aug 2022
PRELIMINARY DESIGN	Aug 2022	Dec 2022	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2022	Jun 2023	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2023	Sep 2023	Jun 2023	Sep 2023
CONSTRUCTION TO 25%	Sep 2023	Jan 2024	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2024	May 2024	Jan 2024	May 2024
CONSTRUCTION TO 75%	May 2024	Sep 2024	May 2024	Sep 2024
ORIGINAL EQUIP & FURNISHING	Sep 2024	Dec 2024	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	Dec 2024	Feb 2025	Dec 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	Mar 2025	Feb 2025	Dec 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECONSTRUCTION OF EXISTING SEWERS, SOUTH BROOKLYN

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SOLARDOS1
Project Description: Brooklyn 17/18 HVAC AND ROOF REPLACEMENT

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$3,793

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$736	\$0	\$6,579	\$0	\$0	\$0	\$0	\$7,315
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2018	Mar 2018	Sep 2016	Sep 2016
DESIGN START	Mar 2018	Mar 2018	Sep 2016	May 2017
DESIGN COMPLETION	Mar 2018	Mar 2018	May 2017	Jun 2019
CONSTRUCTION START	Mar 2018	Mar 2018	Jun 2019	Feb 2020
CONSTRUCTION COMPLETION	Mar 2018	Mar 2018	Feb 2020	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: ACEBPL901
Project Description: BPL - AHU Replacement at New Brower Park Branch

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$234

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$234	\$0	\$0	\$0	\$0	\$234
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	Feb 2020	Jun 2022	Apr 2024
BID AWARD AND REGISTER CONTRCT	Feb 2020	Apr 2020	May 2024	Jun 2024
CONSTRUCTION TO 50%	Apr 2020	Oct 2020	Jun 2024	Dec 2024
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Dec 2024	Mar 2025
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Mar 2025	May 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	May 2025	Jun 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

AHU REPLACEMENT AT NEW BROWER PARK BRANCH

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: ACEDEP901
Project Description: DEP - Gravity Belt Thickener (GBT) at Newtown Creek WRRF

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$36,101

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$14,101	\$0	\$22,000	\$0	\$0	\$0	\$36,101
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2020	May 2020	Jun 2021	Jun 2021
BID AWARD AND REGISTER CONTRCT	May 2020	Jul 2020	Jul 2023	Aug 2023
CONSTRUCTION TO 50%	Jul 2020	Jan 2021	Aug 2023	Feb 2024
CONSTRUCTION TO 75%	Jan 2021	Apr 2021	Feb 2024	May 2024
SUBSTANTIAL COMPLETION	Apr 2021	Jun 2021	May 2024	Jul 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2021	Jul 2021	Jul 2024	Aug 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

GRAVITY BELT THICKENER (GBT) AT NEWTOWN CREEK WRRF

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: ACEDOE607
Project Description: DOE - LIGHTING UPGRADES

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 204

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$1,224

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,018	\$0	\$92	\$0	\$0	\$0	\$0	\$1,110
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Jun 2019	Jun 2019	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION TO 50%	Aug 2019	Feb 2020	Jun 2022	Sep 2024
CONSTRUCTION TO 75%	Feb 2020	May 2020	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	May 2020	Jul 2020	Dec 2024	Jan 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Aug 2020	Feb 2025	Mar 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

UNIT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: ACEDOE702
Project Description: DOE - VACANCY SENSORS

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$441

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$441	\$0	\$0	\$0	\$0	\$441
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

DOE - VACANCY SENSORS

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: BKLYNMTC
Project Description: Consolidation of four Bklyn DCP offices into one at 12 MTC

Ten-Year Plan Category: CHILD WELFARE FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CS-0003

Original Budget: \$12,953

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,010	\$0	\$0	\$0	\$0	\$0	\$5,010
Non-City	\$0	\$7,943	\$0	\$0	\$0	\$0	\$0	\$7,943

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Jun 2023	Feb 2023	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

TBD

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO264BKCV
Project Description: 210 JORALEMON ST. OCA RELOCATION

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0264

Original Budget: \$251,438

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$11,181	\$205,437	\$18,599	\$14,645	\$0	\$0	\$0	\$249,862
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2016	Nov 2016	Aug 2016	Nov 2016
PRELIMINARY DESIGN	Nov 2016	Mar 2017	Nov 2016	Mar 2017
FINAL DESIGN	Mar 2017	Sep 2017	Mar 2017	Sep 2017
BID AWARD AND REGISTER CONTRCT	Sep 2017	Dec 2017	Sep 2017	Dec 2017
CONSTRUCTION TO 25%	Dec 2017	Apr 2018	Dec 2017	Apr 2018
CONSTRUCTION TO 50%	Apr 2018	Aug 2018	Apr 2018	Aug 2018
CONSTRUCTION TO 75%	Aug 2018	Dec 2018	Aug 2018	Dec 2018
ORIGINAL EQUIP & FURNISHING	Dec 2018	Mar 2019	Dec 2018	Mar 2019
SUBSTANTIAL COMPLETION	Mar 2019	May 2019	Mar 2019	May 2019
PUNCHLIST COMPLETE, JOB CLOSED	May 2019	May 2023	May 2019	May 2023

Explanation for Delay:

Project Location:

Scope Summary:

OCA- RELOCATION FROM 141 LIVINGSTON ST. TO 210 JORALEMON

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO272BLR
Project Description: 45 MONROE PL - BOILER PLANT UPGRADE

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0272

Original Budget: \$4,624

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$328	\$0	\$0	\$3,935	\$0	\$0	\$4,263

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Jun 2024	Oct 2025	Jun 2024	Oct 2025
CONSTRUCTION TO 50%	Oct 2025	Feb 2026	Oct 2025	Feb 2026
CONSTRUCTION TO 75%	Feb 2026	Jun 2026	Feb 2026	Jun 2026
ORIGINAL EQUIP & FURNISHING	Jun 2026	Sep 2026	Jun 2026	Sep 2026
SUBSTANTIAL COMPLETION	Sep 2026	Nov 2026	Sep 2026	Nov 2026
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2026	Dec 2026	Nov 2026	Dec 2026

Explanation for Delay:

Project Location:

Scope Summary:

SQ FT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO272CHIL
Project Description: 45 MONROE PL CHILLER REPLACEMENT

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0272

Original Budget: \$1,958

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$1,644	\$0	\$0	\$0	\$0	\$1,644

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

SQ FT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO272DW2
Project Description: 45 MONROE PL- DRIVEWAY PLACEMENT

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0272

Original Budget: \$1,436

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$227	\$1,094	\$0	\$0	\$0	\$0	\$1,321

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO278ADA1
Project Description: 360 ADAMS ST - ADA IMPROVEMENTS

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$13,238

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$926	\$0	\$0	\$11,108	\$0	\$12,034
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Jun 2024	Sep 2024	Jun 2024	Sep 2024
CONSTRUCTION TO 50%	Sep 2024	Jan 2025	Sep 2024	Jan 2025
CONSTRUCTION TO 75%	Jan 2025	May 2025	Jan 2025	May 2025
ORIGINAL EQUIP & FURNISHING	May 2025	Aug 2025	May 2025	Aug 2025
SUBSTANTIAL COMPLETION	Aug 2025	Oct 2025	Aug 2025	Oct 2025
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2025	Nov 2025	Oct 2025	Nov 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO278ELV
Project Description: 360 ADAMS ST.- ELEVATOR MODERNIZATION

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$23,963

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$1,000	\$0	\$0	\$22,963	\$0	\$23,963
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Aug 2022	Jun 2022	Aug 2022
PRELIMINARY DESIGN	Aug 2022	Dec 2022	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2022	Jun 2023	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2023	Sep 2023	Jun 2023	Sep 2023
CONSTRUCTION TO 25%	Sep 2023	Jan 2024	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2024	May 2024	Jan 2024	May 2024
CONSTRUCTION TO 75%	May 2024	Sep 2024	May 2024	Sep 2024
ORIGINAL EQUIP & FURNISHING	Sep 2024	Dec 2024	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	Dec 2024	Feb 2025	Dec 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	Jun 2026	Feb 2025	Jun 2026

Explanation for Delay:

Project Location:

Scope Summary:

360 ADAMS ST - ELEVATOR MODERNIZATION

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO278RF
Project Description: 360 ADAMS STREET - ROOF

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$521

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$43	\$0	\$0	\$430	\$0	\$473
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2022	May 2022	Feb 2022	May 2022
PRELIMINARY DESIGN	May 2022	Aug 2022	May 2022	Aug 2022
FINAL DESIGN	Aug 2022	Feb 2023	Aug 2022	Feb 2023
BID AWARD AND REGISTER CONTRCT	Feb 2023	May 2023	Feb 2023	May 2023
CONSTRUCTION TO 25%	May 2023	Sep 2023	May 2023	Sep 2023
CONSTRUCTION TO 50%	Sep 2023	Jan 2024	Sep 2023	Jan 2024
CONSTRUCTION TO 75%	Jan 2024	May 2024	Jan 2024	May 2024
ORIGINAL EQUIP & FURNISHING	May 2024	Aug 2024	May 2024	Aug 2024
SUBSTANTIAL COMPLETION	Aug 2024	Oct 2024	Aug 2024	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Nov 2024	Oct 2024	Nov 2024

Explanation for Delay:

Project Location:

Scope Summary:

360 ADAMS STREET - ROOF

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO278TOIL
Project Description: 360 ADAMS ST. - CODE COMPLIANT TOILET UPGRADE

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: CO-0278

Original Budget: \$3,350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$350	\$0	\$0	\$0	\$3,000	\$3,350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2016	Mar 2016	Jun 2022	Sep 2022
PRELIMINARY DESIGN	Mar 2016	Jul 2016	Sep 2022	Jan 2023
FINAL DESIGN	Jul 2016	Jan 2017	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jan 2017	Apr 2017	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Apr 2017	Aug 2017	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Aug 2017	Dec 2017	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Dec 2017	Apr 2018	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Apr 2018	Jul 2018	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jul 2018	Sep 2018	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2018	Oct 2018	Mar 2025	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

360 ADAMS ST. - CODE COMPLIANT TOILET UPGRADE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: E09-00030
Project Description: NYPD - 09-064; 69th Precinct; 9720 Foster Avenue

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 208

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$552

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,114	\$47	\$0	\$0	\$0	\$0	\$0	\$1,161
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2011	Jan 2011	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jan 2011	Mar 2011	Jul 2020	Jul 2020
CONSTRUCTION TO 50%	Mar 2011	May 2011	Jul 2020	Oct 2020
CONSTRUCTION TO 75%	May 2011	Jul 2011	Oct 2020	Dec 2020
SUBSTANTIAL COMPLETION	Jul 2011	Jul 2011	Dec 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2011	Aug 2011	Dec 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ENERGY EFFICIENCY UPGRADE AT 69TH PRECINCT; 9720 FOSTER AVENUE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0020
Project Description: NYPD - 71st Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$287	\$0	\$0	\$0	\$0	\$0	\$287
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

NYPD - 71ST PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0057
Project Description: NYPD - 62nd Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$131	\$0	\$0	\$0	\$0	\$0	\$131
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	Mar 2020	Mar 2020	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Mar 2020	May 2020
CONSTRUCTION TO 50%	May 2020	Nov 2020	Jun 2022	Nov 2022
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

62ND PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0058
Project Description: NYPD - 63rd Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$120	\$0	\$0	\$0	\$0	\$0	\$120
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	Feb 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	Apr 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Apr 2020	Sep 2020	Jun 2022	Nov 2022
CONSTRUCTION TO 75%	Oct 2020	Dec 2020	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

63RD PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0059
Project Description: NYPD - 66th Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$99	\$0	\$0	\$0	\$0	\$0	\$99
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	Feb 2020	Jun 2021	Jun 2021
BID AWARD AND REGISTER CONTRCT	Feb 2020	Apr 2020	Jul 2021	Aug 2021
CONSTRUCTION TO 50%	Apr 2020	Oct 2020	Aug 2021	Feb 2022
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2022	May 2022
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2022	Jul 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2022	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

66TH PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0060
Project Description: NYPD - 70th Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$136	\$0	\$0	\$0	\$0	\$136
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

70TH PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0061
Project Description: NYPD - 88th Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$132	\$0	\$0	\$0	\$0	\$132
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

88TH PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0062
Project Description: NYPD - 94th Precinct

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$209	\$0	\$0	\$0	\$0	\$209
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

94TH PRECINCT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0073
Project Description: NYPD - 77TH PRECINCT ANNEX

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$300	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Nov 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0074
Project Description: NYPD - HARBOR UNIT CHARLIE

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$297	\$0	\$0	\$0	\$0	\$297
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	Feb 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Feb 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	Apr 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0077
Project Description: NYPD - 75TH PRECINCT

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$198	\$0	\$0	\$0	\$0	\$198
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0079
Project Description: HHC/DHS - AUBURN FAMILY RESIDENCE (CUMBERLAND DIAGNOSTIC)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$500	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Nov 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0082
Project Description: DHS - FANNIE BARNES (URBAN TRANSITIONAL HOUSING)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$64	\$0	\$0	\$0	\$0	\$64
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Nov 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0083
Project Description: DHS - PARK SLOPE ARMORY SHELTER

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$275	\$0	\$0	\$0	\$0	\$0	\$275
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Feb 2020	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Mar 2020	May 2020
CONSTRUCTION TO 50%	May 2020	Nov 2020	Jun 2022	Nov 2022
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0084
Project Description: DHS - ROSE McCARTHY FAMILY RESIDENCE CAMPUS (1)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$71	\$0	\$0	\$0	\$0	\$0	\$71
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Feb 2020	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Mar 2020	May 2020
CONSTRUCTION TO 50%	May 2020	Nov 2020	Jun 2022	Nov 2022
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0085
Project Description: DHS - ROSE McCARTHY FAMILY RESIDENCE CAMPUS (2)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$111	\$0	\$0	\$0	\$0	\$0	\$111
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2021	Aug 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Aug 2022	Oct 2022
CONSTRUCTION TO 50%	May 2020	Nov 2020	Jun 2022	Nov 2022
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Nov 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	Feb 2023	Apr 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Apr 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0086
Project Description: HRA - BUSHWICK JOB CENTER (FLSUHING) (LEASED IN)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$400	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	Feb 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Feb 2020	Apr 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	Apr 2020	Oct 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Oct 2020	Jan 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0088
Project Description: DPR - McCARREN PARK RECREATION CENTER

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$400	\$0	\$0	\$0	\$0	\$400
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2020	Mar 2020	Jun 2022	Jun 2022
BID AWARD AND REGISTER CONTRCT	Mar 2020	May 2020	Jul 2022	Aug 2022
CONSTRUCTION TO 50%	May 2020	Nov 2020	Aug 2022	Feb 2023
CONSTRUCTION TO 75%	Nov 2020	Feb 2021	Feb 2023	May 2023
SUBSTANTIAL COMPLETION	Feb 2021	Apr 2021	May 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	May 2021	Jul 2023	Aug 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0096
Project Description: BPL - RED HOOK

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$1,256

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$2,200	\$0	\$0	\$0	\$0	\$2,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PO79540K
Project Description: RELOCATION FROM 540 KINGSLAND AVE

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PO-0079

Original Budget: \$1,528

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$944	\$584	\$0	\$0	\$0	\$0	\$0	\$1,528
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2019	Apr 2019	Jan 2019	Apr 2019
PRELIMINARY DESIGN	Apr 2019	Aug 2019	Apr 2019	Aug 2019
FINAL DESIGN	Aug 2019	Feb 2020	Aug 2019	Feb 2020
BID AWARD AND REGISTER CONTRCT	Feb 2020	May 2020	Feb 2020	May 2020
CONSTRUCTION TO 25%	May 2020	Sep 2020	May 2020	Sep 2020
CONSTRUCTION TO 50%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 75%	Jan 2021	May 2021	Jan 2021	May 2021
ORIGINAL EQUIP & FURNISHING	May 2021	Aug 2021	May 2021	Aug 2021
SUBSTANTIAL COMPLETION	Aug 2021	Oct 2021	Aug 2021	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Nov 2021	Oct 2021	Nov 2021

Explanation for Delay:

Project Location:

Scope Summary:

RELOCATION FROM 540 KINGSLAND AVE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW291EV
Project Description: 209 JORALEMON ST.- ELEVATOR UPGRADE

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0291

Original Budget: \$5,007

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$417	\$0	\$4,198	\$0	\$0	\$0	\$4,615
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 50%	Sep 2022	Jan 2023	Sep 2022	Jan 2023
CONSTRUCTION TO 75%	Jan 2023	May 2023	Jan 2023	May 2023
ORIGINAL EQUIP & FURNISHING	May 2023	Aug 2023	May 2023	Aug 2023
SUBSTANTIAL COMPLETION	Aug 2023	Oct 2023	Aug 2023	Oct 2023
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2023	Nov 2023	Oct 2023	Nov 2023

Explanation for Delay:

Project Location:

Scope Summary:

PER UNIT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW322PLAN
Project Description: 345 ADAMS RESTACKING PLAN

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-0322

Original Budget: \$107,049

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$113,027	\$13,132	\$0	\$0	\$0	\$0	\$0	\$126,159
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

345 ADAMS, RESTACKING OF AGENCIES

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW325ELC3
Project Description: 210 JORALEMON ST. ELECTRICAL UPGRADE AND EMERGENCY GENERATOR

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0325

Original Budget: \$33,358

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$29,370	\$1,000	\$3,357	\$0	\$0	\$0	\$0	\$33,727
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

ELECTRICAL UPGRADE AND EMERGENCY GENERATOR

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW325STA3
Project Description: 210 JORALEMON STREET STABILIZATION

Ten-Year Plan Category: LEGAL MANDATES AND CORRECTION OF UNSAFE CONDITIONS

Community Boards Served: 200 202

Borough: BROOKLYN

Budget Lines: PW-0325

Original Budget: \$3,672

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$3,300	\$453	\$160	\$0	\$0	\$0	\$0	\$3,913
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

INSPECTION, PROBING CORE DRILLING AND STABILIZATION REAR OF BUILDING TO DDC

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326DCPK
Project Description: DCP - 16 COURT ST RENOVATION

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0326

Original Budget: \$920

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$920	\$0	\$0	\$0	\$0	\$0	\$920
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2020	May 2020	Jun 2020	Aug 2020
BID AWARD AND REGISTER CONTRCT	May 2020	Nov 2020	Aug 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Jun 2022	Dec 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Aug 2022	Jun 2021	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Jul 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jul 2022	Jul 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	Jul 2022	Jul 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Jul 2022	Jul 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Jul 2022	Jul 2022	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Jul 2022	Feb 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SQ/IA

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326LAW7
Project Description: LAW - 167 41ST - LAW DEPT CONSOLIDATION

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0326

Original Budget: \$13,182

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$13,182	\$0	\$0	\$0	\$0	\$13,182
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Aug 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Aug 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Jun 2022	Dec 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Aug 2022	Jun 2021	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Jul 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jul 2022	Jul 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	Jul 2022	Jul 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Jul 2022	Jul 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Jul 2022	Jul 2022	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2022	Jul 2022	Feb 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

167 41ST - LAW DEPT CONSOLIDATION

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326OEM3
Project Description: OEM Expansion of Leased Space 930 Flushing Avenue

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-0326

Original Budget: \$85,000

Project Plan

	Prior Actuals	Plan						RTC	Total
		2021	2022	2023	2024	2025			
City	\$0	\$0	\$0	\$0	\$19,000	\$8,000	\$58,000	\$85,000	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2023	Aug 2023
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2023	Dec 2023
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2023	Jun 2024
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2024	Sep 2024
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2024	Jan 2025
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2025	May 2025
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2025	Sep 2025
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2025	Dec 2025
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2025	Feb 2026
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2026	Mar 2026

Explanation for Delay:

Project Location:

Scope Summary:

OEM EXPANSION FOR WAREHOUSE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326RAK
Project Description: LAW DEPT - RAISE THE AGE - BROOKLYN

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0326

Original Budget: \$5,499

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$5,499	\$0	\$0	\$0	\$0	\$0	\$5,499
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

LAW DEPT - RAISE THE AGE - BROOKLYN

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW340BOE
Project Description: BOE - 345 ADAMS ST.- BATHROOMS RENOVATION

Ten-Year Plan Category: BOARD OF ELECTIONS MODERNIZATION

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-0340

Original Budget: \$260

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$260	\$0	\$0	\$0	\$0	\$260
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

BOE - 345 ADAMS ST.- BATHROOMS RENOVATION

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW340KEXP
Project Description: BOE - 5112 2nd AVE, BROOKLYN EXPANSION

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0340

Original Budget: \$801

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$801	\$0	\$0	\$0	\$0	\$0	\$801
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Sep 2022	Jan 2023	Sep 2022	Jan 2023
CONSTRUCTION TO 50%	Jan 2023	May 2023	Jan 2023	May 2023
CONSTRUCTION TO 75%	May 2023	Sep 2023	May 2023	Sep 2023
ORIGINAL EQUIP & FURNISHING	Sep 2023	Dec 2023	Sep 2023	Dec 2023
SUBSTANTIAL COMPLETION	Dec 2023	Feb 2024	Dec 2023	Feb 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2024	Mar 2024	Feb 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77BHCAM
Project Description: 209 JORALEMON STREET - CCTV

Ten-Year Plan Category: EQUIPMENT AND INTERAGENCY SERVICES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-0077

Original Budget: \$1,026

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$904	\$98	\$0	\$0	\$0	\$0	\$0	\$1,002
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Aug 2019	Jun 2019	Aug 2019
PRELIMINARY DESIGN	Aug 2019	Dec 2019	Aug 2019	Dec 2019
FINAL DESIGN	Dec 2019	Jun 2020	Dec 2019	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jun 2020	Sep 2020	Jun 2020	Sep 2020
CONSTRUCTION TO 25%	Sep 2020	Jan 2021	Sep 2020	Jan 2021
CONSTRUCTION TO 50%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 75%	May 2021	Sep 2021	May 2021	Sep 2021
ORIGINAL EQUIP & FURNISHING	Sep 2021	Dec 2021	Sep 2021	Dec 2021
SUBSTANTIAL COMPLETION	Dec 2021	Feb 2022	Dec 2021	Feb 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2022	Mar 2022	Feb 2022	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77ZK07
Project Description: BROOKLYN COMMUNITY BOARD 7- 4201 4TH AVENUE

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 200

Borough: BROOKLYN

Budget Lines: PW-0077

Original Budget: \$473

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$473	\$0	\$0	\$473
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2016	Aug 2016	Jun 2022	Aug 2022
PRELIMINARY DESIGN	Aug 2016	Dec 2016	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2016	Jun 2017	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2017	Sep 2017	Jun 2024	Sep 2024
CONSTRUCTION TO 25%	Sep 2017	Jan 2018	Sep 2024	Jan 2025
CONSTRUCTION TO 50%	Jan 2018	May 2018	Jan 2025	May 2025
CONSTRUCTION TO 75%	May 2018	Sep 2018	May 2025	Sep 2025
ORIGINAL EQUIP & FURNISHING	Sep 2018	Nov 2018	Sep 2025	Nov 2025
SUBSTANTIAL COMPLETION	Dec 2018	Jan 2019	Dec 2025	Jan 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2019	Feb 2019	Jan 2026	Feb 2026

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BROOKLYN CB 7 RENOVATIONS

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWD007HPD
Project Description: HPD - CONSTRUCTION AND RENOVATION OF NORTHSIDE TOWN HALL

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-D007

Original Budget: \$3,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$550	\$0	\$0	\$550
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2022	Aug 2022
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2022	Dec 2022
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2022	Jun 2023
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2023	Sep 2023
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2023	Jan 2024
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2024	May 2024
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2024	Sep 2024
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2024	Dec 2024
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2024	Feb 2025
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2025	Mar 2025

Explanation for Delay:

Project Location:

Scope Summary:

134 WYTHE AVE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWD30BENC
Project Description: BENJAMIN BANNEKER ACADEMY FOR COMMUNITY DEVELOPMENT

Ten-Year Plan Category: EQUIPMENT AND INTERAGENCY SERVICES

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PW-D308

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$100	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2018	Mar 2018	Mar 2018	Mar 2018
DESIGN START	Mar 2018	Mar 2018	Mar 2018	Mar 2019
DESIGN COMPLETION	Mar 2018	Sep 2018	Mar 2019	Dec 2019
CONSTRUCTION START	Sep 2018	Mar 2019	Dec 2019	Jun 2020
CONSTRUCTION COMPLETION	Mar 2019	Sep 2019	Jun 2020	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BENJAMIN BANNEKER ACADEMY FOR COMMUNITY DEVELOPMENT--TECHNOLOGY UPGRADES

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWD78BLL
Project Description: 360 ADAMS STREET- BROOKLYN SUPREME COURT LAW LIBRARY

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-D078

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$300	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2024	Aug 2024	Jun 2024	Aug 2024
PRELIMINARY DESIGN	Aug 2024	Dec 2024	Aug 2024	Dec 2024
FINAL DESIGN	Dec 2024	Jun 2025	Dec 2024	Jun 2025
BID AWARD AND REGISTER CONTRCT	Jun 2025	Sep 2025	Jun 2025	Sep 2025
CONSTRUCTION TO 25%	Sep 2025	Jan 2026	Sep 2025	Jan 2026
CONSTRUCTION TO 50%	Jan 2026	May 2026	Jan 2026	May 2026
CONSTRUCTION TO 75%	May 2026	Sep 2026	May 2026	Sep 2026
ORIGINAL EQUIP & FURNISHING	Sep 2026	Dec 2026	Sep 2026	Dec 2026
SUBSTANTIAL COMPLETION	Dec 2026	Feb 2027	Dec 2026	Feb 2027
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2027	Mar 2027	Feb 2027	Mar 2027

Explanation for Delay:

Project Location:

Scope Summary:

DCAS - BROOKLYN SUPREME COURT LAW LIBRARY

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWD78SSCT
Project Description: 360 ADAMS ST.- HVAC STATE SUPREME COURT

Ten-Year Plan Category: RENOVATION OF OTHER CITY-OWNED FACILITIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PW-D078

Original Budget: \$230

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$200	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2013	Jun 2013	Jun 2026	Aug 2026
PRELIMINARY DESIGN	Jun 2013	Oct 2013	Aug 2026	Dec 2026
FINAL DESIGN	Oct 2013	Apr 2014	Dec 2026	Jun 2027
BID AWARD AND REGISTER CONTRCT	Apr 2014	Jul 2014	Jun 2027	Sep 2027
CONSTRUCTION TO 25%	Jul 2014	Nov 2014	Sep 2027	Jan 2028
CONSTRUCTION TO 50%	Nov 2014	Mar 2015	Jan 2028	May 2028
CONSTRUCTION TO 75%	Mar 2015	Jul 2015	May 2028	Sep 2028
ORIGINAL EQUIP & FURNISHING	Jul 2015	Oct 2015	Sep 2028	Dec 2028
SUBSTANTIAL COMPLETION	Oct 2015	Dec 2015	Dec 2028	Feb 2029
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2015	Jan 2016	Feb 2029	Mar 2029

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

STATE SUPREME COURT 360 ADAMS HVAC

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWK2LEED
Project Description: Brooklyn Borough Hall - LEED- Funding for LEED

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-K002

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$200	\$0	\$0	\$0	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Sep 2022	Jan 2023	Sep 2022	Jan 2023
CONSTRUCTION TO 50%	Jan 2023	May 2023	Jan 2023	May 2023
CONSTRUCTION TO 75%	May 2023	Sep 2023	May 2023	Sep 2023
ORIGINAL EQUIP & FURNISHING	Sep 2023	Dec 2023	Sep 2023	Dec 2023
SUBSTANTIAL COMPLETION	Dec 2023	Feb 2024	Dec 2023	Feb 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2024	Mar 2024	Feb 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

BROOKLYN BOROUGH HALL - LEED- FUNDING FOR LEED

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWK2MEDIA
Project Description: 209 JORALEMON ST.- BKLYN BORO HALL MEDIA ROOM

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 202

Borough: BROOKLYN

Budget Lines: PW-K002

Original Budget: \$1,627

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$1,450	\$0	\$0	\$0	\$398	\$0	\$0	\$1,848
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2009	Mar 2009	Jun 2023	Aug 2023
PRELIMINARY DESIGN	Apr 2009	Jul 2009	Aug 2023	Dec 2023
FINAL DESIGN	Jul 2009	Jan 2010	Dec 2023	Jun 2024
BID AWARD AND REGISTER CONTRCT	Jan 2010	Apr 2010	Jun 2024	Sep 2024
CONSTRUCTION TO 25%	Apr 2010	Aug 2010	Sep 2024	Sep 2025
CONSTRUCTION TO 50%	Aug 2010	Dec 2010	Sep 2025	Sep 2026
CONSTRUCTION TO 75%	Dec 2010	Apr 2011	Sep 2026	Sep 2027
ORIGINAL EQUIP & FURNISHING	Apr 2011	Jul 2011	Sep 2027	Oct 2027
SUBSTANTIAL COMPLETION	Jul 2011	Sep 2011	Oct 2027	Nov 2027
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2011	Oct 2011	Nov 2027	Nov 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BROOKLYN BORO HALL MEDIA ROOM

(\$ in 000's)

Managing Agency:	856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id:	RE25LL
Project Description:	LOTTS LANE REPAIRING

Ten-Year Plan Category: REHABILITATION OF NON-WATERFRONT PROPERTIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: RE-0025

Original Budget: \$1,438

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$364	\$0	\$1,042	\$0	\$1,406
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2023	Aug 2023	Jun 2023	Aug 2023
CONSTRUCTION TO 25%	Aug 2023	Dec 2023	Aug 2023	Dec 2023
CONSTRUCTION TO 50%	Dec 2023	Apr 2024	Dec 2023	Apr 2024
CONSTRUCTION TO 75%	Apr 2024	Aug 2024	Apr 2024	Aug 2024
ORIGINAL EQUIP & FURNISHING	Aug 2024	Nov 2024	Aug 2024	Nov 2024
SUBSTANTIAL COMPLETION	Nov 2024	Jan 2025	Nov 2024	Jan 2025
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2025	Feb 2025	Jan 2025	Feb 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

SQ/IA

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: RE25QR
Project Description: QUENTIN ROAD BROOKLYN STREET RECONSTRUCTION

Ten-Year Plan Category: REHABILITATION OF NON-WATERFRONT PROPERTIES

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: RE-0025

Original Budget: \$1,585

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$462	\$0	\$1,110	\$0	\$1,572
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Aug 2021	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2021	Dec 2021	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2021	Jun 2022	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2022	Sep 2022	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Jun 2023	Sep 2023	Jun 2023	Sep 2023
CONSTRUCTION TO 50%	Sep 2023	Jan 2024	Sep 2023	Jan 2024
CONSTRUCTION TO 75%	Jan 2024	May 2024	Jan 2024	May 2024
ORIGINAL EQUIP & FURNISHING	May 2024	Aug 2024	May 2024	Aug 2024
SUBSTANTIAL COMPLETION	Aug 2024	Oct 2024	Aug 2024	Oct 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2024	Nov 2024	Oct 2024	Nov 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

IA/SQ

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: SCACIP05
Project Description: K061 - SYSTEM REPLACEMENT

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 201

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$500	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

K061 - SYSTEM REPLACEMENT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: SOLARGR20
Project Description: NYPA - Capital 02 Rooftop Solar PV

Ten-Year Plan Category: DISTRIBUTED GENERATION

Community Boards Served:

Borough: BROOKLYN

Budget Lines: PU-0025

Original Budget: \$12,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$12,000	\$0	\$0	\$0	\$0	\$12,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Jun 2020	Jun 2020	Jun 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Aug 2020	Jul 2020	Aug 2020
CONSTRUCTION TO 50%	Aug 2020	Feb 2021	Aug 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	May 2021	Feb 2021	May 2021
SUBSTANTIAL COMPLETION	May 2021	Jul 2021	May 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Aug 2021	Jul 2021	Aug 2021

Explanation for Delay:

Project Location:

Scope Summary:

NYPA - CAPITAL 02 ROOFTOP SOLAR PV

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: WD77STAR
Project Description: STAR ENGINEERING LAB

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 214

Borough: BROOKLYN

Budget Lines: PW-D077

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2021	2022	2023	2024	2025		
City	\$0	\$0	\$0	\$0	\$350	\$0	\$0	\$350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Sep 2016	Jun 2024	Aug 2024
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Aug 2024	Dec 2024
FINAL DESIGN	Jan 2017	Jul 2017	Dec 2024	Jun 2025
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jun 2025	Sep 2025
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Sep 2025	Jan 2026
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Jan 2026	May 2026
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	May 2026	Sep 2026
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Sep 2026	Dec 2026
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Dec 2026	Feb 2027
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Feb 2027	Mar 2027

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

TO CONVERT A CLASSROOM AT THE SCIENCE TECHNOLOGY AND REASEARCH EARLYCOLLEGE SCHOOL AT ERASMUS CAMPUS IN BROOKLYN TO AN ELECTRICAL ENGINEERING LAB